

प्रधानमंत्री आवास योजना- ग्रामीण व राज्य पुरस्कृत ग्रामीण आवास योजना

१. संचित प्रगती अहवाल - PMAY-G
२. संचित प्रगती अहवाल - राज्य पुरस्कृत योजना
३. प्रलंबीत घरकुले अहवाल - PMAY-G
४. आवासप्लस जॉग कॉर्ड मॅपिंग अहवाल - PMAY-G

दैनिक प्रगती अहवाल
(०६.०७.२०२१)



राज्य व्यवस्थापन कक्ष- ग्रामीण गृहनिर्माण

४ था मजला, दक्षिण कक्ष, सिडको भवन, सीबीडी बेलापूर, नवी मुंबई - ४०० ६१४.

विभागनिहाय प्रगती अहवाल

प्रधानमंत्री आवास योजना- ग्रामीण

Sr. No.	Division	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			05.07.2021	06.07.2021	Achievement	Remaining	05.07.2021	06.07.2021	Achievement	Remaining	05.07.2021	06.07.2021	Achievement	Remaining
1	KONKAN	50338	49821	49821	0	517	49481	49482	1	339	44128	44155	27	5666
2	PUNE	110237	91575	91319	-256	18918	86587	86593	6	4726	59157	59191	34	32128
3	AURANGABAD	138617	127873	127874	1	10743	122222	122348	126	5526	78600	78635	35	49239
4	AMRAVATI	214913	177971	178019	48	36894	169811	169847	36	8172	115183	115363	180	62656
5	NAGPUR	248681	229746	229747	1	18934	222725	222766	41	6981	158435	158657	222	71090
6	NASHIK	336055	310712	310717	5	25338	303821	303841	20	6876	224847	225051	204	85666
Total		1098841	987698	987497	-201	111344	954647	954877	230	32620	680350	681052	702	306445

राज्य पुरस्कृत ग्रामीण आवास योजना

Sr. No.	Division	Target	Sanctions				1st Instalment Paid				Completion			
			05.07.2021	06.07.2021	Achievement	Remaining	05.07.2021	06.07.2021	Achievement	Remaining	05.07.2021	06.07.2021	Achievement	Remaining
1	KONKAN DIV.	21460	21354	21354	0	106	21229	21230	1	124	18131	18146	15	3208
2	PUNE	53450	52527	52528	1	922	51215	51224	9	1304	40141	40167	26	12361
3	AMRAVATI	67851	66934	66934	0	917	64831	64861	30	2073	42497	42566	69	24368
4	NAGPUR	82863	73952	73957	5	8906	71423	71471	48	2486	47580	47638	58	26319
5	NASHIK	87723	86822	86793	-29	930	85249	85282	33	1511	59195	59262	67	27531
6	AURANGABAD	121096	112824	112874	50	8222	101125	101320	195	11554	61412	61452	40	51422
Total		434443	414413	414440	27	20003	395072	395388	316	19052	268956	269231	275	145209

जिल्हानिहाय प्रगती अहवाल
प्रधानमंत्री आवास योजना- ग्रामीण

Sr. No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			05.07.2021	06.07.2021	Achievement	Remaining	05.07.2021	06.07.2021	Achievement	Remaining	05.07.2021	06.07.2021	Achievement	Remaining
1	THANE	6734	6704	6704	0	30	6659	6659	0	45	6161	6161	0	543
2	SINDHUDURG	3994	3661	3661	0	333	3646	3646	0	15	3024	3024	0	637
3	RAIGAD	7840	7736	7736	0	104	7692	7693	1	43	6841	6842	1	894
4	RATNAGIRI	6081	6055	6055	0	26	5921	5921	0	134	5036	5036	0	1019
5	OSMANABAD	6048	5312	5312	0	736	5239	5239	0	73	3895	3895	0	1417
6	PARBHANI	7141	6758	6758	0	383	6626	6626	0	132	4765	4766	1	1992
7	HINGOLI	10124	9492	9493	1	631	9383	9384	1	109	7442	7442	0	2051
8	LATUR	10968	9260	9260	0	1708	8967	8967	0	293	6913	6915	2	2345
9	PALGHAR	25689	25665	25665	0	24	25563	25563	0	102	23066	23092	26	2573
10	KOLHAPUR	14462	13011	13011	0	1451	12651	12651	0	360	9866	9867	1	3144
11	WASHIM	10757	8921	8925	4	1832	8454	8459	5	466	5712	5718	6	3207
12	SATARA	13471	11196	11196	0	2275	9758	9758	0	1438	7604	7604	0	3592
13	WARDHA	16186	13073	13073	0	3113	13031	13031	0	42	9275	9282	7	3791
14	JALNA	13336	11533	11533	0	1803	11054	11066	12	467	7687	7694	7	3839
15	PUNE	18943	15303	15303	0	3640	14240	14240	0	1063	10063	10064	1	5239
16	SANGLI	18649	15782	15782	0	2867	15213	15217	4	565	9711	9712	1	6070
17	GADCHIROLI	23047	21820	21821	1	1226	21465	21481	16	340	14725	14800	75	7021
18	BEED	19699	18224	18224	0	1475	17536	17537	1	687	10914	10918	4	7306
19	AURANGABAD	22136	22111	22111	0	25	20872	20872	0	1239	14682	14688	6	7423
20	BULDHANA	28286	23814	23814	0	4472	23337	23343	6	471	15810	15813	3	8001
21	CHANDRAPUR	31947	28353	28353	0	3594	27861	27864	3	489	19666	19717	51	8636
22	DHULE	46517	46420	46420	0	97	46209	46212	3	208	35975	36007	32	10413
23	NAGPUR	39021	32539	32539	0	6482	28985	28989	4	3550	20383	20419	36	12120
24	AHMEDNAGAR	47854	41871	41871	0	5983	41724	41733	9	138	28962	29012	50	12859
25	AKOLA	44561	38393	38393	0	6168	37427	37427	0	966	25018	25103	85	13290
26	SOLAPUR	44712	36283	36027	-256	8685	34725	34727	2	1300	21913	21944	31	14083
27	NASHIK	70412	68488	68488	0	1924	67908	67910	2	578	53363	53417	54	15071
28	YAVATMAL	39859	38549	38550	1	1309	35056	35063	7	3487	23179	23204	25	15346
29	GONDIA	82382	82382	82382	0	0	81495	81495	0	887	66130	66173	43	16209
30	JALGAON	65526	54400	54405	5	11121	52301	52306	5	2099	35094	35121	27	19284
31	AMRAVATI	91450	68294	68337	43	23113	65537	65555	18	2782	45464	45525	61	22812
32	NANDED	49165	45183	45183	0	3982	42545	42657	112	2526	22302	22317	15	22866
33	BHANDARA	56098	51579	51579	0	4519	49888	49906	18	1673	28256	28266	10	23313
34	NANDURBAR	105746	99533	99533	0	6213	95679	95680	1	3853	71453	71494	41	28039
	Total	1098841	987698	987497	-201	111344	954647	954877	230	32620	680350	681052	702	306445

जिल्हानिहाय प्रगती अहवाल
राज्य पुरस्कृत ग्रामीण आवास योजना

Sr. No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			05.07.2021	06.07.2021	Achievement	Remaining	05.07.2021	06.07.2021	Achievement	Remaining	05.07.2021	06.07.2021	Achievement	Remaining
1	SINDHUDURG	1851	1845	1845	0	6	1837	1837	0	8	1594	1594	0	251
2	THANE	3500	3490	3490	0	10	3484	3484	0	6	3160	3160	0	330
3	RAIGAD	3830	3813	3813	0	17	3777	3778	1	35	3348	3348	0	465
4	RATNAGIRI	5864	5863	5863	0	1	5843	5843	0	20	5057	5057	0	806
5	PALGHAR	6415	6343	6343	0	72	6288	6288	0	55	4972	4987	15	1356
6	NAGPUR	9482	9258	9258	0	224	9017	9022	5	236	7336	7342	6	1916
7	KOLHAPUR	10919	10842	10842	0	77	10693	10693	0	149	8906	8907	1	1935
8	HINGOLI	9745	9329	9350	21	395	9191	9194	3	156	7275	7281	6	2069
9	SANGLI	7082	6894	6894	0	188	6662	6662	0	232	4783	4785	2	2109
10	GONDIA	13480	9571	9571	0	3909	9251	9252	1	319	7407	7410	3	2161
11	SATARA	9559	9544	9544	0	15	9393	9394	1	150	7342	7347	5	2197
12	WARDHA	8310	8310	8310	0	0	8259	8259	0	51	5979	5981	2	2329
13	DHULE	12351	12303	12303	0	48	12211	12211	0	92	9691	9706	15	2597
14	PUNE	10457	9989	9989	0	468	9639	9643	4	346	7215	7221	6	2768
15	NANDURBAR	10307	9878	9878	0	429	9766	9766	0	112	6976	6991	15	2887
16	WASHIM	7712	7709	7709	0	3	7229	7242	13	467	4368	4368	0	3341
17	SOLAPUR	15433	15258	15259	1	174	14828	14832	4	427	11895	11907	12	3352
18	BULDHANA	12190	12156	12156	0	34	11939	11939	0	217	8334	8340	6	3816
19	GADCHIROLI	11477	11006	11011	5	466	10719	10747	28	264	6858	6879	21	4132
20	PARBHANI	14543	14275	14276	1	267	13955	13963	8	313	9930	9934	4	4342
21	JALNA	9508	8440	8440	0	1068	6906	6927	21	1513	4060	4063	3	4377
22	AMRAVATI	14486	14304	14304	0	182	13752	13764	12	540	9750	9760	10	4544
23	AKOLA	14198	13665	13665	0	533	13302	13304	2	361	7818	7854	36	5811
24	BHANDARA	15386	14791	14791	0	595	14021	14022	1	769	8971	8979	8	5812
25	BEED	16424	13771	13771	0	2653	12612	12698	86	1073	7447	7447	0	6324
26	JALGAON	17383	17297	17268	-29	115	16348	16365	17	903	10824	10833	9	6435
27	YAVATMAL	19265	19100	19100	0	165	18609	18612	3	488	12227	12244	17	6856
28	LATUR	19992	19322	19350	28	642	16240	16251	11	3099	11952	11958	6	7392
29	NASHIK	19111	18794	18794	0	317	18569	18576	7	218	11221	11236	15	7558
30	AHMEDNAGAR	28571	28550	28550	0	21	28355	28364	9	186	20483	20496	13	8054
31	NANDED	17863	15138	15138	0	2725	13113	13170	57	1968	7025	7025	0	8113
32	AURANGABAD	17770	17361	17361	0	409	16375	16377	2	984	8270	8286	16	9075
33	OSMANABAD	15251	15188	15188	0	63	12733	12740	7	2448	5453	5458	5	9730
34	CHANDRAPUR	24728	21016	21016	0	3712	20156	20169	13	847	11029	11047	18	9969
	Total	434443	414413	414440	27	20003	395072	395388	316	19052	268956	269231	275	145209

विभागनिहाय प्रगती अहवाल
प्रलंबित घरकुले (Delayed Houses)

Sr.No.	Division	after receiving First Installment											
		6 Months			9 Months			12 Months			18 Months		
		05-07-2021	06-07-2021	Achievement	05-07-2021	06-07-2021	Achievement	05-07-2021	06-07-2021	Achievement	05-07-2021	06-07-2021	Achievement
1	NASHIK DIV.	56750	56594	-156	33742	33655	-87	30423	30345	-78	23343	23280	-63
2	AMRAVATI DIV.	22077	22010	-67	17203	17166	-37	16060	16028	-32	14106	14084	-22
3	NAGPUR DIV.	27038	26929	-109	14471	14449	-22	12475	12458	-17	8964	8953	-11
4	KONKAN DIV.	3640	3618	-22	2570	2557	-13	2496	2483	-13	1695	1686	-9
5	PUNE DIV.	10818	10803	-15	6424	6416	-8	5942	5934	-8	5482	5476	-6
6	AURANGABAD DIV.	22480	22469	-11	12069	12066	-3	10915	10913	-2	9565	9563	-2
Total		142803	142423	-380	86479	86309	-170	78311	78161	-150	63155	63042	-113

Sr. No.	Division	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		05-07-2021	06-07-2021	Achievement	05-07-2021	06-07-2021	Achievement	05-07-2021	06-07-2021	Achievement
1	NAGPUR	26300	26134	-166	5222	5177	-45	6313	6396	83
2	PUNE	16878	16846	-32	2405	2435	30	1020	1038	18
3	KONKAN	2037	2019	-18	800	806	6	975	1000	25
4	AURANGABAD	27407	27419	12	5185	5216	31	1552	1570	18
5	NASHIK	34784	34809	25	12938	12920	-18	13949	13913	-36
6	AMRAVATI	18805	18885	80	4223	4218	-5	6282	6313	31
Total		126211	126112	-99	30773	30772	-1	30091	30230	139

जिल्हानिहाय प्रगती अहवाल
प्रलंबित घरकुले (Delayed Houses)

Sr.No.	Division	after receiving First Installment											
		6 Months			9 Months			12 Months			18 Months		
		05-07-2021	06-07-2021	Achievement	05-07-2021	06-07-2021	Achievement	05-07-2021	06-07-2021	Achievement	05-07-2021	06-07-2021	Achievement
1	NANDURBAR	21032	20991	-41	16894	16854	-40	15757	15719	-38	10148	10123	-25
2	NASHIK	11671	11624	-47	4930	4908	-22	3517	3500	-17	3222	3205	-17
3	AKOLA	5610	5572	-38	3889	3872	-17	3606	3590	-16	3194	3182	-12
4	PALGHAR	2236	2215	-21	1932	1920	-12	1897	1885	-12	1145	1137	-8
5	DHULE	7461	7434	-27	3307	3297	-10	3217	3208	-9	2495	2488	-7
6	AHMEDNAGAR	8773	8741	-32	4038	4029	-9	3668	3660	-8	3517	3509	-8
7	AMRAVATI	8390	8376	-14	6476	6467	-9	6028	6021	-7	5179	5176	-3
8	SOLAPUR	4544	4530	-14	2315	2308	-7	2263	2256	-7	2195	2190	-5
9	JALGAON	7813	7804	-9	4573	4567	-6	4264	4258	-6	3961	3955	-6
10	NAGPUR	3606	3590	-16	2051	2045	-6	1770	1765	-5	1261	1259	-2
11	CHANDRAPUR	6604	6564	-40	2446	2442	-4	2323	2319	-4	1989	1987	-2
12	GADCHIROLI	3855	3822	-33	2928	2922	-6	2834	2830	-4	2319	2315	-4
13	YAVATMAL	4292	4282	-10	3827	3821	-6	3620	3616	-4	3264	3260	-4
14	WASHIM	883	880	-3	864	861	-3	824	821	-3	742	741	-1
15	BHANDARA	5846	5843	-3	3866	3863	-3	2706	2704	-2	1654	1653	-1
16	BULDHANA	2902	2900	-2	2147	2145	-2	1982	1980	-2	1727	1725	-2
17	GONDIA	5901	5886	-15	2225	2222	-3	1951	1949	-2	919	917	-2
18	NANDED	9225	9222	-3	5605	5603	-2	5244	5242	-2	4662	4660	-2
19	PUNE	1727	1726	-1	1457	1456	-1	1314	1313	-1	1171	1170	-1
20	RAIGAD	435	434	-1	267	266	-1	265	264	-1	254	253	-1
21	AURANGABAD	4530	4526	-4	1983	1983	0	1658	1658	0	1548	1548	0
22	BEED	3854	3854	0	1624	1624	0	1379	1379	0	1118	1118	0
23	HINGOLI	853	853	0	441	441	0	358	358	0	269	269	0
24	JALNA	1040	1038	-2	886	886	0	836	836	0	655	655	0
25	KOLHAPUR	1633	1633	0	607	607	0	436	436	0	386	386	0
26	LATUR	647	646	-1	613	612	-1	595	595	0	528	528	0
27	OSMANABAD	966	966	0	346	346	0	345	345	0	332	332	0
28	PARBHANI	1365	1364	-1	571	571	0	500	500	0	453	453	0
29	RATNAGIRI	343	343	0	53	53	0	48	48	0	42	42	0
30	SANGLI	1840	1840	0	1523	1523	0	1440	1440	0	1274	1274	0
31	SATARA	1074	1074	0	522	522	0	489	489	0	456	456	0
32	SINDHUDURG	255	255	0	106	106	0	82	82	0	56	56	0
33	THANE	371	371	0	212	212	0	204	204	0	198	198	0
34	WARDHA	1226	1224	-2	955	955	0	891	891	0	822	822	0
	Total	142803	142423	-380	86479	86309	-170	78311	78161	-150	63155	63042	-113

जिल्हानिहाय प्रगती अहवाल
प्रलंबित घरकुले (Delayed Houses-II)

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		05-07-2021	06-07-2021	Achievement	05-07-2021	06-07-2021	Achievement	05-07-2021	06-07-2021	Achievement
1	BHANDARA	9136	9037	-99	737	738	1	1686	1727	41
2	GONDIA	7190	7103	-87	1913	1845	-68	495	491	-4
3	AHMEDNAGAR	5652	5617	-35	1622	1642	20	801	827	26
4	SOLAPUR	7700	7666	-34	1036	1030	-6	425	433	8
5	HINGOLI	1291	1268	-23	275	268	-7	34	34	0
6	PARBHANI	1083	1060	-23	303	295	-8	52	51	-1
7	THANE	245	222	-23	104	101	-3	49	51	2
8	BEED	4180	4158	-22	1009	1002	-7	184	188	4
9	JALNA	1932	1912	-20	376	377	1	143	143	0
10	WASHIM	1223	1203	-20	307	307	0	137	135	-2
11	NASHIK	5925	5910	-15	1971	1938	-33	2476	2467	-9
12	DHULE	5524	5510	-14	1655	1647	-8	1281	1268	-13
13	BULDHANA	2624	2611	-13	612	614	2	822	834	12
14	YAVATMAL	4095	4087	-8	967	969	2	1232	1241	9
15	KOLHAPUR	1867	1861	-6	273	272	-1	28	28	0
16	RATNAGIRI	286	282	-4	59	60	1	94	98	4
17	SINDHUDURG	256	252	-4	78	79	1	73	73	0
18	GADCHIROLI	2538	2535	-3	1112	1106	-6	986	971	-15
19	LATUR	1280	1277	-3	360	358	-2	71	73	2
20	NAGPUR	3595	3593	-2	582	586	4	921	927	6
21	OSMANABAD	1020	1018	-2	296	296	0	21	21	0
22	NANDURBAR	7211	7210	-1	6324	6324	0	8817	8777	-40
23	SATARA	1024	1024	0	220	225	5	220	221	1
24	SANGLI	4027	4029	2	400	399	-1	115	115	0
25	PALGHAR	769	773	4	427	434	7	722	739	17
26	PUNE	2260	2266	6	476	509	33	232	241	9
27	RAIGAD	481	490	9	132	132	0	37	39	2
28	WARDHA	1176	1186	10	212	226	14	593	637	44
29	CHANDRAPUR	2665	2680	15	666	676	10	1632	1643	11
30	AURANGABAD	3239	3262	23	911	963	52	538	548	10
31	AKOLA	4478	4534	56	937	937	0	1354	1342	-12
32	AMRAVATI	6385	6450	65	1400	1391	-9	2737	2761	24
33	NANDED	13382	13464	82	1655	1657	2	509	512	3
34	JALGAON	10472	10562	90	1366	1369	3	574	574	0
	Total	126211	126112	-99	30773	30772	-1	30091	30230	139

**आवास प्लस जॉब कार्ड मॅपिंग
विभागनिहाय प्रगती अहवाल**

Sr. No.	District Name	Total HH registered	Rejected By System	Remaining Eligible Beneficiaries	Job Card Mapped 06.07.2021	Job Card Not Mapped 05.07.2021	Achivement	Job Card Not Mapped 06.07.2021
1	KONKAN	335930	76241	259197	145787	144232	1555	113410
2	NAGPUR	694227	176311	513055	373472	371595	1877	139583
3	AMRAVATI	996711	160381	836328	183458	179157	4301	652870
4	PUNE	753127	223655	529246	456673	450331	6342	72573
5	AURANGABAD	1682760	237009	1445657	554280	546472	7808	891377
6	NASHIK	1297301	210978	1086243	611239	596519	14720	475004
	Total	5760056	1084575	4669726	2324909	2288306	36603	2344817

आवास प्लस जॉब कार्ड मॅपिंग
जिल्हानिहाय प्रगती अहवाल

Sr. No.	District Name	Total HH registered	Rejected By System	Remaining Eligible Beneficiaries	Job Card Mapped 06.07.2021	Job Card Not Mapped 05.07.2021	Achivement	Job Card Not Mapped 06.07.2021
1	DHULE	199567	25318	174208	158275	158275	0	15933
2	THANE	57329	15281	42048	31366	31364	2	10682
3	KOLHAPUR	181903	78787	102892	100798	100795	3	2094
4	GONDIA	143614	34935	108679	100656	100648	8	8023
5	AMRAVATI	174143	31401	142742	1209	1200	9	141533
6	WARDHA	75113	22775	52338	48900	48889	11	3438
7	NAGPUR	91329	33436	55884	40008	39884	124	15876
8	AKOLA	93150	21501	71649	39345	39216	129	32304
9	SATARA	118101	29983	88118	74154	74016	138	13964
10	RATNAGIRI	78746	14489	64257	41199	41045	154	23058
11	PUNE	113054	35076	77978	54979	54760	219	22999
12	GADCHIROLI	102629	22382	79940	46782	46550	232	33158
13	RAIGAD	50390	11117	38781	36619	36344	275	2162
14	JALGAON	316732	51921	264808	82441	82135	306	182367
15	HINGOLI	124003	10289	113714	29262	28847	415	84452
16	SINDHUDURG	36729	16110	20619	17177	16748	429	3442
17	JALNA	221851	35892	185959	33364	32878	486	152595
18	NANDURBAR	199231	18275	180956	32735	32181	554	148221
19	AHMEDNAGAR	293600	65892	227708	192059	191477	582	35649
20	PARBHANI	189536	31617	157918	116386	115775	611	41532
21	CHANDRAPUR	157806	32068	123362	74917	74287	630	48445
22	PALGHAR	112736	19244	93492	19426	18731	695	74066
23	OSMANABAD	124374	19944	104348	50794	50077	717	53554
24	WASHIM	143381	26839	116542	26956	26201	755	89586
25	BHANDARA	123736	30715	92852	62209	61337	872	30643
26	NANDED	351308	41505	309802	90645	89572	1073	219157
27	BEED	258662	30380	228272	113546	112357	1189	114726
28	AURANGABAD	260947	38106	222841	79258	77859	1399	143583
29	YAVATMAL	349478	46016	303462	47646	46098	1548	255816
30	BULDHANA	236559	34624	201933	68302	66442	1860	133631
31	LATUR	152079	29276	122803	41025	39107	1918	81778
32	SANGLI	132583	40163	92420	76355	73643	2712	16065
33	SOLAPUR	207486	39646	167838	150387	147117	3270	17451
34	NASHIK	288171	49572	238563	145729	132451	13278	92834
	Total	5760056	1084575	4669726	2324909	2288306	36603	2344817