

# प्रधानमंत्री आवास योजना- ग्रामीण व राज्य पुरस्कृत ग्रामीण आवास योजना

१. संचित प्रगती अहवाल - PMAY-G
२. संचित प्रगती अहवाल - राज्य पुरस्कृत योजना
३. प्रलंबीत घरकुले अहवाल - PMAY-G
४. आवासप्लस जॉग कॉर्ड मॅपिंग अहवाल - PMAY-G

दैनिक प्रगती अहवाल  
(०७.०७.२०२१)



राज्य व्यवस्थापन कक्ष- ग्रामीण गृहनिर्माण

४ था मजला, दक्षिण कक्ष, सिडको भवन, सीबीडी बेलापूर, नवी मुंबई - ४०० ६१४.

# विभागनिहाय प्रगती अहवाल

## प्रधानमंत्री आवास योजना- ग्रामीण

Sr. No.	Division	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			06.07.2021	07.07.2021	Achievement	Remaining	06.07.2021	07.07.2021	Achievement	Remaining	06.07.2021	07.07.2021	Achievement	Remaining
1	KONKAN	50338	49821	49821	0	517	49482	49482	0	339	44155	44171	16	5650
2	PUNE	110237	91319	91320	1	18917	86593	86593	0	4727	59191	59223	32	32097
3	AURANGABAD	138617	127874	127881	7	10736	122348	122348	0	5533	78635	78684	49	49197
4	AMRAVATI	214913	178019	178045	26	36868	169847	169847	0	8198	115363	115436	73	62609
5	NAGPUR DIV.	248681	229747	229817	70	18864	222766	222766	0	7051	158657	158800	143	71017
6	NASHIK DIV.	336055	310717	310725	8	25330	303841	303841	0	6884	225051	225141	90	85584
<b>Total</b>		<b>1098841</b>	<b>987497</b>	<b>987609</b>	<b>112</b>	<b>111232</b>	<b>954877</b>	<b>954877</b>	<b>0</b>	<b>32732</b>	<b>681052</b>	<b>681455</b>	<b>403</b>	<b>306154</b>

## राज्य पुरस्कृत ग्रामीण आवास योजना

Sr. No.	Division	Target	Sanctions				1st Instalment Paid				Completion			
			06.07.2021	07.07.2021	Achievement	Remaining	06.07.2021	07.07.2021	Achievement	Remaining	06.07.2021	07.07.2021	Achievement	Remaining
1	KONKAN	21460	21354	21354	0	106	21230	21230	0	124	18146	18183	37	3171
2	PUNE	53450	52528	52538	10	912	51224	51231	7	1307	40167	40193	26	12345
3	NASHIK	87723	86793	86763	-30	960	85282	85326	44	1437	59262	59400	138	27363
4	AURANGABAD	121096	112874	112976	102	8120	101320	101537	217	11439	61452	61505	53	51471
5	AMRAVATI	67851	66934	66945	11	906	64861	64892	31	2053	42566	42682	116	24263
6	NAGPUR	82863	73957	73977	20	8886	71471	71492	21	2485	47638	47744	106	26233
<b>Total</b>		<b>434443</b>	<b>414440</b>	<b>414553</b>	<b>113</b>	<b>19890</b>	<b>395388</b>	<b>395708</b>	<b>320</b>	<b>18845</b>	<b>269231</b>	<b>269707</b>	<b>476</b>	<b>144846</b>

**जिल्हानिहाय प्रगती अहवाल**  
**प्रधानमंत्री आवास योजना- ग्रामीण**

Sr. No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			06.07.2021	07.07.2021	Achievement	Remaining	06.07.2021	07.07.2021	Achievement	Remaining	06.07.2021	07.07.2021	Achievement	Remaining
1	THANE	6734	6704	6704	0	30	6659	6659	0	45	6161	6161	0	543
2	SINDHUDURG	3994	3661	3661	0	333	3646	3646	0	15	3024	3024	0	637
3	RAIGAD	7840	7736	7736	0	104	7693	7693	0	43	6842	6842	0	894
4	RATNAGIRI	6081	6055	6055	0	26	5921	5921	0	134	5036	5036	0	1019
5	OSMANABAD	6048	5312	5312	0	736	5239	5239	0	73	3895	3895	0	1417
6	PARBHANI	7141	6758	6760	2	381	6626	6626	0	134	4766	4770	4	1990
7	HINGOLI	10124	9493	9493	0	631	9384	9384	0	109	7442	7442	0	2051
8	LATUR	10968	9260	9265	5	1703	8967	8967	0	298	6915	6916	1	2349
9	PALGHAR	25689	25665	25665	0	24	25563	25563	0	102	23092	23108	16	2557
10	KOLHAPUR	14462	13011	13011	0	1451	12651	12651	0	360	9867	9874	7	3137
11	WASHIM	10757	8925	8932	7	1825	8459	8459	0	473	5718	5718	0	3214
12	SATARA	13471	11196	11196	0	2275	9758	9758	0	1438	7604	7607	3	3589
13	WARDHA	16186	13073	13073	0	3113	13031	13031	0	42	9282	9295	13	3778
14	JALNA	13336	11533	11533	0	1803	11066	11066	0	467	7694	7699	5	3834
15	PUNE	18943	15303	15303	0	3640	14240	14240	0	1063	10064	10064	0	5239
16	SANGLI	18649	15782	15782	0	2867	15217	15217	0	565	9712	9712	0	6070
17	GADCHIROLI	23047	21821	21821	0	1226	21481	21481	0	340	14800	14814	14	7007
18	BEED	19699	18224	18224	0	1475	17537	17537	0	687	10918	10939	21	7285
19	AURANGABAD	22136	22111	22111	0	25	20872	20872	0	1239	14688	14688	0	7423
20	BULDHANA	28286	23814	23814	0	4472	23343	23343	0	471	15813	15829	16	7985
21	CHANDRAPUR	31947	28353	28354	1	3593	27864	27864	0	490	19717	19747	30	8607
22	DHULE	46517	46420	46420	0	97	46212	46212	0	208	36007	36010	3	10410
23	NAGPUR	39021	32539	32539	0	6482	28989	28989	0	3550	20419	20446	27	12093
24	AHMEDNAGAR	47854	41871	41871	0	5983	41733	41733	0	138	29012	29054	42	12817
25	AKOLA	44561	38393	38393	0	6168	37427	37427	0	966	25103	25114	11	13279
26	SOLAPUR	44712	36027	36028	1	8684	34727	34727	0	1301	21944	21966	22	14062
27	NASHIK	70412	68488	68488	0	1924	67910	67910	0	578	53417	53448	31	15040
28	YAVATMAL	39859	38550	38564	14	1295	35063	35063	0	3501	23204	23226	22	15338
29	GONDIA	82382	82382	82382	0	0	81495	81495	0	887	66173	66213	40	16169
30	JALGAON	65526	54405	54413	8	11113	52306	52306	0	2107	35121	35126	5	19287
31	AMRAVATI	91450	68337	68342	5	23108	65555	65555	0	2787	45525	45549	24	22793
32	NANDED	49165	45183	45183	0	3982	42657	42657	0	2526	22317	22335	18	22848
33	BHANDARA	56098	51579	51648	69	4450	49906	49906	0	1742	28266	28285	19	23363
34	NANDURBAR	105746	99533	99533	0	6213	95680	95680	0	3853	71494	71503	9	28030
	<b>Total</b>	<b>1098841</b>	<b>987497</b>	<b>987609</b>	<b>112</b>	<b>111232</b>	<b>954877</b>	<b>954877</b>	<b>0</b>	<b>32732</b>	<b>681052</b>	<b>681455</b>	<b>403</b>	<b>306154</b>

**जिल्हानिहाय प्रगती अहवाल**  
**राज्य पुरस्कृत ग्रामीण आवास योजना**

Sr. No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			06.07.2021	07.07.2021	Achievement	Remaining	06.07.2021	07.07.2021	Achievement	Remaining	06.07.2021	07.07.2021	Achievement	Remaining
1	SINDHUDURG	1851	1845	1845	0	6	1837	1837	0	8	1594	1596	2	249
2	THANE	3500	3490	3490	0	10	3484	3484	0	6	3160	3160	0	330
3	RAIGAD	3830	3813	3813	0	17	3778	3778	0	35	3348	3352	4	461
4	RATNAGIRI	5864	5863	5863	0	1	5843	5843	0	20	5057	5059	2	804
5	PALGHAR	6415	6343	6343	0	72	6288	6288	0	55	4987	5016	29	1327
6	NAGPUR	9482	9258	9258	0	224	9022	9031	9	227	7342	7354	12	1904
7	KOLHAPUR	10919	10842	10843	1	76	10693	10693	0	150	8907	8908	1	1935
8	HINGOLI	9745	9350	9350	0	395	9194	9195	1	155	7281	7285	4	2065
9	SANGLI	7082	6894	6894	0	188	6662	6662	0	232	4785	4791	6	2103
10	GONDIA	13480	9571	9571	0	3909	9252	9252	0	319	7410	7418	8	2153
11	SATARA	9559	9544	9544	0	15	9394	9396	2	148	7347	7360	13	2184
12	WARDHA	8310	8310	8310	0	0	8259	8263	4	47	5981	5987	6	2323
13	DHULE	12351	12303	12303	0	48	12211	12211	0	92	9706	9715	9	2588
14	PUNE	10457	9989	9998	9	459	9643	9643	0	355	7221	7223	2	2775
15	NANDURBAR	10307	9878	9881	3	426	9766	9766	0	115	6991	6998	7	2883
16	WASHIM	7712	7709	7709	0	3	7242	7245	3	464	4368	4382	14	3327
17	SOLAPUR	15433	15259	15259	0	174	14832	14837	5	422	11907	11911	4	3348
18	BULDHANA	12190	12156	12159	3	31	11939	11951	12	208	8340	8356	16	3803
19	GADCHIROLI	11477	11011	11035	24	442	10747	10747	0	288	6879	6891	12	4144
20	PARBHANI	14543	14276	14276	0	267	13963	13963	0	313	9934	9938	4	4338
21	JALNA	9508	8440	8440	0	1068	6927	6968	41	1472	4063	4065	2	4375
22	AMRAVATI	14486	14304	14304	0	182	13764	13766	2	538	9760	9789	29	4515
23	AKOLA	14198	13665	13665	0	533	13304	13304	0	361	7854	7896	42	5769
24	BHANDARA	15386	14791	14791	0	595	14022	14027	5	764	8979	8982	3	5809
25	BEED	16424	13771	13771	0	2653	12698	12704	6	1067	7447	7453	6	6318
26	JALGAON	17383	17268	17235	-33	148	16365	16407	42	828	10833	10853	20	6382
27	YAVATMAL	19265	19100	19108	8	157	18612	18626	14	482	12244	12259	15	6849
28	LATUR	19992	19350	19376	26	616	16251	16334	83	3042	11958	11971	13	7405
29	NASHIK	19111	18794	18794	0	317	18576	18576	0	218	11236	11298	62	7496
30	AHMEDNAGAR	28571	28550	28550	0	21	28364	28366	2	184	20496	20536	40	8014
31	NANDED	17863	15138	15214	76	2649	13170	13188	18	2026	7025	7036	11	8178
32	AURANGABAD	17770	17361	17361	0	409	16377	16394	17	967	8286	8295	9	9066
33	OSMANABAD	15251	15188	15188	0	63	12740	12791	51	2397	5458	5462	4	9726
34	CHANDRAPUR	24728	21016	21012	-4	3716	20169	20172	3	840	11047	11112	65	9900
	<b>Total</b>	<b>434443</b>	<b>414440</b>	<b>414553</b>	<b>113</b>	<b>19890</b>	<b>395388</b>	<b>395708</b>	<b>320</b>	<b>18845</b>	<b>269231</b>	<b>269707</b>	<b>476</b>	<b>144846</b>

विभागनिहाय प्रगती अहवाल  
प्रलंबित घरकुले (Delayed Houses)

Sr.No.	Division	after receiving First Installment											
		6 Months			9 Months			12 Months			18 Months		
		06-07-2021	07-07-2021	Achievement	06-07-2021	07-07-2021	Achievement	06-07-2021	07-07-2021	Achievement	06-07-2021	07-07-2021	Achievement
1	NASHIK	56594	56536	-58	33655	33630	-25	30345	30323	-22	23280	23266	-14
2	AMRAVATI	22010	21980	-30	17166	17152	-14	16028	16015	-13	14084	14074	-10
3	KONKAN	3618	3602	-16	2557	2545	-12	2483	2471	-12	1686	1675	-11
4	NAGPUR	26929	26854	-75	14449	14434	-15	12458	12446	-12	8953	8945	-8
5	AURANGABAD	22469	22441	-28	12066	12061	-5	10913	10910	-3	9563	9561	-2
6	PUNE DIV.	10803	10795	-8	6416	6413	-3	5934	5932	-2	5476	5475	-1
<b>Total</b>		<b>142423</b>	<b>142208</b>	<b>-215</b>	<b>86309</b>	<b>86235</b>	<b>-74</b>	<b>78161</b>	<b>78097</b>	<b>-64</b>	<b>63042</b>	<b>62996</b>	<b>-46</b>

Sr. No.	Division	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		06-07-2021	07-07-2021	Achievement	06-07-2021	07-07-2021	Achievement	06-07-2021	07-07-2021	Achievement
1	KONKAN	2019	2019	0	806	810	4	1000	1000	0
2	NASHIK	34809	34812	3	12920	12980	60	13913	13954	41
3	AURANGABAD	27419	27460	41	5216	5320	104	1570	1595	25
4	NAGPUR	26134	26196	62	5177	5218	41	6396	6424	28
5	AMRAVATI	18885	18977	92	4218	4244	26	6313	6318	5
6	PUNE	16846	16949	103	2435	2492	57	1038	1053	15
<b>Total</b>		<b>126112</b>	<b>126413</b>	<b>301</b>	<b>30772</b>	<b>31064</b>	<b>292</b>	<b>30230</b>	<b>30344</b>	<b>114</b>

जिल्हानिहाय प्रगती अहवाल  
प्रलंबित घरकुले (Delayed Houses)

Sr.No.	Division	after receiving First Installment											
		6 Months			9 Months			12 Months			18 Months		
		06-07-2021	07-07-2021	Achievement	06-07-2021	07-07-2021	Achievement	06-07-2021	07-07-2021	Achievement	06-07-2021	07-07-2021	Achievement
1	NANDURBAR	20991	20978	-13	16854	16841	-13	15719	15706	-13	10123	10116	-7
2	PALGHAR	2215	2200	-15	1920	1909	-11	1885	1874	-11	1137	1127	-10
3	AMRAVATI	8376	8364	-12	6467	6459	-8	6021	6014	-7	5176	5170	-6
4	BHANDARA	5843	5834	-9	3863	3857	-6	2704	2700	-4	1653	1649	-4
5	AHMEDNAGAR	8741	8726	-15	4029	4026	-3	3660	3657	-3	3509	3506	-3
6	BULDHANA	2900	2892	-8	2145	2142	-3	1980	1977	-3	1725	1724	-1
7	CHANDRAPUR	6564	6534	-30	2442	2438	-4	2319	2316	-3	1987	1984	-3
8	GONDIA	5886	5862	-24	2222	2219	-3	1949	1946	-3	917	916	-1
9	JALGAON	7804	7799	-5	4567	4564	-3	4258	4255	-3	3955	3954	-1
10	NASHIK	11624	11600	-24	4908	4902	-6	3500	3497	-3	3205	3202	-3
11	YAVATMAL	4282	4277	-5	3821	3818	-3	3616	3613	-3	3260	3257	-3
12	NAGPUR	3590	3579	-11	2045	2043	-2	1765	1763	-2	1259	1259	0
13	NANDED	9222	9210	-12	5603	5600	-3	5242	5240	-2	4660	4658	-2
14	SOLAPUR	4530	4524	-6	2308	2306	-2	2256	2254	-2	2190	2189	-1
15	PARBHANI	1364	1361	-3	571	569	-2	500	499	-1	453	453	0
16	RAIGAD	434	433	-1	266	265	-1	264	263	-1	253	252	-1
17	AKOLA	5572	5567	-5	3872	3872	0	3590	3590	0	3182	3182	0
18	AURANGABAD	4526	4526	0	1983	1983	0	1658	1658	0	1548	1548	0
19	BEED	3854	3842	-12	1624	1624	0	1379	1379	0	1118	1118	0
20	DHULE	7434	7433	-1	3297	3297	0	3208	3208	0	2488	2488	0
21	GADCHIROLI	3822	3821	-1	2922	2922	0	2830	2830	0	2315	2315	0
22	HINGOLI	853	853	0	441	441	0	358	358	0	269	269	0
23	JALNA	1038	1037	-1	886	886	0	836	836	0	655	655	0
24	KOLHAPUR	1633	1631	-2	607	606	-1	436	436	0	386	386	0
25	LATUR	646	646	0	612	612	0	595	595	0	528	528	0
26	OSMANABAD	966	966	0	346	346	0	345	345	0	332	332	0
27	PUNE	1726	1726	0	1456	1456	0	1313	1313	0	1170	1170	0
28	RATNAGIRI	343	343	0	53	53	0	48	48	0	42	42	0
29	SANGLI	1840	1840	0	1523	1523	0	1440	1440	0	1274	1274	0
30	SATARA	1074	1074	0	522	522	0	489	489	0	456	456	0
31	SINDHUDURG	255	255	0	106	106	0	82	82	0	56	56	0
32	THANE	371	371	0	212	212	0	204	204	0	198	198	0
33	WARDHA	1224	1224	0	955	955	0	891	891	0	822	822	0
34	WASHIM	880	880	0	861	861	0	821	821	0	741	741	0
	<b>Total</b>	<b>142423</b>	<b>142208</b>	<b>-215</b>	<b>86309</b>	<b>86235</b>	<b>-74</b>	<b>78161</b>	<b>78097</b>	<b>-64</b>	<b>63042</b>	<b>62996</b>	<b>-46</b>

जिल्हानिहाय प्रगती अहवाल  
प्रलंबित घरकुले (Delayed Houses-II)

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		06-07-2021	07-07-2021	Achievement	06-07-2021	07-07-2021	Achievement	06-07-2021	07-07-2021	Achievement
1	RAIGAD	490	489	-1	132	132	0	39	39	0
2	AKOLA	4534	4534	0	937	937	0	1342	1340	-2
3	BEED	4158	4158	0	1002	1002	0	188	187	-1
4	CHANDRAPUR	2680	2680	0	676	682	6	1643	1635	-8
5	DHULE	5510	5510	0	1647	1647	0	1268	1268	0
6	GADCHIROLI	2535	2535	0	1106	1110	4	971	984	13
7	LATUR	1277	1277	0	358	364	6	73	73	0
8	NANDURBAR	7210	7210	0	6324	6324	0	8777	8765	-12
9	PALGHAR	773	773	0	434	434	0	739	731	-8
10	PARBHANI	1060	1060	0	295	302	7	51	52	1
11	RATNAGIRI	282	282	0	60	63	3	98	106	8
12	SANGLI	4029	4029	0	399	401	2	115	122	7
13	SATARA	1024	1024	0	225	225	0	221	223	2
14	THANE	222	222	0	101	101	0	51	51	0
15	AHMEDNAGAR	5617	5618	1	1642	1682	40	827	838	11
16	JALGAON	10562	10563	1	1369	1371	2	574	572	-2
17	NASHIK	5910	5911	1	1938	1956	18	2467	2511	44
18	SINDHUDURG	252	253	1	79	80	1	73	73	0
19	KOLHAPUR	1861	1864	3	272	274	2	28	28	0
20	BULDHANA	2611	2615	4	614	628	14	834	836	2
21	AURANGABAD	3262	3267	5	963	966	3	548	552	4
22	HINGOLI	1268	1274	6	268	277	9	34	35	1
23	NANDED	13464	13470	6	1657	1711	54	512	529	17
24	OSMANABAD	1018	1026	8	296	313	17	21	24	3
25	PUNE	2266	2274	8	509	522	13	241	244	3
26	GONDIA	7103	7112	9	1845	1852	7	491	488	-3
27	NAGPUR	3593	3602	9	586	589	3	927	938	11
28	WARDHA	1186	1195	9	226	226	0	637	642	5
29	YAVATMAL	4087	4099	12	969	980	11	1241	1249	8
30	JALNA	1912	1928	16	377	385	8	143	143	0
31	WASHIM	1203	1219	16	307	307	0	135	135	0
32	BHANDARA	9037	9072	35	738	759	21	1727	1737	10
33	AMRAVATI	6450	6510	60	1391	1392	1	2761	2758	-3
34	SOLAPUR	7666	7758	92	1030	1070	40	433	436	3
	<b>Total</b>	<b>126112</b>	<b>126413</b>	<b>301</b>	<b>30772</b>	<b>31064</b>	<b>292</b>	<b>30230</b>	<b>30344</b>	<b>114</b>

**आवास प्लस जॉब कार्ड मॅपिंग  
विभागनिहाय प्रगती अहवाल**

<b>Sr. No.</b>	<b>District Name</b>	<b>Total HH registered</b>	<b>Rejected By System</b>	<b>Remaining Eligible Beneficiaries</b>	<b>Job Card Mapped 07.07.2021</b>	<b>Job Card Not Mapped 06.07.2021</b>	<b>Achivement</b>	<b>Job Card Not Mapped 07.07.2021</b>
1	KONKAN	335930	76241	259145	147285	145787	1498	111860
2	NAGPUR	694227	176311	513055	375460	373472	1988	137595
3	AMRAVATI	996711	160381	836328	186059	183458	2601	650269
4	PUNE DIV.	753127	223655	529246	460356	456673	3683	68890
5	AURANGABAD	1682760	237009	1445657	559315	554280	5035	886342
6	NASHIK	1297301	210978	1086243	618729	611239	7490	467514
	<b>Total</b>	<b>5760056</b>	<b>1084575</b>	<b>4669674</b>	<b>2347204</b>	<b>2324909</b>	<b>22295</b>	<b>2322470</b>



**आवास प्लस जॉब कार्ड मॅपिंग**  
**जिल्हानिहाय प्रगती अहवाल**

Sr. No.	District Name	Total HH registered	Rejected By System	Remaining Eligible Beneficiaries	Job Card Mapped 07.07.2021	Job Card Not Mapped 06.07.2021	Achivement	Job Card Not Mapped 07.07.2021
1	KOLHAPUR	181903	78787	102892	100798	100798	0	2094
2	THANE	57329	15281	42048	31366	31366	0	10682
3	WARDHA	75113	22775	52338	48900	48900	0	3438
4	GONDIA	143614	34935	108679	100658	100656	2	8021
5	DHULE	199567	25318	174208	158280	158275	5	15928
6	AMRAVATI	174143	31401	142742	1217	1209	8	141525
7	GADCHIROLI	102629	22382	79940	46821	46782	39	33119
8	SATARA	118101	29983	88118	74207	74154	53	13911
9	AKOLA	93150	21501	71649	39483	39345	138	32166
10	NAGPUR	91329	33436	55884	40153	40008	145	15731
11	RAIGAD	50390	11117	38729	36777	36619	158	1952
12	JALGAON	316732	51921	264808	82669	82441	228	182139
13	PUNE	113054	35076	77978	55213	54979	234	22765
14	RATNAGIRI	78746	14489	64257	41482	41199	283	22775
15	NANDURBAR	199231	18275	180956	33069	32735	334	147887
16	CHANDRAPUR	157806	32068	123362	75264	74917	347	48098
17	PARBHANI	189536	31617	157918	116764	116386	378	41154
18	HINGOLI	124003	10289	113714	29656	29262	394	84058
19	AHMEDNAGAR	293600	65892	227708	192460	192059	401	35248
20	JALNA	221851	35892	185959	33774	33364	410	152185
21	OSMANABAD	124374	19944	104348	51238	50794	444	53110
22	SINDHUDURG	36729	16110	20619	17670	17177	493	2949
23	PALGHAR	112736	19244	93492	19990	19426	564	73502
24	AURANGABAD	260947	38106	222841	79899	79258	641	142942
25	WASHIM	143381	26839	116542	27598	26956	642	88944
26	BEED	258662	30380	228272	114206	113546	660	114066
27	NANDED	351308	41505	309802	91339	90645	694	218463
28	BULDHANA	236559	34624	201933	69064	68302	762	132869
29	YAVATMAL	349478	46016	303462	48697	47646	1051	254765
30	LATUR	152079	29276	122803	42439	41025	1414	80364
31	BHANDARA	123736	30715	92852	63664	62209	1455	29188
32	SANGLI	132583	40163	92420	77907	76355	1552	14513
33	SOLAPUR	207486	39646	167838	152231	150387	1844	15607
34	NASHIK	288171	49572	238563	152251	145729	6522	86312
	<b>Total</b>	<b>5760056</b>	<b>1084575</b>	<b>4669674</b>	<b>2347204</b>	<b>2324909</b>	<b>22295</b>	<b>2322470</b>