

# प्रधानमंत्री आवास योजना- ग्रामीण व राज्य पुरस्कृत ग्रामीण आवास योजना

१. संचित प्रगती अहवाल - PMAY-G
२. संचित प्रगती अहवाल - राज्य पुरस्कृत योजना
३. प्रलंबीत घरकुले अहवाल - PMAY-G
४. आवासप्लस जॉग कॉर्ड मॅपिंग अहवाल - PMAY-G

दैनिक प्रगती अहवाल  
(०८.०७.२०२१)



राज्य व्यवस्थापन कक्ष- ग्रामीण गृहनिर्माण

४ था मजला, दक्षिण कक्ष, सिडको भवन, सीबीडी बेलापूर, नवी मुंबई - ४०० ६१४.

# विभागनिहाय प्रगती अहवाल

## प्रधानमंत्री आवास योजना- ग्रामीण

Sr. No.	Division	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			07.07.2021	08.07.2021	Achievement	Remaining	07.07.2021	08.07.2021	Achievement	Remaining	07.07.2021	08.07.2021	Achievement	Remaining
1	KONKAN	50338	49821	49820	-1	518	49482	49482	0	338	44171	44207	36	5613
2	PUNE	110237	91320	91323	3	18914	86593	86495	-98	4828	59223	59248	25	32075
3	AURANGABAD	138617	127881	127881	0	10736	122348	122348	0	5533	78684	78740	56	49141
4	AMRAVATI	214913	178045	178111	66	36802	169847	169847	0	8264	115436	115658	222	62453
5	NAGPUR	248681	229817	229816	-1	18865	222766	222766	0	7050	158800	158958	158	70858
6	NASHIK.	336055	310725	310726	1	25329	303841	303841	0	6885	225141	225256	115	85470
<b>Total</b>		<b>1098841</b>	<b>987609</b>	<b>987677</b>	<b>68</b>	<b>111164</b>	<b>954877</b>	<b>954779</b>	<b>-98</b>	<b>32898</b>	<b>681455</b>	<b>682067</b>	<b>612</b>	<b>305610</b>

## राज्य पुरस्कृत ग्रामीण आवास योजना

Sr. No.	Division	Target	Sanctions				1st Instalment Paid				Completion			
			07.07.2021	08.07.2021	Achievement	Remaining	07.07.2021	08.07.2021	Achievement	Remaining	07.07.2021	08.07.2021	Achievement	Remaining
1	KONKAN	21460	21354	21354	0	106	21230	21230	0	124	18183	18186	3	3168
2	PUNE	53450	52528	52538	10	912	51231	51231	0	1307	40193	40197	4	12341
3	AMRAVATI	67851	66934	66945	11	906	64892	64892	0	2053	42682	42704	22	24241
4	NAGPUR	82863	73957	73971	14	8892	71492	71492	0	2479	47744	47764	20	26207
5	NASHIK	87723	86793	86745	-48	978	85326	85326	0	1419	59400	59412	12	27333
6	AURANGABAD	121096	112874	112976	102	8120	101537	101537	0	11439	61505	61509	4	51467
<b>Total</b>		<b>434443</b>	<b>414440</b>	<b>414529</b>	<b>89</b>	<b>19914</b>	<b>395708</b>	<b>395708</b>	<b>0</b>	<b>18821</b>	<b>269707</b>	<b>269772</b>	<b>65</b>	<b>144757</b>

**जिल्हानिहाय प्रगती अहवाल**  
**प्रधानमंत्री आवास योजना- ग्रामीण**

Sr. No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			07.07.2021	08.07.2021	Achievement	Remaining	07.07.2021	08.07.2021	Achievement	Remaining	07.07.2021	08.07.2021	Achievement	Remaining
1	AHMEDNAGAR	47854	41871	41871	0	5983	41733	41733	0	138	29054	29087	33	12784
2	AKOLA	44561	38393	38394	1	6167	37427	37427	0	967	25114	25232	118	13162
3	AMRAVATI	91450	68342	68399	57	23051	65555	65555	0	2844	45549	45585	36	22814
4	AURANGABAD	22136	22111	22111	0	25	20872	20872	0	1239	14688	14690	2	7421
5	BEED	19699	18224	18224	0	1475	17537	17537	0	687	10939	10949	10	7275
6	BHANDARA	56098	51648	51648	0	4450	49906	49906	0	1742	28285	28288	3	23360
7	BULDHANA	28286	23814	23822	8	4464	23343	23343	0	479	15829	15863	34	7959
8	CHANDRAPUR	31947	28354	28354	0	3593	27864	27864	0	490	19747	19779	32	8575
9	DHULE	46517	46420	46420	0	97	46212	46212	0	208	36010	36016	6	10404
10	GADCHIROLI	23047	21821	21821	0	1226	21481	21481	0	340	14814	14815	1	7006
11	GONDIA	82382	82382	82382	0	0	81495	81495	0	887	66213	66275	62	16107
12	HINGOLI	10124	9493	9493	0	631	9384	9384	0	109	7442	7446	4	2047
13	JALGAON	65526	54413	54414	1	11112	52306	52306	0	2108	35126	35170	44	19244
14	JALNA	13336	11533	11533	0	1803	11066	11066	0	467	7699	7706	7	3827
15	KOLHAPUR	14462	13011	13011	0	1451	12651	12649	-2	362	9874	9874	0	3137
16	LATUR	10968	9265	9265	0	1703	8967	8967	0	298	6916	6918	2	2347
17	NAGPUR	39021	32539	32539	0	6482	28989	28989	0	3550	20446	20500	54	12039
18	NANDED	49165	45183	45183	0	3982	42657	42657	0	2526	22335	22356	21	22827
19	NANDURBAR	105746	99533	99533	0	6213	95680	95680	0	3853	71503	71520	17	28013
20	NASHIK	70412	68488	68488	0	1924	67910	67910	0	578	53448	53463	15	15025
21	OSMANABAD	6048	5312	5312	0	736	5239	5239	0	73	3895	3895	0	1417
22	PALGHAR	25689	25665	25665	0	24	25563	25563	0	102	23108	23137	29	2528
23	PARBHANI	7141	6760	6760	0	381	6626	6626	0	134	4770	4780	10	1980
24	PUNE	18943	15303	15303	0	3640	14240	14235	-5	1068	10064	10065	1	5238
25	RAIGAD	7840	7736	7736	0	104	7693	7693	0	43	6842	6844	2	892
26	RATNAGIRI	6081	6055	6054	-1	27	5921	5921	0	133	5036	5041	5	1013
27	SANGLI	18649	15782	15782	0	2867	15217	15153	-64	629	9712	9712	0	6070
28	SATARA	13471	11196	11196	0	2275	9758	9732	-26	1464	7607	7607	0	3589
29	SINDHUDURG	3994	3661	3661	0	333	3646	3646	0	15	3024	3024	0	637
30	SOLAPUR	44712	36028	36031	3	8681	34727	34726	-1	1305	21966	21990	24	14041
31	THANE	6734	6704	6704	0	30	6659	6659	0	45	6161	6161	0	543
32	WARDHA	16186	13073	13072	-1	3114	13031	13031	0	41	9295	9301	6	3771
33	WASHIM	10757	8932	8932	0	1825	8459	8459	0	473	5718	5722	4	3210
34	YAVATMAL	39859	38564	38564	0	1295	35063	35063	0	3501	23226	23256	30	15308
	<b>Total</b>	<b>1098841</b>	<b>987609</b>	<b>987677</b>	<b>68</b>	<b>111164</b>	<b>954877</b>	<b>954779</b>	<b>-98</b>	<b>32898</b>	<b>681455</b>	<b>682067</b>	<b>612</b>	<b>305610</b>

**जिल्हानिहाय प्रगती अहवाल**  
**राज्य पुरस्कृत ग्रामीण आवास योजना**

Sr. No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			07.07.2021	08.07.2021	Achievement	Remaining	07.07.2021	08.07.2021	Achievement	Remaining	07.07.2021	08.07.2021	Achievement	Remaining
1	SINDHUDURG	1851	1845	1845	0	6	1837	1837	0	8	1596	1596	0	249
2	THANE	3500	3490	3490	0	10	3484	3484	0	6	3160	3161	1	329
3	RAIGAD	3830	3813	3813	0	17	3778	3778	0	35	3352	3352	0	461
4	RATNAGIRI	5864	5863	5863	0	1	5843	5843	0	20	5059	5061	2	802
5	PALGHAR	6415	6343	6343	0	72	6288	6288	0	55	5016	5016	0	1327
6	NAGPUR	9482	9258	9252	-6	230	9031	9031	0	221	7354	7357	3	1895
7	KOLHAPUR	10919	10842	10843	1	76	10693	10693	0	150	8908	8910	2	1933
8	HINGOLI	9745	9350	9350	0	395	9195	9195	0	155	7285	7286	1	2064
9	SANGLI	7082	6894	6894	0	188	6662	6662	0	232	4791	4791	0	2103
10	GONDIA	13480	9571	9571	0	3909	9252	9252	0	319	7418	7423	5	2148
11	SATARA	9559	9544	9544	0	15	9396	9396	0	148	7360	7360	0	2184
12	WARDHA	8310	8310	8310	0	0	8263	8263	0	47	5987	5994	7	2316
13	DHULE	12351	12303	12303	0	48	12211	12211	0	92	9715	9715	0	2588
14	PUNE	10457	9989	9998	9	459	9643	9643	0	355	7223	7223	0	2775
15	NANDURBAR	10307	9878	9881	3	426	9766	9766	0	115	6998	7002	4	2879
16	WASHIM	7712	7709	7709	0	3	7245	7245	0	464	4382	4387	5	3322
17	SOLAPUR	15433	15259	15259	0	174	14837	14837	0	422	11911	11913	2	3346
18	BULDHANA	12190	12156	12159	3	31	11951	11951	0	208	8356	8357	1	3802
19	GADCHIROLI	11477	11011	11035	24	442	10747	10747	0	288	6891	6891	0	4144
20	PARBHANI	14543	14276	14276	0	267	13963	13963	0	313	9938	9938	0	4338
21	JALNA	9508	8440	8440	0	1068	6968	6968	0	1472	4065	4065	0	4375
22	AMRAVATI	14486	14304	14304	0	182	13766	13766	0	538	9789	9789	0	4515
23	AKOLA	14198	13665	13665	0	533	13304	13304	0	361	7896	7903	7	5762
24	BHANDARA	15386	14791	14791	0	595	14027	14027	0	764	8982	8983	1	5808
25	BEED	16424	13771	13771	0	2653	12704	12704	0	1067	7453	7453	0	6318
26	JALGAON	17383	17268	17217	-51	166	16407	16407	0	810	10853	10853	0	6364
27	YAVATMAL	19265	19100	19108	8	157	18626	18626	0	482	12259	12268	9	6840
28	LATUR	19992	19350	19376	26	616	16334	16334	0	3042	11971	11971	0	7405
29	NASHIK	19111	18794	18794	0	317	18576	18576	0	218	11298	11302	4	7492
30	AHMEDNAGAR	28571	28550	28550	0	21	28366	28366	0	184	20536	20540	4	8010
31	NANDED	17863	15138	15214	76	2649	13188	13188	0	2026	7036	7038	2	8176
32	AURANGABAD	17770	17361	17361	0	409	16394	16394	0	967	8295	8296	1	9065
33	OSMANABAD	15251	15188	15188	0	63	12791	12791	0	2397	5462	5462	0	9726
34	CHANDRAPUR	24728	21016	21012	-4	3716	20172	20172	0	840	11112	11116	4	9896
	<b>Total</b>	<b>434443</b>	<b>414440</b>	<b>414529</b>	<b>89</b>	<b>19914</b>	<b>395708</b>	<b>395708</b>	<b>0</b>	<b>18821</b>	<b>269707</b>	<b>269772</b>	<b>65</b>	<b>144757</b>

विभागनिहाय प्रगती अहवाल  
प्रलंबित घरकुले (Delayed Houses)

Sr.No.	Division	after receiving First Installment											
		6 Months			9 Months			12 Months			18 Months		
		07-07-2021	08-07-2021	Achievement	07-07-2021	08-07-2021	Achievement	06-07-2021	07-07-2021	Achievement	07-07-2021	08-07-2021	Achievement
1	NASHIK DIV.	56536	56459	-77	33630	33588	-42	30323	30285	-38	23266	23235	-31
2	AMRAVATI	21980	21920	-60	17152	17118	-34	16015	15984	-31	14074	14049	-25
3	NAGPUR	26854	26786	-68	14434	14407	-27	12446	12425	-21	8945	8932	-13
4	KONKAN	3602	3571	-31	2545	2523	-22	2471	2452	-19	1675	1668	-7
5	AURANGABAD	22441	22419	-22	12061	12056	-5	10910	10906	-4	9561	9557	-4
6	PUNE	10795	10784	-11	6413	6410	-3	5932	5929	-3	5475	5472	-3
	<b>Total</b>	<b>142208</b>	<b>141939</b>	<b>-269</b>	<b>86235</b>	<b>86102</b>	<b>-133</b>	<b>78097</b>	<b>77981</b>	<b>-116</b>	<b>62996</b>	<b>62913</b>	<b>-83</b>

Sr. No.	Division	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		07-07-2021	08-07-2021	Achievement	07-07-2021	08-07-2021	Achievement	07-07-2021	08-07-2021	Achievement
1	KONKAN DIV.	2019	2025	6	810	819	9	1000	1009	9
2	PUNE	16949	16990	41	2492	2551	59	1053	1080	27
3	NASHIK	34812	34882	70	12980	13281	301	13954	14119	165
4	AURANGABAD	27460	27544	84	5320	5409	89	1595	1631	36
5	AMRAVATI	18977	19145	168	4244	4334	90	6318	6414	96
6	NAGPUR	26196	26438	242	5218	5329	111	6424	6532	108
	<b>Total</b>	<b>126413</b>	<b>127024</b>	<b>611</b>	<b>31064</b>	<b>31723</b>	<b>659</b>	<b>30344</b>	<b>30785</b>	<b>441</b>

जिल्हानिहाय प्रगती अहवाल  
प्रलंबित घरकुले (Delayed Houses)

Sr.No.	Division	after receiving First Installment											
		6 Months			9 Months			12 Months			18 Months		
		07-07-2021	08-07-2021	Achievement	07-07-2021	08-07-2021	Achievement	07-07-2021	08-07-2021	Achievement	07-07-2021	08-07-2021	Achievement
1	PALGHAR	2200	2175	-25	1909	1887	-22	1874	1855	-19	1127	1120	-7
2	AHMEDNAGAR	8726	8701	-25	4026	4010	-16	3657	3644	-13	3506	3495	-11
3	AKOLA	5567	5534	-33	3872	3857	-15	3590	3577	-13	3182	3169	-13
4	NANDURBAR	20978	20966	-12	16841	16829	-12	15706	15695	-11	10116	10109	-7
5	NASHIK	11600	11584	-16	4902	4893	-9	3497	3488	-9	3202	3193	-9
6	AMRAVATI	8364	8354	-10	6459	6450	-9	6014	6006	-8	5170	5163	-7
7	NAGPUR	3579	3556	-23	2043	2032	-11	1763	1756	-7	1259	1256	-3
8	YAVATMAL	4277	4270	-7	3818	3812	-6	3613	3607	-6	3257	3254	-3
9	CHANDRAPUR	6534	6511	-23	2438	2433	-5	2316	2311	-5	1984	1979	-5
10	GONDIA	5862	5845	-17	2219	2212	-7	1946	1941	-5	916	915	-1
11	WARDHA	1224	1220	-4	955	951	-4	891	887	-4	822	818	-4
12	BULDHANA	2892	2883	-9	2142	2139	-3	1977	1974	-3	1724	1722	-2
13	DHULE	7433	7427	-6	3297	3294	-3	3208	3205	-3	2488	2485	-3
14	SOLAPUR	4524	4514	-10	2306	2303	-3	2254	2251	-3	2189	2186	-3
15	JALGAON	7799	7781	-18	4564	4562	-2	4255	4253	-2	3954	3953	-1
16	NANDED	9210	9205	-5	5600	5598	-2	5240	5238	-2	4658	4656	-2
17	AURANGABAD	4526	4524	-2	1983	1982	-1	1658	1657	-1	1548	1547	-1
18	HINGOLI	853	851	-2	441	440	-1	358	357	-1	269	268	-1
19	WASHIM	880	879	-1	861	860	-1	821	820	-1	741	741	0
20	BEED	3842	3836	-6	1624	1624	0	1379	1379	0	1118	1118	0
21	BHANDARA	5834	5834	0	3857	3857	0	2700	2700	0	1649	1649	0
22	GADCHIROLI	3821	3820	-1	2922	2922	0	2830	2830	0	2315	2315	0
23	JALNA	1037	1037	0	886	886	0	836	836	0	655	655	0
24	KOLHAPUR	1631	1631	0	606	606	0	436	436	0	386	386	0
25	LATUR	646	646	0	612	612	0	595	595	0	528	528	0
26	OSMANABAD	966	966	0	346	346	0	345	345	0	332	332	0
27	PARBHANI	1361	1354	-7	569	568	-1	499	499	0	453	453	0
28	PUNE	1726	1725	-1	1456	1456	0	1313	1313	0	1170	1170	0
29	RAIGAD	433	432	-1	265	265	0	263	263	0	252	252	0
30	RATNAGIRI	343	338	-5	53	53	0	48	48	0	42	42	0
31	SANGLI	1840	1840	0	1523	1523	0	1440	1440	0	1274	1274	0
32	SATARA	1074	1074	0	522	522	0	489	489	0	456	456	0
33	SINDHUDURG	255	255	0	106	106	0	82	82	0	56	56	0
34	THANE	371	371	0	212	212	0	204	204	0	198	198	0
	<b>Total</b>	<b>142208</b>	<b>141939</b>	<b>-269</b>	<b>86235</b>	<b>86102</b>	<b>-133</b>	<b>78097</b>	<b>77981</b>	<b>-116</b>	<b>62996</b>	<b>62913</b>	<b>-83</b>

जिल्हानिहाय प्रगती अहवाल  
प्रलंबित घरकुले (Delayed Houses-II)

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		07-07-2021	08-07-2021	Achievement	07-07-2021	08-07-2021	Achievement	07-07-2021	08-07-2021	Achievement
1	RATNAGIRI	282	281	-1	63	67	4	106	108	2
2	CHANDRAPUR	2680	2680	0	682	690	8	1635	1656	21
3	PALGHAR	773	773	0	434	435	1	731	728	-3
4	PARBHANI	1060	1060	0	302	303	1	52	51	-1
5	SANGLI	4029	4029	0	401	402	1	122	122	0
6	THANE	222	222	0	101	101	0	51	51	0
7	WASHIM	1219	1219	0	307	307	0	135	134	-1
8	KOLHAPUR	1864	1865	1	274	283	9	28	30	2
9	BEED	4158	4160	2	1002	1008	6	187	188	1
10	SATARA	1024	1026	2	225	235	10	223	236	13
11	LATUR	1277	1280	3	364	369	5	73	74	1
12	RAIGAD	489	492	3	132	134	2	39	44	5
13	NANDURBAR	7210	7214	4	6324	6412	88	8765	8788	23
14	OSMANABAD	1026	1030	4	313	331	18	24	27	3
15	SINDHUDURG	253	257	4	80	82	2	73	78	5
16	NASHIK	5911	5917	6	1956	2040	84	2511	2581	70
17	BULDHANA	2615	2622	7	628	638	10	836	842	6
18	SOLAPUR	7758	7765	7	1070	1095	25	436	445	9
19	WARDHA	1195	1202	7	226	239	13	642	656	14
20	GADCHIROLI	2535	2544	9	1110	1122	12	984	1001	17
21	AURANGABAD	3267	3277	10	966	969	3	552	556	4
22	JALNA	1928	1939	11	385	403	18	143	148	5
23	HINGOLI	1274	1286	12	277	279	2	35	35	0
24	DHULE	5510	5524	14	1647	1703	56	1268	1311	43
25	AHMEDNAGAR	5618	5637	19	1682	1719	37	838	834	-4
26	YAVATMAL	4099	4121	22	980	1000	20	1249	1275	26
27	AKOLA	4534	4557	23	937	962	25	1340	1348	8
28	JALGAON	10563	10590	27	1371	1407	36	572	605	33
29	PUNE	2274	2305	31	522	536	14	244	247	3
30	NANDED	13470	13512	42	1711	1747	36	529	552	23
31	GONDIA	7112	7165	53	1852	1906	54	488	490	2
32	NAGPUR	3602	3656	54	589	596	7	938	956	18
33	AMRAVATI	6510	6626	116	1392	1427	35	2758	2815	57
34	BHANDARA	9072	9191	119	759	776	17	1737	1773	36
	<b>Total</b>	<b>126413</b>	<b>127024</b>	<b>611</b>	<b>31064</b>	<b>31723</b>	<b>659</b>	<b>30344</b>	<b>30785</b>	<b>441</b>

**आवास प्लस जॉब कार्ड मॅपिंग  
विभागनिहाय प्रगती अहवाल**

Sr. No.	District Name	Total HH registered	Rejected By System	Remaining Eligible Beneficiaries	Job Card Mapped 08.07.2021	Job Card Not Mapped 07.07.2021	Achivement	Job Card Not Mapped 08.07.2021
1	KONKAN	335930	76241	259127	149652	145787	3865	109475
2	NAGPUR	694227	176311	513001	377688	373472	4216	135313
3	AMRAVATI	996711	160381	836328	192365	183458	8907	643963
4	PUNE	753127	223655	529246	465651	456673	8978	63595
5	AURANGABAD	1682760	237009	1445657	569599	554280	15319	876058
6	NASHIK	1297301	210978	1086243	630358	611239	19119	455885
	<b>Total</b>	<b>5760056</b>	<b>1084575</b>	<b>4669602</b>	<b>2385313</b>	<b>2324909</b>	<b>60404</b>	<b>2284289</b>



**आवास प्लस जॉब कार्ड मॅपिंग**  
**जिल्हानिहाय प्रगती अहवाल**

Sr. No.	District Name	Total HH registered	Rejected By System	Remaining Eligible Beneficiaries	Job Card Mapped 08.07.2021	Job Card Not Mapped 07.07.2021	Achivement	Job Card Not Mapped 08.07.2021
1	KOLHAPUR	181903	78787	102892	100798	100798	0	2094
2	WARDHA	75113	22775	52338	48900	48900	0	3438
3	GONDIA	143614	34935	108679	100658	100656	2	8021
4	DHULE	199567	25318	174208	158280	158275	5	15928
5	THANE	57329	15281	42048	31371	31366	5	10677
6	GADCHIROLI	102629	22382	79940	46899	46782	117	33041
7	SATARA	118101	29983	88118	74314	74154	160	13804
8	AMRAVATI	174143	31401	142742	1372	1209	163	141370
9	AKOLA	93150	21501	71649	39560	39345	215	32089
10	NAGPUR	91329	33436	55884	40328	40008	320	15556
11	RAIGAD	50390	11117	38711	36986	36619	367	1725
12	PUNE	113054	35076	77978	55397	54979	418	22581
13	RATNAGIRI	78746	14489	64257	41861	41199	662	22396
14	CHANDRAPUR	157806	32068	123308	75659	74917	742	47649
15	JALNA	221851	35892	185959	34190	33364	826	151769
16	JALGAON	316732	51921	264808	83300	82441	859	181508
17	NANDURBAR	199231	18275	180956	33682	32735	947	147274
18	AHMEDNAGAR	293600	65892	227708	193015	192059	956	34693
19	SINDHUDURG	36729	16110	20619	18144	17177	967	2475
20	PARBHANI	189536	31617	157918	117427	116386	1041	40491
21	OSMANABAD	124374	19944	104348	51917	50794	1123	52431
22	HINGOLI	124003	10289	113714	30499	29262	1237	83215
23	WASHIM	143381	26839	116542	28648	26956	1692	87894
24	PALGHAR	112736	19244	93492	21290	19426	1864	72202
25	AURANGABAD	260947	38106	222841	81273	79258	2015	141568
26	BEED	258662	30380	228272	115675	113546	2129	112597
27	NANDED	351308	41505	309802	92812	90645	2167	216990
28	BHANDARA	123736	30715	92852	65244	62209	3035	27608
29	YAVATMAL	349478	46016	303462	50973	47646	3327	252489
30	BULDHANA	236559	34624	201933	71812	68302	3510	130121
31	SOLAPUR	207486	39646	167838	154279	150387	3892	13559
32	SANGLI	132583	40163	92420	80863	76355	4508	11557
33	LATUR	152079	29276	122803	45806	41025	4781	76997
34	NASHIK	288171	49572	238563	162081	145729	16352	76482
	<b>Total</b>	<b>5760056</b>	<b>1084575</b>	<b>4669602</b>	<b>2385313</b>	<b>2324909</b>	<b>60404</b>	<b>2284289</b>