

# प्रधानमंत्री आवास योजना- ग्रामीण व राज्य पुरस्कृत ग्रामीण आवास योजना

१. संचित प्रगती अहवाल - PMAY-G
२. संचित प्रगती अहवाल - राज्य पुरस्कृत योजना
३. प्रलंबीत घरकुले अहवाल - PMAY-G
४. आवासप्लस जॉग कॉर्ड मॅपिंग अहवाल - PMAY-G

दैनिक प्रगती अहवाल  
(०९.०७.२०२१)



राज्य व्यवस्थापन कक्ष- ग्रामीण गृहनिर्माण

४ था मजला, दक्षिण कक्ष, सिडको भवन, सीबीडी बेलापूर, नवी मुंबई - ४०० ६१४.

# विभागनिहाय प्रगती अहवाल

## प्रधानमंत्री आवास योजना- ग्रामीण

Sr. No.	Division	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			08.07.2021	09.07.2021	Achievement	Remaining	08.07.2021	09.07.2021	Achievement	Remaining	08.07.2021	09.07.2021	Achievement	Remaining
1	KONKAN	50333	49820	49819	-1	514	49482	49481	-1	338	44207	44238	31	5581
2	PUNE	110237	91323	91356	33	18881	86495	86495	0	4861	59248	59301	53	32055
3	AURANGABAD	138589	127881	127889	8	10700	122348	122348	0	5541	78740	78830	90	49059
4	AMRAVATI	214913	178111	178114	3	36799	169847	169847	0	8267	115658	115931	273	62183
5	NAGPUR	248662	229816	229825	9	18837	222766	222766	0	7059	158958	159146	188	70679
6	NASHIK	335968	310726	310743	17	25225	303841	303841	0	6902	225256	225489	233	85254
<b>Total</b>		<b>1098702</b>	<b>987677</b>	<b>987746</b>	<b>69</b>	<b>110956</b>	<b>954779</b>	<b>954778</b>	<b>-1</b>	<b>32968</b>	<b>682067</b>	<b>682935</b>	<b>868</b>	<b>304811</b>

## राज्य पुरस्कृत ग्रामीण आवास योजना

Sr. No.	Division	Target	Sanctions				1st Instalment Paid				Completion			
			08.07.2021	09.07.2021	Achievement	Remaining	08.07.2021	09.07.2021	Achievement	Remaining	08.07.2021	09.07.2021	Achievement	Remaining
1	KONKAN	21460	21354	21354	0	106	21230	21232	2	122	18186	18205	19	3149
2	PUNE	53450	52538	52538	0	912	51231	51234	3	1304	40197	40220	23	12318
3	AMRAVATI	67851	66945	66945	0	906	64892	64900	8	2045	42704	42778	74	24167
4	NAGPUR	82863	73971	73984	13	8879	71492	71513	21	2471	47764	47806	42	26178
5	NASHIK	87723	86745	86778	33	945	85326	85337	11	1441	59412	59515	103	27263
6	AURANGABAD	121096	112976	112996	20	8100	101537	101849	312	11147	61509	61565	56	51431
<b>Total</b>		<b>434443</b>	<b>414529</b>	<b>414595</b>	<b>66</b>	<b>19848</b>	<b>395708</b>	<b>396065</b>	<b>357</b>	<b>18530</b>	<b>269772</b>	<b>270089</b>	<b>317</b>	<b>144506</b>

**जिल्हानिहाय प्रगती अहवाल**  
**प्रधानमंत्री आवास योजना- ग्रामीण**

Sr. No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			08.07.2021	09.07.2021	Achievement	Remaining	08.07.2021	09.07.2021	Achievement	Remaining	08.07.2021	09.07.2021	Achievement	Remaining
1	THANE	6734	6704	6704	0	30	6659	6659	0	45	6161	6161	0	543
2	SINDHUDURG	3994	3661	3661	0	333	3646	3646	0	15	3024	3024	0	637
3	RAIGAD	7838	7736	7735	-1	103	7693	7692	-1	43	6844	6847	3	888
4	RATNAGIRI	6078	6054	6054	0	24	5921	5921	0	133	5041	5045	4	1009
5	OSMANABAD	6048	5312	5312	0	736	5239	5239	0	73	3895	3899	4	1413
6	PARBHANI	7141	6760	6760	0	381	6626	6626	0	134	4780	4781	1	1979
7	HINGOLI	10123	9493	9493	0	630	9384	9384	0	109	7446	7449	3	2044
8	LATUR	10968	9265	9265	0	1703	8967	8967	0	298	6918	6918	0	2347
9	PALGHAR	25689	25665	25665	0	24	25563	25563	0	102	23137	23161	24	2504
10	KOLHAPUR	14462	13011	13011	0	1451	12649	12649	0	362	9874	9874	0	3137
11	WASHIM	10757	8932	8932	0	1825	8459	8459	0	473	5722	5732	10	3200
12	SATARA	13471	11196	11196	0	2275	9732	9732	0	1464	7607	7619	12	3577
13	WARDHA	16186	13072	13072	0	3114	13031	13031	0	41	9301	9329	28	3743
14	JALNA	13336	11533	11542	9	1794	11066	11066	0	476	7706	7713	7	3829
15	PUNE	18943	15303	15303	0	3640	14235	14235	0	1068	10065	10065	0	5238
16	SANGLI	18649	15782	15782	0	2867	15153	15153	0	629	9712	9726	14	6056
17	GADCHIROLI	23047	21821	21825	4	1222	21481	21481	0	344	14815	14834	19	6991
18	BEED	19699	18224	18224	0	1475	17537	17537	0	687	10949	10956	7	7268
19	AURANGABAD	22136	22111	22111	0	25	20872	20872	0	1239	14690	14711	21	7400
20	BULDHANA	28286	23822	23825	3	4461	23343	23343	0	482	15863	15886	23	7939
21	CHANDRAPUR	31947	28354	28354	0	3593	27864	27864	0	490	19779	19814	35	8540
22	DHULE	46511	46420	46420	0	91	46212	46212	0	208	36016	36026	10	10394
23	NAGPUR	39002	32539	32544	5	6458	28989	28989	0	3555	20500	20560	60	11984
24	AHMEDNAGAR	47848	41871	41868	-3	5980	41733	41733	0	135	29087	29151	64	12717
25	AKOLA	44561	38394	38394	0	6167	37427	37427	0	967	25232	25287	55	13107
26	SOLAPUR	44712	36031	36064	33	8648	34726	34726	0	1338	21990	22017	27	14047
27	NASHIK	70412	68488	68488	0	1924	67910	67910	0	578	53463	53535	72	14953
28	YAVATMAL	39859	38564	38564	0	1295	35063	35063	0	3501	23256	23303	47	15261
29	GONDIA	82382	82382	82382	0	0	81495	81495	0	887	66275	66318	43	16064
30	JALGAON	65526	54414	54436	22	11090	52306	52306	0	2130	35170	35213	43	19223
31	AMRAVATI	91450	68399	68399	0	23051	65555	65555	0	2844	45585	45723	138	22676
32	NANDED	49138	45183	45182	-1	3956	42657	42657	0	2525	22356	22403	47	22779
33	BHANDARA	56098	51648	51648	0	4450	49906	49906	0	1742	28288	28291	3	23357
34	NANDURBAR	105671	99533	99531	-2	6140	95680	95680	0	3851	71520	71564	44	27967
	<b>Total</b>	<b>1098702</b>	<b>987677</b>	<b>987746</b>	<b>69</b>	<b>110956</b>	<b>954779</b>	<b>954778</b>	<b>-1</b>	<b>32968</b>	<b>682067</b>	<b>682935</b>	<b>868</b>	<b>304811</b>

**जिल्हानिहाय प्रगती अहवाल**  
**राज्य पुरस्कृत ग्रामीण आवास योजना**

Sr. No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			08.07.2021	09.07.2021	Achievement	Remaining	08.07.2021	09.07.2021	Achievement	Remaining	08.07.2021	09.07.2021	Achievement	Remaining
1	SINDHUDURG	1851	1845	1845	0	6	1837	1837	0	8	1596	1596	0	249
2	THANE	3500	3490	3490	0	10	3484	3484	0	6	3161	3164	3	326
3	RAIGAD	3830	3813	3813	0	17	3778	3778	0	35	3352	3356	4	457
4	RATNAGIRI	5864	5863	5863	0	1	5843	5843	0	20	5061	5061	0	802
5	PALGHAR	6415	6343	6343	0	72	6288	6290	2	53	5016	5028	12	1315
6	NAGPUR	9482	9252	9252	0	230	9031	9034	3	218	7357	7361	4	1891
7	KOLHAPUR	10919	10843	10843	0	76	10693	10694	1	149	8910	8910	0	1933
8	HINGOLI	9745	9350	9350	0	395	9195	9196	1	154	7286	7286	0	2064
9	SANGLI	7082	6894	6894	0	188	6662	6664	2	230	4791	4796	5	2098
10	GONDIA	13480	9571	9571	0	3909	9252	9252	0	319	7423	7425	2	2146
11	SATARA	9559	9544	9544	0	15	9396	9396	0	148	7360	7365	5	2179
12	WARDHA	8310	8310	8310	0	0	8263	8263	0	47	5994	5999	5	2311
13	DHULE	12351	12303	12303	0	48	12211	12212	1	91	9715	9722	7	2581
14	PUNE	10457	9998	9998	0	459	9643	9643	0	355	7223	7228	5	2770
15	NANDURBAR	10307	9881	9881	0	426	9766	9767	1	114	7002	7004	2	2877
16	WASHIM	7712	7709	7709	0	3	7245	7245	0	464	4387	4388	1	3321
17	SOLAPUR	15433	15259	15259	0	174	14837	14837	0	422	11913	11921	8	3338
18	BULDHANA	12190	12159	12159	0	31	11951	11951	0	208	8357	8365	8	3794
19	GADCHIROLI	11477	11035	11048	13	429	10747	10747	0	301	6891	6897	6	4151
20	PARBHANI	14543	14276	14276	0	267	13963	13963	0	313	9938	9944	6	4332
21	JALNA	9508	8440	8445	5	1063	6968	6987	19	1458	4065	4065	0	4380
22	AMRAVATI	14486	14304	14304	0	182	13766	13767	1	537	9789	9811	22	4493
23	AKOLA	14198	13665	13665	0	533	13304	13311	7	354	7903	7925	22	5740
24	BHANDARA	15386	14791	14791	0	595	14027	14030	3	761	8983	8983	0	5808
25	BEED	16424	13771	13771	0	2653	12704	12718	14	1053	7453	7458	5	6313
26	JALGAON	17383	17217	17250	33	133	16407	16412	5	838	10853	10888	35	6362
27	YAVATMAL	19265	19108	19108	0	157	18626	18626	0	482	12268	12289	21	6819
28	LATUR	19992	19376	19377	1	615	16334	16510	176	2867	11971	11983	12	7394
29	NASHIK	19111	18794	18794	0	317	18576	18578	2	216	11302	11337	35	7457
30	AHMEDNAGAR	28571	28550	28550	0	21	28366	28368	2	182	20540	20564	24	7986
31	NANDED	17863	15214	15228	14	2635	13188	13273	85	1955	7038	7042	4	8186
32	AURANGABAD	17770	17361	17361	0	409	16394	16394	0	967	8296	8317	21	9044
33	OSMANABAD	15251	15188	15188	0	63	12791	12808	17	2380	5462	5470	8	9718
34	CHANDRAPUR	24728	21012	21012	0	3716	20172	20187	15	825	11116	11141	25	9871
	<b>Total</b>	<b>434443</b>	<b>414529</b>	<b>414595</b>	<b>66</b>	<b>19848</b>	<b>395708</b>	<b>396065</b>	<b>357</b>	<b>18530</b>	<b>269772</b>	<b>270089</b>	<b>317</b>	<b>144506</b>

विभागनिहाय प्रगती अहवाल  
प्रलंबित घरकुले (Delayed Houses)

Sr.No.	Division	after receiving First Installment											
		6 Months			9 Months			12 Months			18 Months		
		08-07-2021	09-07-2021	Achievement	08-07-2021	09-07-2021	Achievement	08-07-2021	09-07-2021	Achievement	08-07-2021	09-07-2021	Achievement
1	NASHIK	56459	56299	-160	33588	33508	-80	30285	30228	-57	23235	23188	-47
2	AMRAVATI	21920	21823	-97	17118	17086	-32	15984	15954	-30	14049	14025	-24
3	NAGPUR	26786	26697	-89	14407	14373	-34	12425	12397	-28	8932	8915	-17
4	AURANGABAD	22419	22368	-51	12056	12037	-19	10906	10889	-17	9557	9543	-14
5	KONKAN	3571	3550	-21	2523	2507	-16	2452	2436	-16	1668	1659	-9
6	PUNE	10784	10762	-22	6410	6399	-11	5929	5921	-8	5472	5464	-8
<b>Total</b>		<b>141939</b>	<b>141499</b>	<b>-440</b>	<b>86102</b>	<b>85910</b>	<b>-192</b>	<b>77981</b>	<b>77825</b>	<b>-156</b>	<b>62913</b>	<b>62794</b>	<b>-119</b>

Sr. No.	Division	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		08-07-2021	09-07-2021	Achievement	08-07-2021	09-07-2021	Achievement	08-07-2021	09-07-2021	Achievement
1	KONKAN	2025	2025	0	819	821	2	1009	1012	3
2	AURANGABAD	27544	27555	11	5409	5424	15	1631	1636	5
3	NASHIK	34882	34911	29	13281	13386	105	14119	14092	-27
4	PUNE	16990	17034	44	2551	2682	131	1080	1121	41
5	AMRAVATI	19145	19283	138	4334	4430	96	6414	6456	42
6	NAGPUR	26438	26602	164	5329	5440	111	6532	6657	125
<b>Total</b>		<b>127024</b>	<b>127410</b>	<b>386</b>	<b>31723</b>	<b>32183</b>	<b>460</b>	<b>30785</b>	<b>30974</b>	<b>189</b>

जिल्हानिहाय प्रगती अहवाल  
प्रलंबित घरकुले (Delayed Houses)

Sr.No.	Division	after receiving First Installment											
		6 Months			9 Months			12 Months			18 Months		
		08-07-2021	09-07-2021	Achievement	08-07-2021	09-07-2021	Achievement	08-07-2021	09-07-2021	Achievement	08-07-2021	09-07-2021	Achievement
1	NANDURBAR	20966	20924	-42	16829	16800	-29	15695	15667	-28	10109	10088	-21
2	AMRAVATI	8354	8295	-59	6450	6432	-18	6006	5989	-17	5163	5150	-13
3	PALGHAR	2175	2155	-20	1887	1872	-15	1855	1840	-15	1120	1112	-8
4	GADCHIROLI	3820	3805	-15	2922	2909	-13	2830	2817	-13	2315	2306	-9
5	NASHIK	11584	11529	-55	4893	4861	-32	3488	3476	-12	3193	3183	-10
6	AHMEDNAGAR	8701	8663	-38	4010	4001	-9	3644	3636	-8	3495	3487	-8
7	NANDED	9205	9179	-26	5598	5589	-9	5238	5230	-8	4656	4648	-8
8	JALGAON	7781	7763	-18	4562	4554	-8	4253	4246	-7	3953	3947	-6
9	AURANGABAD	4524	4510	-14	1982	1975	-7	1657	1651	-6	1547	1542	-5
10	CHANDRAPUR	6511	6482	-29	2433	2426	-7	2311	2305	-6	1979	1975	-4
11	AKOLA	5534	5513	-21	3857	3851	-6	3577	3572	-5	3169	3164	-5
12	GONDIA	5845	5821	-24	2212	2206	-6	1941	1937	-4	915	914	-1
13	SANGLI	1840	1832	-8	1523	1517	-6	1440	1436	-4	1274	1270	-4
14	YAVATMAL	4270	4263	-7	3812	3808	-4	3607	3603	-4	3254	3250	-4
15	SOLAPUR	4514	4507	-7	2303	2300	-3	2251	2248	-3	2186	2183	-3
16	WASHIM	879	876	-3	860	857	-3	820	817	-3	741	739	-2
17	DHULE	7427	7420	-7	3294	3292	-2	3205	3203	-2	2485	2483	-2
18	HINGOLI	851	849	-2	440	438	-2	357	355	-2	268	268	0
19	NAGPUR	3556	3541	-15	2032	2029	-3	1756	1754	-2	1256	1255	-1
20	WARDHA	1220	1216	-4	951	948	-3	887	885	-2	818	816	-2
21	BHANDARA	5834	5832	-2	3857	3855	-2	2700	2699	-1	1649	1649	0
22	BULDHANA	2883	2876	-7	2139	2138	-1	1974	1973	-1	1722	1722	0
23	PARBHANI	1354	1353	-1	568	567	-1	499	498	-1	453	452	-1
24	RAIGAD	432	431	-1	265	264	-1	263	262	-1	252	251	-1
25	SATARA	1074	1067	-7	522	520	-2	489	488	-1	456	455	-1
26	BEED	3836	3832	-4	1624	1624	0	1379	1379	0	1118	1118	0
27	JALNA	1037	1037	0	886	886	0	836	836	0	655	655	0
28	KOLHAPUR	1631	1631	0	606	606	0	436	436	0	386	386	0
29	LATUR	646	646	0	612	612	0	595	595	0	528	528	0
30	OSMANABAD	966	962	-4	346	346	0	345	345	0	332	332	0
31	PUNE	1725	1725	0	1456	1456	0	1313	1313	0	1170	1170	0
32	RATNAGIRI	338	338	0	53	53	0	48	48	0	42	42	0
33	SINDHUDURG	255	255	0	106	106	0	82	82	0	56	56	0
34	THANE	371	371	0	212	212	0	204	204	0	198	198	0
	<b>Total</b>	<b>141939</b>	<b>141499</b>	<b>-440</b>	<b>86102</b>	<b>85910</b>	<b>-192</b>	<b>77981</b>	<b>77825</b>	<b>-156</b>	<b>62913</b>	<b>62794</b>	<b>-119</b>

जिल्हानिहाय प्रगती अहवाल  
प्रलंबित घरकुले (Delayed Houses-II)

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		08-07-2021	09-07-2021	Achievement	08-07-2021	09-07-2021	Achievement	08-07-2021	09-07-2021	Achievement
1	BEED	4160	4160	0	1008	1009	1	188	188	0
2	GADCHIROLI	2544	2544	0	1122	1139	17	1001	1008	7
3	JALNA	1939	1939	0	403	405	2	148	152	4
4	KOLHAPUR	1865	1865	0	283	304	21	30	30	0
5	LATUR	1280	1280	0	369	370	1	74	75	1
6	NANDURBAR	7214	7214	0	6412	6412	0	8788	8749	-39
7	OSMANABAD	1030	1030	0	331	331	0	27	27	0
8	PALGHAR	773	773	0	435	437	2	728	720	-8
9	PARBHANI	1060	1060	0	303	304	1	51	51	0
10	PUNE	2305	2305	0	536	602	66	247	272	25
11	RAIGAD	492	492	0	134	134	0	44	43	-1
12	RATNAGIRI	281	281	0	67	67	0	108	114	6
13	SATARA	1026	1026	0	235	250	15	236	239	3
14	SINDHUDURG	257	257	0	82	82	0	78	82	4
15	THANE	222	222	0	101	101	0	51	53	2
16	WARDHA	1202	1202	0	239	240	1	656	658	2
17	GONDIA	7165	7166	1	1906	1916	10	490	493	3
18	HINGOLI	1286	1287	1	279	279	0	35	35	0
19	NANDED	13512	13513	1	1747	1754	7	552	553	1
20	NASHIK	5917	5918	1	2040	2061	21	2581	2580	-1
21	SANGLI	4029	4031	2	402	403	1	122	122	0
22	DHULE	5524	5528	4	1703	1711	8	1311	1313	2
23	AHMEDNAGAR	5637	5644	7	1719	1775	56	834	853	19
24	AURANGABAD	3277	3286	9	969	972	3	556	555	-1
25	NAGPUR	3656	3666	10	596	597	1	956	948	-8
26	AMRAVATI	6626	6637	11	1427	1438	11	2815	2807	-8
27	JALGAON	10590	10607	17	1407	1427	20	605	597	-8
28	YAVATMAL	4121	4138	17	1000	1004	4	1275	1266	-9
29	WASHIM	1219	1237	18	307	310	3	134	139	5
30	CHANDRAPUR	2680	2704	24	690	705	15	1656	1690	34
31	SOLAPUR	7765	7807	42	1095	1123	28	445	458	13
32	BULDHANA	2622	2666	44	638	663	25	842	879	37
33	AKOLA	4557	4605	48	962	1015	53	1348	1365	17
34	BHANDARA	9191	9320	129	776	843	67	1773	1860	87
	<b>Total</b>	<b>127024</b>	<b>127410</b>	<b>386</b>	<b>31723</b>	<b>32183</b>	<b>460</b>	<b>30785</b>	<b>30974</b>	<b>189</b>

**आवास प्लस जॉब कार्ड मॅपिंग  
विभागनिहाय प्रगती अहवाल**

Sr. No.	District Name	Total HH registered	Rejected By System	Remaining Eligible Beneficiaries	Job Card Mapped 09.07.2021	Job Card Not Mapped 08.07.2021	Achivement	Job Card Not Mapped 09.07.2021
1	KONKAN	335930	76241	259111	151077	149652	1425	108034
2	NAGPUR	694227	176311	513001	379659	377688	1971	133342
3	AMRAVATI	996711	160381	836328	196158	192365	3793	640170
4	PUNE	753127	223655	529246	469821	465651	4170	59425
5	NASHIK	1297301	210978	1086243	635509	630358	5151	450734
6	AURANGABAD	1682760	237009	1445657	575527	569599	5928	870130
	<b>Total</b>	<b>5760056</b>	<b>1084575</b>	<b>4669586</b>	<b>2407751</b>	<b>2385313</b>	<b>22438</b>	<b>2261835</b>



**आवास प्लस जॉब कार्ड मॅपिंग**  
**जिल्हानिहाय प्रगती अहवाल**

Sr. No.	District Name	Total HH registered	Rejected By System	Remaining Eligible Beneficiaries	Job Card Mapped 09.07.2021	Job Card Not Mapped 08.07.2021	Achivement	Job Card Not Mapped 09.07.2021
1	DHULE	199567	25318	174208	158280	158280	0	15928
2	KOLHAPUR	181903	78787	102892	100798	100798	0	2094
3	THANE	57329	15281	42048	31372	31371	1	10676
4	RAIGAD	50390	11117	38695	36988	36986	2	1707
5	GONDIA	143614	34935	108679	100676	100658	18	8003
6	AMRAVATI	174143	31401	142742	1406	1372	34	141336
7	AKOLA	93150	21501	71649	39599	39560	39	32050
8	GADCHIROLI	102629	22382	79940	46940	46899	41	33000
9	SATARA	118101	29983	88118	74399	74314	85	13719
10	WARDHA	75113	22775	52338	48989	48900	89	3349
11	JALGAON	316732	51921	264808	83394	83300	94	181414
12	NANDURBAR	199231	18275	180956	33798	33682	116	147158
13	PUNE	113054	35076	77978	55543	55397	146	22435
14	RATNAGIRI	78746	14489	64257	42021	41861	160	22236
15	SINDHUDURG	36729	16110	20619	18378	18144	234	2241
16	HINGOLI	124003	10289	113714	30813	30499	314	82901
17	CHANDRAPUR	157806	32068	123308	76019	75659	360	47289
18	NAGPUR	91329	33436	55884	40693	40328	365	15191
19	OSMANABAD	124374	19944	104348	52284	51917	367	52064
20	AHMEDNAGAR	293600	65892	227708	193446	193015	431	34262
21	PARBHANI	189536	31617	157918	117882	117427	455	40036
22	AURANGABAD	260947	38106	222841	81730	81273	457	141111
23	JALNA	221851	35892	185959	34779	34190	589	151180
24	WASHIM	143381	26839	116542	29268	28648	620	87274
25	NANDED	351308	41505	309802	93527	92812	715	216275
26	PALGHAR	112736	19244	93492	22318	21290	1028	71174
27	BEED	258662	30380	228272	116714	115675	1039	111558
28	BHANDARA	123736	30715	92852	66342	65244	1098	26510
29	BULDHANA	236559	34624	201933	73058	71812	1246	128875
30	SOLAPUR	207486	39646	167838	155624	154279	1345	12214
31	YAVATMAL	349478	46016	303462	52827	50973	1854	250635
32	LATUR	152079	29276	122803	47798	45806	1992	75005
33	SANGLI	132583	40163	92420	83457	80863	2594	8963
34	NASHIK	288171	49572	238563	166591	162081	4510	71972
	<b>Total</b>	<b>5760056</b>	<b>1084575</b>	<b>4669586</b>	<b>2407751</b>	<b>2385313</b>	<b>22438</b>	<b>2261835</b>