

Cummulative PMA Y-G Progress Report as on 10.04.2021

S.No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			09.04.2021	10.04.2021	Achievement	Remaining	09.04.2021	10.04.2021	Achievement	Remaining	09.04.2021	10.04.2021	Achievement	Remaining
1	PALGHAR	25719	25687	25686	-1	33	25472	25475	3	244	22025	22037	12	3682
2	THANE	6861	6704	6705	1	156	6669	6669	0	192	5831	5831	0	1030
3	RAIGAD	7986	7776	7776	0	210	7693	7704	11	282	6248	6251	3	1735
4	SINHUDDURG	3994	3654	3654	0	340	3620	3620	0	374	2696	2699	3	1295
5	RATNAGIRI	6584	6268	6225	-43	359	5857	5857	0	727	4035	4047	12	2537
	KONKAN DIV	51144	50089	50046	-43	1098	49311	49325	14	1819	40835	40865	30	10279
6	AURANGABAD	22158	22120	22120	0	38	20560	20580	20	1578	11696	11722	26	10436
7	PARBHANI	7171	6732	6732	0	439	6533	6533	0	638	4172	4172	0	2999
8	OSMANABAD	6118	5304	5308	4	810	5207	5207	0	911	3463	3463	0	2655
9	BEED	19708	18153	18154	1	1554	17000	17000	0	2708	9673	9709	36	9999
10	LATUR	10968	9247	9247	0	1721	8862	8864	2	2104	6519	6519	0	4449
11	HINGOLI	11061	9307	9307	0	1754	9126	9126	0	1935	6733	6738	5	4323
12	JALNA	13340	11321	11321	0	2019	10568	10580	12	2760	6385	6385	0	6955
13	NANDED	50040	44927	44930	3	5110	40981	41054	73	8986	20029	20034	5	30006
	AURANGABAD DIV	140564	127111	127119	8	13445	118837	118944	107	21620	68670	68742	72	71822
14	KOLHAPUR	14713	13066	13066	0	1647	12724	12728	4	1985	8627	8631	4	6082
15	SATARA	13564	11191	11191	0	2373	9732	9732	0	3832	7036	7052	16	6512
16	SANGLI	19010	15679	15697	18	3313	14773	14773	0	4237	9169	9169	0	9841
17	PUNE	19838	15073	15073	0	4765	13810	13820	10	6018	9580	9582	2	10256
18	SOLAPUR	45302	36479	36481	2	8821	33744	33773	29	11529	19926	19937	11	25365
	PUNE DIV	112427	91488	91508	20	20919	84783	84826	43	27601	54338	54371	33	58056
19	GONDIA	82885	82441	82456	15	429	80523	80580	57	2305	63246	63258	12	19627
20	GADCHIROLI	23054	21726	21736	10	1318	21166	21169	3	1885	12918	12929	11	10125
21	WARDHA	16609	12983	12983	0	3626	12785	12793	8	3816	8161	8168	7	8441
22	CHANDRAPUR	32165	28320	28318	-2	3847	27472	27509	37	4656	16935	16958	23	15207
23	BHANDARA	56774	51078	51109	31	5665	47948	47977	29	8797	22344	22365	21	34409
24	NAGPUR	40271	32846	32837	-9	7434	28089	28110	21	12161	16605	16657	52	23614
	NAGPUR DIV	251758	229394	229439	45	22319	217983	218138	155	33620	140209	140335	126	111423
25	DHULE	46965	46377	46377	0	588	46124	46124	0	841	33550	33591	41	13374
26	NASHIK	70595	68426	68428	2	2167	67732	67733	1	2862	51513	51525	12	19070
27	NANDURBAR	105751	99502	99502	0	6249	95466	95466	0	10285	68950	68952	2	36799
28	AHMEDNAGAR	48634	41692	41691	-1	6943	41106	41114	8	7520	25816	25895	79	22739
29	JALGAON	69245	54014	54022	8	15223	50274	50389	115	18856	30474	30506	32	38739
	NASHIK DIV	341190	310011	310020	9	31170	300702	300826	124	40364	210303	210469	166	130721
30	WASHIM	10807	8768	8768	0	2039	8132	8137	5	2670	5414	5415	1	5392
31	YAVATMAL	40606	38309	38312	3	2294	33043	33050	7	7556	20753	20771	18	19835
32	BULDHANA	28854	23650	23657	7	5197	22752	22765	13	6089	14963	14968	5	13886
33	AKOLA	44747	37900	37937	37	6810	36274	36363	89	8384	21325	21384	59	23363
34	AMRAVATI	92702	66308	66354	46	26348	61501	61577	76	31125	40767	40805	38	51897
	AMRAVATI DIV	217716	174935	175028	93	42688	161702	161892	190	55824	103222	103343	121	114373
	Total	1114799	983028	983160	132	131639	933318	933951	633	180848	617577	618125	548	496674

State Scheme Report Cumulative as on 10-04-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			09-04-2021	10-04-2021	Achievement	Remaining Sanction	09-04-2021	10-04-2021	Achievement	Yet to give 1st Inst	09-04-2021	10-04-2021	Achievement	Incompleted
			1	RATNAGIRI	5864	5863	5863	0	1	5838	5838	0	26	4767
2	SINDHUDURG	1851	1845	1845	0	6	1818	1824	6	27	1522	1522	0	329
3	THANE	3500	3490	3490	0	10	3479	3480	1	20	2883	2883	0	617
4	RAIGAD	3830	3816	3815	-1	15	3759	3759	0	71	3129	3131	2	699
5	PALGHAR	6415	6343	6343	0	72	6048	6068	20	347	4369	4378	9	2037
6	KONKAN DIV	21460	21357	21356	-1	104	20942	20969	27	491	16670	16687	17	4773
7	SATARA	9559	9544	9544	0	15	9357	9362	5	197	7042	7044	2	2515
8	KOLHAPUR	10919	10843	10843	0	76	10648	10648	0	271	8157	8162	5	2757
9	SOLAPUR	15433	15246	15246	0	187	14730	14735	5	698	11393	11399	6	4034
10	SANGLI	7082	6750	6811	61	271	6233	6234	1	848	4682	4682	0	2400
11	PUNE	10457	9951	9951	0	506	9318	9320	2	1137	6931	6937	6	3520
12	PUNE DIV	53450	52334	52395	61	1055	50286	50299	13	3151	38205	38224	19	15226
13	WASHIM	7712	7698	7698	0	14	7026	7026	0	686	4185	4188	3	3524
14	BULDHANA	12190	12125	12125	0	65	11757	11772	15	418	7937	7943	6	4247
15	YAVATMAL	19265	19081	19081	0	184	18218	18242	24	1023	10957	10974	17	8291
16	AMRAVATI	14486	14183	14183	0	303	13361	13397	36	1089	8712	8725	13	5761
17	AKOLA	14198	13609	13609	0	589	12975	12987	12	1211	6753	6769	16	7429
18	AMRAVATI DIV	67851	66696	66696	0	1155	63337	63424	87	4427	38544	38599	55	29252
19	AHMEDNAGAR	28571	28528	28528	0	43	27968	27978	10	593	18859	18898	39	9673
20	DHULE	12351	12231	12231	0	120	12095	12100	5	251	8922	8939	17	3412
21	NASHIK	19111	18737	18737	0	374	18302	18378	76	733	10076	10089	13	9022
22	NANDURBAR	10307	9878	9878	0	429	9742	9751	9	556	6687	6688	1	3619
23	JALGAON	17383	16746	16771	25	612	15047	15484	437	1899	9733	9751	18	7632
24	NASHIK DIV	87723	86120	86145	25	1578	83154	83691	537	4032	54277	54365	88	33358
25	WARDHA	8310	8309	8309	0	1	8139	8172	33	138	5473	5476	3	2834
26	NAGPUR	9482	9136	9136	0	346	8862	8863	1	619	6928	6933	5	2549
27	BHANDARA	15386	14742	14742	0	644	13850	13887	37	1499	7904	7913	9	7473
28	GADCHIROLI	11477	10701	10701	0	776	10306	10317	11	1160	6243	6255	12	5222
29	GONDIA	13480	9572	9568	-4	3912	9119	9126	7	4354	7167	7169	2	6311
30	CHANDRAPUR	24728	20308	20308	0	4420	19113	19214	101	5514	9322	9364	42	15364
31	NAGPUR DIV	82863	72768	72764	-4	10099	69389	69579	190	13284	43037	43110	73	39753
32	OSMANABAD	15251	14924	14925	1	326	11217	11285	68	3966	4953	4957	4	10294
33	PARBHANI	14543	14215	14215	0	328	13615	13619	4	924	9425	9426	1	5117
34	AURANGABAD	17770	17289	17289	0	481	15455	15524	69	2246	6627	6636	9	11134
35	HINGOLI	9745	8731	8731	0	1014	8624	8659	35	1086	6786	6787	1	2958
36	JALNA	9508	7548	7698	150	1810	5568	5626	58	3882	3590	3591	1	5917
37	LATUR	19992	16240	16240	0	3752	15042	15067	25	4925	11213	11215	2	8777
38	BEED	16424	12665	12665	0	3759	10378	10715	337	5709	7039	7040	1	9384
39	NANDED	17863	14089	14100	11	3763	11656	11695	39	6168	6617	6620	3	11243
40	AURANGABAD DIV	121096	105701	105863	162	15233	91555	92190	635	28906	56250	56272	22	64824
Total		434443	404976	405219	243	29224	378663	380152	1489	54291	246983	247257	274	187186

Delayed Houses-I as on 10-04-2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		09-04-2021	10-04-2021	Achievement	09-04-2021	10-04-2021	Achievement	09-04-2021	10-04-2021	Achievement	09-04-2021	10-04-2021	Achievement
		1	AHMEDNAGAR	4747	4717	-30	4265	4243	-22	4169	4148	-21	3519
2	DHULE	4036	4023	-13	3925	3913	-12	3810	3800	-10	2919	2914	-5
3	NASHIK	5699	5688	-11	3945	3936	-9	3779	3770	-9	3407	3398	-9
4	JALGAON	5868	5857	-11	5313	5304	-9	5132	5123	-9	4546	4539	-7
5	NANDURBAR	18855	18855	0	17564	17564	0	12620	12620	0	10485	10485	0
6	NASHIK DIV	39205	39140	-65	35012	34960	-52	29510	29461	-49	24876	24842	-34
7	AKOLA	4658	4632	-26	4255	4229	-26	4089	4065	-24	3534	3512	-22
8	AMRAVATI	7531	7518	-13	6942	6931	-11	6464	6455	-9	5106	5099	-7
9	BULDHANA	2417	2413	-4	2218	2214	-4	2079	2076	-3	1732	1729	-3
10	YAVATMAL	4356	4353	-3	4080	4077	-3	4006	4003	-3	3255	3253	-2
11	WASHIM	970	970	0	917	917	0	820	820	0	799	799	0
12	AMRAVATI DIV	19932	19886	-46	18412	18368	-44	17458	17419	-39	14426	14392	-34
13	BHANDARA	5527	5508	-19	3648	3637	-11	2867	2860	-7	1534	1533	-1
14	NAGPUR	2732	2724	-8	2265	2258	-7	1952	1946	-6	1148	1145	-3
15	GADCHIROLI	3351	3345	-6	3229	3223	-6	2871	2868	-3	1760	1759	-1
16	CHANDRAPUR	2873	2871	-2	2712	2710	-2	2479	2477	-2	1994	1994	0
17	WARDHA	1169	1168	-1	1077	1076	-1	1031	1030	-1	844	843	-1
18	GONDIA	2644	2644	0	2285	2285	0	1934	1934	0	784	784	0
19	NAGPUR DIV	18296	18260	-36	15216	15189	-27	13134	13115	-19	8064	8058	-6
20	AURANGABAD	2492	2486	-6	2004	2000	-4	1960	1956	-4	1747	1743	-4
21	BEED	1833	1827	-6	1545	1540	-5	1430	1427	-3	1022	1021	-1
22	NANDED	6051	6048	-3	5625	5622	-3	5420	5417	-3	4479	4478	-1
23	HINGOLI	598	595	-3	477	475	-2	446	444	-2	255	255	0
24	OSMANABAD	376	376	0	375	375	0	372	372	0	344	344	0
25	PARBHANI	669	669	0	576	576	0	554	554	0	482	482	0
26	LATUR	710	710	0	683	683	0	623	623	0	565	565	0
27	JALNA	1146	1146	0	1072	1072	0	974	974	0	633	633	0
28	AURANGABAD DIV	13875	13857	-18	12357	12343	-14	11779	11767	-12	9527	9521	-6
29	PALGHAR	2658	2648	-10	2611	2601	-10	2430	2423	-7	616	615	-1
30	RAIGAD	349	346	-3	346	343	-3	342	339	-3	264	261	-3
31	RATNAGIRI	124	122	-2	114	112	-2	113	111	-2	95	93	-2
32	SINDHUDURG	146	145	-1	105	105	0	80	80	0	72	72	0
33	THANE	320	320	0	296	296	0	279	279	0	265	265	0
34	KONKAN DIV	3597	3581	-16	3472	3457	-15	3244	3232	-12	1312	1306	-6
35	SOLAPUR	2571	2566	-5	2508	2503	-5	2478	2473	-5	2293	2288	-5
36	PUNE	1701	1700	-1	1522	1521	-1	1497	1496	-1	1232	1231	-1
37	KOLHAPUR	854	853	-1	598	598	0	523	523	0	486	486	0
38	SATARA	681	681	0	632	632	0	608	608	0	537	537	0
39	SANGLI	1899	1899	0	1802	1802	0	1737	1737	0	1554	1554	0
40	PUNE DIV	7706	7699	-7	7062	7056	-6	6843	6837	-6	6102	6096	-6
Total		102611	102423	-188	91531	91373	-158	81968	81831	-137	64307	64215	-92

Delayed Houses -II as on 10.04.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		09.04.2021	10.04.2021	Achievement	09.04.2021	10.04.2021	Achievement	09.04.2021	10.04.2021	Achievement
1	AKOLA	3840	3840	0	730	730	0	1320	1300	-20
2	AMRAVATI	4568	4537	-31	1130	1125	-5	2382	2375	-7
3	BULDHANA	1630	1609	-21	504	504	0	627	624	-3
4	WASHIM	619	611	-8	282	282	0	115	115	0
5	YAVATMAL	2830	2825	-5	845	845	0	1155	1152	-3
6	AMRAVATI DIV	13487	13422	-65	3491	3486	-5	5599	5566	-33
7	AURANGABAD	3756	3650	-106	514	505	-9	574	569	-5
8	BEED	3640	3637	-3	544	544	0	133	131	-2
9	HINGOLI	965	965	0	224	224	0	34	31	-3
10	JALNA	1084	1080	-4	306	306	0	181	181	0
11	LATUR	855	849	-6	247	245	-2	57	57	0
12	NANDED	8435	8400	-35	1289	1283	-6	336	335	-1
13	OSMANABAD	1059	1059	0	166	166	0	5	5	0
14	PARBHANI	1447	1438	-9	177	177	0	24	24	0
15	AURANGABAD DIV	21241	21078	-163	3467	3450	-17	1344	1333	-11
16	PALGHAR	961	956	-5	554	539	-15	828	823	-5
17	RAIGAD	469	466	-3	114	112	-2	35	35	0
18	RATNAGIRI	283	268	-15	11	11	0	50	49	-1
19	SINDHUDURG	185	184	-1	16	16	0	14	14	0
20	THANE	326	322	-4	76	75	-1	64	64	0
21	KONKAN DIV	2224	2196	-28	771	753	-18	991	985	-6
22	BHANDARA	4607	4559	-48	431	426	-5	1475	1466	-9
23	CHANDRAPUR	3917	3815	-102	476	473	-3	855	854	-1
24	GADCHIROLI	2130	2126	-4	809	806	-3	550	548	-2
25	GONDIA	7456	7404	-52	743	734	-9	242	242	0
26	NAGPUR	2662	2625	-37	237	235	-2	533	528	-5
27	WARDHA	831	804	-27	109	107	-2	360	360	0
28	NAGPUR DIV	21603	21333	-270	2805	2781	-24	4015	3998	-17
29	AHMEDNAGAR	7603	7493	-110	924	912	-12	604	591	-13
30	DHULE	5126	5106	-20	1088	1078	-10	886	873	-13
31	JALGAON	7561	7536	-25	1007	997	-10	576	571	-5
32	NANDURBAR	6268	6268	0	4247	4247	0	7621	7621	0
33	NASHIK	6917	6887	-30	1068	1066	-2	1528	1520	-8
34	NASHIK DIV	33475	33290	-185	8334	8300	-34	11215	11176	-39
35	KOLHAPUR	2289	2276	-13	141	141	0	27	27	0
36	PUNE	1890	1856	-34	424	417	-7	264	263	-1
37	SANGLI	1852	1852	0	344	344	0	105	105	0
38	SATARA	972	954	-18	112	112	0	112	112	0
39	SOLAPUR	5140	5101	-39	570	564	-6	333	331	-2
40	PUNE DIV	12143	12039	-104	1591	1578	-13	841	838	-3
Total		104173	103358	-815	20459	20348	-111	24005	23896	-109