

Cumulative PMAY-G Progress Report as on 10-06-2021

Sr. No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			09.06.2021	10.06.2021	Achievement	Remaining	09.06.2021	10.06.2021	Achievement	Remaining	09.06.2021	10.06.2021	Achievement	Remaining
1	PALGHAR	25689	25665	25665	0	24	25551	25551	0	138	22798	22802	4	2887
2	THANE	6736	6704	6704	0	32	6658	6658	0	78	6157	6157	0	579
3	RATNAGIRI	6102	6064	6064	0	38	5902	5902	0	200	4935	4939	4	1163
4	RAIGAD	7884	7762	7762	0	122	7703	7703	0	181	6695	6695	0	1189
5	SINDHUDURG	3994	3661	3661	0	333	3644	3644	0	350	2963	2966	3	1028
6	KONKAN DIV	50405	49856	49856	0	549	49458	49458	0	947	43548	43559	11	6846
7	AURANGABAD	22138	22112	22112	0	26	20807	20807	0	1331	14459	14474	15	7664
8	PARBHANI	7153	6760	6760	0	393	6571	6571	0	582	4653	4656	3	2497
9	OSMANABAD	6048	5310	5310	0	738	5231	5231	0	817	3863	3867	4	2181
10	HINGOLI	10307	9484	9484	0	823	9311	9311	0	996	7399	7399	0	2908
11	BEED	19699	18222	18222	0	1477	17363	17363	0	2336	10701	10703	2	8996
12	LATUR	10968	9259	9259	0	1709	8924	8924	0	2044	6872	6873	1	4095
13	JALNA	13337	11523	11523	0	1814	10890	10890	0	2447	7593	7593	0	5744
14	NANDED	49609	45149	45147	-2	4462	41692	41692	0	7917	21716	21760	44	27849
15	AURANGABAD DIV	139259	127819	127817	-2	11442	120789	120789	0	18470	77256	77325	69	61934
16	KOLHAPUR	14462	13011	13011	0	1451	12655	12655	0	1807	9823	9829	6	4633
17	SATARA	13471	11196	11196	0	2275	9749	9749	0	3722	7559	7561	2	5910
18	SANGLI	18673	15769	15769	0	2904	15159	15159	0	3514	9561	9562	1	9111
19	PUNE	19002	15296	15302	6	3700	14098	14098	0	4904	10001	10001	0	9001
20	SOLAPUR	44746	36205	36222	17	8524	34484	34484	0	10262	21470	21478	8	23268
21	PUNE DIV	110354	91477	91500	23	18854	86145	86145	0	24209	58414	58431	17	51923
22	GONDIA	82418	82418	82418	0	0	81216	81216	0	1202	65240	65262	22	17156
23	GADCHIROLI	23043	21802	21806	4	1237	21384	21384	0	1659	14057	14065	8	8978
24	WARDHA	16256	13053	13053	0	3203	12999	12999	0	3257	8956	8963	7	7293
25	CHANDRAPUR	32078	28348	28348	0	3730	27744	27744	0	4334	19120	19156	36	12922
26	BHANDARA	56179	51464	51464	0	4715	49352	49352	0	6827	27689	27732	43	28447
27	NAGPUR	39951	32821	32827	6	7124	28670	28670	0	11281	19443	19483	40	20468
28	NAGPUR DIV	249925	229906	229916	10	20009	221365	221365	0	28560	154505	154661	156	95264
29	DHULE	46657	46376	46375	-1	282	46203	46203	0	454	35674	35687	13	10970
30	NASHIK	70432	68456	68456	0	1976	67823	67823	0	2609	52660	52698	38	17734
31	AHMEDNAGAR	47894	41868	41867	-1	6027	41440	41440	0	6454	28256	28263	7	19631
32	NANDURBAR	105751	99502	99502	0	6249	95630	95630	0	10121	70353	70387	34	35364
33	JALGAON	66263	54303	54315	12	11948	51487	51487	0	14776	33756	33765	9	32498
34	NASHIK DIV	336997	310505	310515	10	26482	302583	302583	0	34414	220699	220800	101	116197
35	YAVATMAL	39987	38549	38549	0	1438	34535	34535	0	5452	22475	22510	35	17477
36	WASHIM	10807	8908	8908	0	1899	8333	8333	0	2474	5601	5609	8	5198
37	BULDHANA	28310	23760	23760	0	4550	23227	23227	0	5083	15427	15464	37	12846
38	AKOLA	44563	38269	38269	0	6294	37111	37111	0	7452	23797	23829	32	20734
39	AMRAVATI	91540	67855	67855	0	23685	64513	64513	0	27027	43941	44031	90	47509
40	AMRAVATI DIV	215207	177341	177341	0	37866	167719	167719	0	47488	111241	111443	202	103764
Total		1102147	986904	986945	41	115202	948059	948059	0	154088	665663	666219	556	435928

State Scheme Report Cumulative as on 10-06-2021

Sr. No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			09-06-2021	10-06-2021	Achievement	Remaining Sanction	09-06-2021	10-06-2021	Achievement	Yet to give 1st Inst	09-06-2021	10-06-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5843	5843	0	21	5030	5037	7	827
2	SINDHUDURG	1851	1845	1845	0	6	1837	1837	0	14	1571	1575	4	276
3	THANE	3500	3490	3490	0	10	3482	3482	0	18	3154	3154	0	346
4	RAIGAD	3830	3814	3814	0	16	3775	3776	1	54	3305	3305	0	525
5	PALGHAR	6415	6343	6343	0	72	6285	6286	1	129	4809	4811	2	1604
6	KONKAN DIV	21460	21355	21355	0	105	21222	21224	2	236	17869	17882	13	3578
7	AHMEDNAGAR	28571	28550	28550	0	21	28228	28266	38	305	20134	20155	21	8416
8	DHULE	12351	12304	12304	0	47	12154	12155	1	196	9609	9613	4	2738
9	JALGAON	17383	17283	17283	0	100	15874	15930	56	1453	10400	10407	7	6976
10	NASHIK	19111	18767	18767	0	344	18499	18506	7	605	10698	10712	14	8399
11	NANDURBAR	10307	9878	9878	0	429	9761	9761	0	546	6855	6857	2	3450
12	NASHIK DIV	87723	86782	86782	0	941	84516	84618	102	3105	57696	57744	48	29979
13	SATARA	9559	9544	9544	0	15	9381	9381	0	178	7300	7304	4	2255
14	KOLHAPUR	10919	10843	10843	0	76	10685	10685	0	234	8885	8885	0	2034
15	SOLAPUR	15433	15250	15252	2	181	14807	14808	1	625	11761	11762	1	3671
16	SANGLI	7082	6861	6861	0	221	6564	6591	27	491	4763	4765	2	2317
17	PUNE	10457	9989	9989	0	468	9551	9563	12	894	7165	7171	6	3286
18	PUNE DIV	53450	52487	52489	2	961	50988	51028	40	2422	39874	39887	13	13563
19	WASHIM	7712	7709	7709	0	3	7185	7197	12	515	4319	4321	2	3391
20	BULDHANA	12190	12140	12140	0	50	11892	11922	30	268	8095	8103	8	4087
21	YAVATMAL	19265	19099	19099	0	166	18534	18540	6	725	11854	11889	35	7376
22	AMRAVATI	14486	14199	14199	0	287	13652	13669	17	817	9398	9422	24	5064
23	AKOLA	14198	13665	13665	0	533	13248	13257	9	941	7385	7392	7	6806
24	AMRAVATI DIV	67851	66812	66812	0	1039	64511	64585	74	3266	41051	41127	76	26724
25	OSMANABAD	15251	15189	15189	0	62	12224	12224	0	3027	5425	5429	4	9822
26	PARBHANI	14543	14272	14272	0	271	13867	13886	19	657	9825	9829	4	4714
27	AURANGABAD	17770	17397	17397	0	373	16222	16259	37	1511	7931	7949	18	9821
28	HINGOLI	9745	9312	9312	0	433	9058	9090	32	655	7224	7228	4	2517
29	LATUR	19992	18927	18969	42	1023	15794	15817	23	4175	11835	11839	4	8153
30	JALNA	9508	8380	8395	15	1113	6560	6608	48	2900	3988	3990	2	5518
31	BEED	16424	13549	13549	0	2875	11968	12015	47	4409	7366	7366	0	9058
32	NANDED	17863	14807	14846	39	3017	12640	12682	42	5181	6872	6890	18	10973
33	AURANGABAD DIV	121096	111833	111929	96	9167	98333	98581	248	22515	60466	60520	54	60576
34	WARDHA	8310	8310	8310	0	0	8249	8254	5	56	5825	5828	3	2482
35	NAGPUR	9482	9239	9242	3	240	8921	8953	32	529	7204	7208	4	2274
36	GADCHIROLI	11477	10908	10908	0	569	10571	10588	17	889	6622	6624	2	4853
37	BHANDARA	15386	14779	14779	0	607	13989	13997	8	1389	8837	8849	12	6537
38	CHANDRAPUR	24728	20826	20826	0	3902	19905	20000	95	4728	10647	10684	37	14044
39	GONDIA	13480	9569	9570	1	3910	9187	9187	0	4293	7302	7305	3	6175
40	NAGPUR DIV	82863	73631	73635	4	9228	70822	70979	157	11884	46437	46498	61	36365
Total		434443	412900	413002	102	21441	390392	391015	623	43428	263393	263658	265	170785

Delayed Houses-I as on 10.06.2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		09-06-2021	10-06-2021	Achievement	09-06-2021	10-06-2021	Achievement	09-06-2021	10-06-2021	Achievement	09-06-2021	10-06-2021	Achievement
1	NANDURBAR	18602	18572	-30	17726	17696	-30	14937	14912	-25	10456	10442	-14
2	DHULE	3593	3591	-2	3339	3337	-2	3223	3221	-2	2529	2527	-2
3	JALGAON	5368	5363	-5	4760	4757	-3	4439	4437	-2	4004	4002	-2
4	AHMEDNAGAR	4614	4614	0	4151	4151	0	3706	3706	0	3528	3528	0
5	NASHIK	5565	5551	-14	4769	4758	-11	3631	3631	0	3304	3304	0
6	NASHIK DIV	37742	37691	-51	34745	34699	-46	29936	29907	-29	23821	23803	-18
7	AMRAVATI	7216	7204	-12	6736	6725	-11	6059	6049	-10	5100	5091	-9
8	BULDHANA	2513	2504	-9	2226	2218	-8	2004	1997	-7	1743	1737	-6
9	AKOLA	4380	4375	-5	3920	3916	-4	3697	3693	-4	3319	3318	-1
10	YAVATMAL	4063	4061	-2	3862	3860	-2	3691	3689	-2	3179	3177	-2
11	WASHIM	902	902	0	885	885	0	771	771	0	756	756	0
12	AMRAVATI DIV	19074	19046	-28	17629	17604	-25	16222	16199	-23	14097	14079	-18
13	BHANDARA	4459	4440	-19	3792	3777	-15	2543	2533	-10	1448	1445	-3
14	CHANDRAPUR	2706	2689	-17	2489	2481	-8	2354	2346	-8	1965	1958	-7
15	GONDIA	2797	2792	-5	2237	2234	-3	1888	1886	-2	784	784	0
16	NAGPUR	2518	2512	-6	2086	2085	-1	1778	1777	-1	1179	1179	0
17	WARDHA	1065	1064	-1	954	953	-1	900	899	-1	810	810	0
18	GADCHIROLI	3222	3221	-1	3065	3064	-1	2839	2839	0	2109	2109	0
19	NAGPUR DIV	16767	16718	-49	14623	14594	-29	12302	12280	-22	8295	8285	-10
20	NANDED	6467	6461	-6	5567	5562	-5	5252	5247	-5	4531	4526	-5
21	AURANGABAD	2120	2117	-3	1931	1928	-3	1677	1674	-3	1532	1529	-3
22	LATUR	641	640	-1	624	623	-1	579	578	-1	522	521	-1
23	OSMANABAD	388	387	-1	351	350	-1	349	348	-1	335	334	-1
24	PARBHANI	624	623	-1	581	580	-1	503	502	-1	445	444	-1
25	BEED	1733	1733	0	1623	1623	0	1326	1326	0	1044	1044	0
26	HINGOLI	551	551	0	427	427	0	340	340	0	231	231	0
27	JALNA	970	970	0	886	886	0	818	818	0	603	603	0
28	AURANGABAD DIV	13494	13482	-12	11990	11979	-11	10844	10833	-11	9243	9232	-11
29	SATARA	588	581	-7	553	546	-7	521	514	-7	480	473	-7
30	KOLHAPUR	661	660	-1	604	603	-1	400	399	-1	383	383	0
31	SANGLI	1765	1764	-1	1554	1553	-1	1446	1445	-1	1260	1259	-1
32	SOLAPUR	2429	2428	-1	2377	2376	-1	2308	2307	-1	2214	2213	-1
33	PUNE	1676	1676	0	1471	1471	0	1340	1340	0	1160	1160	0
34	PUNE DIV	7119	7109	-10	6559	6549	-10	6015	6005	-10	5497	5488	-9
35	PALGHAR	2158	2156	-2	2068	2066	-2	2013	2011	-2	858	856	-2
36	RATNAGIRI	81	79	-2	60	58	-2	56	54	-2	50	48	-2
37	RAIGAD	319	319	0	289	289	0	288	288	0	266	266	0
38	SINDHUDURG	154	154	0	109	109	0	74	74	0	60	60	0
39	THANE	253	253	0	213	213	0	205	205	0	193	193	0
40	KONKAN DIV	2965	2961	-4	2739	2735	-4	2636	2632	-4	1427	1423	-4
Total		97161	97007	-154	88285	88160	-125	77955	77856	-99	62380	62310	-70

Delayed Houses -II as on 10.06.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		09.06.2021	10.06.2021	Achievement	09.06.2021	10.06.2021	Achievement	09.06.2021	09.06.2021	Achievement
1	AKOLA	4837	4837	0	805	805	0	1243	1241	-2
2	AMRAVATI	6522	6522	0	1368	1368	0	2560	2551	-9
3	BULDHANA	2791	2791	0	560	560	0	707	698	-9
4	WASHIM	1195	1195	0	318	318	0	129	129	0
5	YAVATMAL	3928	3928	0	892	892	0	1101	1099	-2
6	AMRAVATI DIV	19273	19273	0	3943	3943	0	5740	5718	-22
7	AURANGABAD	3467	3467	0	744	744	0	439	439	0
8	BEED	4353	4353	0	864	864	0	135	135	0
9	HINGOLI	1286	1286	0	285	285	0	23	23	0
10	JALNA	1920	1920	0	349	349	0	131	131	0
11	LATUR	1330	1330	0	325	325	0	56	56	0
12	NANDED	13532	13532	0	1625	1625	0	386	384	-2
13	OSMANABAD	1018	1018	0	258	258	0	20	19	-1
14	PARBHANI	1223	1223	0	271	271	0	29	29	0
15	AURANGABAD DIV	28129	28129	0	4721	4721	0	1219	1216	-3
16	PALGHAR	808	808	0	505	505	0	702	699	-3
17	RAIGAD	571	571	0	155	155	0	27	27	0
18	RATNAGIRI	304	304	0	49	49	0	43	42	-1
19	SINDHUDURG	259	259	0	70	70	0	53	53	0
20	THANE	237	237	0	92	92	0	39	39	0
21	KONKAN DIV	2179	2179	0	871	871	0	864	860	-4
22	BHANDARA	8665	8665	0	706	706	0	1419	1404	-15
23	CHANDRAPUR	3046	3046	0	800	800	0	1167	1160	-7
24	GADCHIROLI	2294	2294	0	1000	1000	0	737	737	0
25	GONDIA	8205	8205	0	2325	2325	0	318	317	-1
26	NAGPUR	3489	3489	0	529	529	0	810	804	-6
27	WARDHA	1278	1278	0	179	179	0	437	434	-3
28	NAGPUR DIV	26977	26977	0	5539	5539	0	4888	4856	-32
29	AHMEDNAGAR	6210	6210	0	1205	1205	0	563	563	0
30	DHULE	5462	5462	0	1414	1414	0	1023	1018	-5
31	JALGAON	10942	10942	0	1350	1350	0	542	541	-1
32	NANDURBAR	7042	7042	0	6007	6007	0	9088	9059	-29
33	NASHIK	6471	6471	0	1698	1698	0	2122	2115	-7
34	NASHIK DIV	36127	36127	0	11674	11674	0	13338	13296	-42
35	KOLHAPUR	2132	2132	0	258	258	0	12	12	0
36	PUNE	2188	2188	0	466	466	0	207	207	0
37	SANGLI	3729	3729	0	371	371	0	95	95	0
38	SATARA	1060	1053	-7	153	153	0	133	133	0
39	SOLAPUR	8027	8027	0	863	863	0	345	344	-1
40	PUNE DIV	17136	17129	-7	2111	2111	0	792	791	-1
Total		129821	129814	-7	28859	28859	0	26841	26737	-104