

Cummulative PMAY-G Progress Report as on 10.03.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			09.03.2021	10.03.2021	Achievement	Remaining	09.03.2021	10.03.2021	Achievement	Remaining	09.03.2021	10.03.2021	Achievement	Remaining
1	PALGHAR	25934	25764	25764	0	170	25417	25418	1	517	21680	21704	24	4230
2	THANE	6917	6685	6688	3	229	6604	6639	35	313	5756	5756	0	1161
3	SINDHUDURG	4114	3627	3633	6	481	3594	3599	5	520	2603	2603	0	1511
4	RAIGAD	8456	7729	7739	10	717	7560	7560	0	896	6038	6042	4	2414
5	RATNAGIRI	7189	6504	6467	-37	722	5795	5796	1	1394	3948	3949	1	3240
	KONKAN DIV	52610	50309	50291	19	2319	48970	49012	42	3640	40025	40054	29	12556
6	AURANGABAD	22154	22078	22078	0	76	20337	20358	21	1817	11319	11328	9	10826
7	PARBHANI	7128	6724	6725	1	403	6471	6474	3	657	4032	4032	0	3096
8	OSMANABAD	5767	5300	5300	0	467	5105	5106	1	662	3390	3394	4	2373
9	LATUR	9923	9246	9246	0	677	8667	8725	58	1256	6498	6498	0	3425
10	BEED	19458	18149	18149	0	1309	16350	16409	59	3108	9289	9294	5	10164
11	JALNA	13166	11194	11196	2	1970	10003	10035	32	3163	6174	6198	24	6968
12	HINGOLI	11256	9127	9145	18	2111	8807	8820	13	2449	6490	6494	4	4762
13	NANDED	48724	44519	44520	1	4204	38377	39080	703	10347	19292	19328	36	29396
	AURANGABAD DIV	137576	126337	126359	22	11217	114117	115007	890	23459	66484	66566	82	71010
14	KOLHAPUR	13113	13075	13075	0	38	12558	12570	12	555	8151	8154	3	4959
15	SATARA	13701	11199	11203	4	2498	9560	9576	16	4141	6553	6554	1	7147
16	SANGLI	20668	15469	15490	21	5178	14155	14155	0	6513	9075	9078	3	11590
17	PUNE	21005	14740	14740	0	6265	13327	13362	35	7678	9114	9114	0	11891
18	SOLAPUR	47127	36223	36223	0	10904	32193	32487	294	14934	19413	19423	10	27704
	PUNE DIV	115614	90706	90731	25	24883	81793	82150	357	33821	52306	52323	17	63291
19	DHULE	47291	46383	46389	6	902	45620	45626	6	1671	32467	32470	3	14821
20	NASHIK	70897	68406	68406	0	2491	67296	67388	92	3601	50827	50845	18	20052
21	NANDURBAR	105818	99343	99343	0	6475	94568	94757	189	11250	67417	67530	113	38288
22	AHMEDNAGAR	48856	41471	41471	0	7385	40541	40606	65	8315	23202	23262	60	25594
23	JALGAON	71172	53599	53632	33	17540	48726	48925	199	22446	30194	30203	9	40969
	NASHIK DIV	344034	309202	309241	39	34793	296751	297302	551	47283	204107	204310	203	139724
24	GADCHIROLI	23118	21640	21642	2	1476	20432	20459	27	2686	12166	12192	26	10926
25	CHANDRAPUR	31449	28168	28168	0	3281	27072	27136	64	4377	16357	16377	20	15072
26	WARDHA	17452	13052	13052	0	4400	12492	12501	9	4960	7944	7952	8	9500
27	GONDIA	91744	84357	84361	4	7383	76536	76680	144	15208	28650	29140	490	62604
28	NAGPUR	43852	33515	33474	-41	10378	26595	26682	87	17257	15656	15668	12	28184
29	BHANDARA	60753	49725	49759	34	10994	44333	44548	215	16420	21735	21751	16	39002
	NAGPUR DIV	268368	230457	230456	40	37912	207460	208006	546	60908	102508	103080	572	165288
30	WASHIM	10802	8710	8714	4	2088	7602	7665	63	3200	5369	5370	1	5432
31	YAVATMAL	40639	38117	38117	0	2522	30774	31210	436	9865	20424	20450	26	20189
32	BULDHANA	29471	23436	23436	0	6035	21894	21980	86	7577	14808	14810	2	14661
33	AKOLA	45901	37427	37529	102	8372	34783	34926	143	11118	20749	20762	13	25139
34	AMRAVATI	92731	63623	63731	108	29000	58639	58831	192	34092	39674	39698	24	53033
	AMRAVATI DIV	219544	171313	171527	214	48017	153692	154612	920	65852	101024	101090	66	118454
	Total	1137746	978324	978605	359	159141	902783	906089	3306	234963	566454	567423	969	570323

State Scheme Report Cumulative as on 10-03-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			09-03-2021	10-03-2021	Achievement	Remaining Sanction	09-03-2021	10-03-2021	Achievement	Yet to give 1st Inst	09-03-2021	10-03-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5825	5825	0	39	4699	4700	1	1164
2	THANE	3500	3490	3490	0	10	3441	3441	0	59	2827	2827	0	673
3	SINHUDDURG	1851	1834	1834	0	17	1806	1806	0	45	1487	1489	2	362
4	RAIGAD	3830	3812	3812	0	18	3740	3740	0	90	3081	3083	2	747
5	PALGHAR	6415	6267	6267	0	148	5900	5900	0	515	4141	4144	3	2271
6	KONKAN DIV	21460	21266	21266	0	194	20712	20712	0	748	16235	16243	8	5217
7	WASHIM	7712	7698	7698	0	14	6640	6640	0	1072	4082	4083	1	3629
8	BULDHANA	12190	12079	12079	0	111	11540	11540	0	650	7869	7875	6	4315
9	YAVATMAL	19265	19064	19065	1	200	17761	17761	0	1504	10603	10613	10	8652
10	AMRAVATI	14486	13973	13960	-13	526	12924	12925	1	1561	8532	8539	7	5947
11	AKOLA	14198	13516	13516	0	682	12345	12346	1	1852	6550	6554	4	7644
12	AMRAVATI DIV	67851	66330	66318	1	1533	61210	61212	2	6639	37636	37664	28	30187
13	SATARA	9559	9526	9526	0	33	9273	9273	0	286	6864	6865	1	2694
14	KOLHAPUR	10919	10841	10841	0	78	10512	10512	0	407	7986	7986	0	2933
15	SOLAPUR	15433	15236	15236	0	197	14638	14640	2	793	11282	11282	0	4151
16	PUNE	10457	9873	9874	1	583	9095	9095	0	1362	6525	6530	5	3927
17	SANGLI	7082	6434	6434	0	648	5912	5912	0	1170	4656	4657	1	2425
18	PUNE DIV	53450	51910	51911	1	1539	49430	49432	2	4018	37313	37320	7	16130
19	DHULE	12351	12216	12217	1	134	12039	12042	3	309	8581	8582	1	3769
20	NASHIK	19111	18685	18687	2	424	17763	17771	8	1340	9773	9782	9	9329
21	NANDURBAR	10307	9877	9877	0	430	9695	9695	0	612	6536	6561	25	3746
22	JALGAON	17383	16684	16722	38	661	14301	14311	10	3072	9583	9587	4	7796
23	AHMEDNAGAR	30450	28413	28413	0	2037	27546	27547	1	2903	17442	17465	23	12985
24	NASHIK DIV	89602	85875	85916	41	3686	81344	81366	22	8236	51915	51977	62	37625
25	WARDHA	8310	8309	8309	0	1	8045	8045	0	265	5291	5294	3	3016
26	NAGPUR	9482	9136	9136	0	346	8758	8758	0	724	6793	6796	3	2686
27	BHANDARA	15386	14577	14577	0	809	13563	13571	8	1815	7660	7669	9	7717
28	GADCHIROLI	11477	10591	10591	0	886	9777	9857	80	1620	5961	5969	8	5508
29	GONDIA	13480	9527	9527	0	3953	8995	8996	1	4484	5493	5502	9	7978
30	CHANDRAPUR	24728	18669	18732	63	5996	17476	17476	0	7252	8894	8906	12	15822
31	NAGPUR DIV	82863	70809	70872	63	11991	66614	66703	89	16160	40092	40136	44	42727
32	PARBHANI	14543	14118	14135	17	408	12945	12945	0	1598	9299	9299	0	5244
33	BEED	13236	12635	12635	0	601	8780	8780	0	4456	6920	6921	1	6315
34	OSMANABAD	15251	14458	14504	46	747	7623	7623	0	7628	4867	4869	2	10382
35	AURANGABAD	17770	17005	17005	0	765	13184	13184	0	4586	6450	6451	1	11319
36	HINGOLI	9745	8607	8624	17	1121	8495	8496	1	1249	6669	6670	1	3075
37	JALNA	7135	5706	5706	0	1429	5063	5063	0	2072	3464	3469	5	3666
38	LATUR	19992	16223	16223	0	3769	14634	14634	0	5358	11075	11077	2	8915
39	NANDED	17863	12744	12792	48	5071	10266	10266	0	7597	6434	6446	12	11417
40	AURANGABAD DIV	115535	101496	101624	128	13911	80990	80991	1	34544	55178	55202	24	60333
Total		430761	397686	397907	221	32854	360300	360416	116	70345	238369	238542	173	192219

Delayed Houses-I as on 10-03-2021

Sno	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		09-03-2021	10-03-2021	Achievement	09-03-2021	10-03-2021	Achievement	09-03-2021	10-03-2021	Achievement	09-03-2021	10-03-2021	Achievement
1	GONDIA	8262	8104	-158	6561	6415	-146	4617	4482	-135	1036	1027	-9
2	BHANDARA	5721	5705	-16	3583	3570	-13	2698	2688	-10	972	970	-2
3	GADCHIROLI	3693	3684	-9	3390	3381	-9	3145	3136	-9	1651	1646	-5
4	NAGPUR	2836	2832	-4	2308	2304	-4	1843	1839	-4	1109	1106	-3
5	CHANDRAPUR	3011	3003	-8	2816	2809	-7	2459	2456	-3	1011	1010	-1
6	WARDHA	1189	1186	-3	1110	1108	-2	1075	1074	-1	501	501	0
7	NAGPUR DIV	24712	24514	-198	19768	19587	-181	15837	15675	-162	6280	6260	-20
8	NANDURBAR	20152	20051	-101	16910	16831	-79	13065	13006	-59	7557	7523	-34
9	AHMEDNAGAR	5755	5736	-19	5083	5067	-16	5017	5001	-16	3655	3644	-11
10	NASHIK	5682	5665	-17	4256	4244	-12	4066	4054	-12	3550	3538	-12
11	JALGAON	5847	5841	-6	5375	5371	-4	5058	5054	-4	3542	3540	-2
12	DHULE	4513	4513	0	4348	4348	0	4090	4090	0	3120	3120	0
13	NASHIK DIV	41949	41806	-143	35972	35861	-111	31296	31205	-91	21424	21365	-59
14	PALGHAR	2915	2892	-23	2834	2811	-23	2587	2566	-21	472	472	0
15	RAIGAD	424	421	-3	420	417	-3	405	402	-3	161	161	0
16	SINHDURG	163	160	-3	110	107	-3	95	92	-3	84	81	-3
17	RATNAGIRI	151	151	0	141	141	0	137	137	0	60	60	0
18	THANE	364	364	0	335	335	0	300	300	0	214	214	0
19	KONKAN DIV	4017	3988	-29	3840	3811	-29	3524	3497	-27	991	988	-3
20	NANDED	6169	6146	-23	5786	5768	-18	5486	5470	-16	4314	4302	-12
21	JALNA	1233	1217	-16	1136	1122	-14	995	987	-8	483	482	-1
22	AURANGABAD	2434	2432	-2	2046	2044	-2	2004	2002	-2	1130	1129	-1
23	BEED	1910	1910	0	1528	1528	0	1449	1449	0	714	714	0
24	HINGOLI	630	630	0	497	497	0	470	470	0	220	220	0
25	LATUR	723	723	0	657	657	0	613	613	0	460	460	0
26	OSMANABAD	385	385	0	383	383	0	378	378	0	310	310	0
27	PARBHANI	690	690	0	588	588	0	572	572	0	435	435	0
28	AURANGABAD DIV	14174	14133	-41	12621	12587	-34	11967	11941	-26	8066	8052	-14
29	YAVATMAL	4436	4419	-17	4193	4183	-10	4075	4065	-10	2851	2847	-4
30	AMRAVATI	7859	7851	-8	6960	6952	-8	6516	6508	-8	4087	4083	-4
31	AKOLA	4714	4710	-4	4403	4399	-4	4200	4196	-4	3150	3148	-2
32	BULDHANA	2478	2476	-2	2196	2194	-2	2104	2102	-2	1460	1458	-2
33	WASHIM	1009	1008	-1	853	852	-1	847	846	-1	807	806	-1
34	AMRAVATI DIV	20496	20464	-32	18605	18580	-25	17742	17717	-25	12355	12342	-13
35	SOLAPUR	2817	2813	-4	2736	2732	-4	2698	2694	-4	2293	2289	-4
36	KOLHAPUR	1028	1026	-2	651	649	-2	637	635	-2	485	484	-1
37	PUNE	2014	2014	0	1798	1798	0	1694	1694	0	1165	1165	0
38	SANGLI	1945	1943	-2	1823	1821	-2	1700	1700	0	1378	1378	0
39	SATARA	809	809	0	739	739	0	715	715	0	473	473	0
40	PUNE DIV	8613	8605	-8	7747	7739	-8	7444	7438	-6	5794	5789	-5
	Total	113961	113510	-451	98553	98165	-388	87810	87473	-337	54910	54796	-114

Delayed Houses -II as on 10.03.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		09.03.2021	10.03.2021	Achievement	09.03.2021	10.03.2021	Achievement	09.03.2021	10.03.2021	Achievement
1	AKOLA	2452	2440	-12	762	754	-8	1365	1361	-4
2	AMRAVATI	3782	3752	-30	1132	1123	-9	2410	2412	2
3	BULDHANA	1359	1351	-8	525	524	-1	597	601	4
4	WASHIM	578	567	-11	285	283	-2	111	110	-1
5	YAVATMAL	2356	2330	-26	857	848	-9	1197	1189	-8
6	AMRAVATI DIV	10527	10440	-87	3561	3532	-29	5680	5673	-7
7	AURANGABAD	1436	1426	-10	494	499	5	534	538	4
8	BEED	1443	1433	-10	593	587	-6	150	150	0
9	HINGOLI	633	609	-24	223	211	-12	37	37	0
10	JALNA	767	763	-4	321	319	-2	221	214	-7
11	LATUR	535	535	0	251	250	-1	46	46	0
12	NANDED	5343	5303	-40	1343	1328	-15	363	355	-8
13	OSMANABAD	422	414	-8	172	168	-4	5	5	0
14	PARBHANI	595	591	-4	187	184	-3	18	18	0
15	AURANGABAD DIV	11174	11074	-100	3584	3546	-38	1374	1363	-11
16	PALGHAR	995	988	-7	664	664	0	938	924	-14
17	RAIGAD	323	320	-3	124	124	0	43	43	0
18	RATNAGIRI	64	63	-1	12	11	-1	60	60	0
19	SINDHUDURG	154	136	-18	16	16	0	19	19	0
20	THANE	231	228	-3	90	85	-5	66	66	0
21	KONKAN DIV	1767	1735	-32	906	900	-6	1126	1112	-14
22	BHANDARA	2590	2533	-57	417	417	0	1386	1382	-4
23	CHANDRAPUR	1906	1805	-101	524	515	-9	887	886	-1
24	GADCHIROLI	1544	1485	-59	943	889	-54	587	582	-5
25	GONDIA	4542	4465	-77	798	785	-13	1847	1738	-109
26	NAGPUR	1888	1846	-42	244	232	-12	512	508	-4
27	WARDHA	631	626	-5	123	122	-1	378	377	-1
28	NAGPUR DIV	13101	12760	-341	3049	2960	-89	5597	5473	-124
29	AHMEDNAGAR	3756	3709	-47	1145	1124	-21	1001	989	-12
30	DHULE	2067	2042	-25	1145	1132	-13	990	990	0
31	JALGAON	5290	5240	-50	1030	1013	-17	502	501	-1
32	NANDURBAR	5331	5977	646	4391	4346	-45	7872	7803	-69
33	NASHIK	4241	4423	182	1150	1105	-45	1580	1569	-11
34	NASHIK DIV	20685	21391	706	8861	8720	-141	11945	11852	-93
35	KOLHAPUR	853	840	-13	181	176	-5	32	31	-1
36	PUNE	1240	1236	-4	417	415	-2	421	423	2
37	SANGLI	1681	1718	37	314	326	12	103	104	1
38	SATARA	465	463	-2	110	106	-4	193	193	0
39	SOLAPUR	1877	1852	-25	640	630	-10	442	438	-4
40	PUNE DIV	6116	6109	-7	1662	1653	-9	1191	1189	-2
Total		63370	63509	139	21623	21311	-312	26913	26662	-251