

## Cummulative PMAY-G Progress Report as on 10-05-2021

Sr. No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			09.05.2021	10.05.2021	Achievement	Remaining	09.05.2021	10.05.2021	Achievement	Remaining	09.05.2021	10.05.2021	Achievement	Remaining
1	PALGHAR	25717	25688	25688	0	29	25503	25503	0	214	22233	22233	0	3484
2	RATNAGIRI	6168	6092	6092	0	76	5879	5879	0	289	4232	4232	0	1936
3	THANE	6809	6706	6706	0	103	6680	6680	0	129	5915	5915	0	894
4	RAIGAD	7986	7781	7781	0	205	7717	7717	0	269	6360	6361	1	1625
5	SINDHUDURG	3994	3658	3658	0	336	3633	3633	0	361	2831	2831	0	1163
6	KONKAN DIV	50674	49925	49925	0	749	49412	49412	0	1262	41571	41572	1	9102
7	AURANGABAD	22142	22115	22115	0	27	20679	20679	0	1463	12210	12213	3	9929
8	PARBHANI	7171	6749	6749	0	422	6552	6552	0	619	4381	4381	0	2790
9	OSMANABAD	6118	5308	5308	0	810	5224	5224	0	894	3560	3560	0	2558
10	HINGOLI	10733	9368	9368	0	1365	9210	9210	0	1523	6926	6926	0	3807
11	BEED	19706	18204	18204	0	1502	17147	17147	0	2559	9795	9795	0	9911
12	LATUR	10968	9259	9259	0	1709	8891	8891	0	2077	6587	6587	0	4381
13	JALNA	13338	11382	11382	0	1956	10715	10715	0	2623	6480	6484	4	6854
14	NANDED	50033	44965	44965	0	5068	41280	41280	0	8753	20615	20644	29	29389
15	AURANGABAD DIV	140209	127350	127350	0	12859	119698	119698	0	20511	70554	70590	36	69619
16	KOLHAPUR	14712	13078	13078	0	1634	12745	12745	0	1967	8802	8802	0	5910
17	SATARA	13495	11186	11186	0	2309	9764	9764	0	3731	7241	7241	0	6254
18	SANGLI	18698	15739	15739	0	2959	15136	15136	0	3562	9255	9255	0	9443
19	PUNE	19114	15206	15206	0	3908	14016	14016	0	5098	9697	9697	0	9417
20	SOLAPUR	44806	36580	36580	0	8226	34128	34128	0	10678	20771	20771	0	24035
21	PUNE DIV	110825	91789	91789	0	19036	85789	85789	0	25036	55766	55766	0	55059
22	GONDIA	82511	82510	82510	0	1	80832	80832	0	1679	63675	63680	5	18831
23	GADCHIROLI	23043	21780	21780	0	1263	21244	21244	0	1799	13451	13453	2	9590
24	WARDHA	16296	13039	13039	0	3257	12895	12895	0	3401	8524	8524	0	7772
25	CHANDRAPUR	32088	28305	28305	0	3783	27589	27589	0	4499	17273	17273	0	14815
26	BHANDARA	56463	51170	51170	0	5293	48843	48843	0	7620	22773	22773	0	33690
27	NAGPUR	40145	32822	32822	0	7323	28456	28456	0	11689	17491	17518	27	22627
28	NAGPUR DIV	250546	229626	229626	0	20920	219859	219859	0	30687	143187	143221	34	107325
29	DHULE	46957	46384	46384	0	573	46163	46163	0	794	34268	34271	3	12686
30	NASHIK	70518	68430	68430	0	2088	67770	67770	0	2748	52002	52002	0	18516
31	NANDURBAR	105751	99502	99502	0	6249	95507	95507	0	10244	69161	69161	0	36590
32	AHMEDNAGAR	48495	41725	41725	0	6770	41247	41247	0	7248	26720	26726	6	21769
33	JALGAON	68459	54135	54135	0	14324	50700	50700	0	17759	31760	31760	0	36699
34	NASHIK DIV	340180	310176	310176	0	30004	301387	301387	0	38793	213911	213920	9	126260
35	WASHIM	10807	8838	8838	0	1969	8256	8256	0	2551	5512	5512	0	5295
36	YAVATMAL	40606	38332	38332	0	2274	33695	33695	0	6911	21332	21336	4	19270
37	BULDHANA	28550	23747	23747	0	4803	23041	23041	0	5509	15094	15094	0	13456
38	AKOLA	44700	38138	38138	0	6562	36831	36831	0	7869	22342	22360	18	22340
39	AMRAVATI	92368	67327	67327	0	25041	63258	63258	0	29110	42051	42066	15	50302
40	AMRAVATI DIV	217031	176382	176382	0	40649	165081	165081	0	51950	106331	106368	37	110663
Total		1109465	985248	985248	0	124217	941226	941226	0	168239	631320	631437	117	478028

## State Scheme Report Cumulative as on 10-05-2021

Sr. No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			09-05-2021	10-05-2021	Achievement	Remaining Sanction	09-05-2021	10-05-2021	Achievement	Yet to give 1st Inst	09-05-2021	10-05-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5839	5839	0	25	4816	4816	0	1048
2	SINDHUDURG	1851	1845	1845	0	6	1828	1828	0	23	1541	1541	0	310
3	THANE	3500	3490	3490	0	10	3481	3481	0	19	2992	2992	0	508
4	RAIGAD	3830	3815	3815	0	15	3762	3762	0	68	3168	3168	0	662
5	PALGHAR	6415	6343	6343	0	72	6166	6166	0	249	4471	4471	0	1944
6	KONKAN DIV	21460	21356	21356	0	104	21076	21076	0	384	16988	16988	0	4472
7	SATARA	9559	9544	9544	0	15	9371	9371	0	188	7122	7122	0	2437
8	KOLHAPUR	10919	10843	10843	0	76	10665	10665	0	254	8243	8243	0	2676
9	SOLAPUR	15433	15249	15249	0	184	14762	14762	0	671	11611	11611	0	3822
10	SANGLI	7082	6827	6827	0	255	6271	6271	0	811	4704	4704	0	2378
11	PUNE	10457	9981	9981	0	476	9479	9479	0	978	7040	7040	0	3417
12	PUNE DIV	53450	52444	52444	0	1006	50548	50548	0	2902	38720	38720	0	14730
13	WASHIM	7712	7699	7699	0	13	7110	7110	0	602	4240	4240	0	3472
14	BULDHANA	12190	12115	12115	0	75	11804	11804	0	386	7982	7982	0	4208
15	YAVATMAL	19265	19098	19098	0	167	18380	18380	0	885	11315	11315	0	7950
16	AMRAVATI	14486	14199	14199	0	287	13529	13529	0	957	8985	8985	0	5501
17	AKOLA	14198	13651	13651	0	547	13104	13104	0	1094	7016	7016	0	7182
18	AMRAVATI DIV	67851	66762	66762	0	1089	63927	63927	0	3924	39538	39538	0	28313
19	AHMEDNAGAR	28571	28527	28527	0	44	28044	28044	0	527	19366	19366	0	9205
20	DHULE	12351	12253	12253	0	98	12126	12126	0	225	9115	9115	0	3236
21	JALGAON	17383	17122	17122	0	261	15563	15563	0	1820	9954	9954	0	7429
22	NASHIK	19111	18752	18752	0	359	18420	18420	0	691	10294	10294	0	8817
23	NANDURBAR	10307	9878	9878	0	429	9754	9754	0	553	6711	6711	0	3596
24	NASHIK DIV	87723	86532	86532	0	1191	83907	83907	0	3816	55440	55440	0	32283
25	WARDHA	8310	8309	8309	0	1	8183	8183	0	127	5646	5646	0	2664
26	NAGPUR	9482	9142	9142	0	340	8885	8885	0	597	7034	7034	0	2448
27	BHANDARA	15386	14761	14761	0	625	13926	13926	0	1460	8005	8005	0	7381
28	GADCHIROLI	11477	10758	10758	0	719	10412	10412	0	1065	6432	6432	0	5045
29	GONDIA	13480	9568	9568	0	3912	9136	9136	0	4344	7215	7215	0	6265
30	CHANDRAPUR	24728	20486	20486	0	4242	19579	19579	0	5149	9526	9526	0	15202
31	NAGPUR DIV	82863	73024	73024	0	9839	70121	70121	0	12742	43858	43858	0	39005
32	OSMANABAD	15251	15172	15172	0	79	11555	11555	0	3696	4990	4990	0	10261
33	PARBHANI	14543	14215	14215	0	328	13750	13750	0	793	9566	9566	0	4977
34	AURANGABAD	17770	17345	17345	0	425	15795	15795	0	1975	6834	6834	0	10936
35	HINGOLI	9745	8973	8973	0	772	8675	8675	0	1070	6877	6877	0	2868
36	JALNA	9508	8095	8095	0	1413	5825	5825	0	3683	3653	3653	0	5855
37	LATUR	19992	16754	16754	0	3238	15200	15200	0	4792	11306	11306	0	8686
38	NANDED	17863	14220	14220	0	3643	12072	12072	0	5791	6683	6683	0	11180
39	BEED	16424	12694	12694	0	3730	11169	11169	0	5255	7095	7095	0	9329
40	AURANGABAD DIV	121096	107468	107468	0	13628	94041	94041	0	27055	57004	57004	0	64092
<b>Total</b>		<b>434443</b>	<b>407586</b>	<b>407586</b>	<b>0</b>	<b>26857</b>	<b>383620</b>	<b>383620</b>	<b>0</b>	<b>50823</b>	<b>251548</b>	<b>251548</b>	<b>0</b>	<b>182895</b>

## Delayed Houses-I as on 10.05.2021

Sr.No	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		09-05-2021	10-05-2021	Achievement	09-05-2021	10-05-2021	Achievement	09-05-2021	10-05-2021	Achievement	09-05-2021	10-05-2021	Achievement
		1	DHULE	3841	3820	-21	3745	3727	-18	3580	3563	-17	2755
2	AHMEDNAGAR	4591	4589	-2	4282	4280	-2	3942	3940	-2	3362	3360	-2
3	NANDURBAR	18838	18834	-4	18054	18050	-4	13477	13475	-2	10421	10421	0
4	JALGAON	5731	5731	0	5153	5153	0	4895	4895	0	4333	4333	0
5	NASHIK	5675	5675	0	4392	4392	0	3649	3649	0	3300	3300	0
6	NASHIK DIV	38676	38649	-27	35626	35602	-24	29543	29522	-21	24171	24154	-17
7	AMRAVATI	7370	7361	-9	6943	6934	-9	6194	6185	-9	4902	4897	-5
8	AKOLA	4550	4547	-3	4071	4068	-3	3862	3860	-2	3331	3330	-1
9	YAVATMAL	4266	4264	-2	3976	3974	-2	3884	3882	-2	3169	3167	-2
10	BULDHANA	2508	2508	0	2239	2239	0	2042	2042	0	1696	1696	0
11	WASHIM	928	927	-1	910	910	0	791	791	0	772	772	0
12	AMRAVATI DIV	19622	19607	-15	18139	18125	-14	16773	16760	-13	13870	13862	-8
13	BHANDARA	5641	5637	-4	4574	4570	-4	2862	2859	-3	1510	1509	-1
14	CHANDRAPUR	2948	2947	-1	2703	2702	-1	2470	2469	-1	1962	1961	-1
15	NAGPUR	2763	2762	-1	2310	2309	-1	1919	1918	-1	1118	1118	0
16	GADCHIROLI	3285	3285	0	3158	3158	0	2805	2805	0	1696	1696	0
17	GONDIA	2814	2814	0	2391	2391	0	1985	1985	0	777	777	0
18	WARDHA	1127	1127	0	1013	1013	0	965	965	0	796	796	0
19	NAGPUR DIV	18578	18572	-6	16149	16143	-6	13006	13001	-5	7859	7857	-2
20	AURANGABAD	2526	2525	-1	2107	2106	-1	1922	1921	-1	1710	1710	0
21	BEED	1887	1886	-1	1675	1674	-1	1419	1418	-1	1010	1009	-1
22	HINGOLI	591	591	0	503	503	0	433	433	0	246	246	0
23	JALNA	1149	1148	-1	1068	1067	-1	971	971	0	641	641	0
24	LATUR	708	708	0	680	680	0	624	624	0	556	556	0
25	NANDED	6458	6457	-1	5601	5601	0	5390	5390	0	4433	4433	0
26	OSMANABAD	373	373	0	370	370	0	367	367	0	340	340	0
27	PARBHANI	636	636	0	586	586	0	531	531	0	459	459	0
28	AURANGABAD DIV	14328	14324	-4	12590	12587	-3	11657	11655	-2	9395	9394	-1
29	PALGHAR	2555	2554	-1	2467	2466	-1	2320	2319	-1	610	610	0
30	RAIGAD	361	360	-1	330	329	-1	329	328	-1	252	251	-1
31	RATNAGIRI	126	126	0	91	91	0	89	89	0	77	77	0
32	SINDHUDURG	139	139	0	98	98	0	71	71	0	64	64	0
33	THANE	344	344	0	287	287	0	262	262	0	250	250	0
34	KONKAN DIV	3525	3523	-2	3273	3271	-2	3071	3069	-2	1253	1252	-1
35	KOLHAPUR	866	864	-2	747	745	-2	498	496	-2	462	460	-2
36	PUNE	1778	1778	0	1511	1511	0	1451	1451	0	1197	1197	0
37	SANGLI	2046	2046	0	1817	1817	0	1724	1724	0	1530	1530	0
38	SATARA	674	674	0	634	634	0	599	599	0	521	521	0
39	SOLAPUR	2488	2488	0	2454	2454	0	2396	2396	0	2219	2219	0
40	PUNE DIV	7852	7850	-2	7163	7161	-2	6668	6666	-2	5929	5927	-2
	Total	102581	102525	-56	92940	92889	-51	80718	80673	-45	62477	62446	-31

## Delayed Houses -II as on 10.5.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		09.05.2021	10.05.2021	Achievement	09.05.2021	10.05.2021	Achievement	09.05.2021	10.05.2021	Achievement
1	AKOLA	4600	4619	19	766	767	1	1234	1233	-1
2	AMRAVATI	5499	5625	126	1178	1190	12	2355	2372	17
3	BULDHANA	2477	2496	19	498	499	1	653	653	0
4	WASHIM	1039	1048	9	295	303	8	116	125	9
5	YAVATMAL	3435	3783	348	824	836	12	1105	1117	12
6	AMRAVATI DIV	17050	17571	521	3561	3595	34	5463	5500	37
7	AURANGABAD	3795	3826	31	584	618	34	595	608	13
8	BEED	4286	4340	54	579	622	43	139	140	1
9	HINGOLI	1148	1170	22	249	256	7	41	41	0
10	JALNA	1858	1882	24	313	325	12	188	189	1
11	LATUR	1262	1265	3	254	262	8	71	72	1
12	NANDED	11343	11515	172	1414	1440	26	364	368	4
13	OSMANABAD	1031	1033	2	196	196	0	12	12	0
14	PARBHANI	1332	1346	14	203	213	10	23	24	1
15	AURANGABAD DIV	26055	26377	322	3792	3932	140	1433	1454	21
16	PALGHAR	854	853	-1	511	511	0	809	809	0
17	RAIGAD	589	601	12	117	117	0	33	33	0
18	RATNAGIRI	324	324	0	20	25	5	50	54	4
19	SINDHUDURG	305	305	0	37	37	0	22	22	0
20	THANE	294	294	0	80	80	0	59	59	0
21	KONKAN DIV	2366	2377	11	765	770	5	973	977	4
22	BHANDARA	6759	7362	603	481	501	20	1704	1742	38
23	CHANDRAPUR	3407	3412	5	511	546	35	969	993	24
24	GADCHIROLI	2395	2492	97	862	885	23	594	601	7
25	GONDIA	8670	8713	43	1517	1608	91	313	318	5
26	NAGPUR	3379	3480	101	344	392	48	694	712	18
27	WARDHA	1340	1344	4	103	111	8	361	367	6
28	NAGPUR DIV	25950	26803	853	3818	4043	225	4635	4733	98
29	AHMEDNAGAR	6715	6729	14	899	903	4	533	533	0
30	DHULE	5199	5390	191	1188	1287	99	915	925	10
31	JALGAON	9154	9588	434	1112	1162	50	614	638	24
32	NANDURBAR	6668	6677	9	4884	4934	50	8272	8325	53
33	NASHIK	6893	6902	9	1236	1251	15	1620	1637	17
34	NASHIK DIV	34629	35286	657	9319	9537	218	11954	12058	104
35	KOLHAPUR	2279	2290	11	161	161	0	30	31	1
36	PUNE	1938	1993	55	416	431	15	263	265	2
37	SANGLI	3318	3344	26	325	336	11	113	113	0
38	SATARA	1049	1067	18	121	122	1	115	115	0
39	SOLAPUR	6883	6942	59	567	576	9	301	304	3
40	PUNE DIV	15467	15636	169	1590	1626	36	822	828	6
<b>Total</b>		<b>121517</b>	<b>124050</b>	<b>2533</b>	<b>22845</b>	<b>23503</b>	<b>658</b>	<b>25280</b>	<b>25550</b>	<b>270</b>