

## Cumulative PMAY-G Progress Report as on 11-06-2021

Sr. No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			10.06.2021	11.06.2021	Achievement	Remaining	10.06.2021	11.06.2021	Achievement	Remaining	10.06.2021	11.06.2021	Achievement	Remaining
1	PALGHAR	25689	25665	25665	0	24	25551	25551	0	138	22802	22806	4	2883
2	THANE	6734	6704	6704	0	30	6658	6658	0	76	6157	6157	0	577
3	RATNAGIRI	6099	6064	6062	-2	37	5902	5902	0	197	4939	4959	20	1140
4	RAIGAD	7874	7762	7752	-10	122	7703	7703	0	171	6695	6699	4	1175
5	SINDHUDURG	3994	3661	3661	0	333	3644	3644	0	350	2966	2969	3	1025
6	KONKAN DIV	50390	49856	49844	-12	546	49458	49458	0	932	43559	43590	31	6800
7	AURANGABAD	22138	22112	22112	0	26	20807	20807	0	1331	14474	14478	4	7660
8	PARBHANI	7153	6760	6760	0	393	6571	6571	0	582	4656	4656	0	2497
9	OSMANABAD	6048	5310	5310	0	738	5231	5231	0	817	3867	3872	5	2176
10	HINGOLI	10307	9484	9484	0	823	9311	9311	0	996	7399	7400	1	2907
11	BEED	19699	18222	18222	0	1477	17363	17363	0	2336	10703	10705	2	8994
12	LATUR	10968	9259	9259	0	1709	8924	8924	0	2044	6873	6876	3	4092
13	JALNA	13337	11523	11523	0	1814	10890	10890	0	2447	7593	7594	1	5743
14	NANDED	49536	45147	45146	-1	4390	41692	41692	0	7844	21760	21768	8	27768
15	AURANGABAD DIV	139186	127817	127816	-1	11370	120789	120789	0	18397	77325	77349	24	61837
16	KOLHAPUR	14462	13011	13011	0	1451	12655	12655	0	1807	9829	9830	1	4632
17	SATARA	13471	11196	11196	0	2275	9749	9749	0	3722	7561	7563	2	5908
18	SANGLI	18650	15769	15771	2	2879	15159	15159	0	3491	9562	9563	1	9087
19	PUNE	18943	15302	15291	-11	3652	14098	14098	0	4845	10001	10009	8	8934
20	SOLAPUR	44712	36222	36216	-6	8496	34484	34483	-1	10229	21478	21496	18	23216
21	PUNE DIV	110238	91500	91485	-15	18753	86145	86144	-1	24094	58431	58461	30	51777
22	GONDIA	82390	82418	82390	-28	0	81216	81216	0	1174	65262	65296	34	17094
23	GADCHIROLI	23030	21806	21806	0	1224	21384	21384	0	1646	14065	14085	20	8945
24	WARDHA	16192	13053	13053	0	3139	12999	12999	0	3193	8963	8973	10	7219
25	CHANDRAPUR	32020	28348	28341	-7	3679	27744	27744	0	4276	19156	19170	14	12850
26	BHANDARA	56146	51464	51463	-1	4683	49352	49352	0	6794	27732	27753	21	28393
27	NAGPUR	39871	32827	32758	-69	7113	28670	28670	0	11201	19483	19536	53	20335
28	NAGPUR DIV	249649	229916	229811	-105	19838	221365	221365	0	28284	154661	154813	152	94836
29	DHULE	46637	46375	46374	-1	263	46203	46203	0	434	35687	35733	46	10904
30	NASHIK	70432	68456	68456	0	1976	67823	67823	0	2609	52698	52736	38	17696
31	AHMEDNAGAR	47876	41867	41867	0	6009	41440	41440	0	6436	28263	28285	22	19591
32	NANDURBAR	105751	99502	99502	0	6249	95630	95630	0	10121	70387	70434	47	35317
33	JALGAON	66117	54315	54247	-68	11870	51487	51487	0	14630	33765	33817	52	32300
34	NASHIK DIV	336813	310515	310446	-69	26367	302583	302583	0	34230	220800	221005	205	115808
35	YAVATMAL	39929	38549	38549	0	1380	34535	34535	0	5394	22510	22549	39	17380
36	WASHIM	10787	8908	8908	0	1879	8333	8333	0	2454	5609	5617	8	5170
37	BULDHANA	28310	23760	23770	10	4540	23227	23227	0	5083	15464	15473	9	12837
38	AKOLA	44562	38269	38270	1	6292	37111	37111	0	7451	23829	23914	85	20648
39	AMRAVATI	91511	67855	67926	71	23585	64513	64513	0	26998	44031	44107	76	47404
40	AMRAVATI DIV	215099	177341	177423	82	37676	167719	167719	0	47380	111443	111660	217	103439
<b>Total</b>		<b>1101375</b>	<b>986945</b>	<b>986825</b>	<b>-120</b>	<b>114550</b>	<b>948059</b>	<b>948058</b>	<b>-1</b>	<b>153317</b>	<b>666219</b>	<b>666878</b>	<b>659</b>	<b>434497</b>

## State Scheme Report Cumulative as on 11-06-2021

Sr. No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			10-06-2021	11-06-2021	Achievement	Remaining Sanction	10-06-2021	11-06-2021	Achievement	Yet to give 1st Inst	10-06-2021	11-06-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5843	5843	0	21	5037	5037	0	827
2	SINDHUDURG	1851	1845	1845	0	6	1837	1837	0	14	1575	1576	1	275
3	THANE	3500	3490	3490	0	10	3482	3482	0	18	3154	3154	0	346
4	RAIGAD	3830	3814	3814	0	16	3776	3776	0	54	3305	3308	3	522
5	PALGHAR	6415	6343	6343	0	72	6286	6286	0	129	4811	4818	7	1597
6	KONKAN DIV	21460	21355	21355	0	105	21224	21224	0	236	17882	17893	11	3567
7	AHMEDNAGAR	28571	28550	28550	0	21	28266	28293	27	278	20155	20162	7	8409
8	DHULE	12351	12304	12304	0	47	12155	12155	0	196	9613	9617	4	2734
9	JALGAON	17383	17283	17288	5	95	15930	15931	1	1452	10407	10445	38	6938
10	NASHIK	19111	18767	18781	14	330	18506	18506	0	605	10712	10728	16	8383
11	NANDURBAR	10307	9878	9878	0	429	9761	9761	0	546	6857	6866	9	3441
12	NASHIK DIV	87723	86782	86801	19	922	84618	84646	28	3077	57744	57818	74	29905
13	SATARA	9559	9544	9544	0	15	9381	9381	0	178	7304	7307	3	2252
14	KOLHAPUR	10919	10843	10843	0	76	10685	10685	0	234	8885	8889	4	2030
15	SOLAPUR	15433	15252	15252	0	181	14808	14808	0	625	11762	11773	11	3660
16	SANGLI	7082	6861	6861	0	221	6591	6592	1	490	4765	4766	1	2316
17	PUNE	10457	9989	9989	0	468	9563	9564	1	893	7171	7172	1	3285
18	PUNE DIV	53450	52489	52489	0	961	51028	51030	2	2420	39887	39907	20	13543
19	WASHIM	7712	7709	7709	0	3	7197	7197	0	515	4321	4322	1	3390
20	BULDHANA	12190	12140	12141	1	49	11922	11923	1	267	8103	8116	13	4074
21	YAVATMAL	19265	19099	19099	0	166	18540	18540	0	725	11889	11905	16	7360
22	AMRAVATI	14486	14199	14199	0	287	13669	13671	2	815	9422	9449	27	5037
23	AKOLA	14198	13665	13665	0	533	13257	13262	5	936	7392	7420	28	6778
24	AMRAVATI DIV	67851	66812	66813	1	1038	64585	64593	8	3258	41127	41212	85	26639
25	OSMANABAD	15251	15189	15189	0	62	12224	12224	0	3027	5429	5432	3	9819
26	PARBHANI	14543	14272	14272	0	271	13886	13891	5	652	9829	9830	1	4713
27	AURANGABAD	17770	17397	17401	4	369	16259	16263	4	1507	7949	7965	16	9805
28	HINGOLI	9745	9312	9320	8	425	9090	9103	13	642	7228	7228	0	2517
29	LATUR	19992	18969	18988	19	1004	15817	15818	1	4174	11839	11849	10	8143
30	JALNA	9508	8395	8395	0	1113	6608	6610	2	2898	3990	3990	0	5518
31	BEED	16424	13549	13549	0	2875	12015	12075	60	4349	7366	7367	1	9057
32	NANDED	17863	14846	14846	0	3017	12682	12693	11	5170	6890	6892	2	10971
33	AURANGABAD DIV	121096	111929	111960	31	9136	98581	98677	96	22419	60520	60553	33	60543
34	WARDHA	8310	8310	8310	0	0	8254	8254	0	56	5828	5833	5	2477
35	NAGPUR	9482	9242	9242	0	240	8953	8955	2	527	7208	7215	7	2267
36	GADCHIROLI	11477	10908	10940	32	537	10588	10592	4	885	6624	6636	12	4841
37	BHANDARA	15386	14779	14779	0	607	13997	13999	2	1387	8849	8851	2	6535
38	CHANDRAPUR	24728	20826	20826	0	3902	20000	20000	0	4728	10684	10703	19	14025
39	GONDIA	13480	9570	9570	0	3910	9187	9187	0	4293	7305	7315	10	6165
40	NAGPUR DIV	82863	73635	73667	32	9196	70979	70987	8	11876	46498	46553	55	36310
Total		434443	413002	413085	83	21358	391015	391157	142	43286	263658	263936	278	170507

## Delayed Houses-I as on 11.06.2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		10-06-2021	11-06-2021	Achievement	10-06-2021	11-06-2021	Achievement	10-06-2021	11-06-2021	Achievement	10-06-2021	11-06-2021	Achievement
1	NANDURBAR	18572	18530	-42	17696	17655	-41	14912	14873	-39	10442	10412	-30
2	JALGAON	5363	5342	-21	4757	4746	-11	4437	4429	-8	4002	3994	-8
3	NASHIK	5551	5537	-14	4758	4747	-11	3631	3625	-6	3304	3298	-6
4	DHULE	3591	3585	-6	3337	3332	-5	3221	3216	-5	2527	2524	-3
5	AHMEDNAGAR	4614	4612	-2	4151	4150	-1	3706	3705	-1	3528	3527	-1
6	NASHIK DIV	37691	37606	-85	34699	34630	-69	29907	29848	-59	23803	23755	-48
7	AMRAVATI	7204	7175	-29	6725	6698	-27	6049	6024	-25	5091	5075	-16
8	AKOLA	4375	4366	-9	3916	3910	-6	3693	3687	-6	3318	3312	-6
9	YAVATMAL	4061	4055	-6	3860	3854	-6	3689	3683	-6	3177	3172	-5
10	WASHIM	902	899	-3	885	883	-2	771	769	-2	756	754	-2
11	BULDHANA	2504	2500	-4	2218	2216	-2	1997	1996	-1	1737	1736	-1
12	AMRAVATI DIV	19046	18995	-51	17604	17561	-43	16199	16159	-40	14079	14049	-30
13	GADCHIROLI	3221	3209	-12	3064	3052	-12	2839	2827	-12	2109	2098	-11
14	GONDIA	2792	2779	-13	2234	2224	-10	1886	1877	-9	784	780	-4
15	BHANDARA	4440	4431	-9	3777	3769	-8	2533	2529	-4	1445	1445	0
16	NAGPUR	2512	2505	-7	2085	2083	-2	1777	1775	-2	1179	1179	0
17	CHANDRAPUR	2689	2688	-1	2481	2480	-1	2346	2345	-1	1958	1957	-1
18	WARDHA	1064	1061	-3	953	952	-1	899	898	-1	810	809	-1
19	NAGPUR DIV	16718	16673	-45	14594	14560	-34	12280	12251	-29	8285	8268	-17
20	SATARA	581	576	-5	546	541	-5	514	509	-5	473	468	-5
21	PUNE	1676	1675	-1	1471	1470	-1	1340	1339	-1	1160	1160	0
22	SANGLI	1764	1763	-1	1553	1552	-1	1445	1444	-1	1259	1258	-1
23	SOLAPUR	2428	2425	-3	2376	2375	-1	2307	2306	-1	2213	2212	-1
24	KOLHAPUR	660	660	0	603	603	0	399	399	0	383	383	0
25	PUNE DIV	7109	7099	-10	6549	6541	-8	6005	5997	-8	5488	5481	-7
26	PALGHAR	2156	2151	-5	2066	2061	-5	2011	2006	-5	856	854	-2
27	RAIGAD	319	318	-1	289	288	-1	288	287	-1	266	266	0
28	SINDHUDURG	154	152	-2	109	107	-2	74	73	-1	60	59	-1
29	RATNAGIRI	79	79	0	58	58	0	54	54	0	48	48	0
30	THANE	253	253	0	213	213	0	205	205	0	193	193	0
31	KONKAN DIV	2961	2953	-8	2735	2727	-8	2632	2625	-7	1423	1420	-3
32	NANDED	6461	6459	-2	5562	5560	-2	5247	5245	-2	4526	4524	-2
33	LATUR	640	639	-1	623	622	-1	578	577	-1	521	520	-1
34	OSMANABAD	387	385	-2	350	349	-1	348	347	-1	334	333	-1
35	AURANGABAD	2117	2117	0	1928	1928	0	1674	1674	0	1529	1529	0
36	BEED	1733	1733	0	1623	1623	0	1326	1326	0	1044	1044	0
37	HINGOLI	551	551	0	427	427	0	340	340	0	231	231	0
38	JALNA	970	970	0	886	886	0	818	818	0	603	603	0
39	PARBHANI	623	623	0	580	580	0	502	502	0	444	444	0
40	AURANGABAD DIV	13482	13477	-5	11979	11975	-4	10833	10829	-4	9232	9228	-4
	Total	97007	96803	-204	88160	87994	-166	77856	77709	-147	62310	62201	-109

## Delayed Houses -II as on 11.06.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		10.06.2021	11.06.2021	Achievement	10.06.2021	11.06.2021	Achievement	10.06.2021	11.06.2021	Achievement
1	AKOLA	4837	4901	64	805	829	24	1241	1254	13
2	AMRAVATI	6522	6669	147	1368	1417	49	2551	2617	66
3	BULDHANA	2791	2855	64	560	602	42	698	725	27
4	WASHIM	1195	1247	52	318	325	7	129	131	2
5	YAVATMAL	3928	4080	152	892	928	36	1099	1134	35
6	AMRAVATI DIV	19273	19752	479	3943	4101	158	5718	5861	143
7	AURANGABAD	3467	3474	7	744	761	17	439	449	10
8	BEED	4353	4570	217	864	882	18	135	138	3
9	HINGOLI	1286	1319	33	285	291	6	23	25	2
10	JALNA	1920	1928	8	349	369	20	131	133	2
11	LATUR	1330	1335	5	325	332	7	56	59	3
12	NANDED	13532	13644	112	1625	1674	49	384	406	22
13	OSMANABAD	1018	1049	31	258	279	21	19	19	0
14	PARBHANI	1223	1228	5	271	279	8	29	29	0
15	AURANGABAD DIV	28129	28547	418	4721	4867	146	1216	1258	42
16	PALGHAR	808	813	5	505	506	1	699	696	-3
17	RAIGAD	571	576	5	155	160	5	27	27	0
18	RATNAGIRI	304	306	2	49	56	7	42	46	4
19	SINDHUDURG	259	261	2	70	78	8	53	56	3
20	THANE	237	251	14	92	104	12	39	39	0
21	KONKAN DIV	2179	2207	28	871	904	33	860	864	4
22	BHANDARA	8665	9076	411	706	799	93	1404	1446	42
23	CHANDRAPUR	3046	3063	17	800	826	26	1160	1212	52
24	GADCHIROLI	2294	2494	200	1000	1038	38	737	800	63
25	GONDIA	8205	8497	292	2325	2507	182	317	330	13
26	NAGPUR	3489	3734	245	529	575	46	804	817	13
27	WARDHA	1278	1298	20	179	195	16	434	454	20
28	NAGPUR DIV	26977	28162	1185	5539	5940	401	4856	5059	203
29	AHMEDNAGAR	6210	6242	32	1205	1276	71	563	586	23
30	DHULE	5462	5472	10	1414	1481	67	1018	1058	40
31	JALGAON	10942	11099	157	1350	1384	34	541	549	8
32	NANDURBAR	7042	7042	0	6007	6007	0	9059	9019	-40
33	NASHIK	6471	6477	6	1698	1724	26	2115	2125	10
34	NASHIK DIV	36127	36332	205	11674	11872	198	13296	13337	41
35	KOLHAPUR	2132	2140	8	258	274	16	12	12	0
36	PUNE	2188	2245	57	466	485	19	207	214	7
37	SANGLI	3729	3765	36	371	382	11	95	102	7
38	SATARA	1053	1057	4	153	160	7	133	145	12
39	SOLAPUR	8027	8055	28	863	879	16	344	345	1
40	PUNE DIV	17129	17262	133	2111	2180	69	791	818	27
<b>Total</b>		<b>129814</b>	<b>132262</b>	<b>2448</b>	<b>28859</b>	<b>29864</b>	<b>1005</b>	<b>26737</b>	<b>27197</b>	<b>460</b>