

**Cummulative PMAY-G Progress Report as on 11.03.2021**

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			10.03.2021	11.03.2021	Achievement	Remaining	10.03.2021	11.03.2021	Achievement	Remaining	10.03.2021	11.03.2021	Achievement	Remaining
1	PALGHAR	25934	25764	25764	0	170	25418	25418	0	516	21704	21711	7	4223
2	THANE	6917	6688	6688	0	229	6639	6639	0	278	5756	5757	1	1160
3	SINDHUDURG	4114	3633	3634	1	480	3599	3599	0	515	2603	2607	4	1507
4	RAIGAD	8456	7739	7742	3	714	7560	7560	0	896	6042	6042	0	2414
5	RATNAGIRI	7189	6467	6467	0	722	5796	5796	0	1393	3949	3950	1	3239
	<b>KONKAN DIV</b>	<b>52610</b>	<b>50291</b>	<b>50295</b>	<b>19</b>	<b>2315</b>	<b>49012</b>	<b>49012</b>	<b>0</b>	<b>3598</b>	<b>40054</b>	<b>40067</b>	<b>13</b>	<b>12543</b>
6	AURANGABAD	22154	22078	22078	0	76	20358	20358	0	1796	11328	11336	8	10818
7	PARBHANI	7128	6725	6725	0	403	6474	6474	0	654	4032	4034	2	3094
8	OSMANABAD	5767	5300	5300	0	467	5106	5106	0	661	3394	3396	2	2371
9	LATUR	9923	9246	9246	0	677	8725	8725	0	1198	6498	6502	4	3421
10	BEED	19458	18149	18149	0	1309	16409	16409	0	3049	9294	9323	29	10135
11	JALNA	13166	11196	11200	4	1966	10035	10035	0	3131	6198	6198	0	6968
12	HINGOLI	11256	9145	9145	0	2111	8820	8820	0	2436	6494	6506	12	4750
13	NANDED	48724	44520	44520	0	4204	39080	39080	0	9644	19328	19348	20	29376
	<b>AURANGABAD DIV</b>	<b>137576</b>	<b>126359</b>	<b>126363</b>	<b>4</b>	<b>11213</b>	<b>115007</b>	<b>115007</b>	<b>0</b>	<b>22569</b>	<b>66566</b>	<b>66643</b>	<b>77</b>	<b>70933</b>
14	KOLHAPUR	13113	13075	13074	-1	39	12570	12570	0	543	8154	8160	6	4953
15	SATARA	13701	11203	11205	2	2496	9576	9576	0	4125	6554	6558	4	7143
16	SANGLI	20668	15490	15467	-23	5201	14155	14155	0	6513	9078	9078	0	11590
17	PUNE	21005	14740	14734	-6	6271	13362	13362	0	7643	9114	9114	0	11891
18	SOLAPUR	47127	36223	36223	0	10904	32487	32487	0	14640	19423	19431	8	27696
	<b>PUNE DIV</b>	<b>115614</b>	<b>90731</b>	<b>90703</b>	<b>-28</b>	<b>24911</b>	<b>82150</b>	<b>82150</b>	<b>0</b>	<b>33464</b>	<b>52323</b>	<b>52341</b>	<b>18</b>	<b>63273</b>
19	DHULE	47291	46389	46389	0	902	45626	45626	0	1665	32470	32486	16	14805
20	NASHIK	70897	68406	68407	1	2490	67388	67388	0	3509	50845	50872	27	20025
21	NANDURBAR	105818	99343	99343	0	6475	94757	94757	0	11061	67530	67656	126	38162
22	AHMEDNAGAR	48856	41471	41483	12	7373	40606	40606	0	8250	23262	23330	68	25526
23	JALGAON	71172	53632	53643	11	17529	48925	48925	0	22247	30203	30208	5	40964
	<b>NASHIK DIV</b>	<b>344034</b>	<b>309241</b>	<b>309265</b>	<b>24</b>	<b>34769</b>	<b>297302</b>	<b>297302</b>	<b>0</b>	<b>46732</b>	<b>204310</b>	<b>204552</b>	<b>242</b>	<b>139482</b>
24	GADCHIROLI	23118	21642	21647	5	1471	20459	20458	0	2659	12192	12208	16	10910
25	CHANDRAPUR	31449	28168	28168	0	3281	27136	27136	0	4313	16377	16377	0	15072
26	WARDHA	17452	13052	13052	0	4400	12501	12501	0	4951	7952	7958	6	9494
27	GONDIA	91744	84361	84338	-23	7406	76680	76680	0	15064	29140	30001	861	61743
28	NAGPUR	43852	33474	33498	24	10354	26682	26682	0	17170	15668	15702	34	28150
29	BHANDARA	60753	49759	49903	144	10850	44548	44548	0	16205	21751	21767	16	38986
	<b>NAGPUR DIV</b>	<b>268368</b>	<b>230456</b>	<b>230606</b>	<b>40</b>	<b>37762</b>	<b>208006</b>	<b>208005</b>	<b>0</b>	<b>60362</b>	<b>103080</b>	<b>104013</b>	<b>933</b>	<b>164355</b>
30	WASHIM	10802	8714	8715	1	2087	7665	7665	0	3137	5370	5370	0	5432
31	YAVATMAL	40639	38117	38118	1	2521	31210	31210	0	9429	20450	20455	5	20184
32	BULDHANA	29471	23436	23436	0	6035	21980	21980	0	7491	14810	14820	10	14651
33	AKOLA	45901	37529	37545	16	8356	34926	34926	0	10975	20762	20771	9	25130
34	AMRAVATI	92731	63731	63856	125	28875	58831	58831	0	33900	39698	39748	50	52983
	<b>AMRAVATI DIV</b>	<b>219544</b>	<b>171527</b>	<b>171670</b>	<b>143</b>	<b>47874</b>	<b>154612</b>	<b>154612</b>	<b>0</b>	<b>64932</b>	<b>101090</b>	<b>101164</b>	<b>74</b>	<b>118380</b>
	<b>Total</b>	<b>1137746</b>	<b>978605</b>	<b>978902</b>	<b>202</b>	<b>158844</b>	<b>906089</b>	<b>906088</b>	<b>0</b>	<b>231657</b>	<b>567423</b>	<b>568780</b>	<b>1357</b>	<b>568966</b>

**State Scheme Report Cumulative as on 11-03-2021**

S.No	District	Target	Sanctions				1st Instalment Paid				Completion			
			10-03-2021	11-03-2021	Achievement	Remaining Sanction	10-03-2021	11-03-2021	Achievement	Yet to give 1st Inst	10-03-2021	11-03-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5825	5825	0	39	4700	4700	0	1164
2	THANE	3594	3490	3584	94	10	3441	3535	94	59	2827	2846	19	748
3	SINHDHURG	1851	1834	1834	0	17	1806	1806	0	45	1489	1489	0	362
4	RAIGAD	3977	3812	3958	146	19	3740	3885	145	92	3083	3143	60	834
5	PALGHAR	6516	6267	6366	99	150	5900	5992	92	524	4144	4171	27	2345
6	KONKAN DIV	21802	21266	21605	339	197	20712	21043	331	759	16243	16349	106	5453
7	WASHIM	7712	7698	7698	0	14	6640	6675	35	1037	4083	4097	14	3615
8	BULDHANA	12190	12079	12079	0	111	11540	11573	33	617	7875	7876	1	4314
9	YAVATMAL	19523	19065	19322	257	201	17761	17996	235	1527	10613	10628	15	8895
10	AMRAVATI	14486	13960	13960	0	526	12925	12963	38	1523	8539	8553	14	5933
11	AKOLA	14198	13516	13572	56	626	12346	12410	64	1788	6554	6562	8	7636
12	AMRAVATI DIV	68109	66318	66631	1	1478	61212	61617	405	6492	37664	37716	52	30393
13	SATARA	9559	9526	9526	0	33	9273	9287	14	272	6865	6875	10	2684
14	KOLHAPUR	10919	10841	10841	0	78	10512	10515	3	404	7986	7988	2	2931
15	SOLAPUR	15433	15236	15236	0	197	14640	14644	4	789	11282	11287	5	4146
16	PUNE	10476	9874	9874	0	602	9095	9102	7	1374	6530	6531	1	3945
17	SANGLI	7082	6434	6434	0	648	5912	5924	12	1158	4657	4658	1	2424
18	PUNE DIV	53469	51911	51911	0	1558	49432	49472	40	3997	37320	37339	19	16130
19	DHULE	12351	12217	12217	0	134	12042	12047	5	304	8582	8599	17	3752
20	NANDURBAR	10307	9877	9877	0	430	9695	9696	1	611	6561	6563	2	3744
21	NASHIK	19123	18687	18692	5	431	17771	17778	7	1345	9782	9791	9	9332
22	JALGAON	17383	16722	16722	0	661	14311	14475	164	2908	9587	9596	9	7787
23	AHMEDNAGAR	30450	28413	28425	12	2025	27547	27578	31	2872	17465	17502	37	12948
24	NASHIK DIV	89614	85916	85933	17	3681	81366	81574	208	8040	51977	52051	74	37563
25	WARDHA	8310	8309	8309	0	1	8045	8045	0	265	5294	5297	3	3013
26	NAGPUR	9482	9136	9136	0	346	8758	8774	16	708	6796	6799	3	2683
27	BHANDARA	15386	14577	14577	0	809	13571	13592	21	1794	7669	7677	8	7709
28	GADCHIROLI	11677	10591	10618	27	1059	9857	9881	24	1796	5969	5983	14	5694
29	GONDIA	13480	9527	9527	0	3953	8996	9006	10	4474	5502	5531	29	7949
30	CHANDRAPUR	24728	18732	18781	49	5947	17476	17530	54	7198	8906	8915	9	15813
31	NAGPUR DIV	83063	70872	70948	76	12115	66703	66828	125	16235	40136	40202	66	42861
32	PARBHANI	14543	14135	14177	42	366	12945	12949	4	1594	9299	9300	1	5243
33	BEED	13236	12635	12625	-10	611	8780	8818	38	4418	6921	6930	9	6306
34	OSMANABAD	15251	14504	14525	21	726	7623	7791	168	7460	4869	4872	3	10379
35	AURANGABAD	17770	17005	17005	0	765	13184	13616	432	4154	6451	6458	7	11312
36	HINGOLI	9745	8624	8624	0	1121	8496	8500	4	1245	6670	6670	0	3075
37	JALNA	7135	5706	5706	0	1429	5063	5101	38	2034	3469	3475	6	3660
38	LATUR	19992	16223	16223	0	3769	14634	14680	46	5312	11077	11082	5	8910
39	NANDED	17877	12792	13115	323	4762	10266	10339	73	7538	6446	6458	12	11419
40	AURANGABAD DIV	115549	101624	102000	376	13549	80991	81794	803	33755	55202	55245	43	60304
	<b>Total</b>	<b>431606</b>	<b>397907</b>	<b>399028</b>	<b>1121</b>	<b>32578</b>	<b>360416</b>	<b>362328</b>	<b>1912</b>	<b>69278</b>	<b>238542</b>	<b>238902</b>	<b>360</b>	<b>192704</b>

**Delayed Houses-I as on 11-03-2021**

Sno	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		10-03-2021	11-03-2021	Achievement	10-03-2021	11-03-2021	Achievement	10-03-2021	11-03-2021	Achievement	10-03-2021	11-03-2021	Achievement
1	NANDURBAR	20051	19925	-126	16831	16715	-116	13006	12899	-107	7523	7474	-49
2	AHMEDNAGAR	5736	5688	-48	5067	5024	-43	5001	4958	-43	3644	3620	-24
3	NASHIK	5665	5642	-23	4244	4223	-21	4054	4033	-21	3538	3519	-19
4	DHULE	4513	4503	-10	4348	4338	-10	4090	4080	-10	3120	3115	-5
5	JALGAON	5841	5837	-4	5371	5367	-4	5054	5050	-4	3540	3538	-2
6	NASHIK DIV	41806	41595	-211	35861	35667	-194	31205	31020	-185	21365	21266	-99
7	GONDIA	8104	7860	-244	6415	6212	-203	4482	4328	-154	1027	1016	-11
8	GADCHIROLI	3684	3673	-11	3381	3370	-11	3136	3127	-9	1646	1642	-4
9	BHANDARA	5705	5690	-15	3570	3560	-10	2688	2681	-7	970	968	-2
10	NAGPUR	2832	2812	-20	2304	2296	-8	1839	1833	-6	1106	1104	-2
11	WARDHA	1186	1184	-2	1108	1106	-2	1074	1072	-2	501	501	0
12	CHANDRAPUR	3003	3003	0	2809	2809	0	2456	2456	0	1010	1010	0
13	NAGPUR DIV	24514	24222	-292	19587	19353	-234	15675	15497	-178	6260	6241	-19
14	AMRAVATI	7851	7824	-27	6952	6934	-18	6508	6492	-16	4083	4075	-8
15	BULDHANA	2476	2469	-7	2194	2188	-6	2102	2096	-6	1458	1452	-6
16	AKOLA	4710	4705	-5	4399	4396	-3	4196	4193	-3	3148	3146	-2
17	YAVATMAL	4419	4416	-3	4183	4181	-2	4065	4063	-2	2847	2845	-2
18	WASHIM	1008	1008	0	852	852	0	846	846	0	806	806	0
19	AMRAVATI DIV	20464	20422	-42	18580	18551	-29	17717	17690	-27	12342	12324	-18
20	NANDED	6146	6137	-9	5768	5760	-8	5470	5462	-8	4302	4296	-6
21	BEED	1910	1903	-7	1528	1523	-5	1449	1444	-5	714	712	-2
22	HINGOLI	630	624	-6	497	495	-2	470	468	-2	220	220	0
23	OSMANABAD	385	384	-1	383	382	-1	378	377	-1	310	310	0
24	LATUR	723	721	-2	657	655	-2	613	612	-1	460	460	0
25	AURANGABAD	2432	2431	-1	2044	2043	-1	2002	2001	-1	1129	1129	0
26	PARBHANI	690	689	-1	588	588	0	572	572	0	435	435	0
27	JALNA	1217	1217	0	1122	1122	0	987	987	0	482	482	0
28	AURANGABAD DIV	14133	14106	-27	12587	12568	-19	11941	11923	-18	8052	8044	-8
29	PALGHAR	2892	2888	-4	2811	2807	-4	2566	2562	-4	472	472	0
30	THANE	364	363	-1	335	334	-1	300	299	-1	214	214	0
31	SINDHUDURG	160	159	-1	107	107	0	92	92	0	81	81	0
32	RATNAGIRI	151	151	0	141	141	0	137	137	0	60	60	0
33	RAIGAD	421	421	0	417	417	0	402	402	0	161	161	0
34	KONKAN DIV	3988	3982	-6	3811	3806	-5	3497	3492	-5	988	988	0
35	SOLAPUR	2813	2811	-2	2732	2730	-2	2694	2692	-2	2289	2288	-1
36	KOLHAPUR	1026	1021	-5	649	648	-1	635	634	-1	484	483	-1
37	SATARA	809	807	-2	739	737	-2	715	714	-1	473	473	0
38	PUNE	2014	2014	0	1798	1798	0	1694	1694	0	1165	1165	0
39	SANGLI	1943	1943	0	1821	1821	0	1700	1700	0	1378	1378	0
40	PUNE DIV	8605	8596	-9	7739	7734	-5	7438	7434	-4	5789	5787	-2
	<b>Total</b>	<b>113510</b>	<b>112923</b>	<b>-587</b>	<b>98165</b>	<b>97679</b>	<b>-486</b>	<b>87473</b>	<b>87056</b>	<b>-417</b>	<b>54796</b>	<b>54650</b>	<b>-146</b>

### Delayed Houses -II as on 11.03.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		10.03.2021	11.03.2021	Achievement	10.03.2021	11.03.2021	Achievement	10.03.2021	11.03.2021	Achievement
1	AKOLA	2440	2576	136	754	759	5	1361	1370	9
2	AMRAVATI	3752	3784	32	1123	1135	12	2412	2412	0
3	BULDHANA	1351	1357	6	524	524	0	601	596	-5
4	WASHIM	567	567	0	283	283	0	110	110	0
5	YAVATMAL	2330	2340	10	848	853	5	1189	1194	5
6	AMRAVATI DIV	10440	10624	184	3532	3554	22	5673	5682	9
7	AURANGABAD	1426	1725	299	499	501	2	538	555	17
8	BEED	1433	1433	0	587	587	0	150	148	-2
9	HINGOLI	609	636	27	211	214	3	37	37	0
10	JALNA	763	800	37	319	323	4	214	217	3
11	LATUR	535	535	0	250	250	0	46	46	0
12	NANDED	5303	5331	28	1328	1353	25	355	364	9
13	OSMANABAD	414	498	84	168	168	0	5	5	0
14	PARBHANI	591	602	11	184	185	1	18	22	4
15	AURANGABAD DIV	11074	11560	486	3546	3581	35	1363	1394	31
16	PALGHAR	988	992	4	664	665	1	924	925	1
17	RAIGAD	320	356	36	124	124	0	43	43	0
18	RATNAGIRI	63	69	6	11	11	0	60	60	0
19	SINDHUDURG	136	138	2	16	17	1	19	19	0
20	THANE	228	228	0	85	85	0	66	66	0
21	KONKAN DIV	1735	1783	48	900	902	2	1112	1113	1
22	BHANDARA	2533	2681	148	417	424	7	1382	1399	17
23	CHANDRAPUR	1805	2477	672	515	520	5	886	898	12
24	GADCHIROLI	1485	1517	32	889	896	7	582	582	0
25	GONDIA	4465	4702	237	785	805	20	1738	1624	-114
26	NAGPUR	1846	1885	39	232	239	7	508	523	15
27	WARDHA	626	637	11	122	124	2	377	378	1
28	NAGPUR DIV	12760	13899	1139	2960	3008	48	5473	5404	-69
29	AHMEDNAGAR	3709	3732	23	1124	1125	1	989	965	-24
30	DHULE	2042	2242	200	1132	1146	14	990	986	-4
31	JALGAON	5240	5317	77	1013	1022	9	501	506	5
32	NANDURBAR	5977	6218	241	4346	4407	61	7803	7855	52
33	NASHIK	4423	5154	731	1105	1119	14	1569	1569	0
34	NASHIK DIV	21391	22663	1272	8720	8819	99	11852	11881	29
35	KOLHAPUR	840	846	6	176	176	0	31	30	-1
36	PUNE	1236	1247	11	415	416	1	423	424	1
37	SANGLI	1718	1736	18	326	334	8	104	108	4
38	SATARA	463	481	18	106	106	0	193	194	1
39	SOLAPUR	1852	1854	2	630	634	4	438	440	2
40	PUNE DIV	6109	6164	55	1653	1666	13	1189	1196	7
<b>Total</b>		<b>63509</b>	<b>66693</b>	<b>3184</b>	<b>21311</b>	<b>21530</b>	<b>219</b>	<b>26662</b>	<b>26670</b>	<b>8</b>