

Cummulative PMAY-G Progress Report as on 12.04.2021

S.No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			10.04.2021	12.04.2021	Achievement	Remaining	10.04.2021	12.04.2021	Achievement	Remaining	10.04.2021	12.04.2021	Achievement	Remaining
1	PALGHAR	25719	25686	25686	0	33	25475	25479	4	240	22037	22042	5	3677
2	THANE	6861	6705	6705	0	156	6669	6669	0	192	5831	5832	1	1029
3	RAIGAD	7986	7776	7776	0	210	7704	7706	2	280	6251	6251	0	1735
4	RATNAGIRI	6446	6225	6225	0	221	5857	5860	3	586	4047	4047	0	2399
5	SINDHUDURG	3994	3654	3654	0	340	3620	3621	1	373	2699	2699	0	1295
6	KONKAN DIV	51006	50046	50046	0	960	49325	49335	10	1671	40865	40871	6	10135
7	AURANGABAD	22158	22120	22120	0	38	20580	20593	13	1565	11722	11732	10	10426
8	PARBHANI	7171	6732	6732	0	439	6533	6533	0	638	4172	4174	2	2997
9	OSMANABAD	6118	5308	5308	0	810	5207	5216	9	902	3463	3463	0	2655
10	BEED	19708	18154	18154	0	1554	17000	17000	0	2708	9709	9710	1	9998
11	LATUR	10968	9247	9247	0	1721	8864	8865	1	2103	6519	6519	0	4449
12	HINGOLI	11060	9307	9307	0	1753	9126	9133	7	1927	6738	6745	7	4315
13	JALNA	13340	11321	11321	0	2019	10580	10611	31	2729	6385	6386	1	6954
14	NANDED	50040	44930	44930	0	5110	41054	41126	72	8914	20034	20049	15	29991
15	AURANGABAD DIV	140563	127119	127119	0	13444	118944	119077	133	21486	68742	68778	36	71785
16	KOLHAPUR	14713	13066	13066	0	1647	12728	12733	5	1980	8631	8631	0	6082
17	SATARA	13564	11191	11191	0	2373	9732	9733	1	3831	7052	7066	14	6498
18	SANGLI	18957	15697	15697	0	3260	14773	14775	2	4182	9169	9169	0	9788
19	PUNE	19838	15073	15073	0	4765	13820	13831	11	6007	9582	9585	3	10253
20	SOLAPUR	45269	36481	36487	6	8782	33773	33892	119	11377	19937	19994	57	25275
21	PUNE DIV	112341	91508	91514	6	20827	84826	84964	138	27377	54371	54445	74	57896
22	GONDIA	82876	82456	82456	0	420	80580	80627	47	2249	63258	63300	42	19576
23	GADCHIROLI	23054	21736	21736	0	1318	21169	21169	0	1885	12929	12931	2	10123
24	WARDHA	16525	12983	12989	6	3536	12793	12824	31	3701	8168	8179	11	8346
25	CHANDRAPUR	32154	28318	28318	0	3836	27509	27512	3	4642	16958	16986	28	15168
26	BHANDARA	56709	51109	51112	3	5597	47977	48033	56	8676	22365	22384	19	34325
27	NAGPUR	40262	32837	32837	0	7425	28110	28125	15	12137	16657	16683	26	23579
28	NAGPUR DIV	251580	229439	229448	9	22132	218138	218290	152	33290	140335	140463	128	111117
29	DHULE	46965	46377	46377	0	588	46124	46124	0	841	33591	33630	39	13335
30	NASHIK	70537	68428	68428	0	2109	67733	67734	1	2803	51525	51539	14	18998
31	NANDURBAR	105751	99502	99502	0	6249	95466	95466	0	10285	68952	68952	0	36799
32	AHMEDNAGAR	48626	41691	41691	0	6935	41114	41126	12	7500	25895	25949	54	22677
33	JALGAON	69194	54022	54024	2	15170	50389	50412	23	18782	30506	30514	8	38680
34	NASHIK DIV	341073	310020	310022	2	31051	300826	300862	36	40211	210469	210584	115	130489
35	WASHIM	10807	8768	8768	0	2039	8137	8156	19	2651	5415	5416	1	5391
36	YAVATMAL	40606	38312	38312	0	2294	33050	33081	31	7525	20771	20778	7	19828
37	BULDHANA	28717	23657	23660	3	5057	22765	22779	14	5938	14968	14979	11	13738
38	AKOLA	44747	37937	37937	0	6810	36363	36364	1	8383	21384	21431	47	23316
39	AMRAVATI	92622	66354	66354	0	26268	61577	61743	166	30879	40805	40826	21	51796
40	AMRAVATI DIV	217499	175028	175031	3	42468	161892	162123	231	55376	103343	103430	87	114069
Total		1114062	983160	983180	20	130882	933951	934651	700	179411	618125	618571	446	495491

State Scheme Report Cumulative as on 12-04-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			10-04-2021	12-04-2021	Achievement	Remaining Sanction	10-04-2021	12-04-2021	Achievement	Yet to give 1st Inst	10-04-2021	12-04-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5838	5838	0	26	4773	4773	0	1091
2	SINDHUDURG	1851	1845	1845	0	6	1824	1824	0	27	1522	1522	0	329
3	THANE	3500	3490	3490	0	10	3480	3480	0	20	2883	2883	0	617
4	RAIGAD	3830	3815	3815	0	15	3759	3759	0	71	3131	3131	0	699
5	PALGHAR	6415	6343	6343	0	72	6068	6068	0	347	4378	4380	2	2035
6	KONKAN DIV	21460	21356	21356	0	104	20969	20969	0	491	16687	16689	2	4771
7	SATARA	9559	9544	9544	0	15	9362	9363	1	196	7044	7044	0	2515
8	KOLHAPUR	10919	10843	10843	0	76	10648	10649	1	270	8162	8166	4	2753
9	SOLAPUR	15433	15246	15246	0	187	14735	14736	1	697	11399	11402	3	4031
10	SANGLI	7082	6811	6811	0	271	6234	6237	3	845	4682	4682	0	2400
11	PUNE	10457	9951	9951	0	506	9320	9321	1	1136	6937	6938	1	3519
12	PUNE DIV	53450	52395	52395	0	1055	50299	50306	7	3144	38224	38232	8	15218
13	WASHIM	7712	7698	7698	0	14	7026	7029	3	683	4188	4188	0	3524
14	BULDHANA	12190	12125	12125	0	65	11772	11773	1	417	7943	7943	0	4247
15	YAVATMAL	19265	19081	19081	0	184	18242	18247	5	1018	10974	10974	0	8291
16	AMRAVATI	14486	14183	14183	0	303	13397	13410	13	1076	8725	8728	3	5758
17	AKOLA	14198	13609	13609	0	589	12987	13034	47	1164	6769	6782	13	7416
18	AMRAVATI DIV	67851	66696	66696	0	1155	63424	63493	69	4358	38599	38615	16	29236
19	AHMEDNAGAR	28571	28528	28528	0	43	27978	27980	2	591	18898	18924	26	9647
20	DHULE	12351	12231	12231	0	120	12100	12100	0	251	8939	8965	26	3386
21	NASHIK	19111	18737	18737	0	374	18378	18378	0	733	10089	10091	2	9020
22	NANDURBAR	10307	9878	9878	0	429	9751	9751	0	556	6688	6688	0	3619
23	JALGAON	17383	16771	16771	0	612	15484	15490	6	1893	9751	9751	0	7632
24	NASHIK DIV	87723	86145	86145	0	1578	83691	83699	8	4024	54365	54419	54	33304
25	CHANDRAPUR	24728	20308	20308	0	4420	19214	19251	37	5477	9364	9366	2	15362
26	WARDHA	8310	8309	8309	0	1	8172	8172	0	138	5476	5478	2	2832
27	NAGPUR	9482	9136	9136	0	346	8863	8863	0	619	6933	6938	5	2544
28	BHANDARA	15386	14742	14742	0	644	13887	13895	8	1491	7913	7917	4	7469
29	GADCHIROLI	11477	10701	10701	0	776	10317	10330	13	1147	6255	6256	1	5221
30	GONDIA	13480	9568	9568	0	3912	9126	9126	0	4354	7169	7171	2	6309
31	NAGPUR DIV	82863	72764	72764	0	10099	69579	69637	58	13226	43110	43126	16	39737
32	OSMANABAD	15251	14925	14925	0	326	11285	11285	0	3966	4957	4957	0	10294
33	PARBHANI	14543	14215	14215	0	328	13619	13619	0	924	9426	9434	8	5109
34	AURANGABAD	17770	17289	17289	0	481	15524	15535	11	2235	6636	6645	9	11125
35	HINGOLI	9745	8731	8731	0	1014	8659	8659	0	1086	6787	6790	3	2955
36	JALNA	9508	7698	7698	0	1810	5626	5670	44	3838	3591	3593	2	5915
37	LATUR	19992	16240	16240	0	3752	15067	15075	8	4917	11215	11215	0	8777
38	BEED	16424	12665	12663	-2	3761	10715	10715	0	5709	7040	7044	4	9380
39	NANDED	17863	14100	14100	0	3763	11695	11695	0	6168	6620	6620	0	11243
40	AURANGABAD DIV	121096	105863	105861	-2	15235	92190	92253	63	28843	56272	56298	26	64798
Total		434443	405219	405217	-2	29226	380152	380357	205	54086	247257	247379	122	187064

Delayed Houses-I as on 12-04-2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		10-04-2021	12-04-2021	Achievement	10-04-2021	12-04-2021	Achievement	10-04-2021	12-04-2021	Achievement	10-04-2021	12-04-2021	Achievement
		1	AHMEDNAGAR	4717	4696	-21	4243	4224	-19	4148	4129	-19	3506
2	DHULE	4023	4007	-16	3913	3898	-15	3800	3785	-15	2914	2902	-12
3	NASHIK	5688	5681	-7	3936	3934	-2	3770	3768	-2	3398	3397	-1
4	JALGAON	5857	5857	0	5304	5304	0	5123	5123	0	4539	4539	0
5	NANDURBAR	18855	18855	0	17564	17564	0	12620	12620	0	10485	10485	0
6	NASHIK DIV	39140	39096	-44	34960	34924	-36	29461	29425	-36	24842	24812	-30
7	AKOLA	4632	4617	-15	4229	4217	-12	4065	4054	-11	3512	3503	-9
8	AMRAVATI	7518	7512	-6	6931	6925	-6	6455	6449	-6	5099	5095	-4
9	BULDHANA	2413	2404	-9	2214	2206	-8	2076	2070	-6	1729	1728	-1
10	WASHIM	970	969	-1	917	916	-1	820	819	-1	799	798	-1
11	YAVATMAL	4353	4352	-1	4077	4076	-1	4003	4002	-1	3253	3252	-1
12	AMRAVATI DIV	19886	19854	-32	18368	18340	-28	17419	17394	-25	14392	14376	-16
13	WARDHA	1168	1161	-7	1076	1069	-7	1030	1023	-7	843	840	-3
14	CHANDRAPUR	2871	2869	-2	2710	2708	-2	2477	2475	-2	1994	1992	-2
15	GADCHIROLI	3345	3343	-2	3223	3221	-2	2868	2866	-2	1759	1758	-1
16	BHANDARA	5508	5503	-5	3637	3634	-3	2860	2859	-1	1533	1533	0
17	GONDIA	2644	2644	0	2285	2285	0	1934	1934	0	784	784	0
18	NAGPUR	2724	2722	-2	2258	2257	-1	1946	1946	0	1145	1145	0
19	NAGPUR DIV	18260	18242	-18	15189	15174	-15	13115	13103	-12	8058	8052	-6
20	SOLAPUR	2566	2559	-7	2503	2496	-7	2473	2468	-5	2288	2284	-4
21	PUNE	1700	1699	-1	1521	1520	-1	1496	1495	-1	1231	1230	-1
22	KOLHAPUR	853	853	0	598	598	0	523	523	0	486	486	0
23	SANGLI	1899	1899	0	1802	1802	0	1737	1737	0	1554	1554	0
24	SATARA	681	681	0	632	632	0	608	608	0	537	537	0
25	PUNE DIV	7699	7691	-8	7056	7048	-8	6837	6831	-6	6096	6091	-5
26	HINGOLI	595	592	-3	475	472	-3	444	441	-3	255	252	-3
27	BEED	1827	1826	-1	1540	1539	-1	1427	1426	-1	1021	1020	-1
28	NANDED	6048	6047	-1	5622	5621	-1	5417	5416	-1	4478	4477	-1
29	AURANGABAD	2486	2484	-2	2000	2000	0	1956	1956	0	1743	1743	0
30	JALNA	1146	1145	-1	1072	1072	0	974	974	0	633	633	0
31	LATUR	710	710	0	683	683	0	623	623	0	565	565	0
32	OSMANABAD	376	376	0	375	375	0	372	372	0	344	344	0
33	PARBHANI	669	669	0	576	576	0	554	554	0	482	482	0
34	AURANGABAD DIV	13857	13849	-8	12343	12338	-5	11767	11762	-5	9521	9516	-5
35	PALGHAR	2648	2644	-4	2601	2597	-4	2423	2419	-4	615	612	-3
36	THANE	320	319	-1	296	295	-1	279	278	-1	265	264	-1
37	RAIGAD	346	346	0	343	343	0	339	339	0	261	261	0
38	RATNAGIRI	122	122	0	112	112	0	111	111	0	93	93	0
39	SINDHUDURG	145	145	0	105	105	0	80	80	0	72	72	0
40	KONKAN DIV	3581	3576	-5	3457	3452	-5	3232	3227	-5	1306	1302	-4
	Total	102423	102308	-115	91373	91276	-97	81831	81742	-89	64215	64149	-66

Delayed Houses -II as on 12.04.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		10.04.2021	12.04.2021	Achievement	10.04.2021	12.04.2021	Achievement	10.04.2021	12.04.2021	Achievement
1	AKOLA	3840	3992	152	730	745	15	1300	1308	8
2	AMRAVATI	4537	4678	141	1125	1120	-5	2375	2376	1
3	BULDHANA	1609	1641	32	504	507	3	624	622	-2
4	WASHIM	611	611	0	282	285	3	115	115	0
5	YAVATMAL	2825	3085	260	845	847	2	1152	1156	4
6	AMRAVATI DIV	13422	14007	585	3486	3504	18	5566	5577	11
7	AURANGABAD	3650	3699	49	505	506	1	569	569	0
8	BEED	3637	3759	122	544	552	8	131	131	0
9	HINGOLI	965	1005	40	224	221	-3	31	31	0
10	JALNA	1080	1338	258	306	308	2	181	180	-1
11	LATUR	849	882	33	245	244	-1	57	57	0
12	NANDED	8400	8572	172	1283	1279	-4	335	349	14
13	OSMANABAD	1059	1046	-13	166	169	3	5	5	0
14	PARBHANI	1438	1423	-15	177	176	-1	24	24	0
15	AURANGABAD DIV	21078	21724	646	3450	3455	5	1333	1346	13
16	PALGHAR	956	925	-31	539	531	-8	823	821	-2
17	RAIGAD	466	505	39	112	112	0	35	35	0
18	RATNAGIRI	268	275	7	11	14	3	49	49	0
19	SINDHUDURG	184	211	27	16	22	6	14	15	1
20	THANE	322	323	1	75	75	0	64	63	-1
21	KONKAN DIV	2196	2239	43	753	754	1	985	983	-2
22	BHANDARA	4559	5420	861	426	442	16	1466	1511	45
23	CHANDRAPUR	3815	3841	26	473	473	0	854	858	4
24	GADCHIROLI	2126	2234	108	806	821	15	548	562	14
25	GONDIA	7404	7969	565	734	825	91	242	246	4
26	NAGPUR	2625	2714	89	235	240	5	528	560	32
27	WARDHA	804	939	135	107	108	1	360	363	3
28	NAGPUR DIV	21333	23117	1784	2781	2909	128	3998	4100	102
29	AHMEDNAGAR	7493	7384	-109	912	904	-8	591	580	-11
30	DHULE	5106	5150	44	1078	1089	11	873	867	-6
31	JALGAON	7536	8105	569	997	1017	20	571	592	21
32	NANDURBAR	6268	6268	0	4247	4247	0	7621	7621	0
33	NASHIK	6887	6841	-46	1066	1065	-1	1520	1520	0
34	NASHIK DIV	33290	33748	458	8300	8322	22	11176	11180	4
35	KOLHAPUR	2276	2318	42	141	146	5	27	27	0
36	PUNE	1856	1937	81	417	416	-1	263	265	2
37	SANGLI	1852	1867	15	344	335	-9	105	110	5
38	SATARA	954	973	19	112	113	1	112	113	1
39	SOLAPUR	5101	5513	412	564	559	-5	331	330	-1
40	PUNE DIV	12039	12608	569	1578	1569	-9	838	845	7
Total		103358	107443	4085	20348	20513	165	23896	24031	135