

Cummulative PMAY-G Progress Report as on 12.02.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			11.02.2021	12.02.2021	Achievement	Remaining	11.02.2021	12.02.2021	Achievement	Remaining	11.02.2021	12.02.2021	Achievement	Remaining
1	PALGHAR	26179	25763	25763	0	416	25331	25331	0	848	21459	21497	38	4682
2	THANE	7201	6674	6674	0	527	6570	6570	0	631	5712	5712	0	1489
3	RATNAGIRI	7735	6638	6638	0	1097	5579	5579	0	2156	3904	3906	2	3829
4	SINHDURG	4760	3611	3611	0	1149	3512	3512	0	1248	2577	2578	1	2182
5	RAIGAD	9114	7659	7660	1	1454	7363	7363	0	1751	5985	5986	1	3128
	KONKAN DIV	54989	50345	50346	1	4643	48355	48355	0	6634	39637	39679	42	15310
6	AURANGABAD	22199	22060	22072	12	127	19777	19777	0	2422	11178	11180	2	11019
7	PARBHANI	7155	6725	6725	0	430	6315	6315	0	840	3999	4001	2	3154
8	OSMANABAD	6183	5287	5287	0	896	4997	4997	0	1186	3293	3294	1	2889
9	BEED	19724	18095	18095	0	1629	15936	15936	0	3788	9037	9046	9	10678
10	LATUR	10968	9221	9231	10	1737	8415	8415	0	2553	6472	6474	2	4494
11	HINGOLI	11262	9026	9026	0	2236	8450	8450	0	2812	6279	6283	4	4979
12	JALNA	13375	10909	10909	0	2466	9393	9393	0	3982	6110	6110	0	7265
13	NANDED	50337	44214	44247	33	6090	34813	34813	0	15524	18694	18701	7	31636
	AURANGABAD DIV	141203	125537	125592	55	15611	108096	108096	0	33107	65062	65089	27	76114
14	KOLHAPUR	15674	13070	13070	0	2604	12388	12388	0	3286	8064	8077	13	7597
15	SATARA	14041	11210	11211	1	2830	9209	9209	0	4832	6484	6486	2	7555
16	SANGLI	21258	15143	15217	74	6041	13048	13048	0	8210	8974	8975	1	12283
17	PUNE	21333	14504	14504	0	6829	12881	12881	0	8452	9022	9026	4	12307
18	SOLAPUR	47693	35715	35727	12	11966	30273	30273	0	17420	19209	19209	0	28484
	PUNE DIV	119999	89642	89729	87	30270	77799	77799	0	42200	51753	51773	20	68226
19	GADCHIROLI	23230	21592	21592	0	1638	19647	19647	0	3583	11635	11650	15	11580
20	CHANDRAPUR	31975	28031	28032	1	3943	26845	26845	0	5130	16089	16096	7	15879
21	WARDHA	17513	13076	13078	2	4435	12021	12021	0	5492	7843	7846	3	9667
22	GONDIA	92848	84671	84671	0	8177	72320	72320	0	20528	26648	26672	24	66176
23	NAGPUR	44891	33308	33319	11	11572	25371	25371	0	19520	15198	15223	25	29668
24	BHANDARA	62999	48555	48562	7	14437	38806	38806	0	24193	21386	21407	21	41592
	NAGPUR DIV	273456	229233	229254	21	44202	195010	195010	0	78446	98799	98894	95	174562
25	NASHIK	71753	68350	68350	0	3403	66622	66613	-9	5140	49975	50003	28	21750
26	DHULE	50527	46374	46381	7	4146	44212	44212	0	6315	31629	31659	30	18868
27	NANDURBAR	106796	99127	99127	0	7669	94000	94000	0	12796	65884	65979	95	40817
28	AHMEDNAGAR	54385	41302	41306	4	13079	39743	39743	0	14642	22210	22230	20	32155
29	JALGAON	72740	52765	52809	44	19931	45127	45127	0	27613	29751	29816	65	42924
	NASHIK DIV	356201	307918	307973	55	48228	289704	289695	-9	66506	199449	199687	238	156514
30	WASHIM	10887	8531	8531	0	2356	6904	6904	0	3983	5339	5340	1	5547
31	YAVATMAL	40683	38107	38097	-10	2586	28792	28792	0	11891	20196	20203	7	20480
32	BULDHANA	29863	23047	23038	-9	6825	20617	20617	0	9246	14682	14697	15	15166
33	AKOLA	46939	36941	36941	0	9998	31865	31865	0	15074	20345	20366	21	26573
34	AMRAVATI	92731	62126	62243	117	30488	54783	54783	0	37948	39071	39095	24	53636
	AMRAVATI DIV	221103	168752	168850	98	52253	142961	142961	0	78142	99633	99701	68	121402
	Total	1166951	971427	971744	317	195207	861925	861916	-9	305035	554333	554823	490	612128

State Scheme Report Cumulative as on 12-02-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			11-02-2021	12-02-2021	Achievement	Remaining Sanction	11-02-2021	12-02-2021	Achievement	Yet to give 1st Inst	11-02-2021	12-02-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5861	5861	0	3	5652	5652	0	212	4661	4661	0	1203
2	THANE	3500	3490	3490	0	10	3380	3394	14	106	2790	2790	0	710
3	SINDHUDURG	1851	1834	1834	0	17	1760	1760	0	91	1479	1479	0	372
4	RAIGAD	3830	3811	3811	0	19	3611	3615	4	215	3066	3067	1	763
5	PALGHAR	6415	6266	6266	0	149	5732	5735	3	680	4083	4085	2	2330
6	KONKAN DIV	21460	21262	21262	0	198	20135	20156	21	1304	16079	16082	3	5378
7	WASHIM	7712	7698	7698	0	14	6127	6183	56	1529	4029	4032	3	3680
8	BULDHANA	12190	12040	12040	0	150	10506	10534	28	1656	7794	7801	7	4389
9	YAVATMAL	19265	19053	19053	0	212	17221	17274	53	1991	10329	10344	15	8921
10	AMRAVATI	14486	13949	13949	0	537	12070	12144	74	2342	8392	8397	5	6089
11	AKOLA	14198	13397	13397	0	801	11237	11345	108	2853	6313	6318	5	7880
12	AMRAVATI DIV	67851	66137	66137	0	1714	57161	57480	319	10371	36857	36892	35	30959
13	SATARA	9559	9527	9527	0	32	8637	8644	7	915	6823	6824	1	2735
14	KOLHAPUR	10919	10838	10838	0	81	9968	10008	40	911	7933	7940	7	2979
15	SOLAPUR	15433	15175	15175	0	258	13812	13940	128	1493	11201	11201	0	4232
16	PUNE	10457	9800	9800	0	657	8648	8666	18	1791	6466	6475	9	3982
17	SANGLI	7082	6367	6367	0	715	5640	5742	102	1340	4639	4640	1	2442
18	PUNE DIV	53450	51707	51707	0	1743	46705	47000	295	6450	37062	37080	18	16370
19	DHULE	12351	12188	12188	0	163	10989	10996	7	1355	8389	8397	8	3954
20	NANDURBAR	10307	9874	9874	0	433	9503	9503	0	804	6406	6416	10	3891
21	NASHIK	19111	18510	18510	0	601	16402	16408	6	2703	9556	9564	8	9547
22	JALGAON	17383	16543	16544	1	839	13408	13468	60	3915	9338	9352	14	8031
23	AHMEDNAGAR	30450	28246	28250	4	2200	26624	26690	66	3760	16695	16715	20	13735
24	NASHIK DIV	89602	85361	85366	5	4236	76926	77065	139	12537	50384	50444	60	39158
25	WARDHA	8310	8299	8299	0	11	7882	7885	3	425	5133	5141	8	3169
26	NAGPUR	9482	9136	9136	0	346	8431	8596	165	886	6717	6718	1	2764
27	BHANDARA	15386	14424	14424	0	962	13231	13235	4	2151	7500	7507	7	7879
28	GADCHIROLI	11477	10443	10443	0	1034	9054	9078	24	2399	5736	5749	13	5728
29	GONDIA	13480	9396	9396	0	4084	8677	8682	5	4798	5379	5385	6	8095
30	CHANDRAPUR	24728	18164	18164	0	6564	16487	16603	116	8125	8551	8556	5	16172
31	NAGPUR DIV	82863	69862	69862	0	13001	63762	64079	317	18784	39016	39056	40	43807
32	PARBHANI	14543	13926	13983	57	560	11855	11880	25	2663	9257	9258	1	5285
33	AURANGABAD	17770	16865	16865	0	905	10773	10795	22	6975	6344	6346	2	11424
34	HINGOLI	9745	8573	8573	0	1172	8181	8196	15	1549	6536	6540	4	3205
35	JALNA	7135	5136	5136	0	1999	5048	5054	6	2081	3399	3400	1	3735
36	BEED	13236	10215	10215	0	3021	8744	8746	2	4490	6821	6832	11	6404
37	OSMANABAD	15251	11839	11934	95	3317	6596	6596	0	8655	4777	4782	5	10469
38	LATUR	19992	16208	16208	0	3784	13908	13932	24	6060	10911	10925	14	9067
39	NANDED	17863	11518	11524	6	6339	9684	9746	62	8117	6226	6228	2	11635
40	AURANGABAD DIV	115535	94280	94438	158	21097	74789	74945	156	40590	54271	54311	40	61224
Total		430761	388609	388772	163	41989	339478	340725	1247	90036	233669	233865	196	196896

Delayed Houses-I as on 12-02-2021

S.no	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		11-02-2021	12-02-2021	Achievement	11-02-2021	12-02-2021	Achievement	11-02-2021	12-02-2021	Achievement	11-02-2021	12-02-2021	Achievement
1	NANDURBAR	21002	20911	-91	15737	15671	-66	12944	12886	-58	5983	5960	-23
2	JALGAON	5834	5797	-37	5505	5469	-36	5165	5130	-35	2468	2445	-23
3	AHMEDNAGAR	6300	6281	-19	5741	5725	-16	5543	5527	-16	2475	2470	-5
4	DHULE	5089	5070	-19	4851	4832	-19	3791	3775	-16	3204	3192	-12
5	NASHIK	5707	5694	-13	4727	4715	-12	4501	4490	-11	3888	3877	-11
6	NASHIK DIV	43932	43753	-179	36561	36412	-149	31944	31808	-136	18018	17944	-74
7	AKOLA	4900	4880	-20	4624	4604	-20	4164	4144	-20	2618	2609	-9
8	BULDHANA	2494	2480	-14	2256	2243	-13	2043	2030	-13	987	983	-4
9	AMRAVATI	8003	7987	-16	7054	7042	-12	6421	6409	-12	3008	3003	-5
10	YAVATMAL	4446	4442	-4	4337	4333	-4	3921	3919	-2	2270	2270	0
11	WASHIM	1026	1025	-1	871	870	-1	855	854	-1	763	762	-1
12	AMRAVATI DIV	20869	20814	-55	19142	19092	-50	17404	17356	-48	9646	9627	-19
13	BHANDARA	5509	5489	-20	3385	3370	-15	2472	2461	-11	760	757	-3
14	GADCHIROLI	4101	4091	-10	3621	3612	-9	3246	3237	-9	1391	1388	-3
15	GONDIA	9219	9198	-21	7434	7418	-16	3442	3435	-7	1059	1056	-3
16	CHANDRAPUR	3076	3074	-2	2796	2794	-2	2469	2467	-2	889	889	0
17	NAGPUR	2949	2945	-4	2386	2383	-3	1638	1636	-2	1070	1070	0
18	WARDHA	1222	1219	-3	1152	1150	-2	1076	1074	-2	457	457	0
19	NAGPUR DIV	26076	26016	-60	20774	20727	-47	14343	14310	-33	5626	5617	-9
20	PALGHAR	3113	3076	-37	2924	2887	-37	1807	1793	-14	478	478	0
21	RATNAGIRI	170	169	-1	163	162	-1	140	139	-1	40	40	0
22	RAIGAD	447	447	0	442	442	0	417	417	0	160	160	0
23	SINDHUDURG	145	144	-1	106	105	-1	97	97	0	23	23	0
24	THANE	404	404	0	347	347	0	336	336	0	141	141	0
25	KONKAN DIV	4279	4240	-39	3982	3943	-39	2797	2782	-15	842	842	0
26	NANDED	6282	6277	-5	6034	6029	-5	5396	5392	-4	3778	3774	-4
27	BEED	1905	1898	-7	1601	1596	-5	1340	1337	-3	664	664	0
28	PARBHANI	678	676	-2	600	598	-2	550	548	-2	381	379	-2
29	AURANGABAD	2315	2314	-1	2101	2100	-1	1982	1981	-1	999	999	0
30	OSMANABAD	401	400	-1	398	397	-1	386	385	-1	246	246	0
31	HINGOLI	655	655	0	552	552	0	411	411	0	177	177	0
32	JALNA	1254	1254	0	1137	1137	0	902	902	0	481	481	0
33	LATUR	719	718	-1	649	648	-1	609	609	0	388	388	0
34	AURANGABAD DIV	14209	14192	-17	13072	13057	-15	11576	11565	-11	7114	7108	-6
35	KOLHAPUR	1041	1032	-9	682	674	-8	657	649	-8	419	415	-4
36	PUNE	1937	1935	-2	1849	1848	-1	1643	1642	-1	716	716	0
37	SANGLI	1943	1942	-1	1835	1834	-1	1663	1662	-1	1187	1186	-1
38	SATARA	842	840	-2	767	766	-1	725	724	-1	376	376	0
39	SOLAPUR	2946	2946	0	2875	2875	0	2807	2807	0	1756	1756	0
40	PUNE DIV	8709	8695	-14	8008	7997	-11	7495	7484	-11	4454	4449	-5
Total		118074	117710	-364	101539	101228	-311	85559	85305	-254	45700	45587	-113

Delayed Houses -II as on 12-02-2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		11-02-2021	12-02-2021	Achievement	11-02-2021	12-02-2021	Achievement	11-02-2021	12-02-2021	Achievement
1	AKOLA	2570	2597	27	820	826	6	1476	1485	9
2	AMRAVATI	3914	3921	7	1191	1191	0	2483	2487	4
3	BULDHANA	1396	1402	6	564	568	4	622	612	-10
4	WASHIM	615	615	0	301	301	0	109	108	-1
5	YAVATMAL	2484	2484	0	878	879	1	1291	1294	3
	AMRAVATI DIV	10979	11019	40	3754	3765	11	5981	5986	5
6	AURANGABAD	1522	1522	0	505	506	1	538	540	2
7	BEED	1486	1486	0	622	622	0	162	161	-1
8	HINGOLI	592	612	20	236	244	8	35	38	3
9	JALNA	796	796	0	331	333	2	232	233	1
10	LATUR	554	554	0	273	273	0	41	42	1
11	NANDED	5526	5526	0	1425	1425	0	408	408	0
12	OSMANABAD	387	398	11	183	183	0	4	4	0
13	PARBHANI	645	645	0	190	199	9	18	19	1
	AURANGABAD DIV	11508	11539	31	3765	3785	20	1438	1445	7
14	PALGHAR	1085	1085	0	742	742	0	1054	1022	-32
15	RAIGAD	341	342	1	122	122	0	43	43	0
16	RATNAGIRI	81	81	0	15	16	1	72	71	-1
17	SINDHUDURG	118	118	0	21	21	0	22	21	-1
18	THANE	267	267	0	93	93	0	79	79	0
	KONKAN DIV	1892	1893	1	993	994	1	1270	1236	-34
19	BHANDARA	3042	3055	13	432	449	17	1310	1324	14
20	CHANDRAPUR	1614	1615	1	573	573	0	945	945	0
21	GADCHIROLI	1833	1833	0	1072	1077	5	757	759	2
22	GONDIA	4872	4875	3	860	876	16	2605	2637	32
23	NAGPUR	1893	1893	0	256	256	0	532	531	-1
24	WARDHA	667	672	5	131	131	0	402	403	1
	NAGPUR DIV	13921	13943	22	3324	3362	38	6551	6599	48
25	AHMEDNAGAR	3716	3772	56	1237	1239	2	1446	1446	0
26	DHULE	2326	2327	1	1284	1290	6	1267	1265	-2
27	JALGAON	4754	4768	14	1075	1085	10	515	521	6
28	NANDURBAR	4918	4918	0	4587	4601	14	8219	8180	-39
29	NASHIK	2803	2817	14	1283	1300	17	1946	1990	44
	NASHIK DIV	18517	18602	85	9466	9515	49	13393	13402	9
30	KOLHAPUR	944	942	-2	200	202	2	34	33	-1
31	PUNE	1263	1264	1	413	417	4	422	425	3
32	SANGLI	1701	1701	0	315	317	2	91	93	2
33	SATARA	508	510	2	124	124	0	220	219	-1
34	SOLAPUR	1926	1926	0	692	695	3	508	516	8
	PUNE DIV	6342	6343	1	1744	1755	11	1275	1286	11
	Total	63159	63339	180	23046	23176	130	29908	29954	46