

Cummulative PMAY-G Progress Report as on 12.03.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			11.03.2021	12.03.2021	Achievement	Remaining	11.03.2021	12.03.2021	Achievement	Remaining	11.03.2021	12.03.2021	Achievement	Remaining
1	PALGHAR	25934	25764	25764	0	170	25418	25418	0	516	21711	21711	0	4223
2	THANE	6917	6688	6688	0	229	6639	6639	0	278	5757	5757	0	1160
3	SINDHUDURG	4114	3634	3634	0	480	3599	3599	0	515	2607	2607	0	1507
4	RAIGAD	8456	7742	7742	0	714	7560	7560	0	896	6042	6045	3	2411
5	RATNAGIRI	7189	6467	6467	0	722	5796	5796	0	1393	3950	3950	0	3239
6	KONKAN DIV	52610	50295	50295	0	2315	49012	49012	0	3598	40067	40070	3	12540
7	AURANGABAD	22154	22078	22078	0	76	20358	20358	0	1796	11336	11347	11	10807
8	PARBHANI	7128	6725	6725	0	403	6474	6474	0	654	4034	4042	8	3086
9	OSMANABAD	5767	5300	5300	0	467	5106	5106	0	661	3396	3396	0	2371
10	LATUR	9923	9246	9246	0	677	8725	8725	0	1198	6502	6503	1	3420
11	BEED	19458	18149	18149	0	1309	16409	16409	0	3049	9323	9331	8	10127
12	JALNA	13166	11200	11200	0	1966	10035	10035	0	3131	6198	6200	2	6966
13	HINGOLI	11256	9145	9145	0	2111	8820	8820	0	2436	6506	6508	2	4748
14	NANDED	48724	44520	44520	0	4204	39080	39080	0	9644	19348	19362	14	29362
15	AURANGABAD DIV	137576	126363	126363	0	11213	115007	115007	0	22569	66643	66689	46	70887
16	KOLHAPUR	13113	13074	13074	0	39	12570	12570	0	543	8160	8174	14	4939
17	SATARA	13701	11205	11205	0	2496	9576	9576	0	4125	6558	6564	6	7137
18	SANGLI	20668	15467	15547	80	5121	14155	14155	0	6513	9078	9078	0	11590
19	PUNE	21005	14734	14731	-3	6274	13362	13362	0	7643	9114	9114	0	11891
20	SOLAPUR	47127	36223	36223	0	10904	32487	32487	0	14640	19431	19434	3	27693
21	PUNE DIV	115614	90703	90780	80	24834	82150	82150	0	33464	52341	52364	23	63250
22	DHULE	47291	46389	46389	0	902	45626	45626	0	1665	32486	32488	2	14803
23	NASHIK	70897	68407	68406	-1	2491	67388	67388	0	3509	50872	50874	2	20023
24	NANDURBAR	105818	99343	99343	0	6475	94757	94757	0	11061	67656	67657	1	38161
25	AHMEDNAGAR	48856	41483	41484	1	7372	40606	40606	0	8250	23330	23402	72	25454
26	JALGAON	71172	53643	53619	-24	17553	48925	48925	0	22247	30208	30217	9	40955
27	NASHIK DIV	344034	309265	309241	1	34793	297302	297302	0	46732	204552	204638	86	139396
28	GADCHIROLI	23118	21647	21647	0	1471	20458	20458	0	2660	12208	12224	16	10894
29	CHANDRAPUR	31449	28168	28168	0	3281	27136	27136	0	4313	16377	16383	6	15066
30	WARDHA	17452	13052	13052	0	4400	12501	12501	0	4951	7958	7959	1	9493
31	GONDIA	91744	84338	84274	-64	7470	76680	76680	0	15064	30001	30857	856	60887
32	NAGPUR	43852	33498	33498	0	10354	26682	26682	0	17170	15702	15715	13	28137
33	BHANDARA	60753	49903	49957	54	10796	44548	44548	0	16205	21767	21767	0	38986
34	NAGPUR DIV	268368	230606	230596	54	37772	208005	208005	0	60363	104013	104905	892	163463
35	WASHIM	10802	8715	8715	0	2087	7665	7665	0	3137	5370	5370	0	5432
36	YAVATMAL	40639	38118	38118	0	2521	31210	31210	0	9429	20455	20457	2	20182
37	BULDHANA	29471	23436	23461	25	6010	21980	21980	0	7491	14820	14820	0	14651
38	AKOLA	45901	37545	37545	0	8356	34926	34926	0	10975	20771	20784	13	25117
39	AMRAVATI	92731	63856	63907	51	28824	58831	58831	0	33900	39748	39763	15	52968
40	AMRAVATI DIV	219544	171670	171746	76	47798	154612	154612	0	64932	101164	101194	30	118350
Total		1137746	978902	979021	211	158725	906088	906088	0	231658	568780	569860	1080	567886

State Scheme Report Cumulative as on 12-03-2021														
S.No	District	Target	Sanctions				1st Instalment Paid				Completion			
			11-03-2021	12-03-2021	Achievement	Remaining Sanction	11-03-2021	12-03-2021	Achievement	Yet to give 1st Inst	11-03-2021	12-03-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5825	5826	1	38	4700	4700	0	1164
2	THANE	3500	3584	3490	-94	10	3535	3441	-94	59	2846	2828	-18	672
3	SINDHUDURG	1851	1834	1834	0	17	1806	1806	0	45	1489	1489	0	362
4	RAIGAD	3830	3958	3812	-146	18	3885	3746	-139	84	3143	3083	-60	747
5	PALGHAR	6415	6366	6267	-99	148	5992	5900	-92	515	4171	4156	-15	2259
6	KONKAN DIV	21460	21605	21266	-339	194	21043	20719	-324	741	16349	16256	-93	5204
7	WASHIM	7712	7698	7698	0	14	6675	6675	0	1037	4097	4098	1	3614
8	BULDHANA	12190	12079	12079	0	111	11573	11582	9	608	7876	7876	0	4314
9	YAVATMAL	19265	19322	19066	-256	199	17996	17832	-164	1433	10628	10627	-1	8638
10	AMRAVATI	14486	13960	13960	0	526	12963	12997	34	1489	8553	8555	2	5931
11	AKOLA	14198	13572	13572	0	626	12410	12428	18	1770	6562	6565	3	7633
12	AMRAVATI DIV	67851	66631	66375	-256	1476	61617	61514	-103	6337	37716	37721	5	30130
13	SATARA	9559	9526	9526	0	33	9287	9287	0	272	6875	6876	1	2683
14	KOLHAPUR	10919	10841	10841	0	78	10515	10515	0	404	7988	7988	0	2931
15	SOLAPUR	15433	15236	15236	0	197	14644	14656	12	777	11287	11288	1	4145
16	PUNE	10457	9874	9874	0	583	9102	9102	0	1355	6531	6531	0	3926
17	SANGLI	7082	6434	6434	0	648	5924	5931	7	1151	4658	4658	0	2424
18	PUNE DIV	53450	51911	51911	0	1539	49472	49491	19	3959	37339	37341	2	16109
19	DHULE	12351	12217	12217	0	134	12047	12056	9	295	8599	8600	1	3751
20	NASHIK	19111	18692	18692	0	419	17778	17818	40	1293	9791	9795	4	9316
21	NANDURBAR	10307	9877	9878	1	429	9696	9696	0	611	6563	6563	0	3744
22	JALGAON	17383	16722	16723	1	660	14475	14575	100	2808	9596	9596	0	7787
23	AHMEDNAGAR	30450	28425	28425	0	2025	27578	27618	40	2832	17502	17580	78	12870
24	NASHIK DIV	89602	85933	85935	2	3667	81574	81763	189	7839	52051	52134	83	37468
25	WARDHA	8310	8309	8309	0	1	8045	8049	4	261	5297	5304	7	3006
26	NAGPUR	9482	9136	9136	0	346	8774	8777	3	705	6799	6813	14	2669
27	BHANDARA	15386	14577	14577	0	809	13592	13607	15	1779	7677	7681	4	7705
28	GADCHIROLI	11477	10618	10602	-16	875	9881	9894	13	1583	5983	5985	2	5492
29	GONDIA	13480	9527	9527	0	3953	9006	9011	5	4469	5531	5554	23	7926
30	CHANDRAPUR	24728	18781	18781	0	5947	17530	17555	25	7173	8915	8915	0	15813
31	NAGPUR DIV	82863	70948	70932	-16	11931	66828	66893	65	15970	40202	40252	50	42611
32	PARBHANI	14543	14177	14177	0	366	12949	12956	7	1587	9300	9303	3	5240
33	BEED	13236	12625	12625	0	611	8818	8818	0	4418	6930	6934	4	6302
34	OSMANABAD	15251	14525	14525	0	726	7791	7792	1	7459	4872	4872	0	10379
35	AURANGABAD	17770	17005	17005	0	765	13616	13703	87	4067	6458	6459	1	11311
36	HINGOLI	9745	8624	8624	0	1121	8500	8500	0	1245	6670	6672	2	3073
37	JALNA	7135	5706	5706	0	1429	5101	5125	24	2010	3475	3475	0	3660
38	LATUR	19992	16223	16223	0	3769	14680	14702	22	5290	11082	11084	2	8908
39	NANDED	17863	13115	13115	0	4748	10339	10354	15	7509	6458	6467	9	11396
40	AURANGABAD DIV	115535	102000	102000	0	13535	81794	81950	156	33585	55245	55266	21	60269
Total		430761	399028	398419	-609	32342	362328	362330	491	68431	238902	238970	148	191791

Delayed Houses-I as on 12-03-2021

Sno	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		11-03-2021	12-03-2021	Achievement	11-03-2021	12-03-2021	Achievement	11-03-2021	12-03-2021	Achievement	11-03-2021	12-03-2021	Achievement
1	WARDHA	1184	1183	-1	1106	1105	-1	1072	1071	-1	501	500	-1
2	NAGPUR	2812	2806	-6	2296	2294	-2	1833	1832	-1	1104	1103	-1
3	CHANDRAPUR	3003	3002	-1	2809	2808	-1	2456	2455	-1	1010	1010	0
4	GADCHIROLI	3673	3666	-7	3370	3365	-5	3127	3122	-5	1642	1640	-2
5	BHANDARA	5690	5690	0	3560	3560	0	2681	2681	0	968	968	0
6	GONDIA	7860	7481	-379	6212	5888	-324	4328	4115	-213	1016	993	-23
7	NAGPUR DIV	24222	23828	-394	19353	19020	-333	15497	15276	-221	6241	6214	-27
8	NASHIK	5642	5640	-2	4223	4222	-1	4033	4032	-1	3519	3519	0
9	DHULE	4503	4501	-2	4338	4336	-2	4080	4078	-2	3115	3114	-1
10	AHMEDNAGAR	5688	5638	-50	5024	4980	-44	4958	4914	-44	3620	3589	-31
11	JALGAON	5837	5835	-2	5367	5365	-2	5050	5048	-2	3538	3537	-1
12	NANDURBAR	19925	19925	0	16715	16715	0	12899	12899	0	7474	7474	0
13	NASHIK DIV	41595	41539	-56	35667	35618	-49	31020	30971	-49	21266	21233	-33
14	OSMANABAD	384	384	0	382	382	0	377	377	0	310	310	0
15	HINGOLI	624	624	0	495	495	0	468	468	0	220	220	0
16	PARBHANI	689	687	-2	588	586	-2	572	570	-2	435	433	-2
17	LATUR	721	720	-1	655	654	-1	612	611	-1	460	459	-1
18	JALNA	1217	1217	0	1122	1122	0	987	987	0	482	482	0
19	BEED	1903	1903	0	1523	1523	0	1444	1444	0	712	712	0
20	AURANGABAD	2431	2424	-7	2043	2038	-5	2001	1996	-5	1129	1126	-3
21	NANDED	6137	6130	-7	5760	5753	-7	5462	5456	-6	4296	4292	-4
22	AURANGABAD DIV	14106	14089	-17	12568	12553	-15	11923	11909	-14	8044	8034	-10
23	WASHIM	1008	1008	0	852	852	0	846	846	0	806	806	0
24	BULDHANA	2469	2469	0	2188	2188	0	2096	2096	0	1452	1452	0
25	YAVATMAL	4416	4414	-2	4181	4179	-2	4063	4061	-2	2845	2845	0
26	AKOLA	4705	4704	-1	4396	4395	-1	4193	4192	-1	3146	3145	-1
27	AMRAVATI	7824	7820	-4	6934	6930	-4	6492	6488	-4	4075	4071	-4
28	AMRAVATI DIV	20422	20415	-7	18551	18544	-7	17690	17683	-7	12324	12319	-5
29	KOLHAPUR	1021	1016	-5	648	645	-3	634	631	-3	483	481	-2
30	SATARA	807	804	-3	737	735	-2	714	713	-1	473	472	-1
31	PUNE	2014	2014	0	1798	1798	0	1694	1694	0	1165	1165	0
32	SANGLI	1943	1943	0	1821	1821	0	1700	1700	0	1378	1378	0
33	SOLAPUR	2811	2810	-1	2730	2729	-1	2692	2691	-1	2288	2287	-1
34	PUNE DIV	8596	8587	-9	7734	7728	-6	7434	7429	-5	5787	5783	-4
35	SINDHUDURG	159	159	0	107	107	0	92	92	0	81	81	0
36	RATNAGIRI	151	151	0	141	141	0	137	137	0	60	60	0
37	THANE	363	363	0	334	334	0	299	299	0	214	214	0
38	RAIGAD	421	418	-3	417	414	-3	402	399	-3	161	161	0
39	PALGHAR	2888	2888	0	2807	2807	0	2562	2562	0	472	472	0
40	KONKAN DIV	3982	3979	-3	3806	3803	-3	3492	3489	-3	988	988	0
	Total	112923	112437	-486	97679	97266	-413	87056	86757	-299	54650	54571	-79

Delayed Houses -II as on 12.03.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		11.03.2021	12.03.2021	Achievement	11.03.2021	12.03.2021	Achievement	11.03.2021	12.03.2021	Achievement
1	AKOLA	2576	763	-1813	759	763	4	1370	1369	-1
2	AMRAVATI	3784	1138	-2646	1135	1138	3	2412	2416	4
3	BULDHANA	1357	527	-830	524	527	3	596	607	11
4	WASHIM	567	283	-284	283	283	0	110	110	0
5	YAVATMAL	2340	853	-1487	853	853	0	1194	1193	-1
6	AMRAVATI DIV	10624	3564	-7060	3554	3564	10	5682	5695	13
7	AURANGABAD	1725	506	-1219	501	506	5	555	563	8
8	BEED	1433	587	-846	587	587	0	148	148	0
9	HINGOLI	636	214	-422	214	214	0	37	37	0
10	JALNA	800	324	-476	323	324	1	217	219	2
11	LATUR	535	251	-284	250	251	1	46	46	0
12	NANDED	5331	1355	-3976	1353	1355	2	364	364	0
13	OSMANABAD	498	168	-330	168	168	0	5	5	0
14	PARBHANI	602	185	-417	185	185	0	22	22	0
15	AURANGABAD DIV	11560	3590	-7970	3581	3590	9	1394	1404	10
16	PALGHAR	992	665	-327	665	665	0	925	928	3
17	RAIGAD	356	124	-232	124	124	0	43	43	0
18	RATNAGIRI	69	11	-58	11	11	0	60	61	1
19	SINDHUDURG	138	18	-120	17	18	1	19	19	0
20	THANE	228	85	-143	85	85	0	66	66	0
21	KONKAN DIV	1783	903	-880	902	903	1	1113	1117	4
22	BHANDARA	2681	449	-2232	424	449	25	1399	1439	40
23	CHANDRAPUR	2477	520	-1957	520	520	0	898	899	1
24	GADCHIROLI	1517	903	-614	896	903	7	582	586	4
25	GONDIA	4702	815	-3887	805	815	10	1624	1416	-208
26	NAGPUR	1885	241	-1644	239	241	2	523	521	-2
27	WARDHA	637	124	-513	124	124	0	378	377	-1
28	NAGPUR DIV	13899	3052	-10847	3008	3052	44	5404	5238	-166
29	AHMEDNAGAR	3732	1131	-2601	1125	1131	6	965	950	-15
30	DHULE	2242	1147	-1095	1146	1147	1	986	986	0
31	JALGAON	5317	1026	-4291	1022	1026	4	506	505	-1
32	NANDURBAR	6218	4434	-1784	4407	4434	27	7855	7894	39
33	NASHIK	5154	1120	-4034	1119	1120	1	1569	1570	1
34	NASHIK DIV	22663	8858	-13805	8819	8858	39	11881	11905	24
35	KOLHAPUR	846	176	-670	176	176	0	30	30	0
36	PUNE	1247	418	-829	416	418	2	424	432	8
37	SANGLI	1736	334	-1402	334	334	0	108	108	0
38	SATARA	481	106	-375	106	106	0	194	194	0
39	SOLAPUR	1854	634	-1220	634	634	0	440	439	-1
40	PUNE DIV	6164	1668	-4496	1666	1668	2	1196	1203	7
Total		66693	21635	-45058	21530	21635	105	26670	26562	-108