

## Cumulative PMAY-G Progress Report as on 12-05-2021

Sr. No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			11.05.2021	12.05.2021	Achievement	Remaining	11.05.2021	12.05.2021	Achievement	Remaining	11.05.2021	12.05.2021	Achievement	Remaining
1	PALGHAR	25717	25688	25688	0	29	25503	25502	-1	215	22237	22298	61	3419
2	RATNAGIRI	6162	6088	6089	1	73	5879	5879	0	283	4233	4237	4	1925
3	THANE	6809	6706	6706	0	103	6680	6680	0	129	5916	5916	0	893
4	RAIGAD	7986	7781	7781	0	205	7717	7706	-11	280	6393	6444	51	1542
5	SINDHUDURG	3994	3658	3661	3	333	3633	3633	0	361	2832	2835	3	1159
6	KONKAN DIV	50668	49921	49925	4	743	49412	49400	-12	1268	41611	41730	119	8938
7	AURANGABAD	22142	22115	22115	0	27	20679	20679	0	1463	12215	12243	28	9899
8	PARBHANI	7171	6749	6749	0	422	6552	6552	0	619	4381	4390	9	2781
9	OSMANABAD	6118	5308	5308	0	810	5224	5224	0	894	3560	3564	4	2554
10	HINGOLI	10733	9368	9368	0	1365	9210	9210	0	1523	6927	6931	4	3802
11	BEED	19706	18204	18204	0	1502	17147	17147	0	2559	9796	9797	1	9909
12	LATUR	10968	9259	9259	0	1709	8891	8891	0	2077	6587	6587	0	4381
13	JALNA	13338	11382	11382	0	1956	10715	10715	0	2623	6487	6498	11	6840
14	NANDED	50033	44965	44974	9	5059	41280	41280	0	8753	20652	20668	16	29365
15	AURANGABAD DIV	140209	127350	127359	9	12850	119698	119698	0	20511	70605	70678	73	69531
16	KOLHAPUR	14712	13078	13078	0	1634	12745	12745	0	1967	8802	8814	12	5898
17	SATARA	13495	11186	11196	10	2299	9764	9764	0	3731	7241	7243	2	6252
18	SANGLI	18698	15739	15739	0	2959	15136	15136	0	3562	9255	9258	3	9440
19	PUNE	19112	15210	15210	0	3902	14016	14016	0	5096	9702	9722	20	9390
20	SOLAPUR	44806	36580	36580	0	8226	34128	34128	0	10678	20774	20802	28	24004
21	PUNE DIV	110823	91793	91803	10	19020	85789	85789	0	25034	55774	55839	65	54984
22	GONDIA	82511	82510	82510	0	1	80832	80832	0	1679	63686	63702	16	18809
23	GADCHIROLI	23043	21781	21781	0	1262	21244	21244	0	1799	13455	13502	47	9541
24	WARDHA	16296	13039	13039	0	3257	12895	12895	0	3401	8524	8524	0	7772
25	CHANDRAPUR	32088	28306	28306	0	3782	27589	27589	0	4499	17288	17330	42	14758
26	BHANDARA	56463	51181	51181	0	5282	48843	48843	0	7620	22796	22821	25	33642
27	NAGPUR	40145	32822	32827	5	7318	28456	28456	0	11689	17540	17568	28	22577
28	NAGPUR DIV	250546	229639	229644	5	20902	219859	219859	0	30687	143289	143447	158	107099
29	DHULE	46957	46384	46384	0	573	46163	46163	0	794	34339	34355	16	12602
30	NASHIK	70518	68430	68430	0	2088	67770	67770	0	2748	52024	52052	28	18466
31	NANDURBAR	105751	99502	99502	0	6249	95507	95507	0	10244	69203	69274	71	36477
32	AHMEDNAGAR	48495	41725	41725	0	6770	41247	41247	0	7248	26740	26790	50	21705
33	JALGAON	68459	54173	54178	5	14281	50700	50700	0	17759	31779	31829	50	36630
34	NASHIK DIV	340180	310214	310219	5	29961	301387	301387	0	38793	214085	214300	215	125880
35	WASHIM	10807	8838	8838	0	1969	8256	8256	0	2551	5513	5515	2	5292
36	YAVATMAL	40606	38332	38355	23	2251	33695	33695	0	6911	21356	21380	24	19226
37	BULDHANA	28550	23747	23747	0	4803	23041	23041	0	5509	15102	15102	0	13448
38	AKOLA	44700	38138	38138	0	6562	36831	36831	0	7869	22360	22360	0	22340
39	AMRAVATI	92368	67327	67327	0	25041	63258	63258	0	29110	42107	42114	7	50254
40	AMRAVATI DIV	217031	176382	176405	23	40626	165081	165081	0	51950	106438	106471	33	110560
Total		1109457	985299	985355	56	124102	941226	941214	-12	168243	631802	632465	663	476992

## State Scheme Report Cumulative as on 12-05-2021

Sr. No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			11-05-2021	12-05-2021	Achievement	Remaining Sanction	11-05-2021	12-05-2021	Achievement	Yet to give 1st Inst	11-05-2021	12-05-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5839	5839	0	25	4816	4816	0	1048
2	SINDHUDURG	1851	1845	1845	0	6	1828	1828	0	23	1541	1541	0	310
3	THANE	3500	3490	3490	0	10	3481	3481	0	19	2992	2992	0	508
4	RAIGAD	3830	3815	3815	0	15	3762	3762	0	68	3168	3168	0	662
5	PALGHAR	6415	6343	6343	0	72	6166	6166	0	249	4471	4471	0	1944
6	KONKAN DIV	21460	21356	21356	0	104	21076	21076	0	384	16988	16988	0	4472
7	SATARA	9559	9544	9544	0	15	9371	9371	0	188	7122	7122	0	2437
8	KOLHAPUR	10919	10843	10843	0	76	10665	10665	0	254	8243	8243	0	2676
9	SOLAPUR	15433	15249	15249	0	184	14762	14762	0	671	11611	11611	0	3822
10	SANGLI	7082	6827	6827	0	255	6271	6271	0	811	4704	4704	0	2378
11	PUNE	10457	9981	9981	0	476	9479	9479	0	978	7040	7040	0	3417
12	PUNE DIV	53450	52444	52444	0	1006	50548	50548	0	2902	38720	38720	0	14730
13	WASHIM	7712	7699	7699	0	13	7110	7110	0	602	4240	4240	0	3472
14	BULDHANA	12190	12115	12115	0	75	11804	11804	0	386	7982	7982	0	4208
15	YAVATMAL	19265	19098	19098	0	167	18380	18380	0	885	11315	11315	0	7950
16	AMRAVATI	14486	14199	14199	0	287	13529	13529	0	957	8985	8985	0	5501
17	AKOLA	14198	13651	13651	0	547	13104	13104	0	1094	7016	7016	0	7182
18	AMRAVATI DIV	67851	66762	66762	0	1089	63927	63927	0	3924	39538	39538	0	28313
19	AHMEDNAGAR	28571	28527	28527	0	44	28044	28044	0	527	19366	19366	0	9205
20	DHULE	12351	12253	12253	0	98	12126	12126	0	225	9115	9115	0	3236
21	JALGAON	17383	17122	17122	0	261	15563	15563	0	1820	9954	9954	0	7429
22	NASHIK	19111	18752	18752	0	359	18420	18420	0	691	10294	10294	0	8817
23	NANDURBAR	10307	9878	9878	0	429	9754	9754	0	553	6711	6711	0	3596
24	NASHIK DIV	87723	86532	86532	0	1191	83907	83907	0	3816	55440	55440	0	32283
25	WARDHA	8310	8309	8309	0	1	8183	8183	0	127	5646	5646	0	2664
26	NAGPUR	9482	9142	9142	0	340	8885	8885	0	597	7034	7034	0	2448
27	BHANDARA	15386	14761	14761	0	625	13926	13926	0	1460	8005	8005	0	7381
28	GADCHIROLI	11477	10758	10758	0	719	10412	10412	0	1065	6432	6432	0	5045
29	GONDIA	13480	9568	9568	0	3912	9136	9136	0	4344	7215	7215	0	6265
30	CHANDRAPUR	24728	20486	20486	0	4242	19579	19579	0	5149	9526	9526	0	15202
31	NAGPUR DIV	82863	73024	73024	0	9839	70121	70121	0	12742	43858	43858	0	39005
32	OSMANABAD	15251	15172	15172	0	79	11555	11555	0	3696	4990	4990	0	10261
33	PARBHANI	14543	14215	14215	0	328	13750	13750	0	793	9566	9566	0	4977
34	AURANGABAD	17770	17345	17345	0	425	15795	15795	0	1975	6834	6834	0	10936
35	HINGOLI	9745	8973	8973	0	772	8675	8675	0	1070	6877	6877	0	2868
36	JALNA	9508	8095	8095	0	1413	5825	5825	0	3683	3653	3653	0	5855
37	LATUR	19992	16754	16754	0	3238	15200	15200	0	4792	11306	11306	0	8686
38	NANDED	17863	14220	14220	0	3643	12072	12072	0	5791	6683	6683	0	11180
39	BEED	16424	12694	12694	0	3730	11169	11169	0	5255	7095	7095	0	9329
40	AURANGABAD DIV	121096	107468	107468	0	13628	94041	94041	0	27055	57004	57004	0	64092
Total		434443	407586	407586	0	26857	383620	383620	0	50823	251548	251548	0	182895

## Delayed Houses-I as on 12.05.2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		11-05-2021	12-05-2021	Achievement	11-05-2021	12-05-2021	Achievement	11-05-2021	12-05-2021	Achievement	11-05-2021	12-05-2021	Achievement
1	NANDURBAR	18834	18780	-54	18050	17997	-53	13475	13444	-31	10421	10397	-24
2	DHULE	3820	3805	-15	3727	3712	-15	3563	3548	-15	2740	2731	-9
3	JALGAON	5731	5719	-12	5153	5141	-12	4895	4883	-12	4333	4323	-10
4	NASHIK	5675	5664	-11	4392	4382	-10	3649	3644	-5	3300	3296	-4
5	AHMEDNAGAR	4589	4588	-1	4280	4280	0	3940	3940	0	3360	3360	0
6	NASHIK DIV	38649	38556	-93	35602	35512	-90	29522	29459	-63	24154	24107	-47
7	PALGHAR	2554	2521	-33	2466	2433	-33	2319	2287	-32	610	606	-4
8	RAIGAD	360	359	-1	329	328	-1	328	327	-1	251	250	-1
9	THANE	344	343	-1	287	286	-1	262	261	-1	250	249	-1
10	RATNAGIRI	126	126	0	91	91	0	89	89	0	77	77	0
11	SINDHUDURG	139	139	0	98	98	0	71	71	0	64	64	0
12	KONKAN DIV	3523	3488	-35	3271	3236	-35	3069	3035	-34	1252	1246	-6
13	YAVATMAL	4264	4258	-6	3974	3968	-6	3882	3876	-6	3167	3162	-5
14	BULDHANA	2508	2503	-5	2239	2234	-5	2042	2037	-5	1696	1692	-4
15	AMRAVATI	7361	7359	-2	6934	6932	-2	6185	6183	-2	4897	4896	-1
16	AKOLA	4547	4547	0	4068	4068	0	3860	3860	0	3330	3330	0
17	WASHIM	927	926	-1	910	910	0	791	791	0	772	772	0
18	AMRAVATI DIV	19607	19593	-14	18125	18112	-13	16760	16747	-13	13862	13852	-10
19	NAGPUR	2762	2756	-6	2309	2304	-5	1918	1914	-4	1118	1117	-1
20	BHANDARA	5637	5626	-11	4570	4565	-5	2859	2856	-3	1509	1507	-2
21	GONDIA	2814	2809	-5	2391	2386	-5	1985	1983	-2	777	775	-2
22	CHANDRAPUR	2947	2941	-6	2702	2697	-5	2469	2468	-1	1961	1960	-1
23	GADCHIROLI	3285	3284	-1	3158	3157	-1	2805	2804	-1	1696	1695	-1
24	WARDHA	1127	1127	0	1013	1013	0	965	965	0	796	796	0
25	NAGPUR DIV	18572	18543	-29	16143	16122	-21	13001	12990	-11	7857	7850	-7
26	SOLAPUR	2488	2484	-4	2454	2450	-4	2396	2392	-4	2219	2215	-4
27	KOLHAPUR	864	859	-5	745	744	-1	496	495	-1	460	460	0
28	SANGLI	2046	2044	-2	1817	1816	-1	1724	1723	-1	1530	1529	-1
29	SATARA	674	673	-1	634	633	-1	599	598	-1	521	520	-1
30	PUNE	1778	1775	-3	1511	1510	-1	1451	1451	0	1197	1197	0
31	PUNE DIV	7850	7835	-15	7161	7153	-8	6666	6659	-7	5927	5921	-6
32	AURANGABAD	2525	2523	-2	2106	2104	-2	1921	1919	-2	1710	1708	-2
33	NANDED	6457	6453	-4	5601	5600	-1	5390	5389	-1	4433	4432	-1
34	PARBHANI	636	634	-2	586	585	-1	531	530	-1	459	458	-1
35	BEED	1886	1885	-1	1674	1673	-1	1418	1418	0	1009	1009	0
36	HINGOLI	591	591	0	503	503	0	433	433	0	246	246	0
37	JALNA	1148	1148	0	1067	1067	0	971	971	0	641	641	0
38	LATUR	708	708	0	680	680	0	624	624	0	556	556	0
39	OSMANABAD	373	373	0	370	370	0	367	367	0	340	340	0
40	AURANGABAD DIV	14324	14315	-9	12587	12582	-5	11655	11651	-4	9394	9390	-4
Total		102525	102330	-113	92889	92717	-104	80673	80541	-73	62446	62366	-56

## Delayed Houses -II as on 12.5.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		11.05.2021	12.05.2021	Achievement	11.05.2021	12.05.2021	Achievement	11.05.2021	12.05.2021	Achievement
1	AKOLA	4619	4689	70	767	767	0	1233	1242	9
2	AMRAVATI	5625	5660	35	1190	1202	12	2372	2390	18
3	BULDHANA	2496	2498	2	499	499	0	653	648	-5
4	WASHIM	1048	1052	4	303	303	0	125	125	0
5	YAVATMAL	3783	3790	7	836	836	0	1117	1114	-3
6	AMRAVATI DIV	17571	17689	118	3595	3607	12	5500	5519	19
7	AURANGABAD	3826	3829	3	618	619	1	608	607	-1
8	BEED	4340	4344	4	622	622	0	140	139	-1
9	HINGOLI	1170	1170	0	256	256	0	41	41	0
10	JALNA	1882	1889	7	325	326	1	189	189	0
11	LATUR	1265	1272	7	262	262	0	72	73	1
12	NANDED	11515	11606	91	1440	1454	14	368	368	0
13	OSMANABAD	1033	1033	0	196	196	0	12	12	0
14	PARBHANI	1346	1349	3	213	213	0	24	24	0
15	AURANGABAD DIV	26377	26492	115	3932	3948	16	1454	1453	-1
16	PALGHAR	853	853	0	511	511	0	809	796	-13
17	RAIGAD	601	604	3	117	117	0	33	34	1
18	RATNAGIRI	324	326	2	25	26	1	54	54	0
19	SINDHUDURG	305	305	0	37	37	0	22	26	4
20	THANE	294	294	0	80	80	0	59	58	-1
21	KONKAN DIV	2377	2382	5	770	771	1	977	968	-9
22	BHANDARA	7362	7595	233	501	501	0	1742	1734	-8
23	CHANDRAPUR	3412	3412	0	546	546	0	993	991	-2
24	GADCHIROLI	2492	2492	0	885	885	0	601	601	0
25	GONDIA	8713	8713	0	1608	1625	17	318	317	-1
26	NAGPUR	3480	3493	13	392	393	1	712	715	3
27	WARDHA	1344	1346	2	111	113	2	367	367	0
28	NAGPUR DIV	26803	27051	248	4043	4063	20	4733	4725	-8
29	AHMEDNAGAR	6729	6751	22	903	907	4	533	534	1
30	DHULE	5390	5390	0	1287	1287	0	925	920	-5
31	JALGAON	9588	9659	71	1162	1169	7	638	630	-8
32	NANDURBAR	6677	6710	33	4934	4962	28	8325	8305	-20
33	NASHIK	6902	6915	13	1251	1263	12	1637	1631	-6
34	NASHIK DIV	35286	35425	139	9537	9588	51	12058	12020	-38
35	KOLHAPUR	2290	2290	0	161	162	1	31	32	1
36	PUNE	1993	1993	0	431	432	1	265	264	-1
37	SANGLI	3344	3344	0	336	336	0	113	111	-2
38	SATARA	1067	1067	0	122	123	1	115	114	-1
39	SOLAPUR	6942	6942	0	576	576	0	304	300	-4
40	PUNE DIV	15636	15636	0	1626	1629	3	828	821	-7
<b>Total</b>		<b>124050</b>	<b>124675</b>	<b>625</b>	<b>23503</b>	<b>23606</b>	<b>103</b>	<b>25550</b>	<b>25506</b>	<b>-44</b>