

Cummulative PMAY-G Progress Report as on 13.02.2021

S.No	District	Target	Sanctions				1st Instalment Paid				Completion			
			12.02.2021	13.02.2021	Achievement	Remaining	12.02.2021	13.02.2021	Achievement	Remaining	12.02.2021	13.02.2021	Achievement	Remaining
1	PALGHAR	26179	25763	25763	0	416	25331	25331	0	848	21497	21501	4	4678
2	THANE	7201	6674	6679	5	522	6570	6570	0	631	5712	5712	0	1489
3	RATNAGIRI	7735	6638	6638	0	1097	5579	5579	0	2156	3906	3906	0	3829
4	SINDHUDURG	4760	3611	3611	0	1149	3512	3512	0	1248	2578	2578	0	2182
5	RAIGAD	9114	7660	7661	1	1453	7363	7363	0	1751	5986	5988	2	3126
	KONKAN DIV	54989	50346	50352	6	4637	48355	48355	0	6634	39679	39685	6	15304
6	AURANGABAD	22199	22072	22064	-8	135	19777	19777	0	2422	11180	11186	6	11013
7	PARBHANI	7155	6725	6725	0	430	6315	6315	0	840	4001	4002	1	3153
8	OSMANABAD	6183	5287	5293	6	890	4997	4997	0	1186	3294	3298	4	2885
9	BEED	19724	18095	18095	0	1629	15936	15936	0	3788	9046	9062	16	10662
10	LATUR	10968	9231	9231	0	1737	8415	8415	0	2553	6474	6474	0	4494
11	HINGOLI	11262	9026	9026	0	2236	8450	8450	0	2812	6283	6283	0	4979
12	JALNA	13375	10909	10913	4	2462	9393	9393	0	3982	6110	6112	2	7263
13	NANDED	50337	44247	44247	0	6090	34813	34813	0	15524	18701	18717	16	31620
	AURANGABAD DIV	141203	125592	125594	2	15609	108096	108096	0	33107	65089	65134	45	76069
14	KOLHAPUR	15674	13070	13070	0	2604	12388	12388	0	3286	8077	8078	1	7596
15	SATARA	14041	11211	11214	3	2827	9209	9209	0	4832	6486	6487	1	7554
16	SANGLI	21258	15217	15217	0	6041	13048	13048	0	8210	8975	8975	0	12283
17	PUNE	21333	14504	14518	14	6815	12881	12881	0	8452	9026	9027	1	12306
18	SOLAPUR	47693	35727	35793	66	11900	30273	30273	0	17420	19209	19218	9	28475
	PUNE DIV	119999	89729	89812	83	30187	77799	77799	0	42200	51773	51785	12	68214
19	GADCHIROLI	23230	21592	21592	0	1638	19647	19647	0	3583	11650	11665	15	11565
20	CHANDRAPUR	31975	28032	28032	0	3943	26845	26845	0	5130	16096	16109	13	15866
21	WARDHA	17513	13078	13089	11	4424	12021	12021	0	5492	7846	7848	2	9665
22	GONDIA	92848	84671	84673	2	8175	72320	72320	0	20528	26672	26689	17	66159
23	NAGPUR	44891	33319	33319	0	11572	25371	25371	0	19520	15223	15240	17	29651
24	BHANDARA	62999	48562	48562	0	14437	38806	38806	0	24193	21407	21416	9	41583
	NAGPUR DIV	273456	229254	229267	13	44189	195010	195010	0	78446	98894	98967	73	174489
25	NASHIK	71753	68350	68353	3	3400	66613	66613	0	5140	50003	50014	11	21739
26	DHULE	50527	46381	46384	3	4143	44212	44212	0	6315	31659	31717	58	18810
27	NANDURBAR	106796	99127	99127	0	7669	94000	94000	0	12796	65979	66025	46	40771
28	AHMEDNAGAR	54385	41306	41306	0	13079	39743	39743	0	14642	22230	22246	16	32139
29	JALGAON	72740	52809	52869	60	19871	45127	45127	0	27613	29816	29841	25	42899
	NASHIK DIV	356201	307973	308039	66	48162	289695	289695	0	66506	199687	199843	156	156358
30	WASHIM	10887	8531	8592	61	2295	6904	6904	0	3983	5340	5340	0	5547
31	YAVATMAL	40683	38097	38098	1	2585	28792	28792	0	11891	20203	20208	5	20475
32	BULDHANA	29863	23038	23058	20	6805	20617	20617	0	9246	14697	14702	5	15161
33	AKOLA	46939	36941	36941	0	9998	31865	31865	0	15074	20366	20380	14	26559
34	AMRAVATI	92731	62243	62252	9	30479	54783	54783	0	37948	39095	39121	26	53610
	AMRAVATI DIV	221103	168850	168941	91	52162	142961	142961	0	78142	99701	99751	50	121352
	Total	1166951	971744	972005	261	194946	861916	861916	0	305035	554823	555165	342	611786

State Scheme Report Cumulative as on 13-02-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			12-02-2021	13-02-2021	Achievement	Remaining Sanction	12-02-2021	13-02-2021	Achievement	Yet to give 1st Inst	12-02-2021	13-02-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5861	5861	0	3	5652	5652	0	212	4661	4662	1	2757
2	THANE	3500	3490	3490	0	10	3394	3394	0	106	2790	2790	0	3891
3	SINHUURG	1851	1834	1834	0	17	1760	1762	2	89	1479	1479	0	6080
4	RAIGAD	3830	3811	3811	0	19	3615	3622	7	208	3067	3067	0	5285
5	PALGHAR	6415	6266	6266	0	149	5735	5735	0	680	4085	4087	2	9542
6	KONKAN DIV	21460	21262	21262	0	198	20156	20165	9	1295	16082	16085	3	5375
7	SATARA	9559	9527	9527	0	32	8644	8644	0	915	6824	6829	5	10461
8	KOLHAPUR	10919	10838	10838	0	81	10008	10008	0	911	7940	7941	1	9057
9	SOLAPUR	15433	15175	15184	9	249	13940	13940	0	1493	11201	11201	0	8092
10	PUNE	10457	9800	9831	31	626	8666	8666	0	1791	6475	6475	0	11631
11	SANGLI	7082	6367	6367	0	715	5742	5742	0	1340	4640	4640	0	16157
12	PUNE DIV	53450	51707	51747	40	1703	47000	47000	0	6450	37080	37086	6	16364
13	WASHIM	7712	7698	7698	0	14	6183	6183	0	1529	4032	4032	0	1202
14	BULDHANA	12190	12040	12046	6	144	10534	10534	0	1656	7801	7803	2	710
15	YAVATMAL	19265	19053	19053	0	212	17274	17274	0	1991	10344	10349	5	3169
16	AMRAVATI	14486	13949	13949	0	537	12144	12144	0	2342	8397	8406	9	3680
17	AKOLA	14198	13397	13397	0	801	11345	11345	0	2853	6318	6325	7	372
18	AMRAVATI DIV	67851	66137	66143	6	1708	57480	57480	0	10371	36892	36915	23	30936
19	DHULE	12351	12188	12188	0	163	10996	10996	0	1355	8397	8405	8	5724
20	NANDURBAR	10307	9874	9874	0	433	9503	9503	0	804	6416	6416	0	3201
21	NASHIK	19111	18510	18523	13	588	16408	16420	12	2691	9564	9569	5	3726
22	JALGAON	17383	16544	16570	26	813	13468	13503	35	3880	9352	9358	6	13713
23	AHMEDNAGAR	30450	28250	28250	0	2200	26690	26690	0	3760	16715	16737	22	6403
24	NASHIK DIV	89602	85366	85405	39	4197	77065	77112	47	12490	50444	50485	41	39117
25	WARDHA	8310	8299	8299	0	11	7885	7885	0	425	5141	5141	0	3982
26	NAGPUR	9482	9136	9136	0	346	8596	8596	0	886	6718	6725	7	2442
27	BHANDARA	15386	14424	14424	0	962	13235	13235	0	2151	7507	7511	4	7873
28	GADCHIROLI	11477	10443	10464	21	1013	9078	9078	0	2399	5749	5753	4	8025
29	GONDIA	13480	9396	9396	0	4084	8682	8682	0	4798	5385	5388	3	11419
30	CHANDRAPUR	24728	18164	18164	0	6564	16603	16603	0	8125	8556	8571	15	7875
31	NAGPUR DIV	82863	69862	69883	21	12980	64079	64079	0	18784	39056	39089	33	43774
32	PARBHANI	14543	13983	13984	1	559	11880	11880	0	2663	9258	9258	0	763
33	AURANGABAD	17770	16865	16865	0	905	10795	10795	0	6975	6346	6351	5	2730
34	HINGOLI	9745	8573	8573	0	1172	8196	8196	0	1549	6540	6544	4	2978
35	JALNA	7135	5136	5136	0	1999	5054	5054	0	2081	3400	3409	9	4387
36	BEED	13236	10215	10215	0	3021	8746	8746	0	4490	6832	6833	1	2328
37	OSMANABAD	15251	11934	12038	104	3213	6596	6596	0	8655	4782	4790	8	3946
38	LATUR	19992	16208	16208	0	3784	13932	13932	0	6060	10925	10935	10	8916
39	NANDED	17863	11524	11524	0	6339	9746	9746	0	8117	6228	6232	4	4232
40	AURANGABAD DIV	115535	94438	94543	105	20992	74945	74945	0	40590	54311	54352	41	61183
Total		430761	388772	388983	211	41778	340725	340781	56	89980	233865	234012	147	196749

Delayed Houses-I as on 13-02-2021

Sno	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		12-02-2021	13-02-2021	Achievement	12-02-2021	13-02-2021	Achievement	12-02-2021	13-02-2021	Achievement	12-02-2021	13-02-2021	Achievement
1	NANDURBAR	20911	20865	-46	15671	15627	-44	12886	12853	-33	5960	5955	-5
2	DHULE	5070	5024	-46	4832	4787	-45	3775	3746	-29	3192	3166	-26
3	JALGAON	5797	5780	-17	5469	5453	-16	5130	5116	-14	2445	2438	-7
4	AHMEDNAGAR	6281	6269	-12	5725	5715	-10	5527	5518	-9	2470	2469	-1
5	NASHIK	5694	5682	-12	4715	4708	-7	4490	4483	-7	3877	3872	-5
6	NASHIK DIV	43753	43620	-133	36412	36290	-122	31808	31716	-92	17944	17900	-44
7	AMRAVATI	7987	7967	-20	7042	7024	-18	6409	6391	-18	3003	2999	-4
8	AKOLA	4880	4866	-14	4604	4591	-13	4144	4133	-11	2609	2603	-6
9	BULDHANA	2480	2475	-5	2243	2238	-5	2030	2025	-5	983	982	-1
10	YAVATMAL	4442	4437	-5	4333	4328	-5	3919	3915	-4	2270	2270	0
11	WASHIM	1025	1025	0	870	870	0	854	854	0	762	762	0
12	AMRAVATI DIV	20814	20770	-44	19092	19051	-41	17356	17318	-38	9627	9616	-11
13	GADCHIROLI	4091	4077	-14	3612	3599	-13	3237	3224	-13	1388	1387	-1
14	GONDIA	9198	9188	-10	7418	7408	-10	3435	3430	-5	1056	1056	0
15	NAGPUR	2945	2936	-9	2383	2378	-5	1636	1633	-3	1070	1070	0
16	BHANDARA	5489	5481	-8	3370	3366	-4	2461	2459	-2	757	757	0
17	CHANDRAPUR	3074	3071	-3	2794	2792	-2	2467	2465	-2	889	889	0
18	WARDHA	1219	1218	-1	1150	1149	-1	1074	1073	-1	457	456	-1
19	NAGPUR DIV	26016	25971	-45	20727	20692	-35	14310	14284	-26	5617	5615	-2
20	NANDED	6277	6269	-8	6029	6022	-7	5392	5385	-7	3774	3770	-4
21	AURANGABAD	2314	2312	-2	2100	2098	-2	1981	1979	-2	999	999	0
22	OSMANABAD	400	398	-2	397	395	-2	385	383	-2	246	246	0
23	BEED	1898	1893	-5	1596	1593	-3	1337	1336	-1	664	664	0
24	JALNA	1254	1252	-2	1137	1135	-2	902	901	-1	481	480	-1
25	HINGOLI	655	655	0	552	552	0	411	411	0	177	177	0
26	LATUR	718	718	0	648	648	0	609	609	0	388	388	0
27	PARBHANI	676	675	-1	598	598	0	548	548	0	379	379	0
28	AURANGABAD DIV	14192	14172	-20	13057	13041	-16	11565	11552	-13	7108	7103	-5
29	SOLAPUR	2946	2941	-5	2875	2870	-5	2807	2802	-5	1756	1755	-1
30	SATARA	840	839	-1	766	765	-1	724	723	-1	376	376	0
31	KOLHAPUR	1032	1031	-1	674	674	0	649	649	0	415	415	0
32	PUNE	1935	1934	-1	1848	1848	0	1642	1642	0	716	716	0
33	SANGLI	1942	1942	0	1834	1834	0	1662	1662	0	1186	1186	0
34	PUNE DIV	8695	8687	-8	7997	7991	-6	7484	7478	-6	4449	4448	-1
35	PALGHAR	3076	3072	-4	2887	2883	-4	1793	1790	-3	478	478	0
36	RAIGAD	447	445	-2	442	440	-2	417	415	-2	160	160	0
37	RATNAGIRI	169	169	0	162	162	0	139	139	0	40	40	0
38	SINHDURG	144	144	0	105	105	0	97	97	0	23	23	0
39	THANE	404	404	0	347	347	0	336	336	0	141	141	0
40	KONKAN DIV	4240	4234	-6	3943	3937	-6	2782	2777	-5	842	842	0
Total		117710	117454	-256	101228	101002	-226	85305	85125	-180	45587	45524	-63

Delayed Houses -II as on 13-02-2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		12-02-2021	13-02-2021	Achievement	12-02-2021	13-02-2021	Achievement	12-02-2021	13-02-2021	Achievement
1	AKOLA	2597	2597	0	826	826	0	1485	1471	-14
2	AMRAVATI	3921	3921	0	1191	1191	0	2487	2467	-20
3	BULDHANA	1402	1402	0	568	568	0	612	608	-4
4	WASHIM	615	615	0	301	301	0	108	108	0
5	YAVATMAL	2484	2484	0	879	879	0	1294	1289	-5
	AMRAVATI DIV	11019	11019	0	3765	3765	0	5986	5943	-43
6	AURANGABAD	1522	1522	0	506	506	0	540	538	-2
7	BEED	1486	1486	0	622	622	0	161	161	0
8	HINGOLI	612	612	0	244	244	0	38	38	0
9	JALNA	796	796	0	333	333	0	233	233	0
10	LATUR	554	554	0	273	273	0	42	42	0
11	NANDED	5526	5526	0	1425	1425	0	408	403	-5
12	OSMANABAD	398	398	0	183	183	0	4	4	0
13	PARBHANI	645	645	0	199	199	0	19	19	0
	AURANGABAD DIV	11539	11539	0	3785	3785	0	1445	1438	-7
14	PALGHAR	1085	1085	0	742	742	0	1022	1019	-3
15	RAIGAD	342	342	0	122	122	0	43	42	-1
16	RATNAGIRI	81	81	0	16	16	0	71	71	0
17	SINDHUDURG	118	118	0	21	21	0	21	21	0
18	THANE	267	267	0	93	93	0	79	79	0
	KONKAN DIV	1893	1893	0	994	994	0	1236	1232	-4
19	BHANDARA	3055	3055	0	449	449	0	1324	1320	-4
20	CHANDRAPUR	1615	1615	0	573	573	0	945	943	-2
21	GADCHIROLI	1833	1833	0	1077	1077	0	759	749	-10
22	GONDIA	4875	4875	0	876	876	0	2637	2629	-8
23	NAGPUR	1893	1893	0	256	256	0	531	528	-3
24	WARDHA	672	672	0	131	131	0	403	402	-1
	NAGPUR DIV	13943	13943	0	3362	3362	0	6599	6571	-28
25	AHMEDNAGAR	3772	3772	0	1239	1239	0	1446	1442	-4
26	DHULE	2327	2327	0	1290	1290	0	1265	1255	-10
27	JALGAON	4768	4768	0	1085	1085	0	521	516	-5
28	NANDURBAR	4918	4918	0	4601	4601	0	8180	8150	-30
29	NASHIK	2817	2816	-1	1300	1300	0	1990	1985	-5
	NASHIK DIV	18602	18601	-1	9515	9515	0	13402	13348	-54
30	KOLHAPUR	942	942	0	202	202	0	33	33	0
31	PUNE	1264	1264	0	417	417	0	425	425	0
32	SANGLI	1701	1701	0	317	317	0	93	93	0
33	SATARA	510	510	0	124	124	0	219	218	-1
34	SOLAPUR	1926	1926	0	695	695	0	516	513	-3
	PUNE DIV	6343	6343	0	1755	1755	0	1286	1282	-4
	Total	63339	63338	-1	23176	23176	0	29954	29814	-140