

Cumulative PMAY-G Progress Report as on 13-06-2021

Sr. No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			12.06.2021	13.06.2021	Achievement	Remaining	12.06.2021	13.06.2021	Achievement	Remaining	12.06.2021	13.06.2021	Achievement	Remaining
1	PALGHAR	25689	25665	25665	0	24	25556	25556	0	133	22814	22814	0	2875
2	THANE	6734	6704	6704	0	30	6658	6658	0	76	6158	6158	0	576
3	RATNAGIRI	6099	6062	6062	0	37	5906	5906	0	193	4959	4959	0	1140
4	RAIGAD	7874	7752	7752	0	122	7704	7704	0	170	6699	6701	2	1173
5	SINDHUDURG	3994	3661	3661	0	333	3645	3645	0	349	2980	2980	0	1014
6	KONKAN DIV	50390	49844	49844	0	546	49469	49469	0	921	43610	43612	2	6778
7	AURANGABAD	22138	22112	22112	0	26	20825	20825	0	1313	14488	14488	0	7650
8	PARBHANI	7153	6760	6760	0	393	6585	6585	0	568	4656	4685	29	2468
9	OSMANABAD	6048	5311	5311	0	737	5238	5238	0	810	3872	3872	0	2176
10	HINGOLI	10307	9484	9484	0	823	9327	9327	0	980	7401	7401	0	2906
11	BEED	19699	18222	18222	0	1477	17406	17406	0	2293	10709	10710	1	8989
12	LATUR	10968	9259	9259	0	1709	8946	8946	0	2022	6878	6878	0	4090
13	JALNA	13337	11523	11523	0	1814	10965	10965	0	2372	7596	7604	8	5733
14	NANDED	49528	45146	45146	0	4382	41767	41767	0	7761	21786	21797	11	27731
15	AURANGABAD DIV	139178	127817	127817	0	11361	121059	121059	0	18119	77386	77435	49	61743
16	KOLHAPUR	14462	13011	13011	0	1451	12658	12658	0	1804	9831	9831	0	4631
17	SATARA	13471	11196	11196	0	2275	9754	9754	0	3717	7570	7570	0	5901
18	SANGLI	18650	15771	15771	0	2879	15180	15180	0	3470	9580	9580	0	9070
19	PUNE	18943	15291	15291	0	3652	14105	14105	0	4838	10013	10013	0	8930
20	SOLAPUR	44712	36221	36221	0	8491	34517	34517	0	10195	21505	21505	0	23207
21	PUNE DIV	110238	91490	91490	0	18748	86214	86214	0	24024	58499	58499	0	51739
22	GONDIA	82390	82390	82390	0	0	81317	81317	0	1073	65302	65310	8	17080
23	GADCHIROLI	23030	21806	21806	0	1224	21396	21396	0	1634	14133	14134	1	8896
24	WARDHA	16192	13053	13053	0	3139	13014	13014	0	3178	8989	8989	0	7203
25	CHANDRAPUR	31995	28334	28334	0	3661	27779	27779	0	4216	19181	19198	17	12797
26	BHANDARA	56123	51473	51473	0	4650	49493	49493	0	6630	27796	27820	24	28303
27	NAGPUR	39690	32707	32707	0	6983	28735	28735	0	10955	19566	19606	40	20084
28		249420	229763	229763	0	19657	221734	221734	0	27686	154967	155057	90	94363
29	DHULE	46635	46373	46373	0	262	46203	46203	0	432	35749	35753	4	10882
30	NASHIK	70432	68456	68456	0	1976	67831	67831	0	2601	52752	52769	17	17663
31	AHMEDNAGAR	47876	41870	41870	0	6006	41454	41454	0	6422	28318	28319	1	19557
32	NANDURBAR	105751	99502	99502	0	6249	95648	95648	0	10103	70501	70501	0	35250
33	JALGAON	66096	54241	54241	0	11855	51612	51612	0	14484	33852	33855	3	32241
34	NASHIK DIV	336790	310442	310442	0	26348	302748	302748	0	34042	221172	221197	25	115593
35	YAVATMAL	39923	38549	38549	0	1374	34611	34611	0	5312	22555	22558	3	17365
36	WASHIM	10787	8908	8908	0	1879	8350	8350	0	2437	5618	5619	1	5168
37	BULDHANA	28310	23770	23770	0	4540	23239	23239	0	5071	15477	15477	0	12833
38	AKOLA	44562	38286	38286	0	6276	37200	37200	0	7362	23944	23985	41	20577
39	AMRAVATI	91511	67935	67949	14	23562	64671	64671	0	26840	44190	44206	16	47305
40	AMRAVATI DIV	215093	177448	177462	14	37631	168071	168071	0	47022	111784	111845	61	103248
Total		1101109	986804	986818	14	114291	949295	949295	0	151814	667418	667645	227	433464

State Scheme Report Cumulative as on 13-06-2021														
Sr. No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			12-06-2021	13-06-2021	Achievement	Remaining Sanction	12-06-2021	13-06-2021	Achievement	Yet to give 1st Inst	12-06-2021	13-06-2021	Achievement	Incompleted
1	WARDHA	8310	8310	8310	0	0	8254	8254	0	56	5839	5839	0	2471
2	RATNAGIRI	5864	5863	5863	0	1	5843	5843	0	21	5037	5037	0	827
3	SINDHUDURG	1851	1845	1845	0	6	1837	1837	0	14	1576	1576	0	275
4	THANE	3500	3490	3490	0	10	3482	3482	0	18	3155	3155	0	345
5	RAIGAD	3830	3814	3814	0	16	3776	3776	0	54	3308	3308	0	522
6	PALGHAR	6415	6343	6343	0	72	6286	6286	0	129	4830	4830	0	1585
7	KONKAN DIV	21460	21355	21355	0	105	21224	21224	0	236	17906	17906	0	3554
8	AHMEDNAGAR	28571	28550	28550	0	21	28293	28293	0	278	20180	20183	3	8388
9	DHULE	12351	12304	12304	0	47	12155	12155	0	196	9617	9617	0	2734
10	JALGAON	17383	17290	17290	0	93	15942	15942	0	1441	10457	10458	1	6925
11	NASHIK	19111	18781	18781	0	330	18508	18508	0	603	10746	10747	1	8364
12	NANDURBAR	10307	9878	9878	0	429	9761	9761	0	546	6873	6873	0	3434
13	NASHIK DIV	87723	86803	86803	0	920	84659	84659	0	3064	57873	57878	5	29845
14	SATARA	9559	9544	9544	0	15	9381	9381	0	178	7308	7308	0	2251
15	KOLHAPUR	10919	10843	10843	0	76	10685	10685	0	234	8890	8890	0	2029
16	SOLAPUR	15433	15252	15252	0	181	14808	14808	0	625	11776	11776	0	3657
17	SANGLI	7082	6861	6861	0	221	6592	6592	0	490	4769	4770	1	2312
18	PUNE	10457	9989	9989	0	468	9565	9565	0	892	7181	7181	0	3276
19	PUNE DIV	53450	52489	52489	0	961	51031	51031	0	2419	39924	39925	1	13525
20	WASHIM	7712	7709	7709	0	3	7197	7197	0	515	4325	4325	0	3387
21	BULDHANA	12190	12141	12141	0	49	11923	11923	0	267	8119	8119	0	4071
22	YAVATMAL	19265	19099	19099	0	166	18542	18542	0	723	11912	11915	3	7350
23	AMRAVATI	14486	14199	14199	0	287	13673	13673	0	813	9456	9456	0	5030
24	AKOLA	14198	13665	13665	0	533	13262	13262	0	936	7431	7449	18	6749
25	AMRAVATI DIV	67851	66813	66813	0	1038	64597	64597	0	3254	41243	41264	21	26587
26	OSMANABAD	15251	15189	15189	0	62	12224	12224	0	3027	5432	5432	0	9819
27	PARBHANI	14543	14274	14274	0	269	13891	13891	0	652	9833	9833	0	4710
28	AURANGABAD	17770	17401	17401	0	369	16265	16265	0	1505	7981	7984	3	9786
29	HINGOLI	9745	9320	9320	0	425	9103	9103	0	642	7229	7229	0	2516
30	LATUR	19992	19121	19121	0	871	15818	15818	0	4174	11860	11860	0	8132
31	JALNA	9508	8395	8395	0	1113	6610	6610	0	2898	3990	3994	4	5514
32	BEED	16424	13549	13549	0	2875	12075	12075	0	4349	7368	7371	3	9053
33	NANDED	17863	14855	14855	0	3008	12693	12693	0	5170	6895	6899	4	10964
34	AURANGABAD DIV	121096	112104	112104	0	8992	98679	98679	0	22417	60588	60602	14	60494
35	NAGPUR	9482	9242	9243	1	239	8955	8955	0	527	7226	7230	4	2252
36	GADCHIROLI	11477	10940	10940	0	537	10596	10596	0	881	6652	6652	0	4825
37	BHANDARA	15386	14779	14779	0	607	14000	14000	0	1386	8859	8863	4	6523
38	CHANDRAPUR	24728	20826	20826	0	3902	20006	20006	0	4722	10717	10717	0	14011
39	GONDIA	13480	9570	9570	0	3910	9187	9187	0	4293	7317	7317	0	6163
40	NAGPUR DIV	82863	73667	73668	1	9195	70998	70998	0	11865	46610	46618	8	36245
Total		434443	413231	413232	1	21211	391188	391188	0	43255	264144	264193	49	170250

Delayed Houses-I as on 13.06.2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		12-06-2021	13-06-2021	Achievement	12-06-2021	13-06-2021	Achievement	12-06-2021	13-06-2021	Achievement	12-06-2021	13-06-2021	Achievement
		1	BHANDARA	4422	4413	-9	3760	3752	-8	2528	2522	-6	1444
2	NAGPUR	2497	2486	-11	2076	2071	-5	1770	1767	-3	1176	1175	-1
3	CHANDRAPUR	2683	2681	-2	2475	2474	-1	2340	2339	-1	1952	1952	0
4	WARDHA	1057	1057	0	949	949	0	895	895	0	807	807	0
5	GONDIA	2775	2775	0	2222	2222	0	1876	1876	0	780	780	0
6	GADCHIROLI	3204	3204	0	3047	3047	0	2823	2823	0	2096	2096	0
7	NAGPUR DIV	16638	16616	-22	14529	14515	-14	12232	12222	-10	8255	8249	-6
8	AKOLA	4363	4354	-9	3907	3899	-8	3684	3679	-5	3310	3306	-4
9	AMRAVATI	7146	7141	-5	6670	6667	-3	5998	5995	-3	5058	5056	-2
10	WASHIM	899	898	-1	883	882	-1	769	769	0	754	754	0
11	BULDHANA	2498	2498	0	2214	2214	0	1995	1995	0	1735	1735	0
12	YAVATMAL	4053	4053	0	3853	3853	0	3682	3682	0	3171	3171	0
13	AMRAVATI DIV	18959	18944	-15	17527	17515	-12	16128	16120	-8	14028	14022	-6
14	DHULE	3582	3578	-4	3329	3325	-4	3213	3209	-4	2521	2517	-4
15	NASHIK	5531	5527	-4	4742	4739	-3	3624	3622	-2	3297	3295	-2
16	AHMEDNAGAR	4606	4606	0	4148	4148	0	3704	3704	0	3526	3526	0
17	JALGAON	5333	5333	0	4740	4740	0	4424	4424	0	3989	3989	0
18	NANDURBAR	18467	18467	0	17593	17593	0	14824	14824	0	10381	10381	0
19	NASHIK DIV	37519	37511	-8	34552	34545	-7	29789	29783	-6	23714	23708	-6
20	NANDED	6458	6456	-2	5559	5557	-2	5244	5242	-2	4523	4521	-2
21	PARBHANI	623	620	-3	580	577	-3	502	501	-1	444	443	-1
22	JALNA	969	968	-1	885	884	-1	817	816	-1	602	602	0
23	OSMANABAD	385	385	0	349	349	0	347	347	0	333	333	0
24	HINGOLI	551	551	0	427	427	0	340	340	0	231	231	0
25	LATUR	637	637	0	620	620	0	575	575	0	518	518	0
26	BEED	1732	1732	0	1622	1622	0	1325	1325	0	1043	1043	0
27	AURANGABAD	2111	2111	0	1924	1924	0	1671	1671	0	1526	1526	0
28	AURANGABAD DIV	13466	13460	-6	11966	11960	-6	10821	10817	-4	9220	9217	-3
29	SANGLI	1758	1749	-9	1550	1546	-4	1442	1440	-2	1257	1256	-1
30	SOLAPUR	2424	2423	-1	2374	2373	-1	2305	2304	-1	2211	2210	-1
31	SATARA	575	575	0	540	540	0	508	508	0	467	467	0
32	KOLHAPUR	660	660	0	603	603	0	399	399	0	383	383	0
33	PUNE	1673	1673	0	1468	1468	0	1337	1337	0	1158	1158	0
34	PUNE DIV	7090	7080	-10	6535	6530	-5	5991	5988	-3	5476	5474	-2
35	RATNAGIRI	79	79	0	58	58	0	54	54	0	48	48	0
36	SINDHUDURG	150	150	0	107	107	0	73	73	0	59	59	0
37	THANE	253	253	0	213	213	0	205	205	0	193	193	0
38	RAIGAD	318	318	0	288	288	0	287	287	0	266	266	0
39	PALGHAR	2144	2144	0	2055	2055	0	2000	2000	0	853	853	0
40	KONKAN DIV	2944	2944	0	2721	2721	0	2619	2619	0	1419	1419	0
	Total	96616	96555	-61	87830	87786	-44	77580	77549	-31	62112	62089	-23

Delayed Houses -II as on 13.06.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		12.06.2021	13.06.2021	Achievement	12.06.2021	13.06.2021	Achievement	12.06.2021	13.06.2021	Achievement
1	AKOLA	4803	4803	0	812	812	0	1252	1242	-10
2	AMRAVATI	6504	6504	0	1381	1381	0	2591	2587	-4
3	BULDHANA	2800	2800	0	587	587	0	724	724	0
4	WASHIM	1244	1244	0	323	323	0	131	130	-1
5	YAVATMAL	4013	4013	0	911	911	0	1132	1132	0
6	AMRAVATI DIV	19364	19364	0	4014	4014	0	5830	5815	-15
7	AURANGABAD	3456	3456	0	755	755	0	445	445	0
8	BEED	4466	4466	0	854	854	0	138	138	0
9	HINGOLI	1299	1299	0	280	280	0	25	25	0
10	JALNA	1889	1889	0	361	361	0	133	132	-1
11	LATUR	1303	1303	0	321	321	0	59	59	0
12	NANDED	13534	13534	0	1631	1631	0	405	404	-1
13	OSMANABAD	1034	1034	0	275	275	0	19	19	0
14	PARBHANI	1202	1202	0	268	268	0	29	28	-1
15	AURANGABAD DIV	28183	28183	0	4745	4745	0	1253	1250	-3
16	PALGHAR	802	802	0	485	485	0	693	693	0
17	RAIGAD	554	554	0	156	156	0	27	27	0
18	RATNAGIRI	286	286	0	53	53	0	46	46	0
19	SINDHUDURG	260	260	0	72	72	0	55	55	0
20	THANE	249	249	0	103	103	0	39	39	0
21	KONKAN DIV	2151	2151	0	869	869	0	860	860	0
22	BHANDARA	8827	8827	0	751	751	0	1437	1430	-7
23	CHANDRAPUR	2968	2968	0	774	774	0	1207	1207	0
24	GADCHIROLI	2455	2455	0	1014	1014	0	794	794	0
25	GONDIA	8225	8225	0	2328	2328	0	329	329	0
26	NAGPUR	3627	3627	0	536	536	0	812	800	-12
27	WARDHA	1266	1266	0	184	184	0	453	453	0
28	NAGPUR DIV	27368	27368	0	5587	5587	0	5032	5013	-19
29	AHMEDNAGAR	6164	6164	0	1253	1253	0	583	583	0
30	DHULE	5451	5451	0	1477	1477	0	1056	1055	-1
31	JALGAON	10908	10908	0	1341	1341	0	544	544	0
32	NANDURBAR	7038	7038	0	6003	6003	0	8969	8969	0
33	NASHIK	6429	6429	0	1697	1697	0	2119	2112	-7
34	NASHIK DIV	35990	35990	0	11771	11771	0	13271	13263	-8
35	KOLHAPUR	2040	2040	0	268	268	0	12	12	0
36	PUNE	2229	2229	0	476	476	0	212	212	0
37	SANGLI	3691	3691	0	372	372	0	102	102	0
38	SATARA	1030	1030	0	151	151	0	144	144	0
39	SOLAPUR	7851	7851	0	844	844	0	345	344	-1
40	PUNE DIV	16841	16841	0	2111	2111	0	815	814	-1
Total		129897	129897	0	29097	29097	0	27061	27015	-46