

Cummulative PMAY-G Progress Report as on 13.03.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			12.03.2021	13.03.2021	Achievement	Remaining	12.03.2021	13.03.2021	Achievement	Remaining	12.03.2021	13.03.2021	Achievement	Remaining
1	PALGHAR	25934	25764	25764	0	170	25418	25418	0	516	21711	21717	6	4217
2	THANE	6917	6688	6688	0	229	6639	6639	0	278	5757	5757	0	1160
3	SINHUURG	4114	3634	3635	1	479	3599	3599	0	515	2607	2608	1	1506
4	RAIGAD	8456	7742	7746	4	710	7560	7560	0	896	6045	6050	5	2406
5	RATNAGIRI	7189	6467	6467	0	722	5796	5796	0	1393	3950	3951	1	3238
	KONKAN DIV	52610	50295	50300	5	2310	49012	49012	0	3598	40070	40083	13	12527
6	AURANGABAD	22154	22078	22078	0	76	20358	20358	0	1796	11347	11358	11	10796
7	PARBHANI	7128	6725	6725	0	403	6474	6474	0	654	4042	4045	3	3083
8	OSMANABAD	5767	5300	5300	0	467	5106	5106	0	661	3396	3398	2	2369
9	LATUR	9923	9246	9246	0	677	8725	8725	0	1198	6503	6504	1	3419
10	BEED	19458	18149	18146	-3	1312	16409	16409	0	3049	9331	9347	16	10111
11	JALNA	13166	11200	11200	0	1966	10035	10035	0	3131	6200	6218	18	6948
12	HINGOLI	11256	9145	9169	24	2087	8820	8820	0	2436	6508	6514	6	4742
13	NANDED	48724	44520	44534	14	4190	39080	39080	0	9644	19362	19373	11	29351
	AURANGABAD DIV	137576	126363	126398	38	11178	115007	115007	0	22569	66689	66757	68	70819
14	KOLHAPUR	13113	13074	13074	0	39	12570	12570	0	543	8174	8176	2	4937
15	SATARA	13701	11205	11205	0	2496	9576	9576	0	4125	6564	6567	3	7134
16	SANGLI	20668	15547	15557	10	5111	14155	14155	0	6513	9078	9078	0	11590
17	PUNE	21005	14731	14742	11	6263	13362	13362	0	7643	9114	9118	4	11887
18	SOLAPUR	47127	36223	36223	0	10904	32487	32487	0	14640	19434	19445	11	27682
	PUNE DIV	115614	90780	90801	21	24813	82150	82150	0	33464	52364	52384	20	63230
19	DHULE	47291	46389	46389	0	902	45626	45626	0	1665	32488	32516	28	14775
20	NASHIK	70897	68406	68406	0	2491	67388	67388	0	3509	50874	50891	17	20006
21	NANDURBAR	105818	99343	99343	0	6475	94757	94757	0	11061	67657	67704	47	38114
22	AHMEDNAGAR	48856	41484	41484	0	7372	40606	40606	0	8250	23402	23476	74	25380
23	JALGAON	71172	53619	53616	-3	17556	48925	48925	0	22247	30217	30223	6	40949
	NASHIK DIV	344034	309241	309238	-3	34796	297302	297302	0	46732	204638	204810	172	139224
24	GADCHIROLI	23118	21647	21650	3	1468	20458	20458	0	2660	12224	12234	10	10884
25	CHANDRAPUR	31449	28168	28168	0	3281	27136	27136	0	4313	16383	16394	11	15055
26	WARDHA	17452	13052	13040	-12	4412	12501	12501	0	4951	7959	7968	9	9484
27	GONDIA	91744	84274	83790	-484	7954	76680	76679	-1	15064	30857	31050	193	60694
28	NAGPUR	43852	33498	33504	6	10348	26682	26682	0	17170	15715	15740	25	28112
29	BHANDARA	60753	49957	50047	90	10706	44548	44548	0	16205	21767	21776	9	38977
	NAGPUR DIV	268368	230596	230199	90	38169	208005	208004	-1	60363	104905	105162	257	163206
30	WASHIM	10802	8715	8715	0	2087	7665	7665	0	3137	5370	5372	2	5430
31	YAVATMAL	40639	38118	38125	7	2514	31210	31210	0	9429	20457	20460	3	20179
32	BULDHANA	29471	23461	23461	0	6010	21980	21980	0	7491	14820	14822	2	14649
33	AKOLA	45901	37545	37580	35	8321	34926	34926	0	10975	20784	20809	25	25092
34	AMRAVATI	92731	63907	63933	26	28798	58831	58831	0	33900	39763	39780	17	52951
	AMRAVATI DIV	219544	171746	171814	68	47730	154612	154612	0	64932	101194	101243	49	118301
	Total	1137746	979021	978750	222	158996	906088	906087	-1	231658	569860	570439	579	567307

State Scheme Report Cumulative as on 13-03-2021														
S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			12-03-2021	13-03-2021	Achievement	Remaining Sanction	12-03-2021	13-03-2021	Achievement	Yet to give 1st Inst	12-03-2021	13-03-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5826	5826	0	38	4700	4702	2	1162
2	THANE	3500	3490	3490	0	10	3441	3441	0	59	2828	2829	1	671
3	SINDHUDURG	1851	1834	1834	0	17	1806	1806	0	45	1489	1489	0	362
4	RAIGAD	3830	3812	3812	0	18	3746	3746	0	84	3083	3085	2	745
5	PALGHAR	6415	6267	6267	0	148	5900	5900	0	515	4156	4156	0	2259
6	KONKAN DIV	21460	21266	21266	0	194	20719	20719	0	741	16256	16261	5	5199
7	WASHIM	7712	7698	7698	0	14	6675	6675	0	1037	4098	4105	7	3607
8	BULDHANA	12190	12079	12079	0	111	11582	11582	0	608	7876	7879	3	4311
9	YAVATMAL	19265	19066	19066	0	199	17832	17834	2	1431	10627	10643	16	8622
10	AMRAVATI	14486	13960	13974	14	512	12997	13003	6	1483	8555	8559	4	5927
11	AKOLA	14198	13572	13572	0	626	12428	12439	11	1759	6565	6578	13	7620
12	AMRAVATI DIV	67851	66375	66389	14	1462	61514	61533	19	6318	37721	37764	43	30087
13	SATARA	9559	9526	9526	0	33	9287	9287	0	272	6876	6876	0	2683
14	KOLHAPUR	10919	10841	10841	0	78	10515	10515	0	404	7988	7995	7	2924
15	SOLAPUR	15433	15236	15236	0	197	14656	14657	1	776	11288	11289	1	4144
16	PUNE	10457	9874	9874	0	583	9102	9104	2	1353	6531	6537	6	3920
17	SANGLI	7082	6434	6451	17	631	5931	5931	0	1151	4658	4660	2	2422
18	PUNE DIV	53450	51911	51928	17	1522	49491	49494	3	3956	37341	37357	16	16093
19	DHULE	12351	12217	12217	0	134	12056	12057	1	294	8600	8612	12	3739
20	NASHIK	19111	18692	18691	-1	420	17818	17841	23	1270	9795	9800	5	9311
21	NANDURBAR	10307	9878	9878	0	429	9696	9696	0	611	6563	6566	3	3741
22	JALGAON	17383	16723	16723	0	660	14575	14578	3	2805	9596	9603	7	7780
23	AHMEDNAGAR	30450	28425	28425	0	2025	27618	27622	4	2828	17580	17621	41	12829
24	NASHIK DIV	89602	85935	85934	-1	3668	81763	81794	31	7808	52134	52202	68	37400
25	WARDHA	8310	8309	8309	0	1	8049	8049	0	261	5304	5307	3	3003
26	NAGPUR	9482	9136	9136	0	346	8777	8778	1	704	6813	6814	1	2668
27	BHANDARA	15386	14577	14585	8	801	13607	13619	12	1767	7681	7687	6	7699
28	GADCHIROLI	11477	10602	10602	0	875	9894	9909	15	1568	5985	6004	19	5473
29	GONDIA	13480	9527	9527	0	3953	9011	9011	0	4469	5554	5561	7	7919
30	CHANDRAPUR	24728	18781	18852	71	5876	17555	17555	0	7173	8915	8922	7	15806
31	NAGPUR DIV	82863	70932	71011	79	11852	66893	66921	28	15942	40252	40295	43	42568
32	PARBHANI	14543	14177	14177	0	366	12956	12956	0	1587	9303	9308	5	5235
33	BEED	13236	12625	12634	9	602	8818	8818	0	4418	6934	6939	5	6297
34	OSMANABAD	15251	14525	14525	0	726	7792	7792	0	7459	4872	4874	2	10377
35	AURANGABAD	17770	17005	17005	0	765	13703	13704	1	4066	6459	6467	8	11303
36	HINGOLI	9745	8624	8628	4	1117	8500	8503	3	1242	6672	6677	5	3068
37	JALNA	7135	5706	5706	0	1429	5125	5125	0	2010	3475	3476	1	3659
38	LATUR	19992	16223	16223	0	3769	14702	14702	0	5290	11084	11090	6	8902
39	NANDED	17863	13115	13143	28	4720	10354	10354	0	7509	6467	6467	0	11396
40	AURANGABAD DIV	115535	102000	102041	41	13494	81950	81954	4	33581	55266	55298	32	60237
Total		430761	398419	398569	151	32192	362330	362415	85	68346	238970	239177	207	191584

Delayed Houses-I as on 13-03-2021

Sno	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		12-03-2021	13-03-2021	Achievement	12-03-2021	13-03-2021	Achievement	12-03-2021	13-03-2021	Achievement	12-03-2021	13-03-2021	Achievement
		1	AHMEDNAGAR	5638	5588	-50	4980	4938	-42	4914	4872	-42	3589
2	NANDURBAR	19925	19880	-45	16715	16683	-32	12899	12871	-28	7474	7454	-20
3	NASHIK	5640	5627	-13	4222	4209	-13	4032	4019	-13	3519	3507	-12
4	DHULE	4501	4486	-15	4336	4321	-15	4078	4066	-12	3114	3106	-8
5	JALGAON	5835	5833	-2	5365	5363	-2	5048	5046	-2	3537	3537	0
6	NASHIK DIV	41539	41414	-125	35618	35514	-104	30971	30874	-97	21233	21170	-63
7	GONDIA	7481	7435	-46	5888	5849	-39	4115	4090	-25	993	990	-3
8	CHANDRAPUR	3002	2996	-6	2808	2803	-5	2455	2450	-5	1010	1008	-2
9	WARDHA	1183	1179	-4	1105	1101	-4	1071	1067	-4	500	499	-1
10	BHANDARA	5690	5687	-3	3560	3557	-3	2681	2678	-3	968	966	-2
11	GADCHROLI	3666	3662	-4	3365	3361	-4	3122	3120	-2	1640	1640	0
12	NAGPUR	2806	2804	-2	2294	2293	-1	1832	1831	-1	1103	1103	0
13	NAGPUR DIV	23828	23763	-65	19020	18964	-56	15276	15236	-40	6214	6206	-8
14	AKOLA	4704	4689	-15	4395	4382	-13	4192	4179	-13	3145	3138	-7
15	AMRAVATI	7820	7812	-8	6930	6924	-6	6488	6482	-6	4071	4067	-4
16	YAVATMAL	4414	4411	-3	4179	4176	-3	4061	4058	-3	2845	2843	-2
17	BULDHANA	2469	2467	-2	2188	2186	-2	2096	2094	-2	1452	1450	-2
18	WASHIM	1008	1006	-2	852	851	-1	846	845	-1	806	805	-1
19	AMRAVATI DIV	20415	20385	-30	18544	18519	-25	17683	17658	-25	12319	12303	-16
20	JALNA	1217	1200	-17	1122	1106	-16	987	972	-15	482	482	0
21	NANDED	6130	6126	-4	5753	5749	-4	5456	5452	-4	4292	4288	-4
22	AURANGABAD	2424	2421	-3	2038	2035	-3	1996	1993	-3	1126	1124	-2
23	HINGOLI	624	621	-3	495	492	-3	468	465	-3	220	218	-2
24	BEEED	1903	1901	-2	1523	1523	0	1444	1444	0	712	712	0
25	LATUR	720	719	-1	654	654	0	611	611	0	459	459	0
26	OSMANABAD	384	384	0	382	382	0	377	377	0	310	310	0
27	PARBHANI	687	687	0	586	586	0	570	570	0	433	433	0
28	AURANGABAD DIV	14089	14059	-30	12553	12527	-26	11909	11884	-25	8034	8026	-8
29	SOLAPUR	2810	2804	-6	2729	2723	-6	2691	2685	-6	2287	2283	-4
30	SATARA	804	801	-3	735	732	-3	713	710	-3	472	471	-1
31	PUNE	2014	2012	-2	1798	1796	-2	1694	1692	-2	1165	1165	0
32	KOLHAPUR	1016	1014	-2	645	645	0	631	631	0	481	481	0
33	SANGLI	1943	1943	0	1821	1821	0	1700	1700	0	1378	1378	0
34	PUNE DIV	8587	8574	-13	7728	7717	-11	7429	7418	-11	5783	5778	-5
35	PALGHAR	2888	2882	-6	2807	2801	-6	2562	2556	-6	472	471	-1
36	RAIGAD	418	417	-1	414	413	-1	399	398	-1	161	161	0
37	RATNAGIRI	151	150	-1	141	140	-1	137	136	-1	60	59	-1
38	SINHDURG	159	159	0	107	107	0	92	92	0	81	81	0
39	THANE	363	363	0	334	334	0	299	299	0	214	214	0
40	KONKAN DIV	3979	3971	-8	3803	3795	-8	3489	3481	-8	988	986	-2
	Total	112437	112166	-271	97266	97036	-230	86757	86551	-206	54571	54469	-102

Delayed Houses -II as on 13.03.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		12.03.2021	13.03.2021	Achievement	12.03.2021	13.03.2021	Achievement	12.03.2021	13.03.2021	Achievement
1	AKOLA	763	2578	1815	763	763	0	1369	1360	-9
2	AMRAVATI	1138	3872	2734	1138	1138	0	2416	2411	-5
3	BULDHANA	527	1455	928	527	527	0	607	605	-2
4	WASHIM	283	567	284	283	283	0	110	110	0
5	YAVATMAL	853	2341	1488	853	853	0	1193	1191	-2
6	AMRAVATI DIV	3564	10813	7249	3564	3564	0	5695	5677	-18
7	AURANGABAD	506	2366	1860	506	506	0	563	561	-2
8	BEED	587	1433	846	587	587	0	148	148	0
9	HINGOLI	214	687	473	214	214	0	37	36	-1
10	JALNA	324	800	476	324	324	0	219	205	-14
11	LATUR	251	535	284	251	251	0	46	46	0
12	NANDED	1355	5446	4091	1355	1355	0	364	362	-2
13	OSMANABAD	168	498	330	168	168	0	5	5	0
14	PARBHANI	185	602	417	185	185	0	22	22	0
15	AURANGABAD DIV	3590	12367	8777	3590	3590	0	1404	1385	-19
16	PALGHAR	665	992	327	665	665	0	928	923	-5
17	RAIGAD	124	367	243	124	124	0	43	43	0
18	RATNAGIRI	11	75	64	11	11	0	61	60	-1
19	SINDHUDURG	18	139	121	18	18	0	19	19	0
20	THANE	85	228	143	85	85	0	66	66	0
21	KONKAN DIV	903	1801	898	903	903	0	1117	1111	-6
22	BHANDARA	449	2857	2408	449	449	0	1439	1436	-3
23	CHANDRAPUR	520	2626	2106	520	520	0	899	895	-4
24	GADCHIROLI	903	1526	623	903	903	0	586	585	-1
25	GONDIA	815	4759	3944	815	815	0	1416	1393	-23
26	NAGPUR	241	1886	1645	241	241	0	521	520	-1
27	WARDHA	124	637	513	124	124	0	377	373	-4
28	NAGPUR DIV	3052	14291	11239	3052	3052	0	5238	5202	-36
29	AHMEDNAGAR	1131	3906	2775	1131	1131	0	950	916	-34
30	DHULE	1147	2434	1287	1147	1147	0	986	980	-6
31	JALGAON	1026	5457	4431	1026	1026	0	505	504	-1
32	NANDURBAR	4434	6426	1992	4434	4434	0	7894	7857	-37
33	NASHIK	1120	5882	4762	1120	1120	0	1570	1560	-10
34	NASHIK DIV	8858	24105	15247	8858	8858	0	11905	11817	-88
35	KOLHAPUR	176	1016	840	176	176	0	30	30	0
36	PUNE	418	1247	829	418	418	0	432	431	-1
37	SANGLI	334	1736	1402	334	334	0	108	108	0
38	SATARA	106	481	375	106	106	0	194	191	-3
39	SOLAPUR	634	1854	1220	634	634	0	439	433	-6
40	PUNE DIV	1668	6334	4666	1668	1668	0	1203	1193	-10
	Total	21635	69711	48076	21635	21635	0	26562	26385	-177

