

Cummulative PMAY-G Progress Report as on 14.04.2021

S.No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			13.04.2021	14.04.2021	Achievement	Remaining	13.04.2021	14.04.2021	Achievement	Remaining	13.04.2021	13.04.2021	Achievement	Remaining
1	PALGHAR	25719	25686	25686	0	33	25479	25479	0	240	22042	22046	4	3673
2	THANE	6861	6705	6705	0	156	6669	6669	0	192	5832	5832	0	1029
3	RAIGAD	7986	7776	7777	1	209	7706	7706	0	280	6251	6269	18	1717
4	RATNAGIRI	6446	6225	6225	0	221	5860	5860	0	586	4047	4054	7	2392
5	SINDHUDURG	3994	3654	3654	0	340	3621	3621	0	373	2699	2708	9	1286
	KONKAN DIV	51006	50046	50047	1	959	49335	49335	0	1671	40871	40909	38	10097
6	AURANGABAD	22158	22120	22120	0	38	20593	20593	0	1565	11732	11764	32	10394
7	PARBHANI	7171	6732	6732	0	439	6533	6533	0	638	4174	4179	5	2992
8	OSMANABAD	6118	5308	5308	0	810	5216	5216	0	902	3463	3495	32	2623
9	BEED	19708	18154	18155	1	1553	17000	17000	0	2708	9710	9716	6	9992
10	LATUR	10968	9247	9247	0	1721	8865	8865	0	2103	6519	6522	3	4446
11	HINGOLI	11060	9307	9321	14	1739	9133	9133	0	1927	6745	6763	18	4297
12	JALNA	13340	11321	11330	9	2010	10611	10611	0	2729	6386	6387	1	6953
13	NANDED	50040	44930	44933	3	5107	41126	41126	0	8914	20049	20058	9	29982
	AURANGABA D DIV	140563	127119	127146	27	13417	119077	119077	0	21486	68778	68884	106	71679
14	KOLHAPUR	14713	13066	13066	0	1647	12733	12733	0	1980	8631	8642	11	6071
15	SATARA	13563	11191	11192	1	2371	9733	9733	0	3830	7066	7082	16	6481
16	SANGLI	18808	15697	15689	-8	3119	14775	14775	0	4033	9169	9184	15	9624
17	PUNE	19633	15073	15079	6	4554	13831	13831	0	5802	9585	9611	26	10022
18	SOLAPUR	45218	36487	36490	3	8728	33892	33892	0	11326	19994	20021	27	25197
	PUNE DIV	111935	91514	91516	2	20419	84964	84964	0	26971	54445	54540	95	57395
19	GONDIA	82876	82456	82456	0	420	80627	80627	0	2249	63300	63309	9	19567
20	GADCHIROLI	23054	21736	21736	0	1318	21169	21169	0	1885	12931	12964	33	10090
21	WARDHA	16525	12989	12989	0	3536	12824	12824	0	3701	8179	8195	16	8330
22	CHANDRAPUR	32154	28318	28321	3	3833	27512	27512	0	4642	16986	17010	24	15144
23	BHANDARA	56657	51112	51109	-3	5548	48033	48033	0	8624	22384	22412	28	34245
24	NAGPUR	40262	32837	32850	13	7412	28125	28125	0	12137	16683	16729	46	23533
	NAGPUR DIV	251528	229448	229461	13	22067	218290	218290	0	33238	140463	140619	156	110909
25	DHULE	46965	46377	46377	0	588	46124	46124	0	841	33630	33747	117	13218
26	NASHIK	70535	68428	68428	0	2107	67734	67734	0	2801	51539	51578	39	18957
27	NANDURBAR	105751	99502	99502	0	6249	95466	95466	0	10285	68952	68952	0	36799
28	AHMEDNAGAR	48624	41691	41700	9	6924	41126	41126	0	7498	25949	26001	52	22623
29	JALGAON	69194	54024	54045	21	15149	50412	50412	0	18782	30514	30543	29	38651
	NASHIK DIV	341069	310022	310052	30	31017	300862	300862	0	40207	210584	210821	237	130248
30	WASHIM	10807	8768	8768	0	2039	8156	8156	0	2651	5416	5418	2	5389
31	YAVATMAL	40606	38312	38316	4	2290	33081	33081	0	7525	20778	20823	45	19783
32	BULDHANA	28676	23660	23660	0	5016	22779	22779	0	5897	14979	14981	2	13695
33	AKOLA	44747	37937	37943	6	6804	36364	36364	0	8383	21431	21508	77	23239
34	AMRAVATI	92496	66354	66496	142	26000	61743	61743	0	30753	40826	40903	77	51593
	AMRAVATI DIV	217332	175031	175183	152	42149	162123	162123	0	55209	103430	103633	203	113699
	Total	1113433	983180	983405	225	130028	934651	934651	0	178782	618571	619406	835	494027

State Scheme Report Cumulative as on 14-04-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			13-04-2021	14-04-2021	Achievement	Remaining Sanction	13-04-2021	14-04-2021	Achievement	Yet to give 1st Inst	13-04-2021	14-04-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5838	5839	1	25	4773	4779	6	1085
2	SINHUDDURG	1851	1845	1845	0	6	1824	1824	0	27	1522	1526	4	325
3	THANE	3500	3490	3490	0	10	3480	3480	0	20	2883	2883	0	617
4	RAIGAD	3830	3815	3815	0	15	3759	3759	0	71	3131	3132	1	698
5	PALGHAR	6415	6343	6343	0	72	6068	6136	68	279	4380	4390	10	2025
6	KONKAN DIV	21460	21356	21356	0	104	20969	21038	69	422	16689	16710	21	4750
7	SATARA	9559	9544	9544	0	15	9363	9366	3	193	7044	7044	0	2515
8	KOLHAPUR	10919	10843	10843	0	76	10649	10654	5	265	8166	8167	1	2752
9	SOLAPUR	15433	15246	15246	0	187	14736	14739	3	694	11402	11412	10	4021
10	SANGLI	7082	6811	6811	0	271	6237	6265	28	817	4682	4685	3	2397
11	PUNE	10457	9951	9963	12	494	9321	9324	3	1133	6938	6947	9	3510
12	PUNE DIV	53450	52395	52407	12	1043	50306	50348	42	3102	38232	38255	23	15195
13	WASHIM	7712	7698	7698	0	14	7029	7047	18	665	4188	4194	6	3518
14	BULDHANA	12190	12125	12125	0	65	11773	11784	11	406	7943	7943	0	4247
15	YAVATMAL	19265	19081	19081	0	184	18247	18273	26	992	10974	10999	25	8266
16	AMRAVATI	14486	14183	14183	0	303	13410	13462	52	1024	8728	8732	4	5754
17	AKOLA	14198	13609	13609	0	589	13034	13035	1	1163	6782	6809	27	7389
18	AMRAVATI DIV	67851	66696	66696	0	1155	63493	63601	108	4250	38615	38677	62	29174
19	AHMEDNAGAR	28571	28528	28527	-1	44	27980	28003	23	568	18924	18956	32	9615
20	DHULE	12351	12231	12231	0	120	12100	12101	1	250	8965	8987	22	3364
21	NASHIK	19111	18737	18737	0	374	18378	18385	7	726	10091	10108	17	9003
22	NANDURBAR	10307	9878	9878	0	429	9751	9751	0	556	6688	6692	4	3615
23	JALGAON	17383	16771	16783	12	600	15490	15497	7	1886	9751	9757	6	7626
24	NASHIK DIV	87723	86145	86156	11	1567	83699	83737	38	3986	54419	54500	81	33223
25	WARDHA	8310	8309	8309	0	1	8172	8176	4	134	5478	5495	17	2815
26	NAGPUR	9482	9136	9136	0	346	8863	8871	8	611	6938	6941	3	2541
27	BHANDARA	15386	14742	14742	0	644	13895	13905	10	1481	7917	7928	11	7458
28	GADCHIROLI	11477	10701	10701	0	776	10330	10371	41	1106	6256	6268	12	5209
29	GONDIA	13480	9568	9568	0	3912	9126	9126	0	4354	7171	7171	0	6309
30	CHANDRAPUR	24728	20308	20337	29	4391	19251	19437	186	5291	9366	9385	19	15343
31	NAGPUR DIV	82863	72764	72793	29	10070	69637	69886	249	12977	43126	43188	62	39675
32	OSMANABAD	15251	14925	14925	0	326	11285	11342	57	3909	4957	4963	6	10288
33	PARBHANI	14543	14215	14215	0	328	13619	13642	23	901	9434	9437	3	5106
34	AURANGABAD	17770	17289	17289	0	481	15535	15586	51	2184	6645	6666	21	11104
35	HINGOLI	9745	8731	8731	0	1014	8659	8662	3	1083	6790	6804	14	2941
36	JALNA	9508	7698	7722	24	1786	5670	5683	13	3825	3593	3600	7	5908
37	LATUR	19992	16240	16240	0	3752	15075	15112	37	4880	11215	11217	2	8775
38	BEED	16424	12663	12662	-1	3762	10715	10858	143	5566	7044	7047	3	9377
39	NANDED	17863	14100	14101	1	3762	11695	11724	29	6139	6620	6620	0	11243
40	AURANGABAD DIV	121096	105861	105885	24	15211	92253	92609	356	28487	56298	56354	56	64742
Total		434443	405217	405293	76	29150	380357	381219	862	53224	247379	247684	305	186759

Delayed Houses-I as on 14-04-2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		13-04-2021	14-04-2021	Achievement	13-04-2021	14-04-2021	Achievement	13-04-2021	14-04-2021	Achievement	13-04-2021	14-04-2021	Achievement
1	DHULE	4007	3971	-36	3898	3864	-34	3785	3752	-33	2902	2884	-18
2	NASHIK	5681	5656	-25	3934	3913	-21	3768	3748	-20	3397	3381	-16
3	AHMEDNAGAR	4696	4676	-20	4224	4207	-17	4129	4114	-15	3489	3477	-12
4	JALGAON	5857	5848	-9	5304	5296	-8	5123	5117	-6	4539	4534	-5
5	NANDURBAR	18855	18855	0	17564	17564	0	12620	12620	0	10485	10485	0
6	NASHIK DIV	39096	39006	-90	34924	34844	-80	29425	29351	-74	24812	24761	-51
7	AKOLA	4617	4591	-26	4217	4195	-22	4054	4033	-21	3503	3487	-16
8	AMRAVATI	7512	7492	-20	6925	6908	-17	6449	6435	-14	5095	5081	-14
9	YAVATMAL	4352	4333	-19	4076	4064	-12	4002	3990	-12	3252	3244	-8
10	WASHIM	969	967	-2	916	914	-2	819	817	-2	798	796	-2
11	BULDHANA	2404	2402	-2	2206	2204	-2	2070	2069	-1	1728	1727	-1
12	AMRAVATI DIV	19854	19785	-69	18340	18285	-55	17394	17344	-50	14376	14335	-41
13	PUNE	1699	1685	-14	1520	1507	-13	1495	1482	-13	1230	1220	-10
14	SANGLI	1899	1888	-11	1802	1792	-10	1737	1727	-10	1554	1546	-8
15	SOLAPUR	2559	2552	-7	2496	2489	-7	2468	2461	-7	2284	2278	-6
16	SATARA	681	676	-5	632	628	-4	608	604	-4	537	535	-2
17	KOLHAPUR	853	849	-4	598	596	-2	523	522	-1	486	485	-1
18	PUNE DIV	7691	7650	-41	7048	7012	-36	6831	6796	-35	6091	6064	-27
19	GADCHIROLI	3343	3333	-10	3221	3212	-9	2866	2859	-7	1758	1754	-4
20	BHANDARA	5503	5481	-22	3634	3625	-9	2859	2853	-6	1533	1531	-2
21	NAGPUR	2722	2712	-10	2257	2250	-7	1946	1940	-6	1145	1144	-1
22	CHANDRAPUR	2869	2863	-6	2708	2702	-6	2475	2470	-5	1992	1987	-5
23	GONDIA	2644	2641	-3	2285	2283	-2	1934	1933	-1	784	784	0
24	WARDHA	1161	1160	-1	1069	1068	-1	1023	1022	-1	840	839	-1
25	NAGPUR DIV	18242	18190	-52	15174	15140	-34	13103	13077	-26	8052	8039	-13
26	AURANGABAD	2484	2477	-7	2000	1996	-4	1956	1952	-4	1743	1742	-1
27	PARBHANI	669	667	-2	576	574	-2	554	552	-2	482	481	-1
28	BEED	1826	1824	-2	1539	1538	-1	1426	1425	-1	1020	1019	-1
29	OSMANABAD	376	375	-1	375	374	-1	372	371	-1	344	343	-1
30	HINGOLI	592	588	-4	472	471	-1	441	441	0	252	252	0
31	JALNA	1145	1145	0	1072	1072	0	974	974	0	633	633	0
32	LATUR	710	710	0	683	683	0	623	623	0	565	565	0
33	NANDED	6047	6047	0	5621	5621	0	5416	5416	0	4477	4477	0
34	AURANGABAD DIV	13849	13833	-16	12338	12329	-9	11762	11754	-8	9516	9512	-4
35	PALGHAR	2644	2640	-4	2597	2593	-4	2419	2416	-3	612	611	-1
36	RAIGAD	346	345	-1	343	342	-1	339	338	-1	261	260	-1
37	RATNAGIRI	122	120	-2	112	110	-2	111	110	-1	93	92	-1
38	SINDHUDURG	145	142	-3	105	104	-1	80	79	-1	72	71	-1
39	THANE	319	319	0	295	295	0	278	278	0	264	264	0
40	KONKAN DIV	3576	3566	-10	3452	3444	-8	3227	3221	-6	1302	1298	-4
Total		102308	102030	-135	91276	91054	-112	81742	81543	-102	64149	64009	-67

Delayed Houses -II as on 14.04.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		13.04.2021	14.04.2021	Achievement	13.04.2021	14.04.2021	Achievement	13.04.2021	14.04.2021	Achievement
1	AKOLA	3992	4012	20	745	751	6	1308	1297	-11
2	AMRAVATI	4678	4695	17	1120	1130	10	2376	2370	-6
3	BULDHANA	1641	1715	74	507	507	0	622	622	0
4	WASHIM	611	611	0	285	285	0	115	115	0
5	YAVATMAL	3085	3165	80	847	849	2	1156	1149	-7
6	AMRAVATI DIV	14007	14198	191	3504	3522	18	5577	5553	-24
7	AURANGABAD	3699	3767	68	506	520	14	569	566	-3
8	BEED	3759	3818	59	552	553	1	131	133	2
9	HINGOLI	1005	1005	0	221	223	2	31	31	0
10	JALNA	1338	1409	71	308	309	1	180	185	5
11	LATUR	882	1014	132	244	244	0	57	57	0
12	NANDED	8572	8852	280	1279	1280	1	349	350	1
13	OSMANABAD	1046	1079	33	169	172	3	5	6	1
14	PARBHANI	1423	1423	0	176	176	0	24	24	0
15	AURANGABAD DIV	21724	22367	643	3455	3477	22	1346	1352	6
16	PALGHAR	925	926	1	531	531	0	821	818	-3
17	RAIGAD	505	518	13	112	112	0	35	34	-1
18	RATNAGIRI	275	294	19	14	14	0	49	49	0
19	SINDHUDURG	211	250	39	22	22	0	15	17	2
20	THANE	323	324	1	75	78	3	63	65	2
21	KONKAN DIV	2239	2312	73	754	757	3	983	983	0
22	BHANDARA	5420	5589	169	442	446	4	1511	1508	-3
23	CHANDRAPUR	3841	3901	60	473	476	3	858	873	15
24	GADCHIROLI	2234	2291	57	821	824	3	562	560	-2
25	GONDIA	7969	8140	171	825	848	23	246	248	2
26	NAGPUR	2714	2757	43	240	241	1	560	557	-3
27	WARDHA	939	948	9	108	108	0	363	362	-1
28	NAGPUR DIV	23117	23626	509	2909	2943	34	4100	4108	8
29	AHMEDNAGAR	7384	7618	234	904	914	10	580	571	-9
30	DHULE	5150	5153	3	1089	1106	17	867	858	-9
31	JALGAON	8105	8189	84	1017	1025	8	592	617	25
32	NANDURBAR	6268	6285	17	4247	4338	91	7621	7754	133
33	NASHIK	6841	6908	67	1065	1085	20	1520	1518	-2
34	NASHIK DIV	33748	34153	405	8322	8468	146	11180	11318	138
35	KOLHAPUR	2318	2372	54	146	148	2	27	27	0
36	PUNE	1937	1937	0	416	416	0	265	258	-7
37	SANGLI	1867	1950	83	335	337	2	110	108	-2
38	SATARA	973	973	0	113	114	1	113	113	0
39	SOLAPUR	5513	5856	343	559	565	6	330	323	-7
40	PUNE DIV	12608	13088	480	1569	1580	11	845	829	-16
Total		107443	109744	2301	20513	20747	234	24031	24143	112