

Cummulative PMAY-G Progress Report as on 14.02.2021

S.No	District	Target	Sanctions				1st Instalment Paid				Completion			
			13.02.2021	14.02.2021	Achievement	Remaining	13.02.2021	14.02.2021	Achievement	Remaining	13.02.2021	14.02.2021	Achievement	Remaining
1	PALGHAR	26179	25763	25763	0	416	25331	25331	0	848	21501	21504	3	4675
2	THANE	7201	6679	6679	0	522	6570	6570	0	631	5712	5712	0	1489
3	RATNAGIRI	7735	6638	6638	0	1097	5579	5579	0	2156	3906	3906	0	3829
4	SINDHUDURG	4760	3611	3618	7	1142	3512	3512	0	1248	2578	2578	0	2182
5	RAIGAD	9114	7661	7661	0	1453	7363	7363	0	1751	5988	5988	0	3126
	KONKAN DIV	54989	50352	50359	7	4630	48355	48355	0	6634	39685	39688	3	15301
6	AURANGABAD	22199	22064	22064	0	135	19777	19777	0	2422	11186	11186	0	11013
7	PARBHANI	7155	6725	6725	0	430	6315	6315	0	840	4002	4002	0	3153
8	OSMANABAD	6183	5293	5293	0	890	4997	4997	0	1186	3298	3299	1	2884
9	BEED	19724	18095	18102	7	1622	15936	15936	0	3788	9062	9063	1	10661
10	LATUR	10968	9231	9231	0	1737	8415	8415	0	2553	6474	6474	0	4494
11	HINGOLI	11262	9026	9026	0	2236	8450	8450	0	2812	6283	6289	6	4973
12	JALNA	13375	10913	10914	1	2461	9393	9393	0	3982	6112	6122	10	7253
13	NANDED	50337	44247	44247	0	6090	34813	34813	0	15524	18717	18721	4	31616
	AURANGABAD DIV	141203	125594	125602	8	15601	108096	108096	0	33107	65134	65156	22	76047
14	KOLHAPUR	15674	13070	13070	0	2604	12388	12388	0	3286	8078	8078	0	7596
15	SATARA	14041	11214	11214	0	2827	9209	9209	0	4832	6487	6487	0	7554
16	SANGLI	21258	15217	15225	8	6033	13048	13048	0	8210	8975	8975	0	12283
17	PUNE	21333	14518	14518	0	6815	12881	12881	0	8452	9027	9027	0	12306
18	SOLAPUR	47693	35793	35793	0	11900	30273	30273	0	17420	19218	19220	2	28473
	PUNE DIV	119999	89812	89820	8	30179	77799	77799	0	42200	51785	51787	2	68212
19	GADCHIROLI	23230	21592	21592	0	1638	19647	19647	0	3583	11665	11666	1	11564
20	CHANDRAPUR	31975	28032	28032	0	3943	26845	26845	0	5130	16109	16116	7	15859
21	WARDHA	17513	13089	13100	11	4413	12021	12021	0	5492	7848	7848	0	9665
22	GONDIA	92848	84673	84687	14	8161	72320	72320	0	20528	26689	26696	7	66152
23	NAGPUR	44891	33319	33361	42	11530	25371	25371	0	19520	15240	15244	4	29647
24	BHANDARA	62999	48562	48562	0	14437	38806	38806	0	24193	21416	21439	23	41560
	NAGPUR DIV	273456	229267	229334	67	44122	195010	195010	0	78446	98967	99009	42	174447
25	NASHIK	71753	68353	68353	0	3400	66613	66613	0	5140	50014	50023	9	21730
26	DHULE	50527	46384	46384	0	4143	44212	44212	0	6315	31717	31765	48	18762
27	NANDURBAR	106796	99127	99127	0	7669	94000	94000	0	12796	66025	66057	32	40739
28	AHMEDNAGAR	54385	41306	41306	0	13079	39743	39743	0	14642	22246	22261	15	32124
29	JALGAON	72740	52869	52981	112	19759	45127	45127	0	27613	29841	29876	35	42864
	NASHIK DIV	356201	308039	308151	112	48050	289695	289695	0	66506	199843	199982	139	156219
30	WASHIM	10887	8592	8592	0	2295	6904	6904	0	3983	5340	5344	4	5543
31	YAVATMAL	40683	38098	38101	3	2582	28792	28792	0	11891	20208	20218	10	20465
32	BULDHANA	29863	23058	23063	5	6800	20617	20617	0	9246	14702	14702	0	15161
33	AKOLA	46939	36941	36941	0	9998	31865	31865	0	15074	20380	20391	11	26548
34	AMRAVATI	92731	62252	62326	74	30405	54783	54783	0	37948	39121	39130	9	53601
	AMRAVATI DIV	221103	168941	169023	82	52080	142961	142961	0	78142	99751	99785	34	121318
	Total	1166951	972005	972289	284	194662	861916	861916	0	305035	555165	555407	242	611544

State Scheme Report Cumulative as on 14-02-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			13-02-2021	14-02-2021	Achievement	Remaining Sanction	13-02-2021	14-02-2021	Achievement	Yet to give 1st Inst	13-02-2021	14-02-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5861	5861	0	3	5652	5806	154	58	4662	4662	0	1202
2	THANE	3500	3490	3490	0	10	3394	3432	38	68	2790	2790	0	710
3	SINDHUDURG	1851	1834	1834	0	17	1762	1801	39	50	1479	1479	0	372
4	RAIGAD	3830	3811	3811	0	19	3622	3716	94	114	3067	3067	0	763
5	PALGHAR	6415	6266	6266	0	149	5735	5786	51	629	4087	4089	2	2326
6	KONKAN DIV	21460	21262	21262	0	198	20165	20541	376	919	16085	16087	2	5373
7	SATARA	9559	9527	9527	0	32	8644	9144	500	415	6829	6829	0	2730
8	KOLHAPUR	10919	10838	10838	0	81	10008	10380	372	539	7941	7941	0	2978
9	SOLAPUR	15433	15184	15184	0	249	13940	14419	479	1014	11201	11201	0	4232
10	PUNE	10457	9831	9831	0	626	8666	8684	18	1773	6475	6475	0	3982
11	SANGLI	7082	6367	6369	2	713	5742	5757	15	1325	4640	4640	0	2442
12	PUNE DIV	53450	51747	51749	2	1701	47000	48384	1384	5066	37086	37086	0	16364
13	WASHIM	7712	7698	7698	0	14	6183	6307	124	1405	4032	4034	2	3678
14	BULDHANA	12190	12046	12046	0	144	10534	11229	695	961	7803	7803	0	4387
15	YAVATMAL	19265	19053	19057	4	208	17274	17288	14	1977	10349	10372	23	8893
16	AMRAVATI	14486	13949	13949	0	537	12144	12356	212	2130	8406	8409	3	6077
17	AKOLA	14198	13397	13397	0	801	11345	11898	553	2300	6325	6330	5	7868
18	AMRAVATI DIV	67851	66143	66147	4	1704	57480	59078	1598	8773	36915	36948	33	30903
19	DHULE	12351	12188	12188	0	163	10996	11818	822	533	8405	8422	17	3929
20	NANDURBAR	10307	9874	9874	0	433	9503	9503	0	804	6416	6416	0	3891
21	NASHIK	19111	18523	18571	48	540	16420	17004	584	2107	9569	9572	3	9539
22	JALGAON	17383	16570	16570	0	813	13503	13505	2	3878	9358	9363	5	8020
23	AHMEDNAGAR	30450	28250	28250	0	2200	26690	26968	278	3482	16737	16738	1	13712
24	NASHIK DIV	89602	85405	85453	48	4149	77112	78798	1686	10804	50485	50511	26	39091
25	WARDHA	8310	8299	8298	-1	12	7885	7939	54	371	5141	5144	3	3166
26	NAGPUR	9482	9136	9136	0	346	8596	8655	59	827	6725	6725	0	2757
27	BHANDARA	15386	14424	14424	0	962	13235	13311	76	2075	7511	7515	4	7871
28	GADCHIROLI	11477	10464	10464	0	1013	9078	9410	332	2067	5753	5754	1	5723
29	GONDIA	13480	9396	9396	0	4084	8682	8850	168	4630	5388	5391	3	8089
30	CHANDRAPUR	24728	18164	18164	0	6564	16603	16774	171	7954	8571	8573	2	16155
31	NAGPUR DIV	82863	69883	69882	-1	12981	64079	64939	860	17924	39089	39102	13	43761
32	PARBHANI	14543	13984	13984	0	559	11880	12034	154	2509	9258	9258	0	5285
33	AURANGABAD	17770	16865	16865	0	905	10795	11111	316	6659	6351	6351	0	11419
34	HINGOLI	9745	8573	8573	0	1172	8196	8341	145	1404	6544	6544	0	3201
35	JALNA	7135	5136	5136	0	1999	5054	5056	2	2079	3409	3409	0	3726
36	BEED	13236	10215	10215	0	3021	8746	8750	4	4486	6833	6840	7	6396
37	OSMANABAD	15251	12038	12088	50	3163	6596	6632	36	8619	4790	4793	3	10458
38	LATUR	19992	16208	16208	0	3784	13932	14029	97	5963	10935	10936	1	9056
39	NANDED	17863	11524	11524	0	6339	9746	9755	9	8108	6232	6245	13	11618
40	AURANGABAD DIV	115535	94543	94593	50	20942	74945	75708	763	39827	54352	54376	24	61159
	Total	430761	388983	389086	103	41675	340781	347448	6667	83313	234012	234110	98	196651

Delayed Houses-I as on 14-02-2021

Sno	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		13-02-2021	14-02-2021	Achievement	13-02-2021	14-02-2021	Achievement	13-02-2021	14-02-2021	Achievement	13-02-2021	14-02-2021	Achievement
1	NASHIK	5682	5659	-23	4708	4691	-17	4483	4466	-17	3872	3856	-16
2	DHULE	5024	4980	-44	4787	4743	-44	3746	3715	-31	3166	3139	-27
3	JALGAON	5780	5756	-24	5453	5429	-24	5116	5092	-24	2438	2432	-6
4	AHMEDNAGAR	6269	6254	-15	5715	5700	-15	5518	5505	-13	2469	2466	-3
5	NANDURBAR	20865	20834	-31	15627	15600	-27	12853	12830	-23	5955	5947	-8
6	NASHIK DIV	43620	43483	-137	36290	36163	-127	31716	31608	-108	17900	17840	-60
7	WASHIM	1025	1021	-4	870	868	-2	854	852	-2	762	761	-1
8	BULDHANA	2475	2475	0	2238	2238	0	2025	2025	0	982	982	0
9	YAVATMAL	4437	4427	-10	4328	4318	-10	3915	3905	-10	2270	2263	-7
10	AKOLA	4866	4857	-9	4591	4582	-9	4133	4125	-8	2603	2599	-4
11	AMRAVATI	7967	7963	-4	7024	7022	-2	6391	6389	-2	2999	2999	0
12	AMRAVATI DIV	20770	20743	-27	19051	19028	-23	17318	17296	-22	9616	9604	-12
13	OSMANABAD	398	398	0	395	395	0	383	383	0	246	246	0
14	HINGOLI	655	653	-2	552	551	-1	411	411	0	177	177	0
15	PARBHANI	675	675	0	598	598	0	548	548	0	379	379	0
16	LATUR	718	718	0	648	648	0	609	609	0	388	388	0
17	JALNA	1252	1244	-8	1135	1127	-8	901	895	-6	480	479	-1
18	BEED	1893	1876	-17	1593	1578	-15	1336	1327	-9	664	663	-1
19	AURANGABAD	2312	2312	0	2098	2098	0	1979	1979	0	999	999	0
20	NANDED	6269	6265	-4	6022	6018	-4	5385	5381	-4	3770	3768	-2
21	AURANGABAD DIV	14172	14141	-31	13041	13013	-28	11552	11533	-19	7103	7099	-4
22	WARDHA	1218	1218	0	1149	1149	0	1073	1073	0	456	456	0
23	NAGPUR	2936	2932	-4	2378	2374	-4	1633	1631	-2	1070	1068	-2
24	CHANDRAPUR	3071	3068	-3	2792	2789	-3	2465	2463	-2	889	888	-1
25	BHANDARA	5481	5461	-20	3366	3355	-11	2459	2453	-6	757	757	0
26	GADCHIROLI	4077	4076	-1	3599	3598	-1	3224	3223	-1	1387	1387	0
27	GONDIA	9188	9181	-7	7408	7401	-7	3430	3425	-5	1056	1055	-1
28	NAGPUR DIV	25971	25936	-35	20692	20666	-26	14284	14268	-16	5615	5611	-4
29	SINDHURG	144	144	0	105	105	0	97	97	0	23	23	0
30	RATNAGIRI	169	169	0	162	162	0	139	139	0	40	40	0
31	THANE	404	404	0	347	347	0	336	336	0	141	141	0
32	RAIGAD	445	445	0	440	440	0	415	415	0	160	160	0
33	PALGHAR	3072	3069	-3	2883	2880	-3	1790	1787	-3	478	478	0
34	KONKAN DIV	4234	4231	-3	3937	3934	-3	2777	2774	-3	842	842	0
35	KOLHAPUR	1031	1031	0	674	674	0	649	649	0	415	415	0
36	SATARA	839	839	0	765	765	0	723	723	0	376	376	0
37	SANGLI	1942	1942	0	1834	1834	0	1662	1662	0	1186	1186	0
38	PUNE	1934	1934	0	1848	1848	0	1642	1642	0	716	716	0
39	SOLAPUR	2941	2939	-2	2870	2868	-2	2802	2800	-2	1755	1754	-1
40	PUNE DIV	8687	8685	-2	7991	7989	-2	7478	7476	-2	4448	4447	-1
	Total	117454	117219	-235	101002	100793	-209	85125	84955	-170	45524	45443	-81

Delayed Houses -II as on 14-02-2021										
Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		13-02-2021	14-02-2021	Achievement	13-02-2021	14-02-2021	Achievement	13-02-2021	14-02-2021	Achievement
1	AKOLA	2597	2597	0	826	826	0	1471	1463	-8
2	AMRAVATI	3921	3921	0	1191	1191	0	2467	2466	-1
3	BULDHANA	1402	1402	0	568	568	0	608	608	0
4	WASHIM	615	615	0	301	301	0	108	107	-1
5	YAVATMAL	2484	2484	0	879	879	0	1289	1280	-9
	AMRAVATI DIV	11019	11019	0	3765	3765	0	5943	5924	-19
6	AURANGABAD	1522	1522	0	506	506	0	538	538	0
7	BEED	1486	1486	0	622	622	0	161	157	-4
8	HINGOLI	612	612	0	244	244	0	38	38	0
9	JALNA	796	796	0	333	333	0	233	228	-5
10	LATUR	554	554	0	273	273	0	42	42	0
11	NANDED	5526	5526	0	1425	1425	0	403	401	-2
12	OSMANABAD	398	398	0	183	183	0	4	4	0
13	PARBHANI	645	645	0	199	199	0	19	19	0
	AURANGABAD DIV	11539	11539	0	3785	3785	0	1438	1427	-11
14	PALGHAR	1085	1085	0	742	742	0	1019	1016	-3
15	RAIGAD	342	342	0	122	122	0	42	42	0
16	RATNAGIRI	81	81	0	16	16	0	71	71	0
17	SINHDURG	118	118	0	21	21	0	21	21	0
18	THANE	267	267	0	93	93	0	79	79	0
	KONKAN DIV	1893	1893	0	994	994	0	1232	1229	-3
19	BHANDARA	3055	3055	0	449	449	0	1320	1312	-8
20	CHANDRAPUR	1615	1615	0	573	573	0	943	942	-1
21	GADCHIROLI	1833	1833	0	1077	1077	0	749	748	-1
22	GONDIA	4875	4875	0	876	876	0	2629	2625	-4
23	NAGPUR	1893	1893	0	256	256	0	528	526	-2
24	WARDHA	672	672	0	131	131	0	402	402	0
	NAGPUR DIV	13943	13943	0	3362	3362	0	6571	6555	-16
25	AHMEDNAGAR	3772	3772	0	1239	1239	0	1442	1429	-13
26	DHULE	2327	2327	0	1290	1290	0	1255	1226	-29
27	JALGAON	4768	4768	0	1085	1085	0	516	507	-9
28	NANDURBAR	4918	4918	0	4601	4601	0	8150	8125	-25
29	NASHIK	2816	2816	0	1300	1300	0	1985	1975	-10
	NASHIK DIV	18601	18601	0	9515	9515	0	13348	13262	-86
30	KOLHAPUR	942	942	0	202	202	0	33	33	0
31	PUNE	1264	1264	0	417	417	0	425	425	0
32	SANGLI	1701	1701	0	317	317	0	93	93	0
33	SATARA	510	510	0	124	124	0	218	218	0
34	SOLAPUR	1926	1926	0	695	695	0	513	513	0
	PUNE DIV	6343	6343	0	1755	1755	0	1282	1282	0
	Total	63338	63338	0	23176	23176	0	29814	29679	-135

