

Cummulative PMAY-G Progress Report as on 15.02.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			14.02.2021	15.02.2021	Achievement	Remaining	14.02.2021	15.02.2021	Achievement	Remaining	14.02.2021	15.02.2021	Achievement	Remaining
1	PALGHAR	26179	25763	25763	0	416	25331	25331	0	848	21504	21504	0	4675
2	THANE	7201	6679	6679	0	522	6570	6570	0	631	5712	5724	12	1477
3	RATNAGIRI	7735	6638	6638	0	1097	5579	5579	0	2156	3906	3910	4	3825
4	SINDHUDURG	4760	3618	3618	0	1142	3512	3512	0	1248	2578	2578	0	2182
5	RAIGAD	9114	7661	7661	0	1453	7363	7363	0	1751	5988	5988	0	3126
	KONKAN DIV	54989	50359	50359	0	4630	48355	48355	0	6634	39688	39704	16	15285
6	AURANGABAD	22199	22064	22064	0	135	19777	19777	0	2422	11186	11189	3	11010
7	PARBHANI	7155	6725	6725	0	430	6315	6315	0	840	4002	4003	1	3152
8	OSMANABAD	6183	5293	5293	0	890	4997	4997	0	1186	3299	3302	3	2881
9	BEED	19724	18102	18104	2	1620	15936	15936	0	3788	9063	9114	51	10610
10	LATUR	10968	9231	9231	0	1737	8415	8415	0	2553	6474	6474	0	4494
11	HINGOLI	11262	9026	9026	0	2236	8450	8450	0	2812	6289	6306	17	4956
12	JALNA	13375	10914	10920	6	2455	9393	9393	0	3982	6122	6122	0	7253
13	NANDED	50337	44247	44247	0	6090	34813	34813	0	15524	18721	18738	17	31599
	AURANGABAD DIV	141203	125602	125610	8	15593	108096	108096	0	33107	65156	65248	92	75955
14	KOLHAPUR	15674	13070	13070	0	2604	12388	12388	0	3286	8078	8080	2	7594
15	SATARA	14041	11214	11214	0	2827	9209	9209	0	4832	6487	6487	0	7554
16	SANGLI	21258	15225	15225	0	6033	13048	13048	0	8210	8975	8997	22	12261
17	PUNE	21333	14518	14518	0	6815	12881	12881	0	8452	9027	9027	0	12306
18	SOLAPUR	47693	35793	35793	0	11900	30273	30273	0	17420	19220	19222	2	28471
	PUNE DIV	119999	89820	89820	0	30179	77799	77799	0	42200	51787	51813	26	68186
19	GADCHIROLI	23230	21592	21592	0	1638	19647	19647	0	3583	11666	11679	13	11551
20	CHANDRAPUR	31975	28032	28032	0	3943	26845	26845	0	5130	16116	16116	0	15859
21	WARDHA	17513	13100	12948	-152	4565	12021	12021	0	5492	7848	7849	1	9664
22	GONDIA	92848	84687	84696	9	8152	72320	72320	0	20528	26696	26696	0	66152
23	NAGPUR	44891	33361	33361	0	11530	25371	25371	0	19520	15244	15259	15	29632
24	BHANDARA	62999	48562	48562	0	14437	38806	38806	0	24193	21439	21443	4	41556
	NAGPUR DIV	273456	229334	229191	-143	44265	195010	195010	0	78446	99009	99042	33	174414
25	NASHIK	71753	68353	68353	0	3400	66613	66613	0	5140	50023	50057	34	21696
26	DHULE	50527	46384	46384	0	4143	44212	44212	0	6315	31765	31765	0	18762
27	NANDURBAR	106796	99127	99127	0	7669	94000	94000	0	12796	66057	66184	127	40612
28	AHMEDNAGAR	54385	41306	41310	4	13075	39743	39743	0	14642	22261	22265	4	32120
29	JALGAON	72740	52981	52979	-2	19761	45127	45127	0	27613	29876	29905	29	42835
	NASHIK DIV	356201	308151	308153	2	48048	289695	289695	0	66506	199982	200176	194	156025
30	WASHIM	10887	8592	8592	0	2295	6904	6904	0	3983	5344	5344	0	5543
31	YAVATMAL	40683	38101	38101	0	2582	28792	28792	0	11891	20218	20218	0	20465
32	BULDHANA	29863	23063	23063	0	6800	20617	20617	0	9246	14702	14702	0	15161
33	AKOLA	46939	36941	36941	0	9998	31865	31865	0	15074	20391	20393	2	26546
34	AMRAVATI	92731	62326	62353	27	30378	54783	54783	0	37948	39130	39139	9	53592
	AMRAVATI DIV	221103	169023	169050	27	52053	142961	142961	0	78142	99785	99796	11	121307
	Total	1166951	972289	972183	37	194768	861916	861916	0	305035	555407	555779	372	611172

State Scheme Report Cumulative as on 15-02-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			14-02-2021	15-02-2021	Achievement	Remaining Sanction	14-02-2021	15-02-2021	Achievement	Yet to give 1st Inst	14-02-2021	15-02-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5861	5861	0	3	5806	5806	0	58	4662	4662	0	1202
2	THANE	3500	3490	3490	0	10	3432	3432	0	68	2790	2794	4	706
3	SINDHUDURG	1851	1834	1834	0	17	1801	1801	0	50	1479	1479	0	372
4	RAIGAD	3830	3811	3811	0	19	3716	3716	0	114	3067	3067	0	763
5	PALGHAR	6415	6266	6266	0	149	5786	5786	0	629	4089	4089	0	2326
6	KONKAN DIV	21460	21262	21262	0	198	20541	20541	0	919	16087	16091	4	5369
7	WASHIM	7712	7698	7698	0	14	6307	6307	0	1405	4034	4034	0	3678
8	BULDHANA	12190	12046	12046	0	144	11229	11229	0	961	7803	7803	0	4387
9	YAVATMAL	19265	19057	19060	3	205	17288	17288	0	1977	10372	10373	1	8892
10	AMRAVATI	14486	13949	13949	0	537	12356	12356	0	2130	8409	8410	1	6076
11	AKOLA	14198	13397	13397	0	801	11898	11898	0	2300	6330	6333	3	7865
12	AMRAVATI DIV	67851	66147	66150	3	1701	59078	59078	0	8773	36948	36953	5	30898
13	SATARA	9559	9527	9527	0	32	9144	9144	0	415	6829	6829	0	2730
14	KOLHAPUR	10919	10838	10838	0	81	10380	10380	0	539	7941	7941	0	2978
15	SOLAPUR	15433	15184	15184	0	249	14419	14419	0	1014	11201	11201	0	4232
16	PUNE	10457	9831	9831	0	626	8684	8684	0	1773	6475	6475	0	3982
17	SANGLI	7082	6369	6369	0	713	5757	5757	0	1325	4640	4641	1	2441
18	PUNE DIV	53450	51749	51749	0	1701	48384	48384	0	5066	37086	37087	1	16363
19	DHULE	12351	12188	12188	0	163	11818	11818	0	533	8422	8422	0	3929
20	NANDURBAR	10307	9874	9874	0	433	9503	9503	0	804	6416	6416	0	3891
21	NASHIK	19111	18571	18571	0	540	17004	17004	0	2107	9572	9574	2	9537
22	JALGAON	17383	16570	16570	0	813	13505	13505	0	3878	9363	9371	8	8012
23	AHMEDNAGAR	30450	28250	28250	0	2200	26968	26968	0	3482	16738	16739	1	13711
24	NASHIK DIV	89602	85453	85453	0	4149	78798	78798	0	10804	50511	50522	11	39080
25	WARDHA	8310	8298	8288	-10	22	7939	7939	0	371	5144	5144	0	3166
26	NAGPUR	9482	9136	9136	0	346	8655	8655	0	827	6725	6725	0	2757
27	BHANDARA	15386	14424	14424	0	962	13311	13311	0	2075	7515	7515	0	7871
28	GADCHIROLI	11477	10464	10464	0	1013	9410	9410	0	2067	5754	5771	17	5706
29	GONDIA	13480	9396	9396	0	4084	8850	8850	0	4630	5391	5391	0	8089
30	CHANDRAPUR	24728	18164	18164	0	6664	16774	16774	0	7954	8573	8574	1	16154
31	NAGPUR DIV	82863	69882	69872	-10	12991	64939	64939	0	17924	39102	39120	18	43743
32	PARBHANI	14543	13984	13984	0	559	12034	12034	0	2509	9258	9264	6	5279
33	AURANGABAD	17770	16865	16865	0	905	11111	11111	0	6659	6351	6356	5	11414
34	HINGOLI	9745	8573	8573	0	1172	8341	8341	0	1404	6544	6548	4	3197
35	JALNA	7135	5136	5136	0	1999	5056	5056	0	2079	3409	3415	6	3720
36	BEED	13236	10215	10215	0	3021	8750	8750	0	4486	6840	6850	10	6386
37	OSMANABAD	15251	12088	12107	19	3144	6632	6632	0	8619	4793	4793	0	10458
38	LATUR	19992	16208	16208	0	3784	14029	14029	0	5963	10936	10936	0	9056
39	NANDED	17863	11524	11524	0	6339	9755	9755	0	8108	6245	6248	3	11615
40	AURANGABAD DIV	115535	94593	94612	19	20923	75708	75708	0	39827	54376	54410	34	61125
	Total	430761	389086	389098	22	41663	347448	347448	0	83313	234110	234183	73	196578

Delayed Houses-I as on 15-02-2021

Sno	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		14-02-2021	15-02-2021	Achievement	14-02-2021	15-02-2021	Achievement	14-02-2021	15-02-2021	Achievement	14-02-2021	15-02-2021	Achievement
1	NANDURBAR	20834	20712	-122	15600	15481	-119	12830	12724	-106	5947	5929	-18
2	JALGAON	5756	5729	-27	5429	5403	-26	5092	5077	-15	2432	2425	-7
3	NASHIK	5659	5648	-11	4691	4681	-10	4466	4456	-10	3856	3846	-10
4	AHMEDNAGAR	6254	6250	-4	5700	5696	-4	5505	5501	-4	2466	2466	0
5	DHULE	4980	4980	0	4743	4743	0	3715	3715	0	3139	3139	0
6	NASHIK DIV	43483	43319	-164	36163	36004	-159	31608	31473	-135	17840	17805	-35
7	HINGOLI	653	642	-11	551	542	-9	411	403	-8	177	175	-2
8	BEED	1876	1868	-8	1578	1571	-7	1327	1321	-6	663	662	-1
9	NANDED	6265	6259	-6	6018	6012	-6	5381	5375	-6	3768	3765	-3
10	AURANGABAD	2312	2309	-3	2098	2097	-1	1979	1978	-1	999	999	0
11	PARBHANI	675	674	-1	598	597	-1	548	547	-1	379	378	-1
12	JALNA	1244	1244	0	1127	1127	0	895	895	0	479	479	0
13	LATUR	718	718	0	648	648	0	609	609	0	388	388	0
14	OSMANABAD	398	398	0	395	395	0	383	383	0	246	246	0
15	AURANGABAD DIV	14141	14112	-29	13013	12989	-24	11533	11511	-22	7099	7092	-7
16	GADCHIROLI	4076	4060	-16	3598	3583	-15	3223	3208	-15	1387	1383	-4
17	NAGPUR	2932	2917	-15	2374	2365	-9	1631	1628	-3	1068	1067	-1
18	BHANDARA	5461	5459	-2	3355	3353	-2	2453	2451	-2	757	757	0
19	WARDHA	1218	1217	-1	1149	1148	-1	1073	1072	-1	456	456	0
20	CHANDRAPUR	3068	3068	0	2789	2789	0	2463	2463	0	888	888	0
21	GONDIA	9181	9181	0	7401	7401	0	3425	3425	0	1055	1055	0
22	NAGPUR DIV	25936	25902	-34	20666	20639	-27	14268	14247	-21	5611	5606	-5
23	THANE	404	392	-12	347	335	-12	336	324	-12	141	140	-1
24	RATNAGIRI	169	168	-1	162	161	-1	139	138	-1	40	40	0
25	PALGHAR	3069	3069	0	2880	2880	0	1787	1787	0	478	478	0
26	RAIGAD	445	445	0	440	440	0	415	415	0	160	160	0
27	SINDHUDURG	144	144	0	105	105	0	97	97	0	23	23	0
28	KONKAN DIV	4231	4218	-13	3934	3921	-13	2774	2761	-13	842	841	-1
29	SOLAPUR	2939	2932	-7	2868	2862	-6	2800	2794	-6	1754	1753	-1
30	SANGLI	1942	1930	-12	1834	1823	-11	1662	1659	-3	1186	1185	-1
31	KOLHAPUR	1031	1029	-2	674	673	-1	649	648	-1	415	414	-1
32	PUNE	1934	1934	0	1848	1848	0	1642	1642	0	716	716	0
33	SATARA	839	839	0	765	765	0	723	723	0	376	376	0
34	PUNE DIV	8685	8664	-21	7989	7971	-18	7476	7466	-10	4447	4444	-3
35	AMRAVATI	7963	7956	-7	7022	7016	-6	6389	6384	-5	2999	2995	-4
36	AKOLA	4857	4856	-1	4582	4581	-1	4125	4125	0	2599	2599	0
37	BULDHANA	2475	2475	0	2238	2238	0	2025	2025	0	982	982	0
38	WASHIM	1021	1021	0	868	868	0	852	852	0	761	761	0
39	YAVATMAL	4427	4427	0	4318	4318	0	3905	3905	0	2263	2263	0
40	AMRAVATI DIV	20743	20735	-8	19028	19021	-7	17296	17291	-5	9604	9600	-4
	Total	117219	116950	-269	100793	100545	-248	84955	84749	-206	45443	45388	-55

Delayed Houses -II as on 15-02-2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		14-02-2021	15-02-2021	Achievement	14-02-2021	15-02-2021	Achievement	14-02-2021	15-02-2021	Achievement
1	AKOLA	2597	2597	0	826	826	0	1463	1463	0
2	AMRAVATI	3921	3921	0	1191	1191	0	2466	2461	-5
3	BULDHANA	1402	1402	0	568	568	0	608	608	0
4	WASHIM	615	615	0	301	301	0	107	107	0
5	YAVATMAL	2484	2484	0	879	879	0	1280	1280	0
	AMRAVATI DIV	11019	11019	0	3765	3765	0	5924	5919	-5
6	AURANGABAD	1522	1522	0	506	506	0	538	535	-3
7	BEED	1486	1486	0	622	622	0	157	151	-6
8	HINGOLI	612	612	0	244	244	0	38	37	-1
9	JALNA	796	796	0	333	333	0	228	228	0
10	LATUR	554	554	0	273	273	0	42	42	0
11	NANDED	5526	5526	0	1425	1425	0	401	400	-1
12	OSMANABAD	398	398	0	183	183	0	4	4	0
13	PARBHANI	645	645	0	199	199	0	19	19	0
	AURANGABAD DIV	11539	11539	0	3785	3785	0	1427	1416	-11
14	PALGHAR	1085	1085	0	742	742	0	1016	1016	0
15	RAIGAD	342	342	0	122	122	0	42	42	0
16	RATNAGIRI	81	81	0	16	16	0	71	70	-1
17	SINDHUDURG	118	118	0	21	21	0	21	21	0
18	THANE	267	267	0	93	93	0	79	71	-8
	KONKAN DIV	1893	1893	0	994	994	0	1229	1220	-9
19	BHANDARA	3055	3055	0	449	449	0	1312	1310	-2
20	CHANDRAPUR	1615	1615	0	573	573	0	942	942	0
21	GADCHIROLI	1833	1833	0	1077	1077	0	748	739	-9
22	GONDIA	4875	4875	0	876	876	0	2625	2625	0
23	NAGPUR	1893	1893	0	256	256	0	526	525	-1
24	WARDHA	672	672	0	131	131	0	402	401	-1
	NAGPUR DIV	13943	13943	0	3362	3362	0	6555	6542	-13
25	AHMEDNAGAR	3772	3772	0	1239	1239	0	1429	1427	-2
26	DHULE	2327	2327	0	1290	1290	0	1226	1226	0
27	JALGAON	4768	4768	0	1085	1085	0	507	499	-8
28	NANDURBAR	4918	4918	0	4601	4601	0	8125	8030	-95
29	NASHIK	2816	2816	0	1300	1300	0	1975	1970	-5
	NASHIK DIV	18601	18601	0	9515	9515	0	13262	13152	-110
30	KOLHAPUR	942	942	0	202	202	0	33	33	0
31	PUNE	1264	1264	0	417	417	0	425	425	0
32	SANGLI	1701	1701	0	317	317	0	93	93	0
33	SATARA	510	510	0	124	124	0	218	218	0
34	SOLAPUR	1926	1926	0	695	695	0	513	508	-5
	PUNE DIV	6343	6343	0	1755	1755	0	1282	1277	-5
	Total	63338	63338	0	23176	23176	0	29679	29526	-153