

Cummulative PMAY-G Progress Report as on 16.04.2021

S.No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			15.04.2021	16.04.2021	Achievement	Remaining	15.04.2021	16.04.2021	Achievement	Remaining	15.04.2021	16.04.2021	Achievement	Remaining
1	PALGHAR	25719	25686	25686	0	33	25479	25479	0	240	22046	22076	30	3643
2	THANE	6861	6705	6705	0	156	6669	6671	2	190	5832	5832	0	1029
3	RAIGAD	7986	7777	7777	0	209	7706	7710	4	276	6269	6275	6	1711
4	RATNAGIRI	6446	6225	6160	-65	286	5860	5861	1	585	4054	4101	47	2345
5	SINHUURG	3994	3654	3654	0	340	3621	3627	6	367	2708	2709	1	1285
	KONKAN DIV	51006	50047	49982	-65	1024	49335	49348	13	1658	40909	40993	84	10013
6	AURANGABAD	22158	22120	22123	3	35	20593	20622	29	1536	11765	11784	19	10374
7	PARBHANI	7171	6732	6732	0	439	6533	6533	0	638	4180	4199	19	2972
8	OSMANABAD	6118	5308	5308	0	810	5216	5221	5	897	3495	3506	11	2612
9	BEEED	19708	18155	18165	10	1543	17000	17002	2	2706	9716	9722	6	9986
10	LATUR	10968	9247	9248	1	1720	8865	8873	8	2095	6523	6528	5	4440
11	HINGOLI	11060	9321	9321	0	1739	9133	9149	16	1911	6763	6778	15	4282
12	JALNA	13340	11330	11330	0	2010	10611	10627	16	2713	6387	6399	12	6941
13	NANDED	50040	44933	44933	0	5107	41126	41188	62	8852	20069	20087	18	29953
	AURANGABAD DIV	140563	127146	127160	14	13403	119077	119215	138	21348	68898	69003	105	71560
14	KOLHAPUR	14713	13066	13066	0	1647	12733	12736	3	1977	8642	8701	59	6012
15	SATARA	13563	11192	11193	1	2370	9733	9737	4	3826	7082	7127	45	6436
16	SANGLI	18808	15689	15689	0	3119	14775	14777	2	4031	9184	9184	0	9624
17	PUNE	19633	15079	15098	19	4535	13831	13868	37	5765	9612	9625	13	10008
18	SOLAPUR	45218	36493	36516	23	8702	33892	33947	55	11271	20022	20063	41	25155
	PUNE DIV	111935	91519	91562	43	20373	84964	85065	101	26870	54542	54700	158	57235
19	GONDIA	82876	82461	82489	28	387	80627	80718	91	2158	63311	63428	117	19448
20	GADCHIROLI	23054	21736	21737	1	1317	21169	21183	14	1871	12964	13024	60	10030
21	WARDHA	16525	12989	12994	5	3531	12824	12838	14	3687	8195	8244	49	8281
22	CHANDRAPUR	32154	28321	28321	0	3833	27512	27540	28	4614	17010	17081	71	15073
23	BHANDARA	56657	51109	51109	0	5548	48033	48330	297	8327	22414	22440	26	34217
24	NAGPUR	40262	32850	32861	11	7401	28125	28223	98	12039	16733	16812	79	23450
	NAGPUR DIV	251528	229466	229511	45	22017	218290	218832	542	32696	140627	141029	402	110499
25	DHULE	46965	46377	46377	0	588	46124	46143	19	822	33747	33868	121	13097
26	NASHIK	70535	68428	68429	1	2106	67734	67742	8	2793	51591	51725	134	18810
27	NANDURBAR	105751	99502	99502	0	6249	95466	95470	4	10281	68952	68954	2	36797
28	AHMEDNAGAR	48624	41700	41705	5	6919	41126	41159	33	7465	26033	26132	99	22492
29	JALGAON	69194	54048	54049	1	15145	50412	50477	65	18717	30545	30883	338	38311
	NASHIK DIV	341069	310055	310062	7	31007	300862	300991	129	40078	210868	211562	694	129507
30	WASHIM	10807	8768	8769	1	2038	8156	8175	19	2632	5420	5423	3	5384
31	YAVATMAL	40606	38316	38316	0	2290	33081	33146	65	7460	20829	20854	25	19752
32	BULDHANA	28676	23660	23668	8	5008	22779	22856	77	5820	14982	14994	12	13682
33	AKOLA	44747	37943	37958	15	6789	36364	36472	108	8275	21519	21633	114	23114
34	AMRAVATI	92496	66496	66637	141	25859	61743	61985	242	30511	40922	41059	137	51437
	AMRAVATI DIV	217332	175183	175348	165	41984	162123	162634	511	54698	103672	103963	291	113369
	Total	1113433	983416	983625	209	129808	934651	936085	1434	177348	619516	621250	1734	492183

State Scheme Report Cumulative as on 16-04-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			15-04-2021	16-04-2021	Achievement	Remaining Sanction	15-04-2021	16-04-2021	Achievement	Yet to give 1st Inst	15-04-2021	16-04-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5839	5839	0	25	4779	4782	3	1082
2	SINDHUDURG	1851	1845	1845	0	6	1824	1824	0	27	1526	1526	0	325
3	THANE	3500	3490	3490	0	10	3480	3480	0	20	2883	2884	1	616
4	RAIGAD	3830	3815	3815	0	15	3760	3759	-1	71	3132	3132	0	698
5	PALGHAR	6415	6343	6343	0	72	6136	6136	0	279	4390	4393	3	2022
6	KONKAN DIV	21460	21356	21356	0	104	21039	21038	-1	422	16710	16717	7	4743
7	SATARA	9559	9544	9544	0	15	9366	9366	0	193	7044	7080	36	2479
8	KOLHAPUR	10919	10843	10843	0	76	10654	10654	0	265	8167	8193	26	2726
9	SOLAPUR	15433	15246	15246	0	187	14742	14742	0	691	11413	11433	20	4000
10	SANGLI	7082	6811	6811	0	271	6266	6266	0	816	4685	4692	7	2390
11	PUNE	10457	9963	9963	0	494	9415	9415	0	1042	6948	6969	21	3488
12	PUNE DIV	53450	52407	52407	0	1043	50443	50443	0	3007	38257	38367	110	15083
13	WASHIM	7712	7698	7698	0	14	7047	7047	0	665	4194	4194	0	3518
14	BULDHANA	12190	12125	12125	0	65	11785	11785	0	405	7945	7945	0	4245
15	YAVATMAL	19265	19081	19081	0	184	18283	18283	0	982	11005	11005	0	8260
16	AMRAVATI	14486	14183	14183	0	303	13466	13466	0	1020	8735	8735	0	5751
17	AKOLA	14198	13609	13609	0	589	13037	13037	0	1161	6814	6814	0	7384
18	AMRAVATI DIV	67851	66696	66696	0	1155	63618	63618	0	4233	38693	38693	0	29158
19	AHMEDNAGAR	28571	28527	28527	0	44	28003	28003	0	568	18963	19037	74	9534
20	DHULE	12351	12231	12231	0	120	12103	12103	0	248	8987	9014	27	3337
21	NASHIK	19111	18737	18739	2	372	18387	18387	0	724	10122	10143	21	8968
22	NANDURBAR	10307	9878	9878	0	429	9753	9753	0	554	6692	6692	0	3615
23	JALGAON	17383	16783	16797	14	586	15499	15499	0	1884	9765	9795	30	7588
24	NASHIK DIV	87723	86156	86172	16	1551	83745	83745	0	3978	54529	54681	152	33042
25	WARDHA	8310	8309	8309	0	1	8180	8180	0	130	5496	5496	0	2814
26	NAGPUR	9482	9136	9136	0	346	8880	8880	0	602	6942	6942	0	2540
27	BHANDARA	15386	14742	14742	0	644	13914	13914	0	1472	7930	7930	0	7456
28	GADCHIROLI	11477	10701	10701	0	776	10379	10379	0	1098	6268	6268	0	5209
29	GONDIA	13480	9568	9568	0	3912	9127	9127	0	4353	7173	7173	0	6307
30	CHANDRAPUR	24728	20337	20337	0	4391	19487	19487	0	5241	9387	9387	0	15341
31	NAGPUR DIV	82863	72793	72793	0	10070	69967	69967	0	12896	43196	43196	0	39667
32	OSMANABAD	15251	14925	14925	0	326	11388	11388	0	3863	4964	4964	0	10287
33	PARBHANI	14543	14215	14215	0	328	13642	13642	0	901	9437	9437	0	5106
34	AURANGABAD	17770	17289	17323	34	447	15590	15590	0	2180	6666	6680	14	11090
35	HINGOLI	9745	8731	8731	0	1014	8663	8663	0	1082	6804	6804	0	2941
36	JALNA	9508	7722	7726	4	1782	5706	5706	0	3802	3600	3603	3	5905
37	LATUR	19992	16243	16243	0	3749	15115	15115	0	4877	11217	11217	0	8775
38	BEED	16424	12662	12662	0	3762	11021	11021	0	5403	7047	7047	0	9377
39	NANDED	17863	14101	14101	0	3762	11726	11726	0	6137	6620	6620	0	11243
40	AURANGABAD DIV	121096	105888	105926	38	15170	92851	92851	0	28245	56355	56372	17	64724
Total		434443	405296	405350	54	29093	381663	381662	-1	52781	247740	248026	286	186417

Delayed Houses-I as on 16-04-2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		15-04-2021	16-04-2021	Achievement	15-04-2021	16-04-2021	Achievement	15-04-2021	16-04-2021	Achievement	15-04-2021	16-04-2021	Achievement
1	AKOLA	4588	4588	0	4193	4193	0	4031	4031	0	3486	3486	0
2	AMRAVATI	7490	7490	0	6907	6907	0	6434	6434	0	5081	5081	0
3	BULDHANA	2401	2401	0	2203	2203	0	2068	2068	0	1726	1726	0
4	WASHIM	967	967	0	914	914	0	817	817	0	796	796	0
5	YAVATMAL	4330	4330	0	4063	4063	0	3989	3989	0	3244	3244	0
6	AMRAVATI DIV	19776	19776	0	18280	18280	0	17339	17339	0	14333	14333	0
7	AURANGABAD	2477	2477	0	1996	1996	0	1952	1952	0	1742	1742	0
8	BEED	1824	1824	0	1538	1538	0	1425	1425	0	1019	1019	0
9	HINGOLI	588	588	0	471	471	0	441	441	0	252	252	0
10	JALNA	1145	1145	0	1072	1072	0	974	974	0	633	633	0
11	LATUR	710	710	0	683	683	0	623	623	0	565	565	0
12	NANDED	6045	6045	0	5619	5619	0	5414	5414	0	4475	4475	0
13	OSMANABAD	375	375	0	374	374	0	371	371	0	343	343	0
14	PARBHANI	666	666	0	574	574	0	552	552	0	481	481	0
15	AURANGABAD DIV	13830	13830	0	12327	12327	0	11752	11752	0	9510	9510	0
16	PALGHAR	2640	2640	0	2593	2593	0	2416	2416	0	611	611	0
17	RAIGAD	345	345	0	342	342	0	338	338	0	260	260	0
18	RATNAGIRI	120	120	0	110	110	0	110	110	0	92	92	0
19	SINDHURG	142	142	0	104	104	0	79	79	0	71	71	0
20	THANE	319	319	0	295	295	0	278	278	0	264	264	0
21	KONKAN DIV	3566	3566	0	3444	3444	0	3221	3221	0	1298	1298	0
22	BHANDARA	5479	5479	0	3623	3623	0	2851	2851	0	1529	1529	0
23	CHANDRAPUR	2863	2863	0	2702	2702	0	2470	2470	0	1987	1987	0
24	GADCHIROLI	3333	3333	0	3212	3212	0	2859	2859	0	1754	1754	0
25	GONDIA	2640	2640	0	2283	2283	0	1933	1933	0	784	784	0
26	NAGPUR	2710	2710	0	2248	2248	0	1938	1938	0	1143	1143	0
27	WARDHA	1160	1160	0	1068	1068	0	1022	1022	0	839	839	0
28	NAGPUR DIV	18185	18185	0	15136	15136	0	13073	13073	0	8036	8036	0
29	AHMEDNAGAR	4662	4662	0	4194	4194	0	4101	4101	0	3466	3466	0
30	DHULE	3971	3971	0	3864	3864	0	3752	3752	0	2884	2884	0
31	JALGAON	5846	5846	0	5294	5294	0	5115	5115	0	4532	4532	0
32	NANDURBAR	18855	18855	0	17564	17564	0	12620	12620	0	10485	10485	0
33	NASHIK	5651	5651	0	3911	3911	0	3746	3746	0	3380	3380	0
34		38985	38985	0	34827	34827	0	29334	29334	0	24747	24747	0
35	KOLHAPUR	849	849	0	596	596	0	522	522	0	485	485	0
36	PUNE	1684	1684	0	1506	1506	0	1481	1481	0	1220	1220	0
37	SANGLI	1888	1888	0	1792	1792	0	1727	1727	0	1546	1546	0
38	SATARA	676	676	0	628	628	0	604	604	0	535	535	0
39	SOLAPUR	2552	2552	0	2489	2489	0	2461	2461	0	2278	2278	0
40	PUNE DIV	7649	7649	0	7011	7011	0	6795	6795	0	6064	6064	0
	Total	101991	101991	0	91025	91025	0	81514	81514	0	63988	63988	0

Delayed Houses -II as on 16.04.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		15.04.2021	16.04.2021	Achievement	15.04.2021	16.04.2021	Achievement	15.04.2021	16.04.2021	Achievement
1	AKOLA	4027	4027	0	751	751	0	1295	1295	0
2	AMRAVATI	4708	4708	0	1130	1130	0	2371	2371	0
3	BULDHANA	1782	1782	0	511	511	0	629	629	0
4	WASHIM	619	619	0	285	285	0	116	116	0
5	YAVATMAL	3189	3189	0	850	850	0	1150	1150	0
6	AMRAVATI DIV	14325	14325	0	3527	3527	0	5561	5561	0
7	AURANGABAD	3888	3888	0	526	526	0	573	573	0
8	BEED	3845	3845	0	561	561	0	134	134	0
9	HINGOLI	1005	1005	0	225	225	0	32	32	0
10	JALNA	1433	1433	0	309	309	0	185	185	0
11	LATUR	1014	1014	0	244	244	0	57	57	0
12	NANDED	8945	8945	0	1283	1283	0	351	351	0
13	OSMANABAD	1079	1079	0	172	172	0	6	6	0
14	PARBHANI	1423	1423	0	176	176	0	24	24	0
15	AURANGABAD DIV	22632	22632	0	3496	3496	0	1362	1362	0
16	PALGHAR	927	927	0	532	532	0	820	820	0
17	RAIGAD	523	523	0	112	112	0	34	34	0
18	RATNAGIRI	295	295	0	14	14	0	49	49	0
19	SINDHUDURG	262	262	0	22	22	0	17	17	0
20	THANE	324	324	0	78	78	0	65	65	0
21	KONKAN DIV	2331	2331	0	758	758	0	985	985	0
22	BHANDARA	5715	5715	0	452	452	0	1520	1520	0
23	CHANDRAPUR	3909	3909	0	476	476	0	873	873	0
24	GADCHIROLI	2349	2349	0	834	834	0	565	565	0
25	GONDIA	8169	8169	0	854	854	0	248	248	0
26	NAGPUR	2869	2869	0	246	246	0	573	573	0
27	WARDHA	1088	1088	0	109	109	0	366	366	0
28	NAGPUR DIV	24099	24099	0	2971	2971	0	4145	4145	0
29	AHMEDNAGAR	7741	7741	0	921	921	0	568	568	0
30	DHULE	5153	5153	0	1106	1106	0	858	858	0
31	JALGAON	8232	8232	0	1025	1025	0	621	621	0
32	NANDURBAR	6299	6299	0	4356	4356	0	7790	7790	0
33	NASHIK	6911	6911	0	1092	1092	0	1541	1541	0
34	NASHIK DIV	34336	34336	0	8500	8500	0	11378	11378	0
35	KOLHAPUR	2386	2386	0	148	148	0	27	27	0
36	PUNE	1964	1964	0	417	417	0	257	257	0
37	SANGLI	2044	2044	0	341	341	0	108	108	0
38	SATARA	994	994	0	114	114	0	114	114	0
39	SOLAPUR	6150	6150	0	567	567	0	323	323	0
40	PUNE DIV	13538	13538	0	1587	1587	0	829	829	0
Total		111261	111261	0	20839	20839	0	24260	24260	0