

Cumulative PMAY-G Progress Report as on 16.02.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			15.02.2021	16.02.2021	Achievement	Remaining	15.02.2021	16.02.2021	Achievement	Remaining	15.02.2021	16.02.2021	Achievement	Remaining
1	PALGHAR	26179	25763	25764	1	415	25331	25331	0	848	21504	21523	19	4656
2	THANE	7201	6679	6679	0	522	6570	6570	0	631	5724	5726	2	1475
3	RATNAGIRI	7735	6638	6638	0	1097	5579	5579	0	2156	3910	3911	1	3824
4	SINDHUDURG	4760	3618	3622	4	1138	3512	3512	0	1248	2578	2581	3	2179
5	RAIGAD	9114	7661	7673	12	1441	7363	7363	0	1751	5988	5989	1	3125
	KONKAN DIV	54989	50359	50376	17	4613	48355	48355	0	6634	39704	39730	26	15259
6	AURANGABAD	22199	22064	22064	0	135	19777	19777	0	2422	11189	11191	2	11008
7	PARBHANI	7155	6725	6725	0	430	6315	6315	0	840	4003	4003	0	3152
8	OSMANABAD	6183	5293	5293	0	890	4997	4997	0	1186	3302	3304	2	2879
9	BEED	19724	18104	18108	4	1616	15936	15936	0	3788	9114	9115	1	10609
10	LATUR	10968	9231	9231	0	1737	8415	8415	0	2553	6474	6474	0	4494
11	HINGOLI	11262	9026	9029	3	2233	8450	8450	0	2812	6306	6322	16	4940
12	JALNA	13375	10920	10958	38	2417	9393	9393	0	3982	6122	6123	1	7252
13	NANDED	50337	44247	44247	0	6090	34813	34813	0	15524	18738	18747	9	31590
	AURANGABAD DIV	141203	125610	125655	45	15548	108096	108096	0	33107	65248	65279	31	75924
14	KOLHAPUR	15674	13070	13070	0	2604	12388	12388	0	3286	8080	8086	6	7588
15	SATARA	14041	11214	11207	-7	2834	9209	9209	0	4832	6487	6487	0	7554
16	SANGLI	21258	15225	15269	44	5989	13048	13048	0	8210	8997	8999	2	12259
17	PUNE	21333	14518	14523	5	6810	12881	12881	0	8452	9027	9029	2	12304
18	SOLAPUR	47693	35793	35823	30	11870	30273	30273	0	17420	19222	19227	5	28466
	PUNE DIV	119999	89820	89892	72	30107	77799	77799	0	42200	51813	51828	15	68171
19	GADCHIROLI	23230	21592	21601	9	1629	19647	19647	0	3583	11679	11699	20	11531
20	CHANDRAPUR	31975	28032	28032	0	3943	26845	26845	0	5130	16116	16124	8	15851
21	WARDHA	17513	12948	12948	0	4565	12021	12021	0	5492	7849	7858	9	9655
22	GONDIA	92848	84696	84604	-92	8244	72320	72320	0	20528	26696	26711	15	66137
23	NAGPUR	44891	33361	33367	6	11524	25371	25371	0	19520	15259	15265	6	29626
24	BHANDARA	62999	48562	48690	128	14309	38806	38806	0	24193	21443	21460	17	41539
	NAGPUR DIV	273456	229191	229242	51	44214	195010	195010	0	78446	99042	99117	75	174339
25	NASHIK	71753	68353	68353	0	3400	66613	66613	0	5140	50057	50119	62	21634
26	DHULE	50527	46384	46394	10	4133	44212	44212	0	6315	31765	31850	85	18677
27	NANDURBAR	106796	99127	99127	0	7669	94000	94000	0	12796	66184	66261	77	40535
28	AHMEDNAGAR	54385	41310	41409	99	12976	39743	39743	0	14642	22265	22283	18	32102
29	JALGAON	72740	52979	52979	0	19761	45127	45127	0	27613	29905	29908	3	42832
	NASHIK DIV	356201	308153	308262	109	47939	289695	289695	0	66506	200176	200421	245	155780
30	WASHIM	10887	8592	8619	27	2268	6904	6904	0	3983	5344	5344	0	5543
31	YAVATMAL	40683	38101	38101	0	2582	28792	28792	0	11891	20218	20222	4	20461
32	BULDHANA	29863	23063	23139	76	6724	20617	20617	0	9246	14702	14702	0	15161
33	AKOLA	46939	36941	37087	146	9852	31865	31865	0	15074	20393	20408	15	26531
34	AMRAVATI	92731	62353	62557	204	30174	54783	54782	-1	37949	39139	39161	22	53570
	AMRAVATI DIV	221103	169050	169503	453	51600	142961	142960	-1	78143	99796	99837	41	121266
	Total	1166951	972183	972930	747	194021	861916	861915	-1	305036	555779	556212	433	610739

State Scheme Report Cumulative as on 16-02-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			15-02-2021	16-02-2021	Achievement	Remaining Sanction	15-02-2021	16-02-2021	Achievement	Yet to give 1st Inst	15-02-2021	16-02-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5861	5861	0	3	5806	5806	0	58	4662	4668	6	1196
2	THANE	3500	3490	3490	0	10	3432	3432	0	68	2794	2795	1	705
3	SINDHUDURG	1851	1834	1834	0	17	1801	1801	0	50	1479	1479	0	372
4	RAIGAD	3830	3811	3811	0	19	3716	3716	0	114	3067	3067	0	763
5	PALGHAR	6415	6266	6266	0	149	5786	5786	0	629	4089	4093	4	2322
6	KONKAN DIV	21460	21262	21262	0	198	20541	20541	0	919	16091	16102	11	5358
7	WASHIM	7712	7698	7698	0	14	6307	6307	0	1405	4034	4034	0	3678
8	BULDHANA	12190	12046	12049	3	141	11229	11229	0	961	7803	7803	0	4387
9	YAVATMAL	19265	19060	19060	0	205	17288	17288	0	1977	10373	10375	2	8890
10	AMRAVATI	14486	13949	13949	0	537	12356	12356	0	2130	8410	8412	2	6074
11	AKOLA	14198	13397	13397	0	801	11898	11898	0	2300	6333	6345	12	7853
12	AMRAVATI DIV	67851	66150	66153	3	1698	59078	59078	0	8773	36953	36969	16	30882
13	SATARA	9559	9527	9527	0	32	9144	9144	0	415	6829	6830	1	2729
14	KOLHAPUR	10919	10838	10838	0	81	10380	10380	0	539	7941	7944	3	2975
15	SOLAPUR	15433	15184	15184	0	249	14419	14419	0	1014	11201	11202	1	4231
16	PUNE	10457	9831	9831	0	626	8684	8684	0	1773	6475	6478	3	3979
17	SANGLI	7082	6369	6369	0	713	5757	5757	0	1325	4641	4642	1	2440
18	PUNE DIV	53450	51749	51749	0	1701	48384	48384	0	5066	37087	37096	9	16354
19	DHULE	12351	12188	12188	0	163	11818	11818	0	533	8422	8426	4	3925
20	NANDURBAR	10307	9874	9874	0	433	9503	9503	0	804	6416	6454	38	3853
21	NASHIK	19111	18571	18581	10	530	17004	17004	0	2107	9574	9581	7	9530
22	JALGAON	17383	16570	16570	0	813	13505	13505	0	3878	9371	9373	2	8010
23	AHMEDNAGAR	30450	28250	28250	0	2200	26968	26968	0	3482	16739	16753	14	13697
24	NASHIK DIV	89602	85453	85463	10	4139	78798	78798	0	10804	50522	50587	65	39015
25	WARDHA	8310	8288	8289	1	21	7939	7939	0	371	5144	5158	14	3152
26	NAGPUR	9482	9136	9136	0	346	8655	8655	0	827	6725	6726	1	2756
27	BHANDARA	15386	14424	14426	2	960	13311	13311	0	2075	7515	7528	13	7858
28	GADCHIROLI	11477	10464	10475	11	1002	9410	9410	0	2067	5771	5772	1	5705
29	GONDIA	13480	9396	9396	0	4084	8850	8850	0	4630	5391	5394	3	8086
30	CHANDRAPUR	24728	18164	18164	0	6564	16774	16774	0	7954	8574	8587	13	16141
31	NAGPUR DIV	82863	69872	69886	14	12977	64939	64939	0	17924	39120	39165	45	43698
32	PARBHANI	14543	13984	13984	0	559	12034	12034	0	2509	9264	9266	2	5277
33	AURANGABAD	17770	16865	16866	1	904	11111	11111	0	6659	6356	6373	17	11397
34	HINGOLI	9745	8573	8574	1	1171	8341	8341	0	1404	6548	6556	8	3189
35	BEED	13236	10215	11559	1344	1677	8750	8750	0	4486	6850	6855	5	6381
36	JALNA	7135	5136	5136	0	1999	5056	5056	0	2079	3415	3416	1	3719
37	OSMANABAD	15251	12107	12216	109	3035	6632	6632	0	8619	4793	4793	0	10458
38	LATUR	19992	16208	16208	0	3784	14029	14029	0	5963	10936	10940	4	9052
39	NANDED	17863	11524	11694	170	6169	9755	9755	0	8108	6248	6253	5	11610
40	AURANGABAD DIV	115535	94612	96237	1625	19298	75708	75708	0	39827	54410	54452	42	61083
	Total	430761	389098	390750	1652	40011	347448	347448	0	83313	234183	234371	188	196390

Delayed Houses-I as on 16-02-2021

Sno	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		15-02-2021	16-02-2021	Achievement	15-02-2021	16-02-2021	Achievement	15-02-2021	16-02-2021	Achievement	15-02-2021	16-02-2021	Achievement
		1	DHULE	4980	4907	-73	4743	4678	-65	3715	3664	-51	3139
2	NASHIK	5648	5594	-54	4681	4633	-48	4456	4411	-45	3846	3809	-37
3	NANDURBAR	20712	20638	-74	15481	15431	-50	12724	12681	-43	5929	5909	-20
4	AHMEDNAGAR	6250	6239	-11	5696	5686	-10	5501	5491	-10	2466	2462	-4
5	JALGAON	5729	5726	-3	5403	5400	-3	5077	5074	-3	2425	2422	-3
6	NASHIK DIV	43319	43104	-215	36004	35828	-176	31473	31321	-152	17805	17698	-107
7	GADCHIROLI	4060	4050	-10	3583	3573	-10	3208	3198	-10	1383	1381	-2
8	BHANDARA	5459	5447	-12	3353	3345	-8	2451	2444	-7	757	756	-1
9	GONDIA	9181	9168	-13	7401	7391	-10	3425	3418	-7	1055	1055	0
10	WARDHA	1217	1211	-6	1148	1142	-6	1072	1067	-5	456	455	-1
11	CHANDRAPUR	3068	3064	-4	2789	2785	-4	2463	2460	-3	888	888	0
12	NAGPUR	2917	2917	0	2365	2365	0	1628	1628	0	1067	1067	0
13	NAGPUR DIV	25902	25857	-45	20639	20601	-38	14247	14215	-32	5606	5602	-4
14	AKOLA	4856	4844	-12	4581	4569	-12	4125	4115	-10	2599	2594	-5
15	AMRAVATI	7956	7943	-13	7016	7006	-10	6384	6376	-8	2995	2993	-2
16	YAVATMAL	4427	4424	-3	4318	4315	-3	3905	3902	-3	2263	2260	-3
17	BULDHANA	2475	2475	0	2238	2238	0	2025	2025	0	982	982	0
18	WASHIM	1021	1021	0	868	868	0	852	852	0	761	761	0
19	AMRAVATI DIV	20735	20707	-28	19021	18996	-25	17291	17270	-21	9600	9590	-10
20	PALGHAR	3069	3050	-19	2880	2864	-16	1787	1777	-10	478	478	0
21	RATNAGIRI	168	167	-1	161	160	-1	138	137	-1	40	40	0
22	THANE	392	391	-1	335	334	-1	324	323	-1	140	139	-1
23	RAIGAD	445	445	0	440	440	0	415	415	0	160	160	0
24	SINHDURG	144	144	0	105	105	0	97	97	0	23	23	0
25	KONKAN DIV	4218	4197	-21	3921	3903	-18	2761	2749	-12	841	840	-1
26	KOLHAPUR	1029	1023	-6	673	669	-4	648	644	-4	414	411	-3
27	PUNE	1934	1932	-2	1848	1846	-2	1642	1640	-2	716	716	0
28	SANGLI	1930	1928	-2	1823	1821	-2	1659	1657	-2	1185	1183	-2
29	SATARA	839	839	0	765	765	0	723	723	0	376	376	0
30	SOLAPUR	2932	2932	0	2862	2862	0	2794	2794	0	1753	1753	0
31	PUNE DIV	8664	8654	-10	7971	7963	-8	7466	7458	-8	4444	4439	-5
32	NANDED	6259	6255	-4	6012	6008	-4	5375	5371	-4	3765	3763	-2
33	AURANGABAD	2309	2307	-2	2097	2095	-2	1978	1976	-2	999	998	-1
34	HINGOLI	642	640	-2	542	540	-2	403	402	-1	175	175	0
35	BEED	1868	1868	0	1571	1571	0	1321	1321	0	662	662	0
36	JALNA	1244	1244	0	1127	1127	0	895	895	0	479	479	0
37	LATUR	718	718	0	648	648	0	609	609	0	388	388	0
38	OSMANABAD	398	398	0	395	395	0	383	383	0	246	246	0
39	PARBHANI	674	674	0	597	597	0	547	547	0	378	378	0
40	AURANGABAD DIV	14112	14104	-8	12989	12981	-8	11511	11504	-7	7092	7089	-3
	Total	116950	116623	-327	100545	100272	-273	84749	84517	-232	45388	45258	-130

Delayed Houses -II as on 16-02-2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		15-02-2021	16-02-2021	Achievement	15-02-2021	16-02-2021	Achievement	15-02-2021	16-02-2021	Achievement
1	AKOLA	2597	2599	2	826	831	5	1463	1461	-2
2	AMRAVATI	3921	3923	2	1191	1201	10	2461	2460	-1
3	BULDHANA	1402	1447	45	568	573	5	608	612	4
4	WASHIM	615	616	1	301	301	0	107	108	1
5	YAVATMAL	2484	2486	2	879	887	8	1280	1290	10
	AMRAVATI DIV	11019	11071	52	3765	3793	28	5919	5931	12
6	AURANGABAD	1522	1523	1	506	507	1	535	535	0
7	BEED	1486	1486	0	622	622	0	151	157	6
8	HINGOLI	612	619	7	244	244	0	37	37	0
9	JALNA	796	796	0	333	337	4	228	229	1
10	LATUR	554	555	1	273	273	0	42	44	2
11	NANDED	5526	5568	42	1425	1457	32	400	410	10
12	OSMANABAD	398	404	6	183	184	1	4	4	0
13	PARBHANI	645	645	0	199	200	1	19	19	0
	AURANGABAD DIV	11539	11596	57	3785	3824	39	1416	1435	19
14	PALGHAR	1085	1087	2	742	742	0	1016	1004	-12
15	RAIGAD	342	343	1	122	126	4	42	42	0
16	RATNAGIRI	81	81	0	16	16	0	70	69	-1
17	SINDHUDURG	118	122	4	21	22	1	21	21	0
18	THANE	267	267	0	93	94	1	71	70	-1
	KONKAN DIV	1893	1900	7	994	1000	6	1220	1206	-14
19	BHANDARA	3055	3129	74	449	470	21	1310	1363	53
20	CHANDRAPUR	1615	1632	17	573	574	1	942	942	0
21	GADCHIROLI	1833	1875	42	1077	1091	14	739	735	-4
22	GONDIA	4875	4879	4	876	879	3	2625	2644	19
23	NAGPUR	1893	1932	39	256	258	2	525	533	8
24	WARDHA	672	672	0	131	131	0	401	396	-5
	NAGPUR DIV	13943	14119	176	3362	3403	41	6542	6613	71
25	AHMEDNAGAR	3772	3801	29	1239	1250	11	1427	1425	-2
26	DHULE	2327	2354	27	1290	1304	14	1226	1170	-56
27	JALGAON	4768	4776	8	1085	1110	25	499	505	6
28	NANDURBAR	4918	5006	88	4601	4606	5	8030	7994	-36
29	NASHIK	2816	2866	50	1300	1302	2	1970	1933	-37
	NASHIK DIV	18601	18803	202	9515	9572	57	13152	13027	-125
30	KOLHAPUR	942	942	0	202	202	0	33	33	0
31	PUNE	1264	1284	20	417	426	9	425	424	-1
32	SANGLI	1701	1755	54	317	344	27	93	100	7
33	SATARA	510	510	0	124	124	0	218	219	1
34	SOLAPUR	1926	1926	0	695	696	1	508	509	1
	PUNE DIV	6343	6417	74	1755	1792	37	1277	1285	8
	Total	63338	63906	568	23176	23384	208	29526	29497	-29