

**Cummulative PMAY-G Progress Report as on 16.1.2021**

S. No	District	Target	Sanctions				1st Instalment Paid				Completion			
			15.1.2021	16.1.2021	Achievement	Remaining	15.1.2021	16.1.2021	Achievement	Remaining	15.1.2021	16.1.2021	Achievement	Remaining
1	THANE	7395	6626	6641	15	754	6468	6468	0	927	5695	5695	0	1700
2	PALGHAR	26966	25759	25759	0	1207	25258	25258	0	1708	21196	21204	8	5762
3	SINHUDDURG	4947	3514	3515	1	1432	3184	3184	0	1763	2551	2551	0	2396
4	RATNAGIRI	8100	6476	6476	0	1624	5182	5182	0	2918	3875	3876	1	4224
5	RAIGAD	9566	7465	7469	4	2097	7039	7039	0	2527	5937	5939	2	3627
	KONKAN DIV	56974	49840	49860	20	7114	47131	47131	0	9843	39254	39265	11	17709
6	PARBHANI	7603	6650	6650	0	953	6231	6231	0	1372	3953	3953	0	3650
7	AURANGABAD	23273	22018	22018	0	1255	19082	19082	0	4191	11089	11089	0	12184
8	OSMANABAD	6632	5235	5235	0	1397	4871	4871	0	1761	3232	3232	0	3400
9	LATUR	11302	9013	9082	69	2220	7740	7740	0	3562	6439	6439	0	4863
10	BEED	20320	17899	17929	30	2391	14706	14706	0	5614	8933	8935	2	11385
11	HINGOLI	11335	8778	8796	18	2539	8061	8061	0	3274	6174	6175	1	5160
12	JALNA	13465	10463	10467	4	2998	8146	8146	0	5319	6028	6029	1	7436
13	NANDED	50791	42953	42972	19	7819	31271	31271	0	19520	18388	18390	2	32401
	AURANGABAD DIV	144721	123009	123149	140	21572	100108	100108	0	44613	64236	64242	6	80479
14	SATARA	14166	11203	11205	2	2961	8843	8843	0	5323	6387	6392	5	7774
15	KOLHAPUR	17047	13081	13081	0	3966	12059	12059	0	4988	7991	7992	1	9055
16	SANGLI	22172	15087	15169	82	7003	11630	11630	0	10542	8895	8896	1	13276
17	PUNE	21818	14478	14479	1	7339	12469	12469	0	9349	8904	8904	0	12914
18	SOLAPUR	49500	35065	35217	152	14283	27629	27629	0	21871	19035	19036	1	30464
	PUNE DIV	124703	88914	89151	237	35552	72630	72630	0	52073	51212	51220	8	73483
19	GADCHIROLI	23746	21395	21395	0	2351	18677	18677	0	5069	11309	11317	8	12429
20	WARDHA	17575	13243	13188	-55	4387	10269	10269	0	7306	7777	7778	1	9797
21	CHANDRAPUR	32694	27963	27960	-3	4734	26458	26458	0	6236	15961	15962	1	16732
22	GONDIA	92862	80853	81418	565	11444	64636	64636	0	28226	25713	25721	8	67141
23	NAGPUR	45792	32524	32580	56	13212	23248	23248	0	22544	14917	14925	8	30867
24	BHANDARA	63597	47894	47894	0	15703	33735	33735	0	29862	20995	21001	6	42596
	NAGPUR DIV	276266	223872	224435	563	51831	177023	177023	0	99243	96672	96704	32	179562
25	WASHIM	11091	8199	8199	0	2892	6567	6567	0	4524	5264	5264	0	5827
26	YAVATMAL	41521	37661	37661	0	3860	27068	27068	0	14453	20050	20054	4	21467
27	BULDHANA	30604	21909	22016	107	8588	18850	18850	0	11754	14557	14557	0	16047
28	AKOLA	47181	34939	35180	241	12001	30311	30311	0	16870	20050	20053	3	27128
29	AMRAVATI	93272	58762	58941	179	34331	52031	52031	0	41241	38605	38612	7	54660
	AMRAVATI DIV	223669	161470	161997	527	61672	134827	134827	0	88842	98526	98540	14	125129
30	NASHIK	72630	67992	68011	19	4619	65833	65833	0	6797	49300	49303	3	23327
31	DHULE	52614	44918	44918	0	7696	43605	43605	0	9009	31209	31229	20	21385
32	NANDURBAR	111956	98750	98750	0	13206	92900	92900	0	19056	64158	64196	38	47760
33	AHMEDNAGAR	56134	40811	40825	14	15309	38258	38258	0	17876	21860	21862	2	34272
34	JALGAON	75723	50678	50892	214	24831	42536	42523	-13	33200	29351	29354	3	46369
	NASHIK DIV	369057	303149	303396	247	65661	283132	283119	-13	85938	195878	195944	66	173113
<b>Total</b>	<b>1195390</b>	<b>950254</b>	<b>951988</b>	<b>1734</b>	<b>243402</b>	<b>814851</b>	<b>814838</b>	<b>-13</b>	<b>380552</b>	<b>545778</b>	<b>545915</b>	<b>137</b>	<b>649475</b>	

## State Scheme Report Cumulative As on 16-01-2021

S.No	District	Target	Sanctions				1st Instalment Paid				Completion			
			15-01-2021	16-01-2021	Achievement	Remaining Sanction	15-01-2021	16-01-2021	Achievement	Yet to give 1st Inst	15.01.2021	16.01.2021	Achievement	Incompleted
1	RATNAGIRI	5864	5861	5861	0	3	5529	5529	0	335	4616	4617	1	1247
2	SINDHUDURG	1851	1834	1834	0	17	1526	1526	0	325	1464	1464	0	387
3	RAIGAD	3833	3803	3803	0	30	3419	3419	0	414	3020	3020	0	813
4	THANE	3524	3457	3459	2	65	3247	3247	0	277	2761	2761	0	763
5	PALGHAR	6455	6106	6106	0	349	5714	5714	0	741	4008	4009	1	2446
	<b>KONKAN DIV</b>	<b>21527</b>	<b>21061</b>	<b>21063</b>	<b>2</b>	<b>464</b>	<b>19435</b>	<b>19435</b>	<b>0</b>	<b>2092</b>	<b>15869</b>	<b>15871</b>	<b>2</b>	<b>5656</b>
6	WASHIM	7712	7698	7698	0	14	5535	5535	0	2177	3915	3917	2	3795
7	BULDHANA	12190	11995	11995	0	195	9212	9212	0	2978	7747	7747	0	4443
8	YAVATMAL	19265	18990	18990	0	275	16595	16607	12	2658	10057	10060	3	9205
9	AMRAVATI	14486	13914	13914	0	572	10803	10804	1	3682	8285	8286	1	6200
10	AKOLA	14198	13397	13397	0	801	9340	9340	0	4858	6143	6145	2	8053
	<b>AMRAVATI DIV</b>	<b>67851</b>	<b>65994</b>	<b>65994</b>	<b>0</b>	<b>1857</b>	<b>51485</b>	<b>51498</b>	<b>13</b>	<b>16353</b>	<b>36147</b>	<b>36155</b>	<b>8</b>	<b>31696</b>
11	SATARA	9559	9525	9525	0	34	7722	7722	0	1837	6779	6782	3	2777
12	KOLHAPUR	10935	10837	10837	0	98	8893	8893	0	2042	7858	7858	0	3077
13	SOLAPUR	15433	15095	15095	0	338	12794	12797	3	2636	11124	11124	0	4309
14	SANGLI	7082	6316	6316	0	766	5311	5311	0	1771	4631	4631	0	2451
15	PUNE	10457	9248	9248	0	1209	8217	8217	0	2240	6404	6405	1	4052
	<b>PUNE DIV</b>	<b>53466</b>	<b>51021</b>	<b>51021</b>	<b>0</b>	<b>2445</b>	<b>42937</b>	<b>42940</b>	<b>3</b>	<b>10526</b>	<b>36796</b>	<b>36800</b>	<b>4</b>	<b>16666</b>
16	DHULE	12351	12007	12037	30	314	10660	10660	0	1691	8231	8234	3	4117
17	NANDURBAR	10307	9853	9853	0	454	9222	9222	0	1085	6286	6290	4	4017
18	NASHIK	19111	18258	18258	0	853	14616	14620	4	4491	9402	9403	1	9708
19	JALGAON	17383	16316	16330	14	1053	12486	12503	17	4880	9189	9193	4	8190
20	AHMEDNAGAR	30450	28191	28202	11	2248	23979	23983	4	6467	16394	16394	0	14056
	<b>NASHIK DIV</b>	<b>89602</b>	<b>84625</b>	<b>84680</b>	<b>55</b>	<b>4922</b>	<b>70963</b>	<b>70988</b>	<b>25</b>	<b>18614</b>	<b>49502</b>	<b>49514</b>	<b>12</b>	<b>40088</b>
21	WARDHA	8310	8300	8300	0	10	7823	7830	7	480	4975	4981	6	3329
22	NAGPUR	9482	9133	9133	0	349	8089	8095	6	1387	6644	6645	1	2837
23	BHANDARA	15386	14400	14400	0	986	12650	12654	4	2732	7369	7379	10	8007
24	GADCHIROLI	11477	10107	10107	0	1370	8798	8806	8	2671	5541	5548	7	5929
25	GONDIA	13480	9364	9364	0	4116	8141	8144	3	5336	5178	5179	1	8301
26	CHANDRAPUR	24728	17421	17421	0	7307	15436	15466	30	9262	8338	8344	6	16384
	<b>NAGPUR DIV</b>	<b>82863</b>	<b>68725</b>	<b>68725</b>	<b>0</b>	<b>14138</b>	<b>60937</b>	<b>60995</b>	<b>58</b>	<b>21868</b>	<b>38045</b>	<b>38076</b>	<b>31</b>	<b>44787</b>
27	PARBHANI	14543	13633	13633	0	910	10959	10959	0	3584	9192	9195	3	5348
28	HINGOLI	9745	8480	8483	3	1262	7795	7803	8	1942	6444	6449	5	3296
29	AURANGABAD	17770	16494	16494	0	1276	8641	8662	21	9108	6265	6266	1	11504
30	JALNA	7135	5128	5128	0	2007	5024	5031	7	2104	3307	3307	0	3828
31	LATUR	19992	16108	16127	19	3865	13416	13419	3	6573	10684	10686	2	9306
32	BEED	13236	9039	9039	0	4197	8735	8736	1	4500	6732	6735	3	6501
33	OSMANABAD	15251	8398	8398	0	6853	6009	6010	1	9241	4648	4649	1	10602
34	NANDED	17863	10733	10733	0	7130	9269	9383	114	8480	6084	6084	0	11779
	<b>AURANGABAD DIV</b>	<b>115535</b>	<b>88013</b>	<b>88035</b>	<b>22</b>	<b>27500</b>	<b>69848</b>	<b>70003</b>	<b>155</b>	<b>45532</b>	<b>53356</b>	<b>53371</b>	<b>15</b>	<b>62164</b>
	<b>Total</b>	<b>430844</b>	<b>379439</b>	<b>379518</b>	<b>79</b>	<b>51326</b>	<b>315605</b>	<b>315859</b>	<b>254</b>	<b>114985</b>	<b>229715</b>	<b>229787</b>	<b>72</b>	<b>201057</b>

Delayed Houses-I as on 16-01-2021													
SNo	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		15-01-2021	16-01-2021	Achievement	15-01-2021	16-01-2021	Achievement	15-01-2021	16-01-2021	Achievement	15-01-2021	16-01-2021	Achievement
1	JALGAON	21900	21864	-36	15862	15840	-22	14025	14004	-21	3516	3512	-4
2	NANDURBAR	5328	5310	-18	5174	5156	-18	4036	4021	-15	807	807	0
3	AHMEDNAGAR	5921	5918	-3	5709	5706	-3	5403	5400	-3	1895	1894	-1
4	DHULE	5472	5469	-3	5265	5262	-3	5019	5016	-3	2734	2733	-1
5	NASHIK	6162	6160	-2	6015	6013	-2	5813	5811	-2	2338	2337	-1
	NASHIK DIV	44783	44721	-62	38025	37977	-48	34296	34252	-44	11290	11283	-7
6	NAGPUR	9210	9203	-7	7699	7692	-7	3776	3770	-6	1056	1055	-1
7	WARDHA	4308	4302	-6	3842	3836	-6	3498	3492	-6	1382	1380	-2
8	GONDIA	4444	4441	-3	3488	3485	-3	2651	2649	-2	768	768	0
9	BHANDARA	1247	1247	0	1182	1182	0	1112	1112	0	430	430	0
10	CHANDRAPUR	2860	2854	-6	2396	2395	-1	1698	1698	0	1007	1007	0
11	GADCHIROLI	3145	3144	-1	2869	2868	-1	2564	2564	0	901	901	0
	NAGPUR DIV	25214	25191	-23	21476	21458	-18	15299	15285	-14	5544	5541	-3
12	AKOLA	7927	7922	-5	7336	7333	-3	6686	6683	-3	2617	2615	-2
13	BULDHANA	4519	4516	-3	4436	4433	-3	4037	4034	-3	2198	2196	-2
14	AMRAVATI	2489	2489	0	2318	2318	0	2113	2113	0	789	789	0
15	WASHIM	1051	1051	0	929	929	0	915	915	0	558	558	0
16	YAVATMAL	5040	5038	-2	4837	4836	-1	4373	4373	0	1988	1988	0
	AMRAVATI DIV	21026	21016	-10	19856	19849	-7	18124	18118	-6	8150	8146	-4
17	KOLHAPUR	869	864	-5	824	819	-5	792	788	-4	273	273	0
18	SANGLI	3068	3067	-1	3027	3026	-1	2957	2956	-1	1065	1065	0
19	SOLAPUR	828	827	-1	726	725	-1	702	701	-1	289	289	0
20	PUNE	1935	1935	0	1861	1861	0	1696	1696	0	845	845	0
21	SATARA	1950	1950	0	1914	1914	0	1711	1711	0	685	685	0
	PUNE DIV	8650	8643	-7	8352	8345	-7	7858	7852	-6	3157	3157	0
22	PALGHAR	3364	3356	-8	3135	3127	-8	1965	1961	-4	505	504	-1
23	SINDHUDURG	483	482	-1	475	474	-1	454	453	-1	171	171	0
24	RAIGAD	193	192	-1	190	189	-1	165	165	0	15	15	0
25	RATNAGIRI	146	146	0	112	112	0	101	101	0	11	11	0
26	THANE	392	392	0	359	359	0	352	352	0	146	146	0
	KONKAN DIV	4578	4568	-10	4271	4261	-10	3037	3032	-5	848	847	-1
27	BEED	1768	1767	-1	1628	1627	-1	1377	1376	-1	651	650	-1
28	AURANGABAD	628	627	-1	581	580	-1	432	432	0	163	163	0
29	HINGOLI	6342	6341	-1	6108	6107	-1	5536	5536	0	3489	3489	0
30	JALNA	652	652	0	622	622	0	579	579	0	323	323	0
31	LATUR	1298	1297	-1	1176	1176	0	942	942	0	487	487	0
32	NANDED	2180	2180	0	2131	2131	0	2020	2020	0	904	904	0
33	OSMANABAD	731	731	0	659	659	0	631	631	0	343	343	0
34	PARBHANI	416	416	0	413	413	0	399	399	0	222	222	0
	AURANGABAD DIV	14015	14011	-4	13318	13315	-3	11916	11915	-1	6582	6581	-1
	Total	118266	118150	-116	105298	105205	-93	90530	90454	-76	35571	35555	-16

**Delayed Houses -II as on 16-01-2021**

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		15-01-2021	16-01-2021	Achievement	15-01-2021	16-01-2021	Achievement	15-01-2021	16-01-2021	Achievement
1	AKOLA	2587	2587	0	793	793	0	1538	1537	-1
2	AMRAVATI	4007	4108	101	1190	1194	4	2536	2544	8
3	BULDHANA	1391	1392	1	549	549	0	596	596	0
4	WASHIM	644	644	0	313	313	0	139	139	0
5	YAVATMAL	2472	2472	0	875	875	0	1296	1294	-2
	<b>AMRAVATI DIV</b>	<b>11101</b>	<b>11203</b>	<b>102</b>	<b>3720</b>	<b>3724</b>	<b>4</b>	<b>6105</b>	<b>6110</b>	<b>5</b>
6	AURANGABAD	1498	1510	12	474	474	0	490	490	0
7	BEED	1489	1489	0	551	555	4	147	148	1
8	HINGOLI	622	622	0	245	245	0	30	30	0
9	JALNA	790	790	0	316	316	0	244	245	1
10	LATUR	568	568	0	276	276	0	36	36	0
11	NANDED	5126	5148	22	1434	1436	2	409	410	1
12	OSMANABAD	370	370	0	193	193	0	5	5	0
13	PARBHANI	629	629	0	194	194	0	23	23	0
	<b>AURANGABAD DIV</b>	<b>11092</b>	<b>11126</b>	<b>34</b>	<b>3683</b>	<b>3689</b>	<b>6</b>	<b>1384</b>	<b>1387</b>	<b>3</b>
14	PALGHAR	1149	1149	0	797	797	0	1178	1171	-7
15	RAIGAD	353	353	0	131	131	0	49	49	0
16	RATNAGIRI	73	73	0	19	19	0	81	80	-1
17	SINDHUDURG	126	138	12	23	23	0	23	23	0
18	THANE	218	218	0	92	92	0	84	84	0
	<b>KONKAN DIV</b>	<b>1919</b>	<b>1931</b>	<b>12</b>	<b>1062</b>	<b>1062</b>	<b>0</b>	<b>1415</b>	<b>1407</b>	<b>-8</b>
19	BHANDARA	3289	3289	0	404	404	0	1242	1241	-1
20	CHANDRAPUR	1612	1612	0	595	596	1	983	982	-1
21	GADCHIROLI	1986	2003	17	1122	1135	13	862	873	11
22	GONDIA	5080	5114	34	836	838	2	2634	2639	5
23	NAGPUR	2105	2106	1	254	257	3	509	510	1
24	WARDHA	697	711	14	142	142	0	411	411	0
	<b>NAGPUR DIV</b>	<b>14769</b>	<b>14835</b>	<b>66</b>	<b>3353</b>	<b>3372</b>	<b>19</b>	<b>6641</b>	<b>6656</b>	<b>15</b>
25	AHMEDNAGAR	3594	3603	9	1277	1286	9	1508	1526	18
26	DHULE	2280	2281	1	1331	1333	2	1323	1327	4
27	JALGAON	4707	4718	11	1105	1113	8	603	604	1
28	NANDURBAR	5577	5577	0	5228	5228	0	9322	9295	-27
29	NASHIK	3018	3020	2	1290	1292	2	2230	2237	7
	<b>NASHIK DIV</b>	<b>19176</b>	<b>19199</b>	<b>23</b>	<b>10231</b>	<b>10252</b>	<b>21</b>	<b>14986</b>	<b>14989</b>	<b>3</b>
30	KOLHAPUR	990	992	2	219	219	0	48	48	0
31	PUNE	1306	1307	1	419	419	0	407	408	1
32	SANGLI	1640	1716	76	275	322	47	82	82	0
33	SATARA	529	529	0	129	129	0	263	259	-4
34	SOLAPUR	1922	1922	0	697	700	3	558	558	0
	<b>NASHIK DIV</b>	<b>6387</b>	<b>6466</b>	<b>79</b>	<b>1739</b>	<b>1789</b>	<b>50</b>	<b>1358</b>	<b>1355</b>	<b>-3</b>
	<b>Total</b>	<b>64444</b>	<b>64760</b>	<b>316</b>	<b>23788</b>	<b>23888</b>	<b>100</b>	<b>31889</b>	<b>31904</b>	<b>15</b>