

Cumulative PMAY-G Progress Report as on 16-06-2021

Sr. No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			15.06.2021	16.06.2021	Achievement	Remaining	15.06.2021	16.06.2021	Achievement	Remaining	15.06.2021	16.06.2021	Achievement	Remaining
1	PALGHAR	25689	25665	25665	0	24	25556	25556	0	133	22849	22874	25	2815
2	THANE	6734	6704	6704	0	30	6658	6658	0	76	6158	6158	0	576
3	RATNAGIRI	6099	6062	6062	0	37	5906	5906	0	193	4959	4972	13	1127
4	RAIGAD	7858	7752	7752	0	106	7704	7704	0	154	6706	6709	3	1149
5	SINDHUDURG	3994	3661	3661	0	333	3645	3645	0	349	2981	2994	13	1000
6	KONKAN DIV	50374	49844	49844	0	530	49469	49469	0	905	43653	43707	54	6667
7	AURANGABAD	22138	22112	22112	0	26	20825	20825	0	1313	14496	14501	5	7637
8	PARBHANI	7153	6760	6760	0	393	6585	6585	0	568	4695	4695	0	2458
9	OSMANABAD	6048	5311	5311	0	737	5238	5238	0	810	3872	3872	0	2176
10	HINGOLI	10307	9484	9484	0	823	9327	9327	0	980	7404	7406	2	2901
11	BEED	19699	18224	18224	0	1475	17406	17406	0	2293	10750	10755	5	8944
12	LATUR	10968	9259	9259	0	1709	8946	8946	0	2022	6881	6881	0	4087
13	JALNA	13337	11523	11523	0	1814	10965	10965	0	2372	7612	7619	7	5718
14	NANDED	49525	45146	45146	0	4379	41767	41767	0	7758	21841	21866	25	27659
15	AURANGABAD DIV	139175	127819	127819	0	11356	121059	121059	0	18116	77551	77595	44	61580
16	KOLHAPUR	14462	13011	13011	0	1451	12658	12658	0	1804	9836	9838	2	4624
17	SATARA	13471	11196	11196	0	2275	9754	9754	0	3717	7576	7578	2	5893
18	SANGLI	18650	15771	15771	0	2879	15180	15180	0	3470	9634	9635	1	9015
19	PUNE	18943	15291	15291	0	3652	14105	14105	0	4838	10016	10016	0	8927
20	SOLAPUR	44712	36221	36229	8	8483	34517	34517	0	10195	21562	21574	12	23138
21	PUNE DIV	110238	91490	91498	8	18740	86214	86214	0	24024	58624	58641	17	51597
22	GONDIA	82390	82390	82390	0	0	81317	81317	0	1073	65342	65398	56	16992
23	GADCHIROLI	23030	21806	21806	0	1224	21396	21396	0	1634	14189	14191	2	8839
24	WARDHA	16192	13053	13053	0	3139	13014	13014	0	3178	9031	9044	13	7148
25	CHANDRAPUR	31995	28324	28331	7	3664	27779	27779	0	4216	19276	19289	13	12706
26	BHANDARA	56123	51473	51475	2	4648	49493	49493	0	6630	27850	27885	35	28238
27	NAGPUR	39690	32708	32712	4	6978	28735	28735	0	10955	19649	19744	95	19946
28	NAGPUR DIV	249420	229754	229767	13	19653	221734	221734	0	27686	155337	155551	214	93869
29	DHULE	46635	46373	46373	0	262	46203	46203	0	432	35768	35770	2	10865
30	NASHIK	70432	68463	68463	0	1969	67831	67831	0	2601	52798	52821	23	17611
31	AHMEDNAGAR	47876	41871	41871	0	6005	41454	41454	0	6422	28370	28392	22	19484
32	NANDURBAR	105751	99502	99502	0	6249	95648	95648	0	10103	70534	70574	40	35177
33	JALGAON	66096	54251	54271	20	11825	51612	51612	0	14484	33887	33898	11	32198
34	NASHIK DIV	336790	310460	310480	20	26310	302748	302748	0	34042	221357	221455	98	115335
35	YAVATMAL	39923	38550	38550	0	1373	34611	34611	0	5312	22577	22595	18	17328
36	WASHIM	10787	8908	8909	1	1878	8350	8350	0	2437	5622	5622	0	5165
37	BULDHANA	28310	23770	23771	1	4539	23239	23239	0	5071	15495	15521	26	12789
38	AKOLA	44562	38286	38286	0	6276	37200	37200	0	7362	24046	24116	70	20446
39	AMRAVATI	91511	67954	67954	0	23557	64671	64671	0	26840	44289	44361	72	47150
40	AMRAVATI DIV	215093	177468	177470	2	37623	168071	168071	0	47022	112029	112215	186	102878
Total		1101090	986835	986878	43	114212	949295	949295	0	151795	668551	669164	613	431926

State Scheme Report Cumulative as on 16-062021

Sr. No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			15-06-2021	16-06-2021	Achievement	Remaining Sanction	15-06-2021	16-06-2021	Achievement	Yet to give 1st Inst	15-06-2021	16-06-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5843	5843	0	21	5037	5038	1	826
2	SINDHUDURG	1851	1845	1845	0	6	1837	1837	0	14	1580	1580	0	271
3	THANE	3500	3490	3490	0	10	3482	3482	0	18	3155	3155	0	345
4	RAIGAD	3830	3814	3814	0	16	3776	3776	0	54	3312	3313	1	517
5	PALGHAR	6415	6343	6343	0	72	6286	6286	0	129	4845	4856	11	1559
6	KONKAN DIV	21460	21355	21355	0	105	21224	21224	0	236	17929	17942	13	3518
7	AHMEDNAGAR	28571	28550	28550	0	21	28293	28293	0	278	20198	20211	13	8360
8	DHULE	12351	12304	12304	0	47	12155	12155	0	196	9627	9628	1	2723
9	JALGAON	17383	17290	17290	0	93	15942	15942	0	1441	10483	10486	3	6897
10	NASHIK	19111	18781	18781	0	330	18508	18509	1	602	10788	10808	20	8303
11	NANDURBAR	10307	9878	9878	0	429	9761	9762	1	545	6876	6876	0	3431
12	NASHIK DIV	87723	86803	86803	0	920	84659	84661	2	3062	57972	58009	37	29714
13	SATARA	9559	9544	9544	0	15	9381	9381	0	178	7308	7308	0	2251
14	KOLHAPUR	10919	10843	10843	0	76	10685	10685	0	234	8890	8890	0	2029
15	SOLAPUR	15433	15252	15252	0	181	14808	14808	0	625	11787	11789	2	3644
16	SANGLI	7082	6861	6861	0	221	6592	6592	0	490	4771	4772	1	2310
17	PUNE	10457	9989	9989	0	468	9565	9565	0	892	7182	7183	1	3274
18	PUNE DIV	53450	52489	52489	0	961	51031	51031	0	2419	39938	39942	4	13508
19	WASHIM	7712	7709	7709	0	3	7197	7197	0	515	4327	4327	0	3385
20	BULDHANA	12190	12141	12141	0	49	11923	11923	0	267	8137	8146	9	4044
21	YAVATMAL	19265	19097	19097	0	168	18542	18544	2	721	11934	11940	6	7325
22	AMRAVATI	14486	14199	14199	0	287	13673	13673	0	813	9478	9491	13	4995
23	AKOLA	14198	13665	13665	0	533	13262	13262	0	936	7475	7486	11	6712
24	AMRAVATI DIV	67851	66811	66811	0	1040	64597	64599	2	3252	41351	41390	39	26461
25	OSMANABAD	15251	15189	15189	0	62	12224	12224	0	3027	5434	5435	1	9816
26	PARBHANI	14543	14274	14274	0	269	13891	13891	0	652	9846	9847	1	4696
27	AURANGABAD	17770	17401	17401	0	369	16265	16265	0	1505	7992	8015	23	9755
28	HINGOLI	9745	9320	9320	0	425	9103	9103	0	642	7234	7235	1	2510
29	LATUR	19992	19121	19122	1	870	15818	15818	0	4174	11866	11868	2	8124
30	JALNA	9508	8401	8409	8	1099	6610	6610	0	2898	4000	4000	0	5508
31	BEED	16424	13549	13549	0	2875	12075	12075	0	4349	7372	7377	5	9047
32	NANDED	17863	14855	14855	0	3008	12693	12693	0	5170	6916	6923	7	10940
33	AURANGABAD DIV	121096	112110	112119	9	8977	98679	98679	0	22417	60660	60700	40	60396
34	WARDHA	8310	8310	8310	0	0	8254	8254	0	56	5855	5858	3	2452
35	NAGPUR	9482	9243	9244	1	238	8955	8955	0	527	7233	7243	10	2239
36	GADCHIROLI	11477	10947	10947	0	530	10596	10626	30	851	6670	6676	6	4801
37	BHANDARA	15386	14779	14779	0	607	14000	14000	0	1386	8894	8903	9	6483
38	CHANDRAPUR	24728	20821	20821	0	3907	20006	20006	0	4722	10737	10745	8	13983
39	GONDIA	13480	9570	9570	0	3910	9187	9187	0	4293	7327	7335	8	6145
40	NAGPUR DIV	82863	73670	73671	1	9192	70998	71028	30	11835	46716	46760	44	36103
Total		434443	413238	413248	10	21195	391188	391222	34	43221	264566	264743	177	169700

Delayed Houses-I as on 16.06.2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		15-06-2021	16-06-2021	Achievement	15-06-2021	16-06-2021	Achievement	15-06-2021	16-06-2021	Achievement	15-06-2021	16-06-2021	Achievement
1	NANDURBAR	18440	18400	-40	17570	17530	-40	14803	14763	-40	10365	10334	-31
2	AHMEDNAGAR	4595	4588	-7	4140	4133	-7	3697	3693	-4	3519	3515	-4
3	JALGAON	5321	5317	-4	4728	4724	-4	4418	4414	-4	3984	3981	-3
4	NASHIK	5511	5504	-7	4726	4720	-6	3613	3610	-3	3288	3286	-2
5	DHULE	3577	3577	0	3324	3324	0	3208	3208	0	2517	2517	0
6	NASHIK DIV	37444	37386	-58	34488	34431	-57	29739	29688	-51	23673	23633	-40
7	NAGPUR	2479	2430	-49	2068	2041	-27	1765	1743	-22	1174	1172	-2
8	GONDIA	2768	2757	-11	2216	2207	-9	1871	1862	-9	780	778	-2
9	BHANDARA	4402	4395	-7	3741	3735	-6	2516	2513	-3	1435	1432	-3
10	CHANDRAPUR	2673	2670	-3	2466	2463	-3	2333	2330	-3	1952	1949	-3
11	WARDHA	1050	1049	-1	944	943	-1	894	893	-1	806	805	-1
12	GADCHIROLI	3191	3191	0	3036	3036	0	2813	2813	0	2090	2090	0
13	NAGPUR DIV	16563	16492	-71	14471	14425	-46	12192	12154	-38	8237	8226	-11
14	AMRAVATI	7115	7101	-14	6654	6642	-12	5985	5974	-11	5053	5042	-11
15	AKOLA	4343	4333	-10	3890	3885	-5	3671	3666	-5	3298	3294	-4
16	BULDHANA	2489	2482	-7	2205	2201	-4	1986	1982	-4	1728	1724	-4
17	WASHIM	896	896	0	880	880	0	767	767	0	752	752	0
18	YAVATMAL	4047	4046	-1	3849	3849	0	3678	3678	0	3170	3170	0
19	AMRAVATI DIV	18890	18858	-32	17478	17457	-21	16087	16067	-20	14001	13982	-19
20	PALGHAR	2123	2108	-15	2034	2021	-13	1979	1966	-13	845	841	-4
21	RAIGAD	318	315	-3	288	285	-3	287	284	-3	266	263	-3
22	RATNAGIRI	79	78	-1	58	57	-1	54	53	-1	48	47	-1
23	SINDHUDURG	150	148	-2	107	106	-1	73	72	-1	59	58	-1
24	THANE	253	253	0	213	213	0	205	205	0	193	193	0
25	KONKAN DIV	2923	2902	-21	2700	2682	-18	2598	2580	-18	1411	1402	-9
26	AURANGABAD	2111	2107	-4	1924	1920	-4	1671	1667	-4	1526	1523	-3
27	NANDED	6444	6438	-6	5554	5550	-4	5239	5236	-3	4518	4515	-3
28	BEED	1729	1729	0	1619	1619	0	1323	1323	0	1041	1041	0
29	HINGOLI	550	550	0	426	426	0	339	339	0	231	231	0
30	JALNA	965	965	0	881	881	0	814	814	0	601	601	0
31	LATUR	637	637	0	620	620	0	575	575	0	518	518	0
32	OSMANABAD	385	385	0	349	349	0	347	347	0	333	333	0
33	PARBHANI	619	619	0	576	576	0	500	500	0	442	442	0
34	AURANGABAD DIV	13440	13430	-10	11949	11941	-8	10808	10801	-7	9210	9204	-6
35	SANGLI	1737	1736	-1	1537	1536	-1	1431	1430	-1	1247	1246	-1
36	SOLAPUR	2422	2420	-2	2372	2371	-1	2303	2302	-1	2209	2208	-1
37	KOLHAPUR	658	658	0	601	601	0	399	399	0	383	383	0
38	PUNE	1671	1671	0	1466	1466	0	1336	1336	0	1157	1157	0
39	SATARA	574	574	0	539	539	0	507	507	0	466	466	0
40	PUNE DIV	7062	7059	-3	6515	6513	-2	5976	5974	-2	5462	5460	-2
	Total	96322	96127	-195	87601	87449	-152	77400	77264	-136	61994	61907	-87

Delayed Houses -II as on 16.06.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		15.06.2021	16.06.2021	Achievement	15.06.2021	16.06.2021	Achievement	15.06.2021	16.06.2021	Achievement
1	AKOLA	4803	4906	103	812	880	68	1233	1261	28
2	AMRAVATI	6504	6835	331	1381	1436	55	2574	2616	42
3	BULDHANA	2800	2879	79	587	608	21	715	729	14
4	WASHIM	1244	1345	101	323	329	6	129	132	3
5	YAVATMAL	4013	4122	109	911	956	45	1131	1171	40
6	AMRAVATI DIV	19364	20087	723	4014	4209	195	5782	5909	127
7	AURANGABAD	3456	3480	24	755	807	52	445	458	13
8	BEED	4466	4506	40	854	1048	194	137	158	21
9	HINGOLI	1299	1321	22	280	300	20	25	29	4
10	JALNA	1888	2010	122	361	380	19	130	134	4
11	LATUR	1303	1307	4	321	339	18	59	62	3
12	NANDED	13534	13722	188	1631	1820	189	402	446	44
13	OSMANABAD	1034	1038	4	275	277	2	19	19	0
14	PARBHANI	1202	1206	4	268	291	23	28	32	4
15	AURANGABAD DIV	28182	28590	408	4745	5262	517	1245	1338	93
16	PALGHAR	802	802	0	485	503	18	684	704	20
17	RAIGAD	554	567	13	156	168	12	27	28	1
18	RATNAGIRI	286	290	4	53	62	9	46	58	12
19	SINDHUDURG	260	263	3	72	90	18	55	57	2
20	THANE	249	249	0	103	109	6	39	40	1
21	KONKAN DIV	2151	2171	20	869	932	63	851	887	36
22	BHANDARA	8827	9240	413	751	830	79	1420	1457	37
23	CHANDRAPUR	2968	3032	64	774	836	62	1183	1289	106
24	GADCHIROLI	2455	2529	74	1014	1074	60	785	843	58
25	GONDIA	8225	8528	303	2328	2727	399	329	350	21
26	NAGPUR	3627	3739	112	536	588	52	792	787	-5
27	WARDHA	1266	1277	11	184	220	36	447	475	28
28	NAGPUR DIV	27368	28345	977	5587	6275	688	4956	5201	245
29	AHMEDNAGAR	6164	6239	75	1253	1356	103	580	611	31
30	DHULE	5451	5562	111	1477	1500	23	1049	1084	35
31	JALGAON	10908	10979	71	1341	1404	63	536	551	15
32	NANDURBAR	7038	7200	162	6003	6309	306	8951	9178	227
33	NASHIK	6429	6469	40	1697	1772	75	2104	2185	81
34	NASHIK DIV	35990	36449	459	11771	12341	570	13220	13609	389
35	KOLHAPUR	2040	2046	6	268	291	23	12	13	1
36	PUNE	2229	2252	23	476	489	13	211	214	3
37	SANGLI	3683	3683	0	372	372	0	102	102	0
38	SATARA	1030	1044	14	151	165	14	144	162	18
39	SOLAPUR	7851	7942	91	844	915	71	343	358	15
40	PUNE DIV	16833	16967	134	2111	2232	121	812	849	37
Total		129888	132609	2721	29097	31251	2154	26866	27793	927