

Cummulative PMAY-G Progress Report as on 17-06-2021														
Sr. No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			16.06.2021	17.06.2021	Achievement	Remaining	16.06.2021	17.06.2021	Achievement	Remaining	16.06.2021	17.06.2021	Achievement	Remaining
1	PALGHAR	25689	25665	25665	0	24	25556	25556	0	133	22874	22887	13	2802
2	THANE	6734	6704	6704	0	30	6658	6658	0	76	6158	6160	2	574
3	RATNAGIRI	6099	6062	6062	0	37	5906	5906	0	193	4972	4973	1	1126
4	RAIGAD	7858	7752	7752	0	106	7704	7704	0	154	6709	6714	5	1144
5	SINDHUDURG	3994	3661	3661	0	333	3645	3645	0	349	2994	2994	0	1000
6	KONKAN DIV	50374	49844	49844	0	530	49469	49469	0	905	43707	43728	21	6646
7	AURANGABAD	22138	22112	22112	0	26	20825	20825	0	1313	14501	14510	9	7628
8	PARBHANI	7153	6760	6760	0	393	6585	6585	0	568	4695	4698	3	2455
9	OSMANABAD	6048	5311	5311	0	737	5238	5238	0	810	3872	3872	0	2176
10	HINGOLI	10307	9484	9484	0	823	9327	9327	0	980	7406	7406	0	2901
11	BEED	19699	18224	18224	0	1475	17406	17406	0	2293	10755	10768	13	8931
12	LATUR	10968	9259	9259	0	1709	8946	8946	0	2022	6881	6883	2	4085
13	JALNA	13337	11523	11523	0	1814	10965	10965	0	2372	7619	7621	2	5716
14	NANDED	49525	45146	45146	0	4379	41767	41767	0	7758	21866	21925	59	27600
15	AURANGABAD DIV	139175	127819	127819	0	11356	121059	121059	0	18116	77595	77683	88	61492
16	KOLHAPUR	14462	13011	13011	0	1451	12658	12658	0	1804	9838	9841	3	4621
17	SATARA	13471	11196	11196	0	2275	9754	9754	0	3717	7578	7580	2	5891
18	SANGLI	18650	15771	15771	0	2879	15180	15180	0	3470	9635	9636	1	9014
19	PUNE	18943	15291	15291	0	3652	14105	14105	0	4838	10016	10039	23	8904
20	SOLAPUR	44712	36229	36229	0	8483	34517	34517	0	10195	21574	21584	10	23128
21	PUNE DIV	110238	91498	91498	0	18740	86214	86214	0	24024	58641	58680	39	51558
22	GONDIA	82390	82390	82390	0	0	81317	81317	0	1073	65398	65414	16	16976
23	GADCHIROLI	23030	21806	21806	0	1224	21396	21396	0	1634	14191	14259	68	8771
24	WARDHA	16192	13053	13053	0	3139	13014	13014	0	3178	9044	9048	4	7144
25	CHANDRAPUR	31995	28331	28331	0	3664	27779	27779	0	4216	19289	19313	24	12682
26	BHANDARA	56123	51475	51475	0	4648	49493	49493	0	6630	27885	27895	10	28228
27	NAGPUR	39690	32712	32713	1	6977	28735	28735	0	10955	19744	19807	63	19883
28	NAGPUR DIV	249420	229767	229768	1	19652	221734	221734	0	27686	155551	155736	185	93684
29	DHULE	46635	46373	46373	0	262	46203	46203	0	432	35770	35772	2	10863
30	NASHIK	70432	68463	68463	0	1969	67831	67831	0	2601	52821	52832	11	17600
31	AHMEDNAGAR	47876	41871	41871	0	6005	41454	41454	0	6422	28392	28411	19	19465
32	NANDURBAR	105751	99502	99537	35	6214	95648	95648	0	10103	70574	70582	8	35169
33	JALGAON	66096	54271	54271	0	11825	51612	51612	0	14484	33898	33928	30	32168
34	NASHIK DIV	336790	310480	310515	35	26275	302748	302748	0	34042	221455	221525	70	115265
35	YAVATMAL	39923	38550	38550	0	1373	34611	34611	0	5312	22595	22635	40	17288
36	WASHIM	10787	8909	8909	0	1878	8350	8350	0	2437	5622	5629	7	5158
37	BULDHANA	28310	23771	23773	2	4537	23239	23239	0	5071	15521	15540	19	12770
38	AKOLA	44562	38286	38305	19	6257	37200	37200	0	7362	24116	24193	77	20369
39	AMRAVATI	91511	67954	68018	64	23493	64671	64671	0	26840	44361	44450	89	47061
40	AMRAVATI DIV	215093	177470	177555	85	37538	168071	168071	0	47022	112215	112447	232	102646
Total		1101090	986878	986999	121	114091	949295	949295	0	151795	669164	669799	635	431291

State Scheme Report Cumulative as on 17-06-2021

Sr. No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			16-06-2021	17-06-2021	Achievement	Remaining Sanction	16-06-2021	17-06-2021	Achievement	Yet to give 1st Inst	16-06-2021	17-06-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5843	5843	0	21	5038	5041	3	823
2	SINDHUDURG	1851	1845	1845	0	6	1837	1837	0	14	1580	1580	0	271
3	THANE	3500	3490	3490	0	10	3482	3482	0	18	3155	3155	0	345
4	RAIGAD	3830	3814	3814	0	16	3776	3776	0	54	3313	3315	2	515
5	PALGHAR	6415	6343	6343	0	72	6286	6286	0	129	4856	4875	19	1540
6	KONKAN DIV	21460	21355	21355	0	105	21224	21224	0	236	17942	17966	24	3494
7	AHMEDNAGAR	28571	28550	28550	0	21	28293	28304	11	267	20211	20222	11	8349
8	DHULE	12351	12304	12304	0	47	12155	12155	0	196	9628	9629	1	2722
9	JALGAON	17383	17290	17290	0	93	15942	15956	14	1427	10486	10496	10	6887
10	NASHIK	19111	18781	18781	0	330	18509	18509	0	602	10808	10821	13	8290
11	NANDURBAR	10307	9878	9878	0	429	9762	9765	3	542	6876	6885	9	3422
12	NASHIK DIV	87723	86803	86803	0	920	84661	84689	28	3034	58009	58053	44	29670
13	SATARA	9559	9544	9544	0	15	9381	9382	1	177	7308	7311	3	2248
14	KOLHAPUR	10919	10843	10843	0	76	10685	10688	3	231	8890	8890	0	2029
15	SOLAPUR	15433	15252	15252	0	181	14808	14813	5	620	11789	11797	8	3636
16	SANGLI	7082	6861	6861	0	221	6592	6604	12	478	4772	4773	1	2309
17	PUNE	10457	9989	9989	0	468	9565	9567	2	890	7183	7190	7	3267
18	PUNE DIV	53450	52489	52489	0	961	51031	51054	23	2396	39942	39961	19	13489
19	WASHIM	7712	7709	7709	0	3	7197	7199	2	513	4327	4327	0	3385
20	BULDHANA	12190	12141	12141	0	49	11923	11923	0	267	8146	8154	8	4036
21	YAVATMAL	19265	19097	19097	0	168	18544	18556	12	709	11940	11965	25	7300
22	AMRAVATI	14486	14199	14199	0	287	13673	13689	16	797	9491	9512	21	4974
23	AKOLA	14198	13665	13665	0	533	13262	13263	1	935	7486	7523	37	6675
24	AMRAVATI DIV	67851	66811	66811	0	1040	64599	64630	31	3221	41390	41481	91	26370
25	OSMANABAD	15251	15189	15189	0	62	12224	12224	0	3027	5435	5435	0	9816
26	PARBHANI	14543	14274	14276	2	267	13891	13894	3	649	9847	9858	11	4685
27	AURANGABAD	17770	17401	17401	0	369	16265	16284	19	1486	8015	8034	19	9736
28	HINGOLI	9745	9320	9320	0	425	9103	9120	17	625	7235	7236	1	2509
29	LATUR	19992	19122	19122	0	870	15818	15873	55	4119	11868	11873	5	8119
30	JALNA	9508	8409	8417	8	1091	6610	6681	71	2827	4000	4004	4	5504
31	BEED	16424	13549	13549	0	2875	12075	12232	157	4192	7377	7384	7	9040
32	NANDED	17863	14855	14855	0	3008	12693	12770	77	5093	6923	6930	7	10933
33	AURANGABAD DIV	121096	112119	112129	10	8967	98679	99078	399	22018	60700	60754	54	60342
34	WARDHA	8310	8310	8310	0	0	8254	8257	3	53	5858	5864	6	2446
35	NAGPUR	9482	9244	9252	8	230	8955	8956	1	526	7243	7255	12	2227
36	GADCHIROLI	11477	10947	10947	0	530	10626	10630	4	847	6676	6695	19	4782
37	BHANDARA	15386	14779	14779	0	607	14000	14003	3	1383	8903	8910	7	6476
38	CHANDRAPUR	24728	20821	20844	23	3884	20006	20030	24	4698	10745	10770	25	13958
39	GONDIA	13480	9570	9570	0	3910	9187	9187	0	4293	7335	7342	7	6138
40	NAGPUR DIV	82863	73671	73702	31	9161	71028	71063	35	11800	46760	46836	76	36027
Total		434443	413248	413289	41	21154	391222	391738	516	42705	264743	265051	308	169392

Delayed Houses-I as on 17.06.2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		16-06-2021	17-06-2021	Achievement	16-06-2021	17-06-2021	Achievement	16-06-2021	17-06-2021	Achievement	16-06-2021	17-06-2021	Achievement
		1	AMRAVATI	7101	7085	-16	6642	6628	-14	5974	5963	-11	5042
2	YAVATMAL	4046	4034	-12	3849	3841	-8	3678	3670	-8	3170	3162	-8
3	AKOLA	4333	4321	-12	3885	3875	-10	3666	3659	-7	3294	3288	-6
4	BULDHANA	2482	2476	-6	2201	2196	-5	1982	1978	-4	1724	1722	-2
5	WASHIM	896	896	0	880	880	0	767	767	0	752	752	0
6	AMRAVATI DIV	18858	18812	-46	17457	17420	-37	16067	16037	-30	13982	13957	-25
7	GADCHIROLI	3191	3182	-9	3036	3028	-8	2813	2806	-7	2090	2083	-7
8	CHANDRAPUR	2670	2664	-6	2463	2457	-6	2330	2324	-6	1949	1946	-3
9	WARDHA	1049	1047	-2	943	941	-2	893	891	-2	805	804	-1
10	GONDIA	2757	2755	-2	2207	2205	-2	1862	1860	-2	778	777	-1
11	BHANDARA	4395	4393	-2	3735	3734	-1	2513	2512	-1	1432	1431	-1
12	NAGPUR DIV	16492	16457	-35	14425	14395	-30	12154	12127	-27	8226	8211	-15
13	NANDURBAR	18400	18392	-8	17530	17523	-7	14763	14756	-7	10334	10334	0
14	NASHIK	5504	5496	-8	4720	4712	-8	3610	3604	-6	3286	3282	-4
15	JALGAON	5317	5312	-5	4724	4720	-4	4414	4410	-4	3981	3977	-4
16	AHMEDNAGAR	4588	4583	-5	4133	4130	-3	3693	3691	-2	3515	3513	-2
17	DHULE	3577	3577	0	3324	3324	0	3208	3208	0	2517	2517	0
18	NASHIK DIV	37386	37360	-26	34431	34409	-22	29688	29669	-19	23633	23623	-10
19	NAGPUR	2430	2416	-14	2041	2030	-11	1743	1734	-9	1172	1170	-2
20	PALGHAR	2108	2100	-8	2021	2013	-8	1966	1958	-8	841	840	-1
21	RATNAGIRI	78	77	-1	57	56	-1	53	52	-1	47	46	-1
22	THANE	253	252	-1	213	212	-1	205	204	-1	193	192	-1
23	SINDHUDURG	148	148	0	106	106	0	72	72	0	58	58	0
24	RAIGAD	315	314	-1	285	285	0	284	284	0	263	263	0
25	KONKAN DIV	2902	2891	-11	2682	2672	-10	2580	2570	-10	1402	1399	-3
26	NANDED	6438	6429	-9	5550	5547	-3	5236	5233	-3	4515	4513	-2
27	PARBHANI	619	617	-2	576	574	-2	500	498	-2	442	440	-2
28	JALNA	965	964	-1	881	880	-1	814	813	-1	601	601	0
29	AURANGABAD	2107	2106	-1	1920	1919	-1	1667	1666	-1	1523	1522	-1
30	OSMANABAD	385	385	0	349	349	0	347	347	0	333	333	0
31	HINGOLI	550	550	0	426	426	0	339	339	0	231	231	0
32	LATUR	637	637	0	620	620	0	575	575	0	518	518	0
33	BEED	1729	1728	-1	1619	1618	-1	1323	1323	0	1041	1041	0
34	AURANGABAD DIV	13430	13416	-14	11941	11933	-8	10801	10794	-7	9204	9199	-5
35	PUNE	1671	1663	-8	1466	1460	-6	1336	1331	-5	1157	1154	-3
36	SOLAPUR	2420	2419	-1	2371	2370	-1	2302	2301	-1	2208	2207	-1
37	SATARA	574	574	0	539	539	0	507	507	0	466	466	0
38	KOLHAPUR	658	658	0	601	601	0	399	399	0	383	383	0
39	SANGLI	1736	1736	0	1536	1536	0	1430	1430	0	1246	1246	0
40	PUNE DIV	7059	7050	-9	6513	6506	-7	5974	5968	-6	5460	5456	-4
	Total	96127	95986	-141	87449	87335	-114	77264	77165	-99	61907	61845	-62

Delayed Houses -II as on 17.06.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		16.06.2021	17.06.2021	Achievement	16.06.2021	17.06.2021	Achievement	16.06.2021	17.06.2021	Achievement
1	AKOLA	4906	4917	11	880	894	14	1261	1252	-9
2	AMRAVATI	6835	6884	49	1436	1454	18	2616	2617	1
3	BULDHANA	2879	2912	33	608	620	12	729	739	10
4	WASHIM	1345	1345	0	329	329	0	132	132	0
5	YAVATMAL	4122	4127	5	956	964	8	1171	1181	10
6	AMRAVATI DIV	20087	20185	98	4209	4261	52	5909	5921	12
7	AURANGABAD	3480	3484	4	807	809	2	458	462	4
8	BEED	4506	4506	0	1048	1048	0	158	158	0
9	HINGOLI	1321	1337	16	300	301	1	29	29	0
10	JALNA	2010	2010	0	380	380	0	134	135	1
11	LATUR	1307	1317	10	339	341	2	62	62	0
12	NANDED	13722	13845	123	1820	1840	20	446	442	-4
13	OSMANABAD	1038	1038	0	277	277	0	19	19	0
14	PARBHANI	1206	1207	1	291	291	0	32	33	1
15	AURANGABAD DIV	28590	28744	154	5262	5287	25	1338	1340	2
16	PALGHAR	802	802	0	503	503	0	704	701	-3
17	RAIGAD	567	573	6	168	170	2	28	28	0
18	RATNAGIRI	290	295	5	62	63	1	58	59	1
19	SINDHUDURG	263	266	3	90	90	0	57	57	0
20	THANE	249	249	0	109	109	0	40	39	-1
21	KONKAN DIV	2171	2185	14	932	935	3	887	884	-3
22	BHANDARA	9240	9287	47	830	846	16	1457	1474	17
23	CHANDRAPUR	3032	3033	1	836	837	1	1289	1289	0
24	GADCHIROLI	2529	2535	6	1074	1089	15	843	833	-10
25	GONDIA	8528	8536	8	2727	2803	76	350	351	1
26	NAGPUR	3739	3760	21	588	622	34	787	799	12
27	WARDHA	1277	1286	9	220	240	20	475	498	23
28	NAGPUR DIV	28345	28437	92	6275	6437	162	5201	5244	43
29	AHMEDNAGAR	6239	6255	16	1356	1429	73	611	627	16
30	DHULE	5562	5571	9	1500	1548	48	1084	1120	36
31	JALGAON	10979	11039	60	1404	1421	17	551	553	2
32	NANDURBAR	7200	7200	0	6309	6309	0	9178	9170	-8
33	NASHIK	6469	6473	4	1772	1815	43	2185	2193	8
34	NASHIK DIV	36449	36538	89	12341	12522	181	13609	13663	54
35	KOLHAPUR	2046	2046	0	291	291	0	13	13	0
36	PUNE	2252	2256	4	489	490	1	214	217	3
37	SANGLI	3683	3695	12	372	380	8	102	103	1
38	SATARA	1044	1047	3	165	168	3	162	163	1
39	SOLAPUR	7942	7986	44	915	966	51	358	375	17
40	PUNE DIV	16967	17030	63	2232	2295	63	849	871	22
Total		132609	133119	510	31251	31737	486	27793	27923	130