

Cummulative PMA-Y-G Progress Report as on 17.03.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			16.03.2021	17.03.2021	Achievement	Remaining	16.03.2021	17.03.2021	Achievement	Remaining	16.03.2021	17.03.2021	Achievement	Remaining
1	PALGHAR	25934	25764	25764	0	170	25418	25418	0	516	21724	21724	0	4210
2	THANE	6917	6688	6688	0	229	6639	6639	0	278	5764	5765	1	1152
3	SINDHUDURG	4064	3637	3637	0	427	3599	3599	0	465	2609	2610	1	1454
4	RAIGAD	8456	7751	7751	0	705	7560	7560	0	896	6057	6059	2	2397
5	RATNAGIRI	7189	6415	6413	-2	776	5796	5796	0	1393	3954	3959	5	3230
	KONKAN DIV	52560	50255	50253	-2	2307	49012	49012	0	3548	40108	40117	9	12443
6	AURANGABAD	22154	22078	22083	5	71	20358	20358	0	1796	11371	11388	17	10766
7	PARBHANI	7128	6725	6725	0	403	6474	6474	0	654	4046	4048	2	3080
8	OSMANABAD	6118	5302	5302	0	816	5106	5106	0	1012	3409	3415	6	2703
9	BEED	19720	18146	18149	3	1571	16409	16409	0	3311	9348	9377	29	10343
10	LATUR	10968	9246	9246	0	1722	8725	8725	0	2243	6504	6504	0	4464
11	HINGOLI	11256	9169	9169	0	2087	8820	8820	0	2436	6527	6557	30	4699
12	JALNA	13375	11216	11250	34	2125	10035	10035	0	3340	6229	6230	1	7145
13	NANDED	50083	44537	44554	17	5529	39080	39080	0	11003	19413	19432	19	30651
	AURANGABAD DIV	140802	126419	126478	59	14324	115007	115007	0	25795	66847	66951	104	73851
14	KOLHAPUR	14976	13074	13074	0	1902	12570	12570	0	2406	8188	8214	26	6762
15	SATARA	13682	11205	11205	0	2477	9576	9576	0	4106	6568	6570	2	7112
16	SANGLI	20647	15557	15553	-4	5094	14155	14155	0	6492	9088	9095	7	11552
17	PUNE	20902	14744	14744	0	6158	13362	13362	0	7540	9124	9127	3	11775
18	SOLAPUR	47058	36281	36284	3	10774	32487	32487	0	14571	19519	19544	25	27514
	PUNE DIV	117265	90861	90860	3	26405	82150	82150	0	35115	52487	52550	63	64715
19	GADCHIROLI	23175	21654	21655	1	1520	20458	20458	0	2717	12268	12303	35	10872
20	GONDIA	86326	83458	83492	34	2834	76679	76679	0	9647	31884	32452	568	53874
21	CHANDRAPUR	31449	28168	28168	0	3281	27136	27136	0	4313	16422	16438	16	15011
22	WARDHA	17452	13040	12987	-53	4465	12501	12501	0	4951	7973	8000	27	9452
23	BHANDARA	60277	50568	50571	3	9706	44548	44548	0	15729	21814	21846	32	38431
24	NAGPUR	43087	33135	33147	12	9940	26682	26682	0	16405	15797	15800	3	27287
	NAGPUR DIV	261766	230023	230020	50	31746	208004	208004	0	53762	106158	106839	681	154927
25	DHULE	47291	46389	46389	0	902	45626	45626	0	1665	32584	32589	5	14702
26	NASHIK	70897	68406	68406	0	2491	67388	67388	0	3509	50994	51041	47	19856
27	NANDURBAR	105818	99343	99343	0	6475	94757	94757	0	11061	67838	67848	10	37970
28	AHMEDNAGAR	48694	41524	41524	0	7170	40606	40606	0	8088	23599	23682	83	25012
29	JALGAON	70272	53723	53747	24	16525	48925	48925	0	21347	30257	30265	8	40007
	NASHIK DIV	342972	309385	309409	24	33563	297302	297302	0	45670	205272	205425	153	137547
30	WASHIM	10802	8717	8717	0	2085	7665	7665	0	3137	5373	5373	0	5429
31	YAVATMAL	40639	38197	38167	-30	2472	31210	31210	0	9429	20488	20494	6	20145
32	BULDHANA	29471	23467	23481	14	5990	21980	21980	0	7491	14828	14831	3	14640
33	AKOLA	45901	37593	37593	0	8308	34926	34926	0	10975	20844	20857	13	25044
34	AMRAVATI	92731	64313	64427	114	28304	58831	58831	0	33900	39868	39892	24	52839
	AMRAVATI DIV	219544	172287	172385	128	47159	154612	154612	0	64932	101401	101447	46	118097
Total		1134909	979230	979405	264	155504	906087	906087	0	228822	572273	573329	1056	561580

State Scheme Report Cumulative as on 17-03-2021

S.N o.	District	Target	Sanctions				1st Instalment Paid				Completion			
			16-03-2021	17-03-2021	Achievement	Remaining Sanction	16-03-2021	17-03-2021	Achievement	Yet to give 1st Inst	16-03-2021	17-03-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5826	5828	2	36	4708	4710	2	1154
2	THANE	3500	3490	3490	0	10	3441	3443	2	57	2830	2835	5	665
3	SINDHUDURG	1851	1834	1834	0	17	1806	1807	1	44	1490	1492	2	359
4	RAIGAD	3830	3812	3812	0	18	3746	3748	2	82	3089	3089	0	741
5	PALGHAR	6415	6267	6267	0	148	5900	5919	19	496	4163	4164	1	2251
6	KONKAN DIV	21460	21266	21266	0	194	20719	20745	26	715	16280	16290	10	5170
7	WASHIM	7712	7698	7698	0	14	6675	6748	73	964	4109	4112	3	3600
8	BULDHANA	12190	12079	12079	0	111	11582	11617	35	573	7881	7885	4	4305
9	YAVATMAL	19265	19067	19067	0	198	17834	17882	48	1383	10663	10681	18	8584
10	AMRAVATI	14486	14056	14066	10	420	13012	13092	80	1394	8575	8581	6	5905
11	AKOLA	14198	13572	13572	0	626	12444	12474	30	1724	6584	6601	17	7597
12	AMRAVATI DIV	67851	66472	66482	10	1369	61547	61813	266	6038	37812	37860	48	29991
13	SATARA	9559	9526	9526	0	33	9287	9288	1	271	6882	6889	7	2670
14	KOLHAPUR	10919	10841	10841	0	78	10515	10535	20	384	8003	8012	9	2907
15	SOLAPUR	15433	15240	15242	2	191	14657	14660	3	773	11300	11305	5	4128
16	PUNE	10457	9882	9888	6	569	9104	9119	15	1338	6543	6544	1	3913
17	SANGLI	7082	6451	6451	0	631	5931	5952	21	1130	4660	4661	1	2421
18	PUNE DIV	53450	51940	51948	8	1502	49494	49554	60	3896	37388	37411	23	16039
19	DHULE	12351	12217	12217	0	134	12057	12063	6	288	8627	8627	0	3724
20	NASHIK	19111	18691	18691	0	420	17841	17864	23	1247	9838	9859	21	9252
21	NANDURBAR	10307	9878	9878	0	429	9696	9696	0	611	6586	6592	6	3715
22	JALGAON	17383	16724	16724	0	659	14579	14652	73	2731	9625	9631	6	7752
23	AHMEDNAGAR	30450	28425	28425	0	2025	27622	27723	101	2727	17762	17821	59	12629
24	NASHIK DIV	89602	85935	85935	0	3667	81795	81998	203	7604	52438	52530	92	37072
25	WARDHA	8310	8309	8309	0	1	8049	8072	23	238	5319	5329	10	2981
26	NAGPUR	9482	9136	9136	0	346	8778	8789	11	693	6820	6820	0	2662
27	BHANDARA	15386	14585	14630	45	756	13620	13651	31	1735	7695	7701	6	7685
28	GADCHIROLI	11477	10611	10619	8	858	9916	10125	209	1352	6015	6023	8	5454
29	GONDIA	13480	9527	9527	0	3953	9011	9024	13	4456	5654	5668	14	7812
30	CHANDRAPUR	24728	18966	19364	398	5364	17555	17792	237	6936	8956	8963	7	15765
31	NAGPUR DIV	82863	71134	71585	451	11278	66929	67453	524	15410	40459	40504	45	42359
32	PARBHANI	14543	14181	14181	0	362	12956	13090	134	1453	9311	9316	5	5227
33	BEED	13236	12618	12636	18	600	8818	9212	394	4024	6940	6941	1	6295
34	OSMANABAD	15251	14525	14555	30	696	7795	8131	336	7120	4903	4909	6	10342
35	AURANGABAD	17770	17005	17005	0	765	13704	13956	252	3814	6479	6480	1	11290
36	HINGOLI	9745	8637	8637	0	1108	8503	8511	8	1234	6687	6698	11	3047
37	JALNA	7135	5706	5706	0	1429	5126	5210	84	1925	3487	3490	3	3645
38	LATUR	19992	16223	16224	1	3768	14702	14720	18	5272	11103	11112	9	8880
39	NANDED	17863	13230	13318	88	4545	10354	10445	91	7418	6473	6473	0	11390
40	AURANGABAD DIV	115535	102125	102262	137	13273	81958	83275	1317	32260	55383	55419	36	60116
Total		430761	398872	399478	606	31283	362442	364838	2396	65923	239760	240014	254	190747

Delayed Houses-I as on 17-03-2021

Sno	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		16-03-2021	17-03-2021	Achievement	16-03-2021	17-03-2021	Achievement	16-03-2021	17-03-2021	Achievement	16-03-2021	17-03-2021	Achievement
1	GONDIA	7208	6923	-285	5658	5448	-210	3949	3832	-117	975	960	-15
2	GADCHIROLI	3642	3624	-18	3343	3328	-15	3104	3089	-15	1635	1629	-6
3	BHANDARA	5660	5635	-25	3544	3528	-16	2667	2657	-10	962	961	-1
4	CHANDRAPUR	2984	2975	-9	2794	2787	-7	2443	2436	-7	1005	1002	-3
5	WARDHA	1177	1168	-9	1099	1092	-7	1066	1060	-6	499	495	-4
6	NAGPUR	2788	2786	-2	2281	2280	-1	1825	1825	0	1101	1101	0
7	NAGPUR DIV	23459	23111	-348	18719	18463	-256	15054	14899	-155	6177	6148	-29
8	AHMEDNAGAR	5528	5491	-37	4888	4858	-30	4822	4793	-29	3542	3526	-16
9	NASHIK	5543	5507	-36	4139	4112	-27	3950	3924	-26	3441	3418	-23
10	NANDURBAR	19754	19744	-10	16577	16570	-7	12789	12784	-5	7393	7389	-4
11	DHULE	4450	4446	-4	4290	4286	-4	4042	4038	-4	3084	3080	-4
12	JALGAON	5817	5811	-6	5349	5346	-3	5036	5034	-2	3530	3528	-2
13	NASHIK DIV	41092	40999	-93	35243	35172	-71	30639	30573	-66	20990	20941	-49
14	SOLAPUR	2746	2726	-20	2667	2647	-20	2629	2609	-20	2237	2221	-16
15	SANGLI	1940	1934	-6	1818	1812	-6	1699	1694	-5	1377	1376	-1
16	KOLHAPUR	995	988	-7	629	625	-4	615	611	-4	468	464	-4
17	PUNE	2007	2004	-3	1792	1789	-3	1688	1686	-2	1164	1164	0
18	SATARA	801	800	-1	732	731	-1	710	710	0	471	471	0
19	PUNE DIV	8489	8452	-37	7638	7604	-34	7341	7310	-31	5717	5696	-21
20	AMRAVATI	7774	7758	-16	6895	6882	-13	6456	6444	-12	4050	4045	-5
21	AKOLA	4669	4658	-11	4362	4352	-10	4159	4149	-10	3128	3125	-3
22	YAVATMAL	4393	4389	-4	4161	4158	-3	4043	4040	-3	2834	2833	-1
23	BULDHANA	2462	2462	0	2184	2184	0	2092	2092	0	1448	1448	0
24	WASHIM	1005	1005	0	851	851	0	845	845	0	805	805	0
25	AMRAVATI DIV	20303	20272	-31	18453	18427	-26	17595	17570	-25	12265	12256	-9
26	NANDED	6119	6108	-11	5742	5731	-11	5445	5437	-8	4282	4278	-4
27	HINGOLI	617	606	-11	489	481	-8	462	455	-7	217	216	-1
28	AURANGABAD	2416	2412	-4	2031	2027	-4	1989	1985	-4	1124	1124	0
29	BEED	1899	1894	-5	1521	1519	-2	1442	1440	-2	712	712	0
30	JALNA	1195	1194	-1	1101	1100	-1	970	969	-1	481	481	0
31	PARBHANI	687	685	-2	586	585	-1	570	569	-1	433	432	-1
32	LATUR	719	719	0	654	654	0	611	611	0	459	459	0
33	OSMANABAD	383	383	0	381	381	0	376	376	0	309	309	0
34	AURANGABAD DIV	14035	14001	-34	12505	12478	-27	11865	11842	-23	8017	8011	-6
35	RAIGAD	412	410	-2	408	406	-2	393	391	-2	158	158	0
36	SINDHUDURG	159	158	-1	107	106	-1	92	91	-1	81	80	-1
37	PALGHAR	2877	2877	0	2796	2796	0	2552	2552	0	471	471	0
38	RATNAGIRI	148	148	0	138	138	0	134	134	0	59	59	0
39	THANE	358	357	-1	330	330	0	295	295	0	210	210	0
40	KONKAN DIV	3954	3950	-4	3779	3776	-3	3466	3463	-3	979	978	-1
	Total	111332	110785	-547	96337	95920	-417	85960	85657	-303	54145	54030	-115

Delayed Houses -II as on 17.03.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		16.03.2021	17.03.2021	Achievement	16.03.2021	17.03.2021	Achievement	16.03.2021	17.03.2021	Achievement
1	AKOLA	2721	2736	15	772	778	6	1372	1364	-8
2	AMRAVATI	4146	4192	46	1144	1146	2	2404	2403	-1
3	BULDHANA	1569	1572	3	530	531	1	614	617	3
4	WASHIM	568	571	3	286	288	2	111	112	1
5	YAVATMAL	2341	2341	0	853	853	0	1181	1181	0
6	AMRAVATI DIV	11345	11412	67	3585	3596	11	5682	5677	-5
7	AURANGABAD	4253	4253	0	513	513	0	565	564	-1
8	BEED	1433	1438	5	587	588	1	148	149	1
9	HINGOLI	769	769	0	223	225	2	38	37	-1
10	JALNA	800	801	1	327	327	0	203	203	0
11	LATUR	536	536	0	253	253	0	47	47	0
12	NANDED	6170	6173	3	1358	1359	1	363	361	-2
13	OSMANABAD	620	686	66	168	168	0	5	5	0
14	PARBHANI	602	602	0	185	187	2	22	21	-1
15	AURANGABAD DIV	15183	15258	75	3614	3620	6	1391	1387	-4
16	PALGHAR	999	1046	47	670	673	3	929	929	0
17	RAIGAD	416	452	36	127	128	1	41	41	0
18	RATNAGIRI	171	171	0	11	12	1	62	62	0
19	SINDHUDURG	157	158	1	20	20	0	19	21	2
20	THANE	228	364	136	85	94	9	63	70	7
21	KONKAN DIV	1971	2191	220	913	927	14	1114	1123	9
22	BHANDARA	2991	3021	30	461	461	0	1458	1439	-19
23	CHANDRAPUR	4050	4174	124	525	525	0	900	895	-5
24	GADCHIROLI	1526	1527	1	911	911	0	588	580	-8
25	GONDIA	6727	8506	1779	838	863	25	1309	1217	-92
26	NAGPUR	1929	2000	71	247	252	5	529	532	3
27	WARDHA	670	670	0	124	124	0	373	368	-5
28	NAGPUR DIV	17893	19898	2005	3106	3136	30	5157	5031	-126
29	AHMEDNAGAR	5305	5339	34	1147	1149	2	894	880	-14
30	DHULE	3926	3926	0	1157	1160	3	965	962	-3
31	JALGAON	5752	6116	364	1033	1035	2	501	499	-2
32	NANDURBAR	6625	6661	36	4436	4436	0	7782	7776	-6
33	NASHIK	6045	6063	18	1143	1149	6	1549	1541	-8
34	NASHIK DIV	27653	28105	452	8916	8929	13	11691	11658	-33
35	KOLHAPUR	1357	1855	498	176	176	0	30	30	0
36	PUNE	1249	1254	5	418	426	8	430	440	10
37	SANGLI	1736	1738	2	335	336	1	107	105	-2
38	SATARA	482	487	5	106	106	0	195	194	-1
39	SOLAPUR	1881	1886	5	634	635	1	394	387	-7
40	PUNE DIV	6705	7220	515	1669	1679	10	1156	1156	0
Total		80750	84084	3334	21803	21887	84	26191	26032	-159