

Cummulative PMAY-G Progress Report as on 18.02.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			17.02.2021	18.02.2021	Achievement	Remaining	17.02.2021	18.02.2021	Achievement	Remaining	17.02.2021	18.02.2021	Achievement	Remaining
1	PALGHAR	26179	25764	25764	0	415	25335	25335	0	844	21530	21530	0	4649
2	THANE	7201	6679	6679	0	522	6595	6595	0	606	5729	5729	0	1472
3	RATNAGIRI	7735	6638	6638	0	1097	5632	5632	0	2103	3912	3912	0	3823
4	SINDHUDURG	4760	3623	3623	0	1137	3541	3541	0	1219	2584	2584	0	2176
5	RAIGAD	9114	7674	7674	0	1440	7462	7462	0	1652	5997	5997	0	3117
	KONKAN DIV	54989	50378	50378	0	4611	48565	48565	0	6424	39752	39752	0	15237
6	AURANGABAD	22199	22068	22068	0	131	19988	19988	0	2211	11195	11195	0	11004
7	PARBHANI	7155	6725	6725	0	430	6363	6363	0	792	4004	4004	0	3151
8	OSMANABAD	6183	5293	5293	0	890	5019	5019	0	1164	3308	3308	0	2875
9	BEED	19724	18126	18126	0	1598	16035	16035	0	3689	9123	9123	0	10601
10	LATUR	10968	9240	9240	0	1728	8483	8483	0	2485	6474	6474	0	4494
11	HINGOLI	11262	9029	9029	0	2233	8521	8521	0	2741	6352	6352	0	4910
12	JALNA	13375	10962	10962	0	2413	9553	9553	0	3822	6129	6129	0	7246
13	NANDED	50337	44254	44254	0	6083	35532	35532	0	14805	18785	18785	0	31552
	AURANGABAD DIV	141203	125697	125697	0	15506	109494	109494	0	31709	65370	65370	0	75833
14	KOLHAPUR	15674	13070	13070	0	2604	12429	12429	0	3245	8086	8086	0	7588
15	SATARA	14041	11207	11207	0	2834	9300	9300	0	4741	6497	6497	0	7544
16	SANGLI	21258	15276	15276	0	5982	13247	13247	0	8011	8999	8999	0	12259
17	PUNE	21333	14523	14523	0	6810	12992	12992	0	8341	9029	9029	0	12304
18	SOLAPUR	47693	35893	35893	0	11800	30606	30606	0	17087	19245	19245	0	28448
	PUNE DIV	119999	89969	89969	0	30030	78574	78574	0	41425	51856	51856	0	68143
19	GADCHIROLI	23230	21602	21602	0	1628	20046	20046	0	3184	11715	11715	0	11515
20	CHANDRAPUR	31975	28033	28033	0	3942	26933	26933	0	5042	16131	16131	0	15844
21	WARDHA	17513	12958	12958	0	4555	12186	12186	0	5327	7860	7860	0	9653
22	GONDIA	92848	84609	84609	0	8239	73240	73240	0	19608	26730	26730	0	66118
23	NAGPUR	44891	33367	33367	0	11524	25829	25829	0	19062	15295	15295	0	29596
24	BHANDARA	62999	48726	48726	0	14273	40563	40563	0	22436	21465	21465	0	41534
	NAGPUR DIV	273456	229295	229295	0	44161	198797	198797	0	74659	99196	99196	0	174260
25	NASHIK	71753	68356	68356	0	3397	66934	66934	0	4819	50152	50152	0	21601
26	DHULE	50527	46394	46394	0	4133	44879	44879	0	5648	31919	31919	0	18608
27	NANDURBAR	106796	99239	99239	0	7557	94046	94046	0	12750	66301	66301	0	40495
28	AHMEDNAGAR	54385	41411	41411	0	12974	39903	39903	0	14482	22294	22294	0	32091
29	JALGAON	72740	52980	52980	0	19760	46011	46011	0	26729	29917	29917	0	42823
	NASHIK DIV	356201	308380	308380	0	47821	291773	291773	0	64428	200583	200583	0	155618
30	WASHIM	10887	8619	8619	0	2268	7290	7290	0	3597	5345	5345	0	5542
31	YAVATMAL	40683	38102	38102	0	2581	30087	30087	0	10596	20228	20228	0	20455
32	BULDHANA	29863	23159	23159	0	6704	20876	20876	0	8987	14707	14707	0	15156
33	AKOLA	46939	37087	37087	0	9852	32918	32918	0	14021	20410	20410	0	26529
34	AMRAVATI	92731	62757	62757	0	29974	56194	56194	0	36537	39176	39176	0	53555
	AMRAVATI DIV	221103	169724	169724	0	51379	147365	147365	0	73738	99866	99866	0	121237
	Total	1166951	973443	973443	0	193508	874568	874568	0	292383	556623	556623	0	610328

State Scheme Report Cumulative as on 18-02-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			17-02-2021	18-02-2021	Achievement	Remaining Sanction	17-02-2021	18-02-2021	Achievement	Yet to give 1st Inst	17-02-2021	18-02-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5861	5861	0	3	5808	5808	0	56	4668	4668	0	1196
2	THANE	3500	3490	3490	0	10	3432	3432	0	68	2796	2796	0	704
3	SINDHUDURG	1851	1834	1834	0	17	1801	1801	0	50	1480	1480	0	371
4	RAIGAD	3830	3811	3811	0	19	3725	3725	0	105	3067	3067	0	763
5	PALGHAR	6415	6267	6267	0	148	5786	5786	0	629	4095	4095	0	2320
6	KONKAN DIV	21460	21263	21263	0	197	20552	20552	0	908	16106	16106	0	5354
7	WASHIM	7712	7698	7698	0	14	6322	6322	0	1390	4039	4039	0	3673
8	BULDHANA	12190	12049	12049	0	141	11255	11255	0	935	7804	7804	0	4386
9	YAVATMAL	19265	19062	19062	0	203	17314	17314	0	1951	10381	10381	0	8884
10	AMRAVATI	14486	13949	13949	0	537	12395	12395	0	2091	8416	8416	0	6070
11	AKOLA	14198	13397	13397	0	801	11964	11964	0	2234	6355	6355	0	7843
12	AMRAVATI DIV	67851	66155	66155	0	1696	59250	59250	0	8601	36995	36995	0	30856
13	SATARA	9559	9527	9527	0	32	9154	9154	0	405	6830	6830	0	2729
14	KOLHAPUR	10919	10838	10838	0	81	10388	10388	0	531	7944	7944	0	2975
15	SOLAPUR	15433	15184	15184	0	249	14420	14420	0	1013	11212	11212	0	4221
16	PUNE	10457	9831	9831	0	626	8686	8686	0	1771	6480	6480	0	3977
17	SANGLI	7082	6369	6369	0	713	5757	5757	0	1325	4648	4648	0	2434
18	PUNE DIV	53450	51749	51749	0	1701	48405	48405	0	5045	37114	37114	0	16336
19	DHULE	12351	12188	12188	0	163	11821	11821	0	530	8432	8432	0	3919
20	NANDURBAR	10307	9874	9874	0	433	9503	9503	0	804	6458	6458	0	3849
21	NASHIK	19111	18583	18583	0	528	17039	17039	0	2072	9585	9585	0	9526
22	JALGAON	17383	16571	16571	0	812	13541	13541	0	3842	9391	9391	0	7992
23	AHMEDNAGAR	30450	28250	28250	0	2200	27060	27060	0	3390	16765	16765	0	13685
24	NASHIK DIV	89602	85466	85466	0	4136	78964	78964	0	10638	50631	50631	0	38971
25	WARDHA	8310	8289	8289	0	21	7943	7943	0	367	5165	5165	0	3145
26	NAGPUR	9482	9136	9136	0	346	8684	8684	0	798	6730	6730	0	2752
27	BHANDARA	15386	14426	14426	0	960	13342	13342	0	2044	7532	7532	0	7854
28	GADCHIROLI	11477	10490	10490	0	987	9488	9488	0	1989	5783	5783	0	5694
29	GONDIA	13480	9396	9396	0	4084	8862	8862	0	4618	5398	5398	0	8082
30	CHANDRAPUR	24728	18166	18166	0	6562	16781	16781	0	7947	8598	8598	0	16130
31	NAGPUR DIV	82863	69903	69903	0	12960	65100	65100	0	17763	39206	39206	0	43657
32	PARBHANI	14543	13984	13984	0	559	12101	12101	0	2442	9266	9266	0	5277
33	AURANGABAD	17770	16866	16866	0	904	11520	11520	0	6250	6376	6376	0	11394
34	HINGOLI	9745	8574	8574	0	1171	8351	8351	0	1394	6568	6568	0	3177
35	BEED	13236	11559	11559	0	1677	8750	8750	0	4486	6864	6864	0	6372
36	JALNA	7135	5136	5136	0	1999	5056	5056	0	2079	3417	3417	0	3718
37	OSMANABAD	15251	12385	12385	0	2866	6737	6737	0	8514	4793	4793	0	10458
38	LATUR	19992	16209	16209	0	3783	14054	14054	0	5938	10967	10967	0	9025
39	NANDED	17863	12007	12007	0	5856	9760	9760	0	8103	6267	6267	0	11596
40	AURANGABAD DIV	115535	96720	96720	0	18815	76329	76329	0	39206	54518	54518	0	61017
Total		430761	391256	391256	0	39505	348600	348600	0	82161	234570	234570	0	196191

Delayed Houses-I as on 18-02-2021

Sl o	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		17-02-2021	18-02-2021	Achievement	17-02-2021	18-02-2021	Achievement	17-02-2021	18-02-2021	Achievement	17-02-2021	18-02-2021	Achievement
		1	AHMEDNAGAR	6230	6182	-48	5680	5634	-46	5485	5445	-40	2461
2	NASHIK	5578	5533	-45	4620	4578	-42	4398	4359	-39	3796	3761	-35
3	DHULE	4854	4813	-41	4625	4587	-38	3621	3590	-31	3060	3039	-21
4	JALGAON	5725	5716	-9	5399	5390	-9	5073	5064	-9	2421	2420	-1
5	NANDURBAR	20599	20572	-27	15399	15378	-21	12654	12646	-8	5900	5894	-6
6	NASHIK DIV	42986	42816	-170	35723	35567	-156	31231	31104	-127	17638	17570	-68
7	GADCHIROLI	4030	4000	-30	3554	3526	-28	3180	3155	-25	1379	1372	-7
8	GONDIA	9146	9103	-43	7373	7339	-34	3410	3391	-19	1052	1051	-1
9	NAGPUR	2899	2876	-23	2351	2333	-18	1622	1608	-14	1062	1055	-7
10	WARDHA	1210	1205	-5	1141	1138	-3	1066	1063	-3	455	455	0
11	CHANDRAPUR	3061	3057	-4	2782	2780	-2	2457	2455	-2	887	887	0
12	BHANDARA	5440	5440	0	3339	3339	0	2441	2441	0	756	756	0
13	NAGPUR DIV	25786	25681	-105	20540	20455	-85	14176	14113	-63	5591	5576	-15
14	AKOLA	4842	4827	-15	4567	4552	-15	4114	4100	-14	2593	2586	-7
15	AMRAVATI	7933	7905	-28	6999	6982	-17	6370	6357	-13	2991	2988	-3
16	BULDHANA	2471	2463	-8	2234	2227	-7	2021	2015	-6	979	975	-4
17	YAVATMAL	4420	4419	-1	4311	4310	-1	3898	3897	-1	2259	2258	-1
18	WASHIM	1021	1021	0	868	868	0	852	852	0	761	761	0
19	AMRAVATI DIV	20687	20635	-52	18979	18939	-40	17255	17221	-34	9583	9568	-15
20	NANDED	6234	6225	-9	5987	5979	-8	5351	5343	-8	3753	3746	-7
21	BEED	1863	1852	-11	1566	1560	-6	1317	1311	-6	660	656	-4
22	AURANGABAD	2305	2304	-1	2093	2092	-1	1974	1973	-1	996	995	-1
23	HINGOLI	625	624	-1	528	528	0	395	395	0	174	174	0
24	JALNA	1238	1238	0	1121	1121	0	891	891	0	479	479	0
25	LATUR	718	718	0	648	648	0	609	609	0	388	388	0
26	OSMANABAD	397	397	0	394	394	0	382	382	0	245	245	0
27	PARBHANI	673	673	0	597	597	0	547	547	0	378	378	0
28	AURANGABAD DIV	14053	14031	-22	12934	12919	-15	11466	11451	-15	7073	7061	-12
29	PALGHAR	3044	3031	-13	2858	2845	-13	1771	1764	-7	478	478	0
30	RAIGAD	443	440	-3	438	435	-3	413	410	-3	158	158	0
31	RATNAGIRI	167	165	-2	160	158	-2	137	136	-1	40	40	0
32	SINDHUDURG	143	141	-2	104	103	-1	96	95	-1	23	22	-1
33	THANE	388	388	0	331	331	0	320	320	0	139	139	0
34	KONKAN DIV	4185	4165	-20	3891	3872	-19	2737	2725	-12	838	837	-1
35	SATARA	831	823	-8	761	754	-7	719	712	-7	374	373	-1
36	PUNE	1932	1930	-2	1846	1844	-2	1640	1638	-2	716	716	0
37	SOLAPUR	2920	2918	-2	2850	2848	-2	2783	2781	-2	1753	1753	0
38	KOLHAPUR	1023	1023	0	669	669	0	644	644	0	411	411	0
39	SANGLI	1928	1928	0	1821	1821	0	1657	1657	0	1183	1183	0
40	PUNE DIV	8634	8622	-12	7947	7936	-11	7443	7432	-11	4437	4436	-1
	Total	116331	115950	-381	100014	99688	-326	84308	84046	-262	45160	45048	-112

Delayed Houses -II as on 18-02-2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		17-02-2021	18-02-2021	Achievement	17-02-2021	18-02-2021	Achievement	17-02-2021	18-02-2021	Achievement
		1	AKOLA	2511	2506	-5	797	796	-1	1459
2	AMRAVATI	3794	3787	-7	1165	1157	-8	2454	2442	-12
3	BULDHANA	1413	1413	0	566	563	-3	610	604	-6
4	WASHIM	599	599	0	281	281	0	108	108	0
5	YAVATMAL	2424	2424	0	872	871	-1	1286	1285	-1
	AMRAVATI DIV	10741	10729	-12	3681	3668	-13	5917	5886	-31
6	AURANGABAD	1483	1482	-1	493	492	-1	535	534	-1
7	BEED	1467	1467	0	601	601	0	156	151	-5
8	HINGOLI	604	604	0	240	240	0	35	35	0
9	JALNA	784	783	-1	333	333	0	227	227	0
10	LATUR	554	548	-6	268	267	-1	44	44	0
11	NANDED	5467	5457	-10	1411	1406	-5	402	399	-3
12	OSMANABAD	400	400	0	180	180	0	4	4	0
13	PARBHANI	628	628	0	197	196	-1	19	19	0
	AURANGABAD DIV	11387	11369	-18	3723	3715	-8	1422	1413	-9
14	PALGHAR	1068	1068	0	738	737	-1	1001	990	-11
15	RAIGAD	329	328	-1	122	122	0	42	41	-1
16	RATNAGIRI	71	71	0	12	12	0	69	68	-1
17	SINDHUDURG	112	112	0	19	19	0	21	20	-1
18	THANE	242	242	0	94	94	0	67	67	0
	KONKAN DIV	1822	1821	-1	985	984	-1	1200	1186	-14
19	BHANDARA	2945	2939	-6	446	438	-8	1361	1361	0
20	CHANDRAPUR	1547	1544	-3	552	550	-2	951	950	-1
21	GADCHIROLI	1753	1752	-1	1029	1025	-4	726	708	-18
22	GONDIA	4578	4569	-9	837	837	0	2628	2592	-36
23	NAGPUR	1864	1853	-11	249	248	-1	525	507	-18
24	WARDHA	648	648	0	130	130	0	395	392	-3
	NAGPUR DIV	13335	13305	-30	3243	3228	-15	6586	6510	-76
25	AHMEDNAGAR	3712	3711	-1	1209	1204	-5	1423	1385	-38
26	DHULE	2286	2241	-45	1256	1245	-11	1144	1130	-14
27	JALGAON	4715	4695	-20	1073	1067	-6	504	498	-6
28	NANDURBAR	4967	4967	0	4552	4552	0	7960	7939	-21
29	NASHIK	2789	2780	-9	1252	1237	-15	1912	1876	-36
	NASHIK DIV	18469	18394	-75	9342	9305	-37	12943	12828	-115
30	KOLHAPUR	921	914	-7	192	192	0	33	33	0
31	PUNE	1251	1251	0	411	411	0	424	424	0
32	SANGLI	1734	1734	0	343	343	0	100	100	0
33	SATARA	491	491	0	118	118	0	215	208	-7
34	SOLAPUR	1914	1913	-1	681	676	-5	505	504	-1
	PUNE DIV	6311	6303	-8	1745	1740	-5	1277	1269	-8
	Total	62065	61921	-144	22719	22640	-79	29345	29092	-253