

**Cummulative PMAY-G Progress Report as on 18.1.2021**

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			17.1.2021	18.1.2021	Achieveme nt	Remaining	17.1.2021	18.1.2021	Achieveme nt	Remaining	17.1.2021	18.1.2021	Achieveme nt	Remaining
1	THANE	7395	6641	6641	0	754	6468	6474	6	921	5695	5695	0	1700
2	PALGHAR	26966	25759	25759	0	1207	25258	25265	7	1701	21221	21223	2	5743
3	SINHUDDURG	4947	3551	3551	0	1396	3184	3331	147	1616	2551	2551	0	2396
4	RATNAGIRI	8100	6476	6476	0	1624	5182	5282	100	2818	3876	3876	0	4224
5	RAIGAD	9566	7469	7469	0	2097	7039	7134	95	2432	5939	5942	3	3624
	KONKAN DIV	56974	49896	49896	0	7078	47131	47486	355	9488	39282	39287	5	17687
6	PARBHANI	7603	6650	6650	0	953	6231	6245	14	1358	3956	3956	0	3647
7	AURANGABAD	23273	22018	22018	0	1255	19082	19491	409	3782	11091	11092	1	12181
8	OSMANABAD	6632	5235	5234	-1	1398	4871	4935	64	1697	3232	3232	0	3400
9	LATUR	11302	9082	9082	0	2220	7740	7991	251	3311	6439	6442	3	4860
10	BED	20320	17929	17929	0	2391	14706	14996	290	5324	8935	8938	3	11382
11	HINGOLI	11335	8796	8796	0	2539	8061	8128	67	3207	6175	6175	0	5160
12	JALNA	13465	10467	10467	0	2998	8146	8630	484	4835	6029	6029	0	7436
13	NANDED	50791	42974	42986	12	7805	31271	32067	796	18724	18391	18394	3	32397
	AURANGABAD DIV	144721	123151	123162	11	21559	100108	102483	2375	42238	64248	64258	10	80463
14	SATARA	14166	11205	11205	0	2961	8843	8942	99	5224	6392	6392	0	7774
15	KOLHAPUR	17047	13081	13081	0	3966	12059	12220	161	4827	7992	7993	1	9054
16	SANGLI	22172	15169	15169	0	7003	11630	11876	246	10296	8896	8896	0	13276
17	PUNE	21818	14479	14479	0	7339	12469	12639	170	9179	8904	8907	3	12911
18	SOLAPUR	49500	35217	35217	0	14283	27629	29071	1442	20429	19036	19036	0	30464
	PUNE DIV	124703	89151	89151	0	35552	72630	74748	2118	49955	51220	51224	4	73479
19	GADCHIROLI	23746	21395	21412	17	2334	18677	19100	423	4646	11320	11320	0	12426
20	WARDHA	17575	12979	12991	12	4584	10269	11023	754	6552	7779	7779	0	9796
21	CHANDRAPUR	32694	27959	27959	0	4735	26458	26666	208	6028	15967	15968	1	16726
22	GONDIA	92862	81456	81457	1	11405	64636	67317	2681	25545	25736	25740	4	67122
23	NAGPUR	45792	32601	32601	0	13191	23248	23884	636	21908	14935	14946	11	30846
24	BHANDARA	63597	47904	47917	13	15680	33735	35774	2039	27823	21011	21012	1	42585
	NAGPUR DIV	276266	224294	224337	43	51929	177023	183764	6741	92502	96748	96765	17	179501
25	WASHIM	11091	8199	8199	0	2892	6567	6588	21	4503	5264	5274	10	5817
26	YAVATMAL	41521	37661	37661	0	3860	27068	27748	680	13773	20057	20057	0	21464
27	BULDHANA	30604	22016	22016	0	8588	18850	19196	346	11408	14557	14557	0	16047
28	AKOLA	47181	35180	35180	0	12001	30311	30678	367	16503	20061	20062	1	27119
29	AMRAVATI	93272	59012	59012	0	34260	52031	52441	410	40831	38616	38617	1	54655
	AMRAVATI DIV	223669	162068	162068	0	61601	134827	136651	1824	87018	98555	98567	12	125102
30	NASHIK	72630	68014	68014	0	4616	65833	65953	120	6677	49364	49394	30	23236
31	DHULE	52614	44918	44918	0	7696	43605	43679	74	8935	31232	31232	0	21382
32	NANDURBAR	111956	98750	98750	0	13206	92900	92959	59	18997	64211	64292	81	47664
33	AHMEDNAGAR	56134	40841	40841	0	15293	38258	38839	581	17295	21866	21869	3	34265
34	JALGAON	75723	50942	51057	115	24666	42523	43416	893	32307	29357	29357	0	46366
	NASHIK DIV	369057	303465	303580	115	65477	283119	284846	1727	84211	196030	196144	114	172913
	<b>Total</b>	<b>1195390</b>	<b>952025</b>	<b>952194</b>	<b>169</b>	<b>243196</b>	<b>814838</b>	<b>829978</b>	<b>15140</b>	<b>365412</b>	<b>546083</b>	<b>546245</b>	<b>162</b>	<b>649145</b>

**State Scheme Report Cumulative as on 18-01-2021**

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			17-01-2021	18-01-2021	Achievement	Remaining Sanction	17-01-2021	18-01-2021	Achievement	Yet to give 1st Inst	17-01-2021	18-01-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5861	5861	0	3	5529	5530	1	334	4617	4617	0	1247
2	SINDHUDURG	1851	1834	1834	0	17	1526	1526	0	325	1464	1464	0	387
3	RAIGAD	3833	3803	3803	0	30	3419	3419	0	414	3020	3021	1	812
4	THANE	3524	3459	3459	0	65	3247	3247	0	277	2761	2761	0	763
5	PALGHAR	6455	6146	6177	31	278	5714	5714	0	741	4011	4011	0	2444
6	KONKAN DIV	21527	21103	21134	31	393	19435	19436	1	2091	15873	15874	1	5653
7	WASHIM	7712	7698	7698	0	14	5535	5535	0	2177	3919	3923	4	3789
8	BULDHANA	12190	11995	11995	0	195	9212	9212	0	2978	7747	7747	0	4443
9	YAVATMAL	19265	18990	18990	0	275	16624	16624	0	2641	10060	10060	0	9205
10	AMRAVATI	14486	13914	13914	0	572	10804	10804	0	3682	8286	8286	0	6200
11	AKOLA	14198	13397	13397	0	801	9340	9340	0	4858	6147	6147	0	8051
12	AMRAVATI DIV	67851	65994	65994	0	1857	51515	51515	0	16336	36159	36163	4	31688
13	SATARA	9559	9525	9525	0	34	7722	7722	0	1837	6782	6782	0	2777
14	KOLHAPUR	10935	10837	10837	0	98	8894	8894	0	2041	7858	7858	0	3077
15	SOLAPUR	15433	15095	15095	0	338	12797	12797	0	2636	11124	11124	0	4309
16	SANGLI	7082	6316	6316	0	766	5311	5311	0	1771	4631	4631	0	2451
17	PUNE	10457	9248	9248	0	1209	8229	8229	0	2228	6405	6405	0	4052
18	PUNE DIV	53466	51021	51021	0	2445	42953	42953	0	10513	36800	36800	0	16666
19	DHULE	12351	12037	12037	0	314	10660	10662	2	1689	8247	8247	0	4104
20	NANDURBAR	10307	9853	9853	0	454	9222	9222	0	1085	6290	6290	0	4017
21	NASHIK	19111	18258	18258	0	853	14625	14625	0	4486	9404	9405	1	9706
22	JALGAON	17383	16330	16330	0	1053	12503	12503	0	4880	9193	9194	1	8189
23	AHMEDNAGAR	30450	28202	28202	0	2248	23983	23990	7	6460	16414	16425	11	14025
24	NASHIK DIV	89602	84680	84680	0	4922	70993	71002	9	18600	49548	49561	13	40041
25	WARDHA	8310	8300	8300	0	10	7831	7835	4	475	4982	4982	0	3328
26	NAGPUR	9482	9136	9136	0	346	8095	8096	1	1386	6647	6649	2	2833
27	BHANDARA	15386	14400	14400	0	986	12657	12657	0	2729	7380	7380	0	8006
28	GADCHIROLI	11477	10107	10107	0	1370	8806	8806	0	2671	5549	5550	1	5927
29	GONDIA	13480	9365	9365	0	4115	8144	8149	5	5331	5179	5179	0	8301
30	CHANDRAPUR	24728	17421	17421	0	7307	15466	15466	0	9262	8351	8358	7	16370
31	NAGPUR DIV	82863	68729	68729	0	14134	60999	61009	10	21854	38088	38098	10	44765
32	PARBHANI	14543	13633	13633	0	910	10959	10959	0	3584	9195	9195	0	5348
33	HINGOLI	9745	8483	8483	0	1262	7803	7803	0	1942	6449	6449	0	3296
34	AURANGABAD	17770	16494	16494	0	1276	8666	8666	0	9104	6266	6267	1	11503
35	JALNA	7135	5128	5128	0	2007	5034	5035	1	2100	3307	3307	0	3828
36	LATUR	19992	16127	16127	0	3865	13419	13426	7	6566	10686	10687	1	9305
37	BEED	13236	9039	9039	0	4197	8738	8738	0	4498	6736	6736	0	6500
38	OSMANABAD	15251	8547	8547	0	6704	6012	6010	-2	9241	4649	4647	-2	10604
39	NANDED	17863	10829	10829	0	7034	9392	9392	0	8471	6085	6088	3	11775
40	AURANGABAD DIV	115535	88280	88280	0	27255	70023	70029	6	45506	53373	53376	3	62159
<b>Total</b>		<b>430844</b>	<b>379807</b>	<b>379838</b>	<b>31</b>	<b>51006</b>	<b>315918</b>	<b>315944</b>	<b>26</b>	<b>114900</b>	<b>229841</b>	<b>229872</b>	<b>31</b>	<b>200972</b>

Delayed Houses-I as on 18-01-2021													
SNo	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		17-01-2021	18-01-2021	Achievement	17-01-2021	18-01-2021	Achievement	17-01-2021	18-01-2021	Achievement	17-01-2021	18-01-2021	Achievement
1	JALGAON	21849	21769	-80	15825	15761	-64	13989	13928	-61	3504	3502	-2
2	DHULE	5410	5382	-28	5203	5175	-28	4957	4929	-28	2704	2685	-19
3	NASHIK	6156	6153	-3	6009	6006	-3	5807	5804	-3	2335	2335	0
4	NANDURBAR	5307	5306	-1	5153	5152	-1	4019	4018	-1	806	806	0
5	AHMEDNAGAR	5915	5915	0	5703	5703	0	5397	5397	0	1893	1893	0
6	NASHIK DIV	44637	44525	-112	37893	37797	-96	34169	34076	-93	11242	11221	-21
7	WASHIM	1051	1042	-9	929	920	-9	915	906	-9	558	553	-5
8	YAVATMAL	5031	5030	-1	4830	4829	-1	4367	4366	-1	1987	1986	-1
9	AKOLA	7919	7919	0	7331	7331	0	6681	6681	0	2614	2614	0
10	AMRAVATI	2489	2488	-1	2318	2318	0	2113	2113	0	789	789	0
11	BULDHANA	4513	4513	0	4430	4430	0	4031	4031	0	2196	2196	0
12	AMRAVATI DIV	21003	20992	-11	19838	19828	-10	18107	18097	-10	8144	8138	-6
13	OSMANABAD	731	728	-3	659	656	-3	631	628	-3	343	343	0
14	BEED	1767	1765	-2	1627	1625	-2	1376	1374	-2	650	648	-2
15	HINGOLI	6340	6339	-1	6107	6106	-1	5536	5535	-1	3489	3489	0
16	NANDED	2178	2177	-1	2129	2128	-1	2018	2017	-1	904	903	-1
17	AURANGABAD	627	627	0	580	580	0	432	432	0	163	163	0
18	JALNA	650	650	0	620	620	0	577	577	0	322	322	0
19	LATUR	1297	1297	0	1176	1176	0	942	942	0	487	487	0
20	PARBHANI	416	416	0	413	413	0	399	399	0	222	222	0
21	AURANGABAD DIV	14006	13999	-7	13311	13304	-7	11911	11904	-7	6580	6577	-3
22	CHANDRAPUR	2847	2840	-7	2389	2383	-6	1696	1692	-4	1006	1003	-3
23	NAGPUR	9189	9185	-4	7682	7678	-4	3763	3761	-2	1052	1052	0
24	GONDIA	4433	4432	-1	3477	3476	-1	2643	2642	-1	768	768	0
25	BHANDARA	1247	1247	0	1182	1182	0	1112	1112	0	430	430	0
26	GADCHIROLI	3139	3138	-1	2863	2862	-1	2559	2559	0	901	901	0
27	WARDHA	4299	4299	0	3833	3833	0	3489	3489	0	1380	1380	0
28	NAGPUR DIV	25154	25141	-13	21426	21414	-12	15262	15255	-7	5537	5534	-3
29	SINDHUDURG	482	479	-3	474	471	-3	453	450	-3	171	171	0
30	PALGHAR	3339	3337	-2	3111	3109	-2	1958	1956	-2	504	504	0
31	RAIGAD	192	192	0	189	189	0	165	165	0	15	15	0
32	RATNAGIRI	146	146	0	112	112	0	101	101	0	11	11	0
33	THANE	392	392	0	359	359	0	352	352	0	146	146	0
34	KONKAN DIV	4551	4546	-5	4245	4240	-5	3029	3024	-5	847	847	0
35	SOLAPUR	827	826	-1	725	724	-1	701	700	-1	289	289	0
36	KOLHAPUR	864	864	0	819	819	0	788	788	0	273	273	0
37	PUNE	1935	1935	0	1861	1861	0	1696	1696	0	845	845	0
38	SANGLI	3067	3067	0	3026	3026	0	2956	2956	0	1065	1065	0
39	SATARA	1950	1950	0	1914	1914	0	1711	1711	0	685	685	0
40	PUNE DIV	8643	8642	-1	8345	8344	-1	7852	7851	-1	3157	3157	0
	Total	117994	117845	-149	105058	104927	-131	90330	90207	-123	35507	35474	-33

**Delayed Houses -II as on 18-01-2021**

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		17-01-2021	18-01-2021	Achievement	17-01-2021	18-01-2021	Achievement	17-01-2021	18-01-2021	Achievement
1	AKOLA	2587	2550	-37	793	780	-13	1532	1531	-1
2	AMRAVATI	4108	4066	-42	1194	1193	-1	2542	2551	9
3	BULDHANA	1392	1379	-13	549	541	-8	596	598	2
4	WASHIM	644	641	-3	313	311	-2	139	133	-6
5	YAVATMAL	2472	2457	-15	875	865	-10	1291	1292	1
	AMRAVATI DIV	11203	11093	-110	3724	3690	-34	6100	6105	5
6	AURANGABAD	1510	1492	-18	474	470	-4	488	488	0
7	BEED	1489	1460	-29	555	545	-10	148	149	1
8	HINGOLI	622	610	-12	245	241	-4	30	30	0
9	JALNA	790	771	-19	316	319	3	245	250	5
10	LATUR	568	562	-6	276	276	0	36	34	-2
11	NANDED	5148	5117	-31	1436	1421	-15	410	411	1
12	OSMANABAD	370	363	-7	193	188	-5	5	5	0
13	PARBHANI	629	628	-1	194	192	-2	22	22	0
	AURANGABAD DIV	11126	11003	-123	3689	3652	-37	1384	1389	5
14	PALGHAR	1149	1140	-9	797	792	-5	1154	1152	-2
15	RAIGAD	353	352	-1	131	127	-4	49	49	0
16	RATNAGIRI	73	70	-3	19	19	0	80	80	0
17	SINDHUDURG	138	127	-11	23	23	0	23	23	0
18	THANE	218	216	-2	92	88	-4	84	84	0
	KONKAN DIV	1931	1905	-26	1062	1049	-13	1390	1388	-2
19	BHANDARA	3289	3182	-107	404	387	-17	1236	1247	11
20	CHANDRAPUR	1612	1598	-14	596	584	-12	977	977	0
21	GADCHIROLI	2003	1933	-70	1135	1091	-44	870	870	0
22	GONDIA	5114	4859	-255	838	799	-39	2630	2626	-4
23	NAGPUR	2106	2047	-59	257	245	-12	508	505	-3
24	WARDHA	711	684	-27	142	138	-4	411	411	0
	NAGPUR DIV	14835	14303	-532	3372	3244	-128	6632	6636	4
25	AHMEDNAGAR	3603	3585	-18	1286	1254	-32	1522	1523	1
26	DHULE	2281	2251	-30	1333	1326	-7	1325	1334	9
27	JALGAON	4718	4662	-56	1113	1076	-37	604	604	0
28	NANDURBAR	5577	5439	-138	5228	5026	-202	9280	9204	-76
29	NASHIK	3020	2977	-43	1292	1262	-30	2180	2157	-23
	NASHIK DIV	19199	18914	-285	10252	9944	-308	14911	14822	-89
30	KOLHAPUR	992	945	-47	219	205	-14	48	47	-1
31	PUNE	1307	1287	-20	419	414	-5	408	410	2
32	SANGLI	1716	1701	-15	322	310	-12	82	82	0
33	SATARA	529	513	-16	129	119	-10	259	259	0
34	SOLAPUR	1922	1914	-8	700	692	-8	558	558	0
	NASHIK DIV	6466	6360	-106	1789	1740	-49	1355	1356	1
	<b>Total</b>	<b>64760</b>	<b>63578</b>	<b>-1182</b>	<b>23888</b>	<b>23319</b>	<b>-569</b>	<b>31772</b>	<b>31696</b>	<b>-76</b>