

Cummulative PMAY-G Progress Report as on 18.03.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			17.03.2021	18.03.2021	Achievement	Remaining	17.03.2021	18.03.2021	Achievement	Remaining	17.03.2021	18.03.2021	Achievement	Remaining
1	PALGHAR	25934	25764	25764	0	170	25418	25418	0	516	21724	21736	12	5427
2	THANE	6917	6688	6688	0	229	6639	6639	0	278	5765	5766	1	4672
3	SINDHUDURG	4064	3637	3637	0	427	3599	3599	0	465	2610	2612	2	7129
4	RAIGAD	8456	7751	7763	12	693	7560	7560	0	896	6059	6065	6	20133
5	RATNAGIRI	7189	6413	6419	6	770	5796	5796	0	1393	3959	3965	6	7105
	KONKAN DIV	52560	50253	50271	18	2289	49012	49012	0	3548	40117	40144	27	12416
6	AURANGABAD	22154	22083	22083	0	71	20358	20358	0	1796	11388	11410	22	2391
7	PARBHANI	7128	6725	6725	0	403	6474	6474	0	654	4048	4051	3	3224
8	OSMANABAD	6118	5302	5302	0	816	5106	5106	0	1012	3415	3418	3	2700
9	BEED	19720	18149	18149	0	1571	16409	16409	0	3311	9377	9379	2	14676
10	LATUR	10968	9246	9246	0	1722	8725	8725	0	2243	6504	6504	0	10839
11	HINGOLI	11256	9169	9169	0	2087	8820	8820	0	2436	6557	6584	27	10341
12	JALNA	13375	11250	11251	1	2124	10035	10035	0	3340	6230	6246	16	4464
13	NANDED	50083	44554	44554	0	5529	39080	39080	0	11003	19432	19483	51	6762
	AURANGABAD DIV	140802	126478	126479	1	14323	115007	115007	0	25795	66951	67075	124	73727
14	KOLHAPUR	14976	13074	13094	20	1882	12570	12570	0	2406	8214	8214	0	38416
15	SATARA	13682	11205	11205	0	2477	9576	9576	0	4106	6570	6577	7	27259
16	SANGLI	20647	15553	15547	-6	5100	14155	14155	0	6492	9095	9101	6	27510
17	PUNE	20902	14744	14736	-8	6166	13362	13362	0	7540	9127	9129	2	39998
18	SOLAPUR	47058	36284	36317	33	10741	32487	32487	0	14571	19544	19548	4	52785
	PUNE DIV	117265	90860	90899	53	26366	82150	82150	0	35115	52550	52569	19	64696
19	GADCHIROLI	23175	21655	21663	8	1512	20458	20458	0	2717	12303	12336	33	19848
20	GONDIA	86326	83492	83177	-315	3149	76679	76679	0	9647	32452	32723	271	53603
21	CHANDRAPUR	31449	28168	28174	6	3275	27136	27136	0	4313	16438	16449	11	15000
22	WARDHA	17452	12987	12987	0	4465	12501	12501	0	4951	8000	8002	2	9450
23	BHANDARA	60277	50571	50571	0	9706	44548	44548	0	15729	21846	21861	15	11546
24	NAGPUR	43087	33147	33154	7	9933	26682	26682	0	16405	15800	15828	28	30600
	NAGPUR DIV	261766	230020	229726	21	32040	208004	208004	0	53762	106839	107199	360	154567
25	DHULE	47291	46389	46389	0	902	45626	45626	0	1665	32589	32615	26	14638
26	NASHIK	70897	68406	68407	1	2490	67388	67388	0	3509	51041	51049	8	11773
27	NANDURBAR	105818	99343	99343	0	6475	94757	94757	0	11061	67848	67871	23	37947
28	AHMEDNAGAR	48694	41524	41524	0	7170	40606	40606	0	8088	23682	23742	60	24952
29	JALGAON	70272	53747	53756	9	16516	48925	48925	0	21347	30265	30274	9	25032
	NASHIK DIV	342972	309409	309419	10	33553	297302	297302	0	45670	205425	205551	126	137421
30	WASHIM	10802	8717	8725	8	2077	7665	7665	0	3137	5373	5375	2	10744
31	YAVATMAL	40639	38167	38206	39	2433	31210	31210	0	9429	20494	20506	12	4198
32	BULDHANA	29471	23481	23496	15	5975	21980	21980	0	7491	14831	14833	2	1151
33	AKOLA	45901	37593	37593	0	8308	34926	34926	0	10975	20857	20869	12	3077
34	AMRAVATI	92731	64427	64544	117	28187	58831	58831	0	33900	39892	39946	54	1452
	AMRAVATI DIV	219544	172385	172564	179	46980	154612	154612	0	64932	101447	101529	82	118015
	Total	1134909	979405	979358	282	155551	906087	906087	0	228822	573329	574067	738	560842

State Scheme Report Cumulative as on 18-03-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			17/03/2021	18/03/2021	Achievement	Remaining Sanction	17/03/2021	18/03/2021	Achievement	Yet to give 1st Inst.	17/03/2021	18/03/2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5828	5832	4	32	4710	4721	11	1143
2	THANE	3500	3490	3490	0	10	3443	3443	0	57	2835	2835	0	665
3	SINDHUDURG	1851	1834	1834	0	17	1807	1807	0	44	1492	1493	1	358
4	RAIGAD	3830	3812	3812	0	18	3748	3748	0	82	3089	3092	3	738
5	PALGHAR	6415	6267	6267	0	148	5919	5930	11	485	4164	4183	19	2232
6	KONKAN DIV	21460	21266	21266	0	194	20745	20760	15	700	16290	16324	34	5136
7	WASHIM	7712	7698	7698	0	14	6748	6748	0	964	4112	4113	1	3599
8	BULDHANA	12190	12079	12079	0	111	11617	11623	6	567	7885	7890	5	4300
9	YAVATMAL	19265	19067	19067	0	198	17882	17890	8	1375	10681	10694	13	8571
10	AMRAVATI	14486	14066	14073	7	413	13092	13114	22	1372	8581	8591	10	5895
11	AKOLA	14198	13572	13572	0	626	12474	12474	0	1724	6601	6605	4	7593
12	AMRAVATI DIV	67851	66482	66489	7	1362	61813	61849	36	6002	37860	37893	33	29958
13	SATARA	9559	9526	9526	0	33	9288	9288	0	271	6889	6893	4	2666
14	KOLHAPUR	10919	10841	10841	0	78	10535	10547	12	372	8012	8012	0	2907
15	SOLAPUR	15433	15242	15242	0	191	14660	14660	0	773	11305	11306	1	4127
16	PUNE	10457	9888	9888	0	569	9119	9144	25	1313	6544	6551	7	3906
17	SANGLI	7082	6451	6451	0	631	5952	5952	0	1130	4661	4665	4	2417
18	PUNE DIV	53450	51948	51948	0	1502	49554	49591	37	3859	37411	37427	16	16023
19	DHULE	12351	12217	12217	0	134	12063	12072	9	279	8627	8634	7	3717
20	NASHIK	19111	18691	18691	0	420	17864	17868	4	1243	9859	9876	17	9235
21	NANDURBAR	10307	9878	9878	0	429	9696	9696	0	611	6592	6592	0	3715
22	JALGAON	17383	16724	16716	-8	667	14652	14657	5	2726	9631	9636	5	7747
23	AHMEDNAGAR	30450	28425	28425	0	2025	27723	27737	14	2713	17821	17854	33	12596
24	NASHIK DIV	89602	85935	85927	-8	3675	81998	82030	32	7572	52530	52592	62	37010
25	WARDHA	8310	8309	8309	0	1	8072	8079	7	231	5329	5330	1	2980
26	NAGPUR	9482	9136	9136	0	346	8789	8795	6	687	6820	6824	4	2658
27	BHANDARA	15386	14630	14633	3	753	13651	13660	9	1726	7701	7706	5	7680
28	GADCHIROLI	11477	10619	10619	0	858	10125	10137	12	1340	6023	6039	16	5438
29	GONDIA	13480	9527	9527	0	3953	9024	9027	3	4453	5668	5677	9	7803
30	CHANDRAPUR	24728	19364	19411	47	5317	17792	17854	62	6874	8963	8975	12	15753
31	NAGPUR DIV	82863	71585	71635	50	11228	67453	67552	99	15311	40504	40551	47	42312
32	PARBHANI	14543	14181	14198	17	345	13090	13120	30	1423	9316	9317	1	5226
33	AURANGABAD	17770	17005	17193	188	577	13956	13961	5	3809	6480	6492	12	11278
34	BEED	13236	12636	12634	-2	602	9212	9312	100	3924	6941	6945	4	6291
35	OSMANABAD	15251	14555	14555	0	696	8131	8212	81	7039	4909	4910	1	10341
36	HINGOLI	9745	8637	8637	0	1108	8511	8515	4	1230	6698	6714	16	3031
37	JALNA	7135	5706	5706	0	1429	5210	5210	0	1925	3490	3504	14	3631
38	LATUR	19992	16224	16225	1	3767	14720	14722	2	5270	11112	11114	2	8878
39	NANDED	17863	13318	13360	42	4503	10445	10510	65	7353	6473	6484	11	11379
40	AURANGABAD DIV	115535	102262	102508	248	13027	83275	83562	287	31973	55419	55480	61	60055
Total		430761	399478	399773	305	30988	364838	365344	506	65417	240014	240267	253	190494

Delayed Houses-I as on 18-03-2021

Sno	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		17/03/2021	18/03/2021	Achievement	17/03/2021	18/03/2021	Achievement	17/03/2021	18/03/2021	Achievement	17/03/2021	18/03/2021	Achievement
		1	GONDIA	6923	6713	-210	5448	5338	-110	3832	3774	-58	960
2	GADCHIROLI	3624	3604	-20	3328	3312	-16	3089	3074	-15	1629	1621	-8
3	BHANDARA	5635	5623	-12	3528	3521	-7	2657	2653	-4	961	960	-1
4	NAGPUR	2786	2775	-11	2280	2275	-5	1825	1822	-3	1101	1100	-1
5	CHANDRAPUR	2975	2972	-3	2787	2785	-2	2436	2434	-2	1002	1001	-1
6	WARDHA	1168	1168	0	1092	1092	0	1060	1060	0	495	495	0
7	NAGPUR DIV	23111	22855	-256	18463	18323	-140	14899	14817	-82	6148	6126	-22
8	AHMEDNAGAR	5491	5452	-39	4858	4824	-34	4793	4759	-34	3526	3496	-30
9	NANDURBAR	19744	19721	-23	16570	16547	-23	12784	12761	-23	7389	7373	-16
10	DHULE	4446	4436	-10	4286	4276	-10	4038	4028	-10	3080	3072	-8
11	JALGAON	5811	5807	-4	5346	5342	-4	5034	5030	-4	3528	3527	-1
12	NASHIK	5507	5502	-5	4112	4109	-3	3924	3921	-3	3418	3417	-1
13	NASHIK DIV	40999	40918	-81	35172	35098	-74	30573	30499	-74	20941	20885	-56
14	NANDED	6108	6079	-29	5731	5708	-23	5437	5416	-21	4278	4265	-13
15	HINGOLI	606	594	-12	481	471	-10	455	446	-9	216	212	-4
16	JALNA	1194	1184	-10	1100	1090	-10	969	961	-8	481	477	-4
17	AURANGABAD	2412	2406	-6	2027	2021	-6	1985	1979	-6	1124	1120	-4
18	OSMANABAD	383	381	-2	381	379	-2	376	374	-2	309	308	-1
19	PARBHANI	685	685	0	585	585	0	569	569	0	432	432	0
20	LATUR	719	719	0	654	654	0	611	611	0	459	459	0
21	BEED	1894	1894	0	1519	1519	0	1440	1440	0	712	712	0
22	AURANGABAD DIV	14001	13942	-59	12478	12427	-51	11842	11796	-46	8011	7985	-26
23	AMRAVATI	7758	7739	-19	6882	6869	-13	6444	6431	-13	4045	4036	-9
24	AKOLA	4658	4650	-8	4352	4345	-7	4149	4142	-7	3125	3119	-6
25	BULDHANA	2462	2460	-2	2184	2182	-2	2092	2090	-2	1448	1446	-2
26	WASHIM	1005	1003	-2	851	850	-1	845	844	-1	805	804	-1
27	YAVATMAL	4389	4385	-4	4158	4157	-1	4040	4039	-1	2833	2833	0
28	AMRAVATI DIV	20272	20237	-35	18427	18403	-24	17570	17546	-24	12256	12238	-18
29	PALGHAR	2877	2864	-13	2796	2783	-13	2552	2539	-13	471	468	-3
30	THANE	357	356	-1	330	329	-1	295	294	-1	210	210	0
31	RAIGAD	410	409	-1	406	405	-1	391	390	-1	158	157	-1
32	SINHDURG	158	157	-1	106	106	0	91	91	0	80	80	0
33	RATNAGIRI	148	148	0	138	138	0	134	134	0	59	59	0
34	KONKAN DIV	3950	3934	-16	3776	3761	-15	3463	3448	-15	978	974	-4
35	SANGLI	1934	1929	-5	1812	1807	-5	1694	1689	-5	1376	1372	-4
36	SATARA	800	798	-2	731	729	-2	710	708	-2	471	470	-1
37	SOLAPUR	2726	2725	-1	2647	2646	-1	2609	2608	-1	2221	2221	0
38	KOLHAPUR	988	988	0	625	625	0	611	611	0	464	464	0
39	PUNE	2004	2002	-2	1789	1789	0	1686	1686	0	1164	1164	0
40	PUNE DIV	8452	8442	-10	7604	7596	-8	7310	7302	-8	5696	5691	-5
Total		110785	110328	-457	95920	95608	-312	85657	85408	-249	54030	53899	-131

Delayed Houses -II as on 18.03.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		17.03.2021	18.03.2021	Achievement	17.03.2021	18.03.2021	Achievement	17.03.2021	18.03.2021	Achievement
1	AKOLA	2736	2759	23	778	778	0	1364	1360	-4
2	AMRAVATI	4192	4240	48	1146	1155	9	2403	2404	1
3	BULDHANA	1572	1572	0	531	531	0	617	616	-1
4	WASHIM	571	571	0	288	288	0	112	113	1
5	YAVATMAL	2341	2341	0	853	853	0	1181	1181	0
6	AMRAVATI DIV	11412	11483	71	3596	3605	9	5677	5674	-3
7	AURANGABAD	4253	4253	0	513	515	2	564	563	-1
8	BEED	1438	1438	0	588	588	0	149	149	0
9	HINGOLI	769	786	17	225	225	0	37	36	-1
10	JALNA	801	814	13	327	329	2	203	202	-1
11	LATUR	536	536	0	253	253	0	47	48	1
12	NANDED	6173	6176	3	1359	1376	17	361	358	-3
13	OSMANABAD	686	687	1	168	169	1	5	5	0
14	PARBHANI	602	602	0	187	187	0	21	22	1
15	AURANGABAD DIV	15258	15292	34	3620	3642	22	1387	1383	-4
16	PALGHAR	1046	1046	0	673	673	0	929	925	-4
17	RAIGAD	452	452	0	128	128	0	41	42	1
18	RATNAGIRI	171	238	67	12	12	0	62	63	1
19	SINDHUDURG	158	167	9	20	20	0	21	21	0
20	THANE	364	364	0	94	94	0	70	69	-1
21	KONKAN DIV	2191	2267	76	927	927	0	1123	1120	-3
22	BHANDARA	3021	3090	69	461	473	12	1439	1457	18
23	CHANDRAPUR	4174	4213	39	525	525	0	895	893	-2
24	GADCHIROLI	1527	1527	0	911	911	0	580	573	-7
25	GONDIA	8506	8695	189	863	866	3	1217	1165	-52
26	NAGPUR	2000	2140	140	252	254	2	532	527	-5
27	WARDHA	670	675	5	124	124	0	368	368	0
28	NAGPUR DIV	19898	20340	442	3136	3153	17	5031	4983	-48
29	AHMEDNAGAR	5339	5364	25	1149	1150	1	880	868	-12
30	DHULE	3926	4484	558	1160	1161	1	962	960	-2
31	JALGAON	6116	6142	26	1035	1035	0	499	497	-2
32	NANDURBAR	6661	6661	0	4436	4480	44	7776	7786	10
33	NASHIK	6063	6087	24	1149	1170	21	1541	1543	2
34	NASHIK DIV	28105	28738	633	8929	8996	67	11658	11654	-4
35	KOLHAPUR	1855	1902	47	176	184	8	30	30	0
36	PUNE	1254	1257	3	426	430	4	440	444	4
37	SANGLI	1738	1759	21	336	339	3	105	102	-3
38	SATARA	487	487	0	106	109	3	194	201	7
39	SOLAPUR	1886	2153	267	635	635	0	387	395	8
40	PUNE DIV	7220	7558	338	1679	1697	18	1156	1172	16
Total		84084	85678	1594	21887	22020	133	26032	25986	-46