

Cumulative PMA-Y-G Progress Report as on 18-05-2021

Sr. No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			17.05.2021	18.05.2021	Achievement	Remaining	17.05.2021	18.05.2021	Achievement	Remaining	17.05.2021	18.05.2021	Achievement	Remaining
1	PALGHAR	25716	25687	25687	0	29	25502	25502	0	214	22346	22349	3	3367
2	THANE	6759	6706	6706	0	53	6680	6680	0	79	5934	5934	0	825
3	RATNAGIRI	6162	6089	6089	0	73	5879	5879	0	283	4244	4244	0	1918
4	RAIGAD	7983	7781	7781	0	202	7706	7706	0	277	6459	6459	0	1524
5	SINDHUDURG	3994	3661	3661	0	333	3633	3633	0	361	2860	2860	0	1134
6	KONKAN DIV	50614	49924	49924	0	690	49400	49400	0	1214	41843	41846	3	8768
7	AURANGABAD	22138	22111	22111	0	27	20679	20679	0	1459	12328	12355	27	9783
8	PARBHANI	7171	6749	6749	0	422	6552	6552	0	619	4419	4419	0	2752
9	OSMANABAD	6118	5308	5308	0	810	5224	5224	0	894	3564	3568	4	2550
10	HINGOLI	10653	9379	9379	0	1274	9210	9210	0	1443	6943	6946	3	3707
11	BEED	19705	18203	18203	0	1502	17146	17146	0	2559	9810	9812	2	9893
12	LATUR	10968	9259	9259	0	1709	8891	8891	0	2077	6589	6591	2	4377
13	JALNA	13338	11382	11382	0	1956	10714	10714	0	2624	6520	6521	1	6817
14	NANDED	50033	45004	45006	2	5027	41280	41280	0	8753	20779	20793	14	29240
15	AURANGABAD DIV	140124	127395	127397	2	12727	119696	119696	0	20428	70952	71005	53	69119
16	KOLHAPUR	14712	13079	13079	0	1633	12736	12683	-53	2029	8838	8838	0	5874
17	SATARA	13486	11194	11194	0	2292	9764	9764	0	3722	7246	7248	2	6238
18	SANGLI	18698	15740	15740	0	2958	15136	15136	0	3562	9266	9266	0	9432
19	PUNE	19112	15250	15250	0	3862	14016	14016	0	5096	9756	9758	2	9354
20	SOLAPUR	44805	36613	36613	0	8192	34128	34128	0	10677	20828	20838	10	23967
21	PUNE DIV	110813	91876	91876	0	18937	85780	85727	-53	25086	55934	55948	14	54865
22	GONDIA	82511	82510	82510	0	1	80832	80832	0	1679	63733	63744	11	18767
23	GADCHIROLI	23043	21784	21784	0	1259	21244	21244	0	1799	13535	13554	19	9489
24	WARDHA	16296	13039	13039	0	3257	12895	12895	0	3401	8530	8548	18	7748
25	CHANDRAPUR	32078	28302	28302	0	3776	27589	27589	0	4489	17483	17500	17	14578
26	BHANDARA	56408	51187	51210	23	5198	48843	48843	0	7565	22880	22896	16	33512
27	NAGPUR	40145	32828	32829	1	7316	28456	28456	0	11689	17664	17696	32	22449
28	NAGPUR DIV	250481	229650	229674	24	20807	219859	219859	0	30622	143825	143938	113	106543
29	DHULE	46957	46384	46384	0	573	46163	46163	0	794	34406	34447	41	12510
30	NASHIK	70516	68430	68430	0	2086	67770	67770	0	2746	52104	52130	26	18386
31	NANDURBAR	105751	99502	99502	0	6249	95507	95507	0	10244	69321	69416	95	36335
32	AHMEDNAGAR	48489	41728	41728	0	6761	41247	41247	0	7242	26884	26894	10	21595
33	JALGAON	68424	54196	54199	3	14225	50700	50700	0	17724	31907	31936	29	36488
34	NASHIK DIV	340137	310240	310243	3	29894	301387	301387	0	38750	214622	214823	201	125314
35	WASHIM	10807	8838	8838	0	1969	8256	8256	0	2551	5528	5531	3	5276
36	YAVATMAL	40606	38364	38372	8	2234	33695	33695	0	6911	21473	21483	10	19123
37	BULDHANA	28426	23757	23757	0	4669	23041	23041	0	5385	15113	15113	0	13313
38	AKOLA	44572	38137	38137	0	6435	36831	36831	0	7741	22376	22392	16	22180
39	AMRAVATI	92368	67367	67403	36	24965	63258	63258	0	29110	42290	42330	40	50038
40	AMRAVATI DIV	216779	176463	176507	44	40272	165081	165081	0	51698	106780	106849	69	109930
Total		1108948	985548	985621	73	123327	941203	941150	-53	167798	633956	634409	453	474539

State Scheme Report Cumulative as on 18-05-2021

Sr. No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			17-05-2021	18-05-2021	Achievement	Remaining Sanction	17-05-2021	18-05-2021	Achievement	Yet to give 1st Inst	17-05-2021	18-05-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5839	5839	0	25	4818	4818	0	1046
2	SINDHUDURG	1851	1845	1845	0	6	1828	1828	0	23	1545	1545	0	306
3	THANE	3500	3490	3490	0	10	3481	3481	0	19	3001	3001	0	499
4	RAIGAD	3830	3814	3814	0	16	3762	3762	0	68	3184	3184	0	646
5	PALGHAR	6415	6343	6343	0	72	6166	6166	0	249	4586	4586	0	1829
6	KONKAN DIV	21460	21355	21355	0	105	21076	21076	0	384	17134	17134	0	4326
7	SATARA	9559	9544	9544	0	15	9371	9371	0	188	7142	7142	0	2417
8	KOLHAPUR	10919	10843	10843	0	76	10665	10665	0	254	8258	8258	0	2661
9	SOLAPUR	15433	15249	15249	0	184	14762	14762	0	671	11620	11620	0	3813
10	SANGLI	7082	6827	6827	0	255	6271	6271	0	811	4705	4705	0	2377
11	PUNE	10457	9981	9981	0	476	9479	9479	0	978	7044	7044	0	3413
12	PUNE DIV	53450	52444	52444	0	1006	50548	50548	0	2902	38769	38769	0	14681
13	WASHIM	7712	7705	7705	0	7	7110	7110	0	602	4264	4264	0	3448
14	BULDHANA	12190	12124	12124	0	66	11808	11808	0	382	7987	7987	0	4203
15	YAVATMAL	19265	19099	19099	0	166	18402	18402	0	863	11379	11379	0	7886
16	AMRAVATI	14486	14199	14199	0	287	13555	13555	0	931	9033	9033	0	5453
17	AKOLA	14198	13651	13651	0	547	13119	13119	0	1079	7024	7024	0	7174
18	AMRAVATI DIV	67851	66778	66778	0	1073	63994	63994	0	3857	39687	39687	0	28164
19	AHMEDNAGAR	28571	28528	28528	0	43	28044	28044	0	527	19422	19422	0	9149
20	DHULE	12351	12253	12253	0	98	12126	12126	0	225	9145	9145	0	3206
21	JALGAON	17383	17210	17210	0	173	15563	15563	0	1820	9969	9969	0	7414
22	NASHIK	19111	18755	18755	0	356	18420	18420	0	691	10333	10333	0	8778
23	NANDURBAR	10307	9878	9878	0	429	9754	9754	0	553	6731	6731	0	3576
24	NASHIK DIV	87723	86624	86624	0	1099	83907	83907	0	3816	55600	55600	0	32123
25	WARDHA	8310	8309	8309	0	1	8187	8187	0	123	5647	5647	0	2663
26	NAGPUR	9482	9144	9144	0	338	8890	8890	0	592	7052	7052	0	2430
27	BHANDARA	15386	14770	14770	0	616	13934	13934	0	1452	8022	8022	0	7364
28	GADCHIROLI	11477	10778	10778	0	699	10413	10413	0	1064	6452	6452	0	5025
29	GONDIA	13480	9568	9568	0	3912	9140	9140	0	4340	7225	7225	0	6255
30	CHANDRAPUR	24728	20540	20540	0	4188	19612	19612	0	5116	9591	9591	0	15137
31	NAGPUR DIV	82863	73109	73109	0	9754	70176	70176	0	12687	43989	43989	0	38874
32	OSMANABAD	15251	15172	15172	0	79	11621	11621	0	3630	5003	5003	0	10248
33	PARBHANI	14543	14215	14215	0	328	13750	13750	0	793	9581	9581	0	4962
34	AURANGABAD	17770	17347	17347	0	423	15795	15795	0	1975	6884	6884	0	10886
35	HINGOLI	9745	9077	9077	0	668	8675	8675	0	1070	6897	6897	0	2848
36	JALNA	9508	8101	8101	0	1407	5825	5825	0	3683	3688	3688	0	5820
37	LATUR	19992	16908	16908	0	3084	15236	15236	0	4756	11318	11318	0	8674
38	NANDED	17863	14405	14405	0	3458	12072	12072	0	5791	6721	6721	0	11142
39	BEED	16424	12708	12708	0	3716	11169	11169	0	5255	7098	7098	0	9326
40	AURANGABAD DIV	121096	107933	107933	0	13163	94143	94143	0	26953	57190	57190	0	63906
Total		434443	408243	408243	0	26200	383844	383844	0	50599	252369	252369	0	182074

Delayed Houses-I as on 18.05.2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		17-05-2021	18-05-2021	Achievement	17-05-2021	18-05-2021	Achievement	17-05-2021	18-05-2021	Achievement	17-05-2021	18-05-2021	Achievement
		1	NANDURBAR	18737	18658	-79	17956	17878	-78	13427	13387	-40	10386
2	DHULE	3802	3792	-10	3709	3701	-8	3545	3537	-8	2728	2722	-6
3	JALGAON	5666	5655	-11	5102	5094	-8	4847	4840	-7	4294	4289	-5
4	NASHIK	5645	5636	-9	4370	4364	-6	3636	3632	-4	3290	3288	-2
5	AHMEDNAGAR	4556	4555	-1	4259	4258	-1	3920	3919	-1	3345	3345	0
6	NASHIK DIV	38406	38296	-110	35396	35295	-101	29375	29315	-60	24043	23995	-48
7	AMRAVATI	7322	7306	-16	6895	6879	-16	6155	6145	-10	4875	4868	-7
8	AKOLA	4545	4540	-5	4066	4061	-5	3858	3854	-4	3329	3325	-4
9	WASHIM	921	918	-3	905	902	-3	789	786	-3	770	767	-3
10	YAVATMAL	4239	4236	-3	3951	3950	-1	3860	3859	-1	3151	3150	-1
11	BULDHANA	2501	2501	0	2233	2233	0	2036	2036	0	1691	1691	0
12	AMRAVATI DIV	19528	19501	-27	18050	18025	-25	16698	16680	-18	13816	13801	-15
13	NAGPUR	2739	2723	-16	2296	2288	-8	1910	1904	-6	1114	1114	0
14	BHANDARA	5595	5591	-4	4538	4534	-4	2850	2847	-3	1503	1503	0
15	CHANDRAPUR	2904	2900	-4	2671	2668	-3	2459	2457	-2	1952	1950	-2
16	WARDHA	1126	1124	-2	1012	1010	-2	964	962	-2	795	794	-1
17	GADCHIROLI	3247	3245	-2	3120	3119	-1	2771	2770	-1	1672	1672	0
18	GONDIA	2801	2798	-3	2379	2377	-2	1976	1975	-1	773	773	0
19	NAGPUR DIV	18412	18381	-31	16016	15996	-20	12930	12915	-15	7809	7806	-3
20	AURANGABAD	2498	2491	-7	2086	2079	-7	1908	1901	-7	1698	1692	-6
21	NANDED	6434	6430	-4	5589	5585	-4	5378	5374	-4	4425	4423	-2
22	BEED	1881	1880	-1	1669	1668	-1	1416	1415	-1	1007	1007	0
23	LATUR	708	706	-2	680	678	-2	624	623	-1	556	555	-1
24	HINGOLI	590	590	0	503	503	0	433	433	0	246	246	0
25	JALNA	1139	1139	0	1059	1059	0	964	964	0	636	636	0
26	OSMANABAD	373	373	0	370	370	0	367	367	0	340	340	0
27	PARBHANI	632	632	0	583	583	0	528	528	0	456	456	0
28	AURANGABAD DIV	14255	14241	-14	12539	12525	-14	11618	11605	-13	9364	9355	-9
29	PUNE	1746	1732	-14	1486	1472	-14	1429	1417	-12	1181	1171	-10
30	KOLHAPUR	852	852	0	737	737	0	492	492	0	457	457	0
31	SANGLI	2041	2041	0	1814	1814	0	1721	1721	0	1527	1527	0
32	SATARA	672	672	0	632	632	0	597	597	0	519	519	0
33	SOLAPUR	2480	2480	0	2447	2447	0	2390	2390	0	2213	2213	0
34	PUNE DIV	7791	7777	-14	7116	7102	-14	6629	6617	-12	5897	5887	-10
35	PALGHAR	2471	2470	-1	2386	2385	-1	2244	2243	-1	595	595	0
36	RAIGAD	352	351	-1	322	321	-1	321	320	-1	248	247	-1
37	RATNAGIRI	124	124	0	91	91	0	89	89	0	77	77	0
38	SINDHUDURG	135	135	0	95	95	0	69	69	0	62	62	0
39	THANE	332	332	0	280	280	0	255	255	0	244	244	0
40	KONKAN DIV	3414	3412	-2	3174	3172	-2	2978	2976	-2	1226	1225	-1
	Total	101806	101608	-198	92291	92115	-176	80228	80108	-120	62155	62069	-86

Delayed Houses -II as on 18.05.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		17.05.2021	18.05.2021	Achievement	17.05.2021	18.05.2021	Achievement	17.05.2021	18.05.2021	Achievement
1	AKOLA	4551	4705	154	736	754	18	1257	1277	20
2	AMRAVATI	5509	5805	296	1183	1213	30	2405	2433	28
3	BULDHANA	2322	2449	127	475	492	17	649	660	11
4	WASHIM	1033	1037	4	302	302	0	127	124	-3
5	YAVATMAL	3636	3681	45	827	842	15	1131	1138	7
6	AMRAVATI DIV	17051	17677	626	3523	3603	80	5569	5632	63
7	AURANGABAD	3581	3626	45	576	597	21	592	605	13
8	BEED	4254	4345	91	621	640	19	139	138	-1
9	HINGOLI	1149	1232	83	248	261	13	40	45	5
10	JALNA	1862	1939	77	324	338	14	197	199	2
11	LATUR	1290	1290	0	258	265	7	76	86	10
12	NANDED	11686	12103	417	1456	1488	32	374	389	15
13	OSMANABAD	1016	1056	40	207	246	39	12	20	8
14	PARBHANI	1284	1308	24	208	214	6	23	23	0
15	AURANGABAD DIV	26122	26899	777	3898	4049	151	1453	1505	52
16	PALGHAR	845	845	0	506	510	4	802	803	1
17	RAIGAD	588	598	10	111	121	10	33	34	1
18	RATNAGIRI	341	345	4	26	27	1	63	63	0
19	SINDHUDURG	272	277	5	33	33	0	26	28	2
20	THANE	272	272	0	78	78	0	52	52	0
21	KONKAN DIV	2318	2337	19	754	769	15	976	980	4
22	BHANDARA	7428	7766	338	488	549	61	1779	1871	92
23	CHANDRAPUR	3201	3210	9	533	577	44	1006	1035	29
24	GADCHIROLI	2369	2401	32	898	916	18	611	617	6
25	GONDIA	7910	8213	303	1600	1745	145	324	343	19
26	NAGPUR	3403	3462	59	374	414	40	729	774	45
27	WARDHA	1286	1292	6	105	109	4	385	396	11
28	NAGPUR DIV	25597	26344	747	3998	4310	312	4834	5036	202
29	AHMEDNAGAR	6443	6515	72	885	939	54	536	549	13
30	DHULE	5233	5376	143	1216	1229	13	933	938	5
31	JALGAON	9516	10160	644	1103	1170	67	623	661	38
32	NANDURBAR	6602	6656	54	4821	4970	149	8331	8518	187
33	NASHIK	6762	6808	46	1304	1347	43	1676	1706	30
34	NASHIK DIV	34556	35515	959	9329	9655	326	12099	12372	273
35	KOLHAPUR	2197	2200	3	177	184	7	33	38	5
36	PUNE	1932	1934	2	408	409	1	244	239	-5
37	SANGLI	3345	3348	3	339	340	1	114	114	0
38	SATARA	1068	1082	14	123	126	3	116	127	11
39	SOLAPUR	7251	7272	21	594	602	8	305	308	3
40	PUNE DIV	15793	15836	43	1641	1661	20	812	826	14
Total		121437	124608	3171	23143	24047	904	25743	26351	608