

Cumulative PMAY-G Progress Report as on 19.03.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			18.03.2021	19.03.2021	Achievement	Remaining	18.03.2021	19.03.2021	Achievement	Remaining	18.03.2021	19.03.2021	Achievement	Remaining
1	PALGHAR	25934	25764	25764	0	170	25418	25418	0	516	21736	21795	59	4139
2	THANE	6917	6688	6688	0	229	6639	6639	0	278	5766	5766	0	1151
3	SINDHUDURG	4011	3637	3637	0	374	3599	3599	0	412	2612	2616	4	1395
4	RAIGAD	8348	7763	7761	-2	587	7560	7560	0	788	6065	6074	9	2274
5	RATNAGIRI	7010	6419	6407	-12	603	5796	5796	0	1214	3965	3966	1	3044
	KONKAN DIV	52220	50271	50257	-14	1963	49012	49012	0	3208	40144	40217	73	12003
6	AURANGABAD	22154	22083	22098	15	56	20358	20358	0	1796	11410	11423	13	10731
7	PARBHANI	7127	6725	6725	0	402	6474	6474	0	653	4051	4057	6	3070
8	OSMANABAD	6118	5302	5302	0	816	5106	5106	0	1012	3418	3421	3	2697
9	BEED	19720	18149	18149	0	1571	16409	16409	0	3311	9379	9379	0	10341
10	LATUR	10968	9246	9246	0	1722	8725	8725	0	2243	6504	6505	1	4463
11	HINGOLI	11256	9169	9169	0	2087	8820	8820	0	2436	6584	6588	4	4668
12	JALNA	13375	11251	11251	0	2124	10035	10035	0	3340	6246	6255	9	7120
13	NANDED	50083	44554	44555	1	5528	39080	39080	0	11003	19483	19500	17	30583
	AURANGABAD DIV	140801	126479	126495	16	14306	115007	115007	0	25794	67075	67128	53	73673
14	KOLHAPUR	14952	13094	13094	0	1858	12570	12570	0	2382	8214	8214	0	6738
15	SATARA	13678	11205	11205	0	2473	9576	9576	0	4102	6577	6581	4	7097
16	SANGLI	19790	15547	15547	0	4243	14155	14155	0	5635	9101	9101	0	10689
17	PUNE	20764	14736	14761	25	6003	13362	13362	0	7402	9129	9134	5	11630
18	SOLAPUR	46877	36317	36318	1	10559	32487	32487	0	14390	19548	19553	5	27324
	PUNE DIV	116061	90899	90925	26	25136	82150	82150	0	33911	52569	52583	14	63478
19	GADCHIROLI	23175	21663	21663	0	1512	20458	20458	0	2717	12336	12350	14	10825
20	GONDIA	85165	83177	83181	4	1984	76679	76679	0	8486	32723	33406	683	51759
21	CHANDRAPUR	31449	28174	28174	0	3275	27136	27136	0	4313	16449	16451	2	14998
22	WARDHA	17452	12987	12987	0	4465	12501	12501	0	4951	8002	8011	9	9441
23	NAGPUR	41976	33154	33176	22	8800	26682	26682	0	15294	15828	15890	62	26086
24	BHANDARA	59642	50571	50578	7	9064	44548	44548	0	15094	21861	21883	22	37759
	NAGPUR DIV	258859	229726	229759	33	29100	208004	208004	0	50855	107199	107991	792	150868
25	DHULE	47291	46389	46389	0	902	45626	45626	0	1665	32615	32649	34	14642
26	NASHIK	70676	68407	68417	10	2259	67388	67388	0	3288	51049	51075	26	19601
27	NANDURBAR	105818	99343	99436	93	6382	94757	94757	0	11061	67871	67918	47	37900
28	AHMEDNAGAR	48679	41524	41524	0	7155	40606	40606	0	8073	23742	23810	68	24869
29	JALGAON	70158	53756	53806	50	16352	48925	48925	0	21233	30274	30312	38	39846
	NASHIK DIV	342622	309419	309572	153	33050	297302	297302	0	45320	205551	205764	213	136858
30	WASHIM	10802	8725	8745	20	2057	7665	7665	0	3137	5375	5378	3	5424
31	YAVATMAL	40639	38206	38213	7	2426	31210	31210	0	9429	20506	20519	13	20120
32	BULDHANA	29471	23496	23507	11	5964	21980	21980	0	7491	14833	14848	15	14623
33	AKOLA	45443	37593	37593	0	7850	34926	34926	0	10517	20869	20884	15	24559
34	AMRAVATI	92731	64544	64616	72	28115	58831	58831	0	33900	39946	39999	53	52732
	AMRAVATI DIV	219086	172564	172674	110	46412	154612	154612	0	64474	101529	101628	99	117458
	Total	1129649	979358	979682	338	149967	906087	906087	0	223562	574067	575311	1244	554338

State Scheme Report Cumulative as on 19-03-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			18-03-2021	19-03-2021	Achievement	Remaining Sanction	18-03-2021	19-03-2021	Achievement	Yet to give 1st Inst	18-03-2021	19-03-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5832	5834	2	30	4721	4722	1	1142
2	THANE	3500	3490	3490	0	10	3443	3443	0	57	2835	2835	0	665
3	SINHUDDURG	1851	1834	1834	0	17	1807	1807	0	44	1493	1495	2	356
4	RAIGAD	3830	3812	3812	0	18	3748	3748	0	82	3092	3093	1	737
5	PALGHAR	6415	6267	6267	0	148	5930	5930	0	485	4183	4188	5	2227
6	KONKAN DIV	21460	21266	21266	0	194	20760	20762	2	698	16324	16333	9	5127
7	WASHIM	7712	7698	7698	0	14	6748	6752	4	960	4113	4127	14	3585
8	BULDHANA	12190	12079	12079	0	111	11623	11627	4	563	7890	7891	1	4299
9	YAVATMAL	19265	19067	19068	1	197	17890	17938	48	1327	10694	10709	15	8556
10	AMRAVATI	14486	14073	14073	0	413	13114	13125	11	1361	8591	8599	8	5887
11	AKOLA	14198	13572	13572	0	626	12474	12474	0	1724	6605	6612	7	7586
12	AMRAVATI DIV	67851	66489	66490	1	1361	61849	61916	67	5935	37893	37938	45	29913
13	SATARA	9559	9526	9526	0	33	9288	9288	0	271	6893	6894	1	2665
14	KOLHAPUR	10919	10841	10841	0	78	10547	10551	4	368	8012	8012	0	2907
15	SOLAPUR	15433	15242	15242	0	191	14660	14660	0	773	11306	11308	2	4125
16	PUNE	10457	9888	9888	0	569	9144	9162	18	1295	6551	6554	3	3903
17	SANGLI	7082	6451	6451	0	631	5952	5952	0	1130	4665	4665	0	2417
18	PUNE DIV	53450	51948	51948	0	1502	49591	49613	22	3837	37427	37433	6	16017
19	DHULE	12351	12217	12217	0	134	12072	12072	0	279	8634	8637	3	3714
20	NASHIK	19111	18691	18692	1	419	17868	17869	1	1242	9876	9884	8	9227
21	NANDURBAR	10307	9878	9878	0	429	9696	9696	0	611	6592	6592	0	3715
22	JALGAON	17383	16716	16715	-1	668	14657	14661	4	2722	9636	9651	15	7732
23	AHMEDNAGAR	30450	28425	28425	0	2025	27737	27746	9	2704	17854	17869	15	12581
24	NASHIK DIV	89602	85927	85927	1	3675	82030	82044	14	7558	52592	52633	41	36969
25	WARDHA	8310	8309	8309	0	1	8079	8079	0	231	5330	5338	8	2972
26	NAGPUR	9482	9136	9136	0	346	8795	8795	0	687	6824	6835	11	2647
27	BHANDARA	15386	14633	14652	19	734	13660	13661	1	1725	7706	7732	26	7654
28	GADCHIROLI	11477	10619	10619	0	858	10137	10137	0	1340	6039	6052	13	5425
29	GONDIA	13480	9527	9527	0	3953	9027	9027	0	4453	5677	5735	58	7745
30	CHANDRAPUR	24728	19411	19411	0	5317	17854	17913	59	6815	8975	8980	5	15748
31	NAGPUR DIV	82863	71635	71654	19	11209	67552	67612	60	15251	40551	40672	121	42191
32	PARBHANI	14543	14198	14198	0	345	13120	13121	1	1422	9317	9321	4	5222
33	BEED	13236	12634	12666	32	570	9312	9605	293	3631	6945	6946	1	6290
34	AURANGABAD	17770	17193	17193	0	577	13961	13983	22	3787	6492	6501	9	11269
35	OSMANABAD	15251	14555	14555	0	696	8212	8336	124	6915	4910	4910	0	10341
36	HINGOLI	9745	8637	8636	-1	1109	8515	8515	0	1230	6714	6714	0	3031
37	JALNA	7135	5706	5706	0	1429	5210	5221	11	1914	3504	3513	9	3622
38	LATUR	19992	16225	16226	1	3766	14722	14773	51	5219	11114	11115	1	8877
39	NANDED	17863	13360	13360	0	4503	10510	10551	41	7312	6484	6489	5	11374
40	AURANGABAD DIV	115535	102508	102540	33	12995	83562	84105	543	31430	55480	55509	29	60026
Total		430761	399773	399825	54	30936	365344	366052	708	64709	240267	240518	251	190243

Delayed Houses-I as on 19-03-2021

Sno	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		18-03-2021	19-03-2021	Achievement	18-03-2021	19-03-2021	Achievement	18-03-2021	19-03-2021	Achievement	18-03-2021	19-03-2021	Achievement
		1	GONDIA	6713	6590	-123	5338	5251	-87	3774	3701	-73	949
2	BHANDARA	5623	5603	-20	3521	3508	-13	2653	2640	-13	960	956	-4
3	NAGPUR	2775	2756	-19	2275	2261	-14	1822	1809	-13	1100	1089	-11
4	GADCHIROLI	3604	3595	-9	3312	3303	-9	3074	3066	-8	1621	1616	-5
5	CHANDRAPUR	2972	2970	-2	2785	2783	-2	2434	2432	-2	1001	1001	0
6	WARDHA	1168	1165	-3	1092	1090	-2	1060	1058	-2	495	495	0
7	NAGPUR DIV	22855	22679	-176	18323	18196	-127	14817	14706	-111	6126	6095	-31
8	AHMEDNAGAR	5452	5430	-22	4824	4805	-19	4759	4740	-19	3496	3485	-11
9	NANDURBAR	19721	19685	-36	16547	16522	-25	12761	12743	-18	7373	7360	-13
10	NASHIK	5502	5482	-20	4109	4093	-16	3921	3905	-16	3417	3403	-14
11	DHULE	4436	4424	-12	4276	4264	-12	4028	4016	-12	3072	3065	-7
12	JALGAON	5807	5797	-10	5342	5334	-8	5030	5027	-3	3527	3525	-2
13	NASHIK DIV	40918	40818	-100	35098	35018	-80	30499	30431	-68	20885	20838	-47
14	PALGHAR	2864	2812	-52	2783	2732	-51	2539	2492	-47	468	465	-3
15	RAIGAD	409	402	-7	405	398	-7	390	384	-6	157	156	-1
16	SINHDURG	157	155	-2	106	104	-2	91	89	-2	80	78	-2
17	RATNAGIRI	148	147	-1	138	137	-1	134	133	-1	59	59	0
18	THANE	356	356	0	329	329	0	294	294	0	210	210	0
19	KONKAN DIV	3934	3872	-62	3761	3700	-61	3448	3392	-56	974	968	-6
20	AMRAVATI	7739	7721	-18	6869	6853	-16	6431	6415	-16	4036	4028	-8
21	BULDHANA	2460	2449	-11	2182	2171	-11	2090	2080	-10	1446	1440	-6
22	AKOLA	4650	4640	-10	4345	4336	-9	4142	4135	-7	3119	3116	-3
23	YAVATMAL	4385	4380	-5	4157	4152	-5	4039	4034	-5	2833	2832	-1
24	WASHIM	1003	1000	-3	850	849	-1	844	843	-1	804	803	-1
25	AMRAVATI DIV	20237	20190	-47	18403	18361	-42	17546	17507	-39	12238	12219	-19
26	JALNA	1184	1175	-9	1090	1081	-9	961	956	-5	477	475	-2
27	NANDED	6079	6074	-5	5708	5703	-5	5416	5411	-5	4265	4261	-4
28	AURANGABAD	2406	2405	-1	2021	2020	-1	1979	1978	-1	1120	1120	0
29	BEED	1894	1892	-2	1519	1518	-1	1440	1439	-1	712	711	-1
30	HINGOLI	594	593	-1	471	470	-1	446	445	-1	212	212	0
31	PARBHANI	685	684	-1	585	584	-1	569	568	-1	432	432	0
32	LATUR	719	718	-1	654	653	-1	611	611	0	459	459	0
33	OSMANABAD	381	381	0	379	379	0	374	374	0	308	308	0
34	AURANGABAD DIV	13942	13922	-20	12427	12408	-19	11796	11782	-14	7985	7978	-7
35	KOLHAPUR	988	984	-4	625	621	-4	611	607	-4	464	460	-4
36	PUNE	2002	1998	-4	1789	1785	-4	1686	1682	-4	1164	1164	0
37	SOLAPUR	2725	2721	-4	2646	2642	-4	2608	2605	-3	2221	2218	-3
38	SATARA	798	797	-1	729	728	-1	708	707	-1	470	469	-1
39	SANGLI	1929	1929	0	1807	1807	0	1689	1689	0	1372	1372	0
40	PUNE DIV	8442	8429	-13	7596	7583	-13	7302	7290	-12	5691	5683	-8
	Total	110328	109910	-55	95608	95266	-53	85408	85108	-45	53899	53781	-22

Delayed Houses -II as on 19.03.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		18.03.2021	19.03.2021	Achievement	18.03.2021	19.03.2021	Achievement	18.03.2021	19.03.2021	Achievement
		1	AKOLA	2759	2940	181	778	793	15	1360
2	AMRAVATI	4240	4254	14	1155	1165	10	2404	2397	-7
3	BULDHANA	1572	1572	0	531	535	4	616	611	-5
4	WASHIM	571	571	0	288	288	0	113	113	0
5	YAVATMAL	2341	2342	1	853	861	8	1181	1193	12
6	AMRAVATI DIV	11483	11679	196	3605	3642	37	5674	5691	17
7	AURANGABAD	4253	4253	0	515	515	0	563	564	1
8	BEED	1438	1438	0	588	589	1	149	149	0
9	HINGOLI	786	786	0	225	226	1	36	36	0
10	JALNA	814	835	21	329	330	1	202	199	-3
11	LATUR	536	536	0	253	255	2	48	48	0
12	NANDED	6176	6176	0	1376	1376	0	358	355	-3
13	OSMANABAD	687	745	58	169	169	0	5	5	0
14	PARBHANI	602	602	0	187	188	1	22	22	0
15	AURANGABAD DIV	15292	15371	79	3642	3648	6	1383	1378	-5
16	PALGHAR	1046	1050	4	673	681	8	925	891	-34
17	RAIGAD	452	473	21	128	128	0	42	39	-3
18	RATNAGIRI	238	253	15	12	12	0	63	62	-1
19	SINDHUDURG	167	177	10	20	20	0	21	21	0
20	THANE	364	364	0	94	94	0	69	69	0
21	KONKAN DIV	2267	2317	50	927	935	8	1120	1082	-38
22	BHANDARA	3090	3090	0	473	474	1	1457	1443	-14
23	CHANDRAPUR	4213	4254	41	525	526	1	893	892	-1
24	GADCHIROLI	1527	1534	7	911	934	23	573	584	11
25	GONDIA	8695	8728	33	866	877	11	1165	1130	-35
26	NAGPUR	2140	2149	9	254	256	2	527	525	-2
27	WARDHA	675	676	1	124	125	1	368	366	-2
28	NAGPUR DIV	20340	20431	91	3153	3192	39	4983	4940	-43
29	AHMEDNAGAR	5364	5405	41	1150	1157	7	868	859	-9
30	DHULE	4484	4484	0	1161	1161	0	960	950	-10
31	JALGAON	6142	6331	189	1035	1062	27	497	510	13
32	NANDURBAR	6661	6661	0	4480	4480	0	7786	7757	-29
33	NASHIK	6087	6146	59	1170	1197	27	1543	1536	-7
34	NASHIK DIV	28738	29027	289	8996	9057	61	11654	11612	-42
35	KOLHAPUR	1902	1900	-2	184	184	0	30	30	0
36	PUNE	1257	1261	4	430	430	0	444	442	-2
37	SANGLI	1759	1759	0	339	339	0	102	102	0
38	SATARA	487	489	2	109	112	3	201	200	-1
39	SOLAPUR	2153	2153	0	635	635	0	395	396	1
40	PUNE DIV	7558	7562	4	1697	1700	3	1172	1170	-2
Total		85678	86387	709	22020	22174	154	25986	25873	-113