

Cummulative PMAY-G Progress Report as on 01.04.2021

S.No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			31.03.2021	01.04.2021	Achievement	Remaining	31.03.2021	01.04.2021	Achievement	Remaining	31.03.2021	01.04.2021	Achievement	Remaining
1	PALGHAR	25738	25677	25687	10	51	25435	25435	0	303	21904	21935	31	3803
2	THANE	6869	6689	6704	15	165	6664	6664	0	205	5808	5826	18	1043
3	RAIGAD	8042	7777	7777	0	265	7661	7661	0	381	6173	6231	58	1811
4	SINDHUDURG	4003	3647	3654	7	349	3616	3616	0	387	2657	2665	8	1338
5	RATNAGIRI	6751	6358	6284	-74	467	5825	5825	0	926	4007	4018	11	2733
	KONKAN DIV	51403	50148	50106	-42	1297	49201	49201	0	2202	40549	40675	126	10728
6	AURANGABAD	22143	22093	22094	1	49	20492	20492	0	1651	11569	11614	45	10529
7	PARBHANI	7171	6735	6730	-5	441	6520	6520	0	651	4140	4155	15	3016
8	OSMANABAD	6118	5304	5304	0	814	5190	5190	0	928	3450	3459	9	2659
9	BEED	19710	18153	18153	0	1557	16825	16825	0	2885	9597	9673	76	10037
10	LATUR	10968	9247	9247	0	1721	8810	8810	0	2158	6518	6518	0	4450
11	HINGOLI	11077	9266	9270	4	1807	9025	9025	0	2052	6658	6711	53	4366
12	JALNA	13375	11278	11289	11	2086	10473	10473	0	2902	6334	6349	15	7026
13	NANDED	50083	44782	44916	134	5167	40351	40351	0	9732	19912	19947	35	30136
	AURANGABAD DIV	140645	126858	127003	145	13642	117686	117686	0	22959	68178	68426	248	72219
14	KOLHAPUR	14717	13053	13053	0	1664	12647	12647	0	2070	8507	8585	78	6132
15	SATARA	13564	11186	11186	0	2378	9677	9677	0	3887	6890	7010	120	6554
16	SANGLI	19010	15622	15632	10	3378	14753	14753	0	4257	9135	9137	2	9873
17	PUNE	20007	14918	15076	158	4931	13751	13751	0	6256	9438	9533	95	10474
18	SOLAPUR	46095	36412	36442	30	9653	33460	33460	0	12635	19827	19869	42	26226
	PUNE DIV	113393	91191	91389	198	22004	84288	84288	0	29105	53797	54134	337	59259
19	GONDIA	83398	82727	82496	-231	902	79410	79410	0	3988	60633	62821	2188	20577
20	GADCHIROLI	23062	21697	21720	23	1342	20920	20920	0	2142	12668	12720	52	10342
21	CHANDRAPUR	32304	28284	28284	0	4020	27401	27401	0	4903	16744	16781	37	15523
22	WARDHA	17036	12938	12971	33	4065	12674	12674	0	4362	8097	8103	6	8933
23	BHANDARA	58192	51043	51074	31	7118	46589	46589	0	11603	22139	22170	31	36022
24	NAGPUR	40569	32918	32924	6	7645	27718	27718	0	12851	16320	16371	51	24198
	NAGPUR DIV	254561	229607	229469	-138	25092	214712	214712	0	39849	136601	138966	2365	115595
25	DHULE	47076	46378	46378	0	698	46054	46054	0	1022	33093	33334	241	13742
26	NASHIK	70617	68426	68426	0	2191	67629	67629	0	2988	51375	51405	30	19212
27	NANDURBAR	105818	99483	99504	21	6314	95281	95281	0	10537	68631	68889	258	36929
28	AHMEDNAGAR	48645	41568	41691	123	6954	40993	40993	0	7652	25207	25496	289	23149
29	JALGAON	69835	53981	54021	40	15814	49899	49899	0	19936	30408	30433	25	39402
	NASHIK DIV	341991	309836	310020	184	31971	299856	299856	0	42135	208714	209557	843	132434
30	WASHIM	10802	8766	8766	0	2036	8035	8035	0	2767	5405	5406	1	5396
31	YAVATMAL	40639	38301	38300	-1	2339	32736	32736	0	7903	20655	20666	11	19973
32	BULDHANA	29095	23601	23616	15	5479	22544	22544	0	6551	14895	14896	1	14199
33	AKOLA	44803	37691	37865	174	6938	36081	36081	0	8722	21125	21142	17	23661
34	AMRAVATI	92730	65609	65717	108	27013	60820	60820	0	31910	40318	40403	85	52327
	AMRAVATI DIV	218069	173968	174264	296	43805	160216	160216	0	57853	102398	102513	115	115556
	Total	1120062	981608	982251	954	137811	925959	925959	0	194103	610237	614271	4034	505791

State Scheme Report Cumulative as on 01-04-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			31-03-2021	01-04-2021	Achievement	Remaining Sanction	31-03-2021	01-04-2021	Achievement	Yet to give 1st Inst	31-03-2021	01-04-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5836	5836	0	28	4748	4761	13	1103
2	SINDHUDURG	1851	1834	1844	10	7	1808	1808	0	43	1509	1511	2	340
3	THANE	3500	3491	3490	-1	10	3444	3474	30	26	2848	2877	29	623
4	RAIGAD	3830	3811	3816	5	14	3757	3759	2	71	3096	3123	27	707
5	PALGHAR	6415	6271	6346	75	69	5930	6033	103	382	4241	4307	66	2108
6	KONKAN DIV	21460	21270	21359	89	101	20775	20910	135	550	16442	16579	137	4881
7	WASHIM	7712	7698	7698	0	14	6867	6867	0	845	4152	4152	0	3560
8	BULDHANA	12190	12097	12098	1	92	11691	11710	19	480	7911	7916	5	4274
9	YAVATMAL	19265	19075	19068	-7	197	18071	18154	83	1111	10810	10851	41	8414
10	AMRAVATI	14486	14153	14160	7	326	13253	13298	45	1188	8642	8664	22	5822
11	AKOLA	14198	13584	13599	15	599	12839	12910	71	1288	6664	6701	37	7497
12	AMRAVATI DIV	67851	66607	66623	16	1228	62721	62939	218	4912	38179	38284	105	29567
13	SATARA	9559	9526	9544	18	15	9329	9334	5	225	6920	7037	117	2522
14	KOLHAPUR	10919	10843	10843	0	76	10578	10594	16	325	8078	8146	68	2773
15	SOLAPUR	15433	15243	15243	0	190	14690	14692	2	741	11344	11381	37	4052
16	PUNE	10457	9918	9950	32	507	9221	9289	68	1168	6602	6839	237	3618
17	SANGLI	7082	6488	6567	79	515	6065	6074	9	1008	4668	4680	12	2402
18	PUNE DIV	53450	52018	52147	129	1303	49883	49983	100	3467	37612	38083	471	15367
19	AHMEDNAGAR	28571	28429	28528	99	43	27865	27886	21	685	18226	18663	437	9908
20	DHULE	12351	12221	12221	0	130	12081	12084	3	267	8735	8855	120	3496
21	NASHIK	19111	18726	18734	8	377	17984	18166	182	945	9955	10029	74	9082
22	NANDURBAR	10307	9878	9878	0	429	9735	9735	0	572	6622	6658	36	3649
23	JALGAON	17383	16716	16732	16	651	14842	14990	148	2393	9688	9704	16	7679
24	NASHIK DIV	87723	85970	86093	123	1630	82507	82861	354	4862	53226	53909	683	33814
25	WARDHA	8310	8309	8309	0	1	8102	8126	24	184	5388	5440	52	2870
26	NAGPUR	9482	9136	9136	0	346	8826	8841	15	641	6875	6903	28	2579
27	BHANDARA	15386	14696	14713	17	673	13723	13780	57	1606	7773	7829	56	7557
28	GADCHIROLI	11477	10648	10668	20	809	10172	10264	92	1213	6111	6137	26	5340
29	GONDIA	13480	9528	9528	0	3952	9061	9061	0	4419	6107	6125	18	7355
30	CHANDRAPUR	24728	19902	19912	10	4816	18384	18387	3	6341	9135	9174	39	15554
31	NAGPUR DIV	82863	72219	72266	47	10597	68268	68459	191	14404	41389	41608	219	41255
32	PARBHANI	14543	14217	14214	-3	329	13500	13527	27	1016	9345	9406	61	5137
33	OSMANABAD	15251	14793	14829	36	422	9781	10201	420	5050	4928	4952	24	10299
34	AURANGABAD	17770	17206	17292	86	478	14578	14819	241	2951	6533	6572	39	11198
35	HINGOLI	9745	8669	8669	0	1076	8551	8551	0	1194	6733	6733	0	3012
36	JALNA	9508	5902	6439	537	3069	5269	5334	65	4174	3546	3578	32	5930
37	BEED	16424	12665	12665	0	3759	9874	9970	96	6454	6969	7036	67	9388
38	LATUR	19992	16226	16227	1	3765	14874	14919	45	5073	11156	11187	31	8805
39	NANDED	17863	13902	14004	102	3859	11059	11286	227	6577	6572	6596	24	11267
40	AURANGABAD DIV	121096	103580	104339	759	16757	87486	88607	1121	32489	55782	56060	278	65036
Total		434443	401664	402827	1174	31616	371640	373759	2119	60684	242630	244523	1893	189920

Delayed Houses-I as on 01-04-2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		31-03-2021	01-04-2021	Achievement	31-03-2021	01-04-2021	Achievement	31-03-2021	01-04-2021	Achievement	31-03-2021	01-04-2021	Achievement
		1	SATARA	735	687	-48	682	637	-45	663	613	-50	446
2	KOLHAPUR	908	871	-37	581	614	33	569	537	-32	434	497	63
3	SOLAPUR	2620	2589	-31	2543	2526	-17	2507	2496	-11	2151	2309	158
4	PUNE	1809	1732	-77	1619	1548	-71	1528	1523	-5	1088	1250	162
5	SANGLI	1911	1907	-4	1791	1810	19	1673	1744	71	1363	1561	198
6	PUNE DIV	7983	7786	-197	7216	7135	-81	6940	6913	-27	5482	6158	676
7	RAIGAD	385	363	-22	381	359	-22	368	355	-13	152	277	125
8	RATNAGIRI	138	132	-6	128	121	-7	124	120	-4	55	100	45
9	THANE	333	322	-11	308	298	-10	285	281	-4	205	267	62
10	SINDHURG	143	149	6	94	107	13	82	82	0	71	74	3
11	PALGHAR	2720	2711	-9	2642	2662	20	2417	2479	62	455	624	169
12	KONKAN DIV	3719	3677	-42	3553	3547	-6	3276	3317	41	938	1342	404
13	PARBHANI	675	673	-2	576	579	3	560	557	-3	424	484	60
14	OSMANABAD	380	376	-4	378	375	-3	373	372	-1	307	344	37
15	BEED	1868	1833	-35	1499	1545	46	1423	1430	7	704	1022	318
16	HINGOLI	583	604	21	464	481	17	440	447	7	208	255	47
17	AURANGABAD	2376	2511	135	1999	2017	18	1958	1973	15	1115	1755	640
18	LATUR	711	710	-1	647	683	36	606	623	17	456	565	109
19	JALNA	1154	1163	9	1060	1089	29	936	986	50	472	643	171
20	NANDED	5936	6076	140	5577	5647	70	5293	5442	149	4192	4496	304
21	AURANGABAD DIV	13683	13946	263	12200	12416	216	11589	11830	241	7878	9564	1686
22	WASHIM	989	977	-12	839	924	85	833	827	-6	794	806	12
23	BULDHANA	2420	2453	33	2148	2249	101	2057	2109	52	1424	1757	333
24	YAVATMAL	4308	4399	91	4091	4120	29	3976	4044	68	2799	3283	484
25	AKOLA	4533	4725	192	4242	4315	73	4049	4146	97	3064	3579	515
26	AMRAVATI	7601	7649	48	6754	7039	285	6327	6551	224	3986	5159	1173
27	AMRAVATI DIV	19851	20203	352	18074	18647	573	17242	17677	435	12067	14584	2517
28	AHMEDNAGAR	4961	4873	-88	4407	4382	-25	4349	4283	-66	3260	3597	337
29	NASHIK	5306	5765	459	3977	3988	11	3792	3820	28	3297	3446	149
30	DHULE	4220	4112	-108	4067	3997	-70	3834	3879	45	2933	2970	37
31	JALGAON	5769	5893	124	5311	5333	22	5007	5151	144	3511	4563	1052
32	NANDURBAR	19058	18910	-148	15983	17615	1632	12321	12639	318	7136	10502	3366
33	NASHIK DIV	39314	39553	239	33745	35315	1570	29303	29772	469	20137	25078	4941
34	GADCHIROLI	3461	3405	-56	3181	3277	96	2951	2908	-43	1553	1777	224
35	WARDHA	1141	1185	44	1069	1093	24	1040	1046	6	489	855	366
36	CHANDRAPUR	2881	2916	35	2696	2752	56	2356	2514	158	989	2024	1035
37	NAGPUR	2615	2797	182	2155	2308	153	1748	1985	237	1059	1157	98
38	BHANDARA	5443	5651	208	3410	3723	313	2566	2926	360	950	1563	613
39	GONDIA	2699	2668	-31	2272	2302	30	1555	1947	392	654	790	136
40	NAGPUR DIV	18240	18622	382	14783	15455	672	12216	13326	1110	5694	8166	2472
Total		102790	103787	997	89571	92515	2944	80566	82835	2269	52196	64892	12696

Delayed Houses -II as on 01.04.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		31.03.2021	01.04.2021	Achievement	31.03.2021	01.04.2021	Achievement	31.03.2021	01.04.2021	Achievement
1	AKOLA	3267	3403	136	746	756	10	1337	1341	4
2	AMRAVATI	4245	4405	160	1116	1130	14	2380	2384	4
3	BULDHANA	1416	1508	92	512	512	0	620	625	5
4	WASHIM	546	547	1	280	285	5	109	104	-5
5	YAVATMAL	2381	2473	92	840	853	13	1162	1169	7
6	AMRAVATI DIV	11855	12336	481	3494	3536	42	5608	5623	15
7	AURANGABAD	3718	3767	49	493	495	2	557	558	1
8	BEED	2638	3434	796	557	561	4	147	132	-15
9	HINGOLI	813	912	99	219	221	2	36	33	-3
10	JALNA	805	828	23	310	310	0	194	186	-8
11	LATUR	532	532	0	247	247	0	48	48	0
12	NANDED	7505	7859	354	1288	1297	9	337	333	-4
13	OSMANABAD	963	990	27	162	164	2	5	5	0
14	PARBHANI	1282	1365	83	177	178	1	22	22	0
15	AURANGABAD DIV	18256	19687	1431	3453	3473	20	1346	1317	-29
16	PALGHAR	968	974	6	579	581	2	843	836	-7
17	RAIGAD	437	440	3	111	111	0	40	36	-4
18	RATNAGIRI	299	315	16	11	11	0	56	53	-3
19	SINDHUDURG	139	146	7	17	17	0	15	14	-1
20	THANE	357	357	0	87	87	0	64	63	-1
21	KONKAN DIV	2200	2232	32	805	807	2	1018	1002	-16
22	BHANDARA	2703	3496	793	445	446	1	1485	1470	-15
23	CHANDRAPUR	4033	4147	114	474	474	0	854	847	-7
24	GADCHIROLI	1480	1867	387	847	849	2	560	539	-21
25	GONDIA	7528	7860	332	771	779	8	265	240	-25
26	NAGPUR	2160	2459	299	237	243	6	512	511	-1
27	WARDHA	665	681	16	109	110	1	363	363	0
28	NAGPUR DIV	18569	20510	1941	2883	2901	18	4039	3970	-69
29	AHMEDNAGAR	6813	7342	529	966	968	2	673	626	-47
30	DHULE	4803	4957	154	1130	1143	13	909	893	-16
31	JALGAON	6512	7057	545	1003	1006	3	545	547	2
32	NANDURBAR	6081	6082	1	4233	4253	20	7602	7486	-116
33	NASHIK	6373	6884	511	1081	1098	17	1525	1512	-13
34	NASHIK DIV	30582	32322	1740	8413	8468	55	11254	11064	-190
35	KOLHAPUR	2075	2130	55	169	169	0	33	27	-6
36	PUNE	1237	1237	0	417	417	0	330	263	-67
37	SANGLI	1727	1732	5	323	324	1	102	99	-3
38	SATARA	601	828	227	111	111	0	167	113	-54
39	SOLAPUR	3310	3928	618	573	580	7	340	332	-8
40	PUNE DIV	8950	9855	905	1593	1601	8	972	834	-138
Total		90412	96942	6530	20641	20786	145	24237	23810	-427