

Cummulative PMAY-G Progress Report as on 01.02.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			31.1.2021	01.02.2021	Achievement	Remaining	31.1.2021	01.02.2021	Achievement	Remaining	31.1.2021	01.02.2021	Achievement	Remaining
1	PALGHAR	26179	25759	25759	0	420	25320	25320	0	859	21367	21370	3	4809
2	THANE	7201	6642	6642	0	559	6570	6570	0	631	5700	5700	0	1501
3	RATNAGIRI	7735	6601	6632	31	1103	5528	5528	0	2207	3890	3890	0	3845
4	SINDHUDURG	4760	3602	3602	0	1158	3423	3423	0	1337	2564	2564	0	2196
5	RAIGAD	9114	7606	7613	7	1501	7304	7311	7	1803	5960	5960	0	3154
	KONKAN DIV	54989	50210	50248	38	4741	48145	48152	7	6837	39481	39484	3	15505
6	AURANGABAD	22199	22062	22062	0	137	19769	19769	0	2430	11135	11137	2	11062
7	PARBHANI	7155	6713	6713	0	442	6276	6285	9	870	3990	3990	0	3165
8	OSMANABAD	6183	5270	5270	0	913	4992	4992	0	1191	3257	3262	5	2921
9	BEED	19724	18021	18021	0	1703	15643	15643	0	4081	8970	8970	0	10754
10	LATUR	10968	9152	9152	0	1816	8360	8360	0	2608	6458	6459	1	4509
11	HINGOLI	11262	8848	8848	0	2414	8370	8370	0	2892	6227	6230	3	5032
12	JALNA	13375	10649	10649	0	2726	9173	9173	0	4202	6063	6071	8	7304
13	NANDED	50337	43752	44139	387	6198	34136	34212	76	16125	18572	18583	11	31754
	AURANGABAD DIV	141203	124467	124854	387	16349	106719	106804	85	34399	64672	64702	30	76501
14	KOLHAPUR	15674	13072	13072	0	2602	12373	12380	7	3294	8042	8042	0	7632
15	SATARA	14041	11216	11216	0	2825	9135	9135	0	4906	6416	6420	4	7621
16	SANGLI	21258	15320	15320	0	5938	12913	12913	0	8345	8922	8922	0	12336
17	PUNE	21333	14497	14497	0	6836	12835	12835	0	8498	8959	8959	0	12374
18	SOLAPUR	47693	35358	35358	0	12335	30003	30038	35	17655	19141	19141	0	28552
	PUNE DIV	119999	89463	89463	0	30836	77259	77301	42	42698	51480	51484	4	68515
19	GADCHIROLI	23230	21527	21527	0	1703	19588	19588	0	3642	11442	11449	7	11781
20	CHANDRAPUR	31975	28021	28029	8	3946	26830	26830	0	5145	16047	16051	4	15924
21	WARDHA	17513	13009	13026	17	4487	11782	11782	0	5731	7816	7816	0	9697
22	GONDIA	92848	83290	84651	1361	8197	70592	70627	35	22221	26134	26153	19	66695
23	NAGPUR	44891	32971	33206	235	11685	24897	24897	0	19994	15069	15088	19	29803
24	BHANDARA	62999	48007	48008	1	14991	37791	37791	0	25208	21228	21236	8	41763
	NAGPUR DIV	273456	226825	228447	1622	45009	191480	191515	35	81941	97736	97793	57	175663
25	NASHIK	71753	68228	68328	100	3425	66514	66517	3	5236	49732	49778	46	21975
26	DHULE	50527	45241	45451	210	5076	43935	43935	0	6592	31468	31491	23	19036
27	NANDURBAR	106796	99041	99041	0	7755	93909	93909	0	12887	65025	65065	40	41731
28	AHMEDNAGAR	54385	41211	41241	30	13144	39458	39458	0	14927	22053	22053	0	32332
29	JALGAON	72740	52081	52172	91	20568	44823	44812	-11	27928	29617	29627	10	43113
	NASHIK DIV	356201	305802	306233	431	49968	288639	288631	-8	67570	197895	198014	119	158187
30	WASHIM	10887	8383	8383	0	2504	6866	6866	0	4021	5308	5329	21	5558
31	YAVATMAL	40683	37928	37932	4	2751	28589	28589	0	12094	20125	20128	3	20555
32	BULDHANA	29863	22723	22899	176	6964	20217	20217	0	9646	14622	14624	2	15239
33	AKOLA	46939	36127	36293	166	10646	31736	31736	0	15203	20184	20186	2	26753
34	AMRAVATI	92731	60459	61012	553	31719	54010	54033	23	38698	38846	38860	14	53871
	AMRAVATI DIV	221103	165620	166519	899	54584	141418	141441	23	79662	99085	99127	42	121976
	Total	1166951	962387	965764	3377	201187	853660	853844	184	313107	550349	550604	255	616347

State Scheme Report Cumulative as on 01-02-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			31-01-2021	01-02-2021	Achievement	Remaining Sanction	31-01-2021	01-02-2021	Achievement	Yet to give 1st Inst	31-01-2021	01-02-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5861	5861	0	3	5530	5616	86	248	4637	4637	0	1227
2	SINDHUBURG	1851	1834	1834	0	17	1541	1727	186	124	1467	1467	0	384
3	RAIGAD	3830	3809	3809	0	21	3421	3466	45	364	3044	3046	2	784
4	THANE	3500	3474	3474	0	26	3247	3270	23	230	2772	2772	0	728
5	PALGHAR	6415	6215	6232	17	183	5721	5721	0	694	4059	4060	1	2355
6	KONKAN DIV	21460	21193	21210	17	250	19460	19800	340	1660	15979	15982	3	5478
7	WASHIM	7712	7698	7698	0	14	5596	5614	18	2098	3981	4001	20	3711
8	BULDHANA	12190	12027	12027	0	163	9213	9814	601	2376	7770	7771	1	4419
9	YAVATMAL	19265	19028	19028	0	237	16634	16772	138	2493	10193	10198	5	9067
10	AMRAVATI	14486	13923	13923	0	563	10839	11379	540	3107	8350	8351	1	6135
11	AKOLA	14198	13397	13397	0	801	9340	9892	552	4306	6230	6231	1	7967
12	AMRAVATI DIV	67851	66073	66073	0	1778	51622	53471	1849	14380	36524	36552	28	31299
13	SATARA	9529	9527	9527	0	32	7860	8185	325	1374	6803	6803	0	2756
14	KOLHAPUR	10919	10837	10837	0	82	8937	9355	418	1564	7897	7897	0	3022
15	SOLAPUR	15433	15158	15158	0	275	12920	13467	547	1966	11154	11161	7	4272
16	SANGLI	7082	6328	6328	0	754	5311	5450	139	1632	4631	4632	1	2450
17	PUNE	10457	9502	9502	0	955	8229	8310	81	2147	6434	6434	0	4023
18	PUNE DIV	53450	51352	51352	0	2098	43257	44767	1510	8683	36919	36927	8	16523
19	DHULE	12351	12177	12183	6	168	10663	10789	126	1562	8315	8323	8	4028
20	NANDURBAR	10307	9868	9868	0	439	9222	9474	252	833	6352	6358	6	3949
21	NASHIK	19111	18327	18331	4	780	14802	15524	722	3587	9476	9479	3	9632
22	JALGAON	17383	16435	16435	0	948	12506	12594	88	4789	9263	9264	1	8119
23	AHMEDNAGAR	30450	28238	28238	0	2213	24022	25058	1036	5392	16597	16597	0	13853
24	NASHIK DIV	89602	85045	85055	10	4547	71215	73439	2224	16163	50003	50021	18	39581
25	WARDHA	8310	8298	8299	1	11	7840	7863	23	447	5072	5072	0	3238
26	NAGPUR	9482	9136	9136	0	346	8115	8318	203	1164	6683	6687	4	2795
27	BHANDARA	15386	14400	14413	13	973	12718	13082	364	2304	7446	7446	0	7940
28	GADCHIROLI	11477	10203	10203	0	1274	8806	8899	93	2578	5644	5648	4	5829
29	GONDIA	13480	9388	9391	3	4089	8153	8208	55	5272	5283	5287	4	8193
30	CHANDRAPUR	24728	17928	17929	1	6799	15542	15826	284	8902	8474	8475	1	16253
31	NAGPUR DIV	82863	69353	69371	18	13492	61174	62196	1022	20667	38602	38615	13	44248
32	PARBHANI	14543	13831	13831	0	712	10960	11084	124	3459	9244	9244	0	5299
33	HINGOLI	9745	8528	8528	0	1217	7803	8113	310	1632	6494	6495	1	3250
34	AURANGABAD	17770	16499	16499	0	1271	8714	9138	424	8632	6307	6315	8	11455
35	JALNA	7135	5132	5132	0	2003	5036	5036	0	2099	3345	3351	6	3784
36	LATUR	19992	16200	16200	0	3792	13433	13616	183	6376	10813	10819	6	9173
37	BEED	13236	9038	9038	0	4198	8739	8742	3	4494	6771	6771	0	6465
38	OSMANABAD	15251	8764	8907	143	6344	6017	6317	300	8934	4724	4727	3	10524
39	NANDED	17863	11260	11260	0	6603	9393	9401	8	8462	6159	6160	1	11703
40	AURANGABAD DIV	115535	89252	89395	143	26140	70095	71447	1352	44088	53857	53882	25	61653
Total		430761	382268	382456	188	48305	316823	325120	8297	105641	231884	231979	95	198782

Delayed Houses-I as on 01-02-2021

SNo	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		31-01-2021	01-02-2021	Achievement	31-01-2021	01-02-2021	Achievement	31-01-2021	01-02-2021	Achievement	31-01-2021	01-02-2021	Achievement
		1	DHULE	5095	5876	781	4890	4863	-27	4651	4628	-23	2519
2	JALGAON	21082	21787	705	15248	16342	1094	13459	13437	-22	3419	6168	2749
3	NANDURBAR	5120	5200	80	4971	4959	-12	3871	3861	-10	797	3260	2463
4	AHMEDNAGAR	5713	5903	190	5513	5560	47	5220	5214	-6	1857	2488	631
5	NASHIK	5995	6439	444	5855	5865	10	5661	5661	0	2303	2494	191
6	NASHIK DIV	43005	45205	2200	36477	37589	1112	32862	32801	-61	10895	18394	7499
7	WASHIM	1003	1035	32	888	880	-8	875	864	-11	532	770	238
8	AKOLA	7748	8159	411	7176	7179	3	6542	6532	-10	2577	3049	472
9	YAVATMAL	4926	5028	102	4731	4748	17	4281	4279	-2	1959	2682	723
10	BULDHANA	4453	4506	53	4371	4395	24	3975	3974	-1	2177	2289	112
11	AMRAVATI	2437	2541	104	2276	2293	17	2073	2073	0	785	998	213
12	AMRAVATI DIV	20567	21269	702	19442	19495	53	17746	17722	-24	8030	9788	1758
13	WARDHA	4184	4278	94	3727	3776	49	3393	3387	-6	1351	1444	93
14	NAGPUR	8868	9629	761	7405	7759	354	3622	3617	-5	1027	1089	62
15	CHANDRAPUR	2769	3012	243	2325	2426	101	1662	1658	-4	990	1078	88
16	GADCHIROLI	3063	3111	48	2793	2829	36	2500	2497	-3	894	894	0
17	GONDIA	4279	5648	1369	3352	3474	122	2541	2540	-1	752	767	15
18	BHANDARA	1223	1238	15	1160	1168	8	1091	1091	0	424	460	36
19	NAGPUR DIV	24386	26916	2530	20762	21432	670	14809	14790	-19	5438	5732	294
20	HINGOLI	6240	6352	112	6018	6103	85	5459	5452	-7	3461	3799	338
21	LATUR	1269	1287	18	1148	1167	19	924	923	-1	485	488	3
22	AURANGABAD	611	674	63	565	567	2	421	421	0	160	177	17
23	BEED	1742	1939	197	1606	1624	18	1359	1359	0	646	666	20
24	JALNA	625	684	59	597	605	8	555	555	0	312	384	72
25	NANDED	2150	2335	185	2102	2118	16	1997	1997	0	899	1004	105
26	OSMANABAD	715	730	15	645	657	12	617	617	0	341	390	49
27	PARBHANI	404	404	0	401	401	0	389	389	0	220	246	26
28	AURANGABAD	13756	14405	649	13082	13242	160	11721	11713	-8	6524	7154	630
29	PALGHAR	3189	3198	9	2971	3007	36	1862	1859	-3	486	485	-1
30	RAIGAD	180	186	6	179	179	0	156	156	0	14	44	30
31	RATNAGIRI	142	148	6	109	109	0	100	100	0	11	24	13
32	SINDDHURG	462	464	2	454	458	4	433	433	0	164	164	0
33	THANE	387	416	29	354	359	5	348	348	0	146	146	0
34	KONKAN DIV	4360	4412	52	4067	4112	45	2899	2896	-3	821	863	42
35	KOLHAPUR	841	894	53	800	814	14	770	769	-1	269	387	118
36	PUNE	1918	1969	51	1844	1861	17	1682	1682	0	841	1195	354
37	SANGLI	2966	3002	36	2929	2930	1	2862	2862	0	1058	1782	724
38	SATARA	1914	1988	74	1879	1895	16	1683	1683	0	683	721	38
39	SOLAPUR	794	1062	268	696	697	1	672	672	0	288	425	137
40	PUNE DIV	8433	8915	482	8148	8197	49	7669	7668	-1	3139	4510	1371
	Total	114507	121122	6615	101978	104067	2089	87706	87590	-116	34847	46441	11594

Delayed Houses -II as on 01-02-2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		31-01-2021	01-02-2021	Achievement	31-01-2021	01-02-2021	Achievement	31-01-2021	01-02-2021	Achievement
1	AKOLA	2514	2530	16	812	815	3	1556	1558	2
2	AMRAVATI	3912	3906	-6	1173	1172	-1	2492	2485	-7
3	BULDHANA	1391	1384	-7	540	540	0	607	607	0
4	WASHIM	618	618	0	307	307	0	121	112	-9
5	YAVATMAL	2450	2449	-1	868	869	1	1298	1297	-1
	AMRAVATI DIV	10885	10887	2	3700	3703	3	6074	6059	-15
6	AURANGABAD	1504	1507	3	485	486	1	502	508	6
7	BEED	1485	1485	0	567	567	0	158	158	0
8	HINGOLI	600	600	0	247	249	2	35	35	0
9	JALNA	761	761	0	315	317	2	241	240	-1
10	LATUR	556	556	0	269	270	1	37	37	0
11	NANDED	5373	5462	89	1414	1423	9	411	418	7
12	OSMANABAD	360	360	0	180	180	0	5	5	0
13	PARBHANI	626	626	0	193	193	0	17	17	0
	AURANGABAD DIV	11265	11357	92	3670	3685	15	1406	1418	12
14	PALGHAR	1115	1115	0	764	764	0	1103	1100	-3
15	RAIGAD	340	341	1	124	124	0	45	45	0
16	RATNAGIRI	78	78	0	13	13	0	76	76	0
17	SINDHUDURG	122	122	0	20	20	0	24	24	0
18	THANE	260	260	0	90	90	0	82	82	0
	KONKAN DIV	1915	1916	1	1011	1011	0	1330	1327	-3
19	BHANDARA	3099	3099	0	414	414	0	1286	1282	-4
20	CHANDRAPUR	1618	1618	0	575	575	0	949	957	8
21	GADCHIROLI	1847	1847	0	1078	1078	0	839	836	-3
22	GONDIA	4693	4678	-15	836	836	0	2669	2663	-6
23	NAGPUR	1931	1931	0	243	243	0	503	496	-7
24	WARDHA	674	674	0	134	134	0	414	414	0
	NAGPUR DIV	13862	13847	-15	3280	3280	0	6660	6648	-12
25	AHMEDNAGAR	3605	3715	110	1250	1251	1	1459	1463	4
26	DHULE	2162	2162	0	1248	1255	7	1257	1254	-3
27	JALGAON	4689	4692	3	1050	1052	2	508	511	3
28	NANDURBAR	5025	5025	0	4661	4661	0	8807	8777	-30
29	NASHIK	2873	2876	3	1274	1274	0	1996	1978	-18
	NASHIK DIV	18354	18470	116	9483	9493	10	14027	13983	-44
30	KOLHAPUR	960	960	0	192	192	0	37	37	0
31	PUNE	1271	1271	0	399	399	0	423	423	0
32	SANGLI	1723	1724	1	317	321	4	94	95	1
33	SATARA	510	510	0	121	121	0	249	249	0
34	SOLAPUR	1906	1906	0	698	698	0	521	521	0
	NASHIK DIV	6370	6371	1	1727	1731	4	1324	1325	1
	Total	62651	62848	197	22871	22903	32	30821	30760	-61