

## Cummulative PMAY-G Progress Report as on 01-06-2021

Sr. No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			31.05.2021	01.06.2021	Achievement	Remaining	31.05.2021	01.06.2021	Achievement	Remaining	31.05.2021	01.06.2021	Achievement	Remaining
1	PALGHAR	25703	25674	25674	0	29	25534	25534	0	169	22467	22514	47	3189
2	THANE	6744	6704	6704	0	40	6683	6683	0	61	6006	6039	33	705
3	RATNAGIRI	6153	6081	6079	-2	74	5885	5885	0	268	4353	4425	72	1728
4	RAIGAD	7954	7782	7767	-15	187	7706	7706	0	248	6569	6581	12	1373
5	SINDHUDURG	3994	3661	3661	0	333	3639	3639	0	355	2892	2895	3	1099
6	KONKAN DIV	50548	49902	49885	-17	663	49447	49447	0	1101	42287	42454	167	8094
7	AURANGABAD	22138	22112	22112	0	26	20741	20741	0	1397	13186	13249	63	8889
8	PARBHANI	7167	6752	6752	0	415	6567	6567	0	600	4475	4477	2	2690
9	OSMANABAD	6048	5308	5308	0	740	5225	5225	0	823	3639	3690	51	2358
10	HINGOLI	10345	9473	9469	-4	876	9256	9256	0	1089	7214	7236	22	3109
11	BEED	19700	18209	18209	0	1491	17245	17245	0	2455	10216	10297	81	9403
12	LATUR	10968	9259	9259	0	1709	8901	8901	0	2067	6761	6807	46	4161
13	JALNA	13338	11447	11464	17	1874	10806	10806	0	2532	6932	7118	186	6220
14	NANDED	49978	45153	45165	12	4813	41472	41472	0	8506	21303	21328	25	28650
15	AURANGABAD DIV	139682	127713	127738	25	11944	120213	120213	0	19469	73726	74202	476	65480
16	KOLHAPUR	14518	13039	13039	0	1479	12717	12717	0	1801	9271	9427	156	5091
17	SATARA	13482	11193	11195	2	2287	9772	9772	0	3710	7319	7382	63	6100
18	SANGLI	18698	15768	15768	0	2930	15142	15142	0	3556	9389	9425	36	9273
19	PUNE	19030	15279	15279	0	3751	14072	14072	0	4958	9837	9857	20	9173
20	SOLAPUR	44769	36646	36683	37	8086	34295	34295	0	10474	21072	21132	60	23637
21	PUNE DIV	110497	91925	91964	39	18533	85998	85998	0	24499	56888	57223	335	53274
22	GONDIA	82511	82510	82510	0	1	81068	81068	0	1443	64339	64426	87	18085
23	GADCHIROLI	23043	21790	21792	2	1251	21365	21365	0	1678	13752	13807	55	9236
24	WARDHA	16267	13049	13049	0	3218	12950	12950	0	3317	8764	8803	39	7464
25	CHANDRAPUR	32078	28315	28315	0	3763	27619	27619	0	4459	18047	18086	39	13992
26	BHANDARA	56366	51295	51371	76	4995	49083	49083	0	7283	24393	24708	315	31658
27	NAGPUR	40145	32847	32848	1	7297	28577	28577	0	11568	18622	18757	135	21388
28	NAGPUR DIV	250410	229806	229885	79	20525	220662	220662	0	29748	147917	148587	670	101823
29	DHULE	46953	46379	46379	0	574	46185	46185	0	768	35106	35229	123	11724
30	NASHIK	70468	68430	68434	4	2034	67801	67801	0	2667	52358	52422	64	18046
31	NANDURBAR	105751	99502	99502	0	6249	95574	95574	0	10177	69893	69925	32	35826
32	AHMEDNAGAR	48088	41713	41716	3	6372	41310	41310	0	6778	27445	27529	84	20559
33	JALGAON	67588	54483	54438	-45	13150	51013	51013	0	16575	32670	32967	297	34621
34	NASHIK DIV	338848	310507	310469	-38	28379	301883	301883	0	36965	217472	218072	600	120776
35	YAVATMAL	40176	38367	38382	15	1794	34147	34147	0	6029	21875	21931	56	18245
36	WASHIM	10807	8847	8847	0	1960	8292	8292	0	2515	5567	5579	12	5228
37	BULDHANA	28347	23759	23759	0	4588	23159	23159	0	5188	15227	15254	27	13093
38	AKOLA	44572	38217	38269	52	6303	36977	36977	0	7595	23110	23171	61	21401
39	AMRAVATI	92186	67651	67651	0	24535	63958	63958	0	28228	43139	43248	109	48938
40	AMRAVATI DIV	216088	176841	176908	67	39180	166533	166533	0	49555	108918	109183	265	106905
Total		1106073	986694	986849	155	119224	944736	944736	0	161337	647208	649721	2513	456352

## State Scheme Report Cumulative as on 01-06-2021

Sr. No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			31-05-2021	01-06-2021	Achievement	Remaining Sanction	31-05-2021	01-06-2021	Achievement	Yet to give 1st Inst	31-05-2021	01-06-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5841	5841	0	23	4826	4837	11	1027
2	SINDHUDURG	1851	1845	1845	0	6	1837	1837	0	14	1555	1559	4	292
3	THANE	3500	3490	3490	0	10	3482	3482	0	18	3044	3054	10	446
4	RAIGAD	3830	3814	3814	0	16	3768	3768	0	62	3258	3259	1	571
5	PALGHAR	6415	6343	6343	0	72	6281	6281	0	134	4662	4679	17	1736
6	KONKAN DIV	21460	21355	21355	0	105	21209	21209	0	251	17345	17388	43	4072
7	SATARA	9559	9544	9544	0	15	9378	9378	0	181	7148	7148	0	2411
8	KOLHAPUR	10919	10843	10843	0	76	10680	10680	0	239	8487	8550	63	2369
9	SOLAPUR	15433	15249	15249	0	184	14797	14797	0	636	11658	11673	15	3760
10	SANGLI	7082	6849	6849	0	233	6351	6351	0	731	4743	4743	0	2339
11	PUNE	10457	9981	9981	0	476	9535	9535	0	922	7090	7095	5	3362
12	PUNE DIV	53450	52466	52466	0	984	50741	50741	0	2709	39126	39209	83	14241
13	AHMEDNAGAR	28571	28548	28548	0	23	28140	28140	0	431	19644	19672	28	8899
14	DHULE	12351	12253	12253	0	98	12145	12145	0	206	9366	9397	31	2954
15	JALGAON	17383	17263	17280	17	103	15741	15741	0	1642	10153	10195	42	7188
16	NASHIK	19111	18765	18765	0	346	18462	18462	0	649	10542	10555	13	8556
17	NANDURBAR	10307	9878	9878	0	429	9756	9756	0	551	6801	6806	5	3501
18	NASHIK DIV	87723	86707	86724	17	999	84244	84244	0	3479	56506	56625	119	31098
19	WASHIM	7712	7705	7705	0	7	7179	7179	0	533	4305	4305	0	3407
20	BULDHANA	12190	12140	12140	0	50	11877	11877	0	313	8030	8037	7	4153
21	YAVATMAL	19265	19099	19098	-1	167	18477	18477	0	788	11591	11618	27	7647
22	AMRAVATI	14486	14199	14199	0	287	13645	13645	0	841	9213	9231	18	5255
23	AKOLA	14198	13651	13651	0	547	13187	13187	0	1011	7198	7213	15	6985
24	AMRAVATI DIV	67851	66794	66793	-1	1058	64365	64365	0	3486	40337	40404	67	27447
25	WARDHA	8310	8310	8310	0	0	8227	8227	0	83	5727	5748	21	2562
26	NAGPUR	9482	9176	9196	20	286	8911	8911	0	571	7120	7132	12	2350
27	BHANDARA	15386	14770	14770	0	616	13977	13977	0	1409	8436	8473	37	6913
28	GADCHIROLI	11477	10826	10831	5	646	10542	10542	0	935	6523	6542	19	4935
29	GONDIA	13480	9569	9569	0	3911	9168	9168	0	4312	7274	7278	4	6202
30	CHANDRAPUR	24728	20644	20644	0	4084	19816	19816	0	4912	9934	9995	61	14733
31	NAGPUR DIV	82863	73295	73320	25	9543	70641	70641	0	12222	45014	45168	154	37695
32	OSMANABAD	15251	15186	15186	0	65	12035	12035	0	3216	5143	5190	47	10061
33	PARBHANI	14543	14267	14266	-1	277	13820	13820	0	723	9636	9639	3	4904
34	AURANGABAD	17770	17397	17397	0	373	16166	16166	0	1604	7275	7317	42	10453
35	HINGOLI	9745	9182	9182	0	563	8980	8980	0	765	7136	7148	12	2597
36	JALNA	9508	8280	8346	66	1162	6336	6336	0	3172	3848	3873	25	5635
37	LATUR	19992	18584	18628	44	1364	15394	15394	0	4598	11610	11647	37	8345
38	BEED	16424	13458	13458	0	2966	11643	11643	0	4781	7234	7251	17	9173
39	NANDED	17863	14784	14784	0	3079	12423	12423	0	5440	6796	6799	3	11064
40	AURANGABAD DIV	121096	111138	111247	109	9849	96797	96797	0	24299	58678	58864	186	62232
Total		434443	411755	411905	150	22538	387997	387997	0	46446	257006	257658	652	176785

## Delayed Houses-I as on 01.06.2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		31-05-2021	01-06-2021	Achievement	31-05-2021	01-06-2021	Achievement	31-05-2021	01-06-2021	Achievement	31-05-2021	01-06-2021	Achievement
1	SANGLI	2008	1948	-60	1789	1726	-63	1698	1615	-83	1514	1424	-90
2	KOLHAPUR	779	750	-29	670	684	14	451	441	-10	422	418	-4
3	PUNE	1686	1732	46	1432	1509	77	1381	1371	-10	1144	1181	37
4	SATARA	668	669	1	629	628	-1	594	589	-5	518	543	25
5	SOLAPUR	2451	2488	37	2418	2431	13	2362	2361	-1	2190	2265	75
6	PUNE DIV	7592	7587	-5	6938	6978	40	6486	6377	-109	5788	5831	43
7	HINGOLI	531	619	88	460	486	26	397	394	-3	233	263	30
8	AURANGABAD	2350	2354	4	1975	2113	138	1816	1814	-2	1622	1653	31
9	BEED	1804	1802	-2	1604	1686	82	1370	1369	-1	976	1068	92
10	OSMANABAD	369	412	43	366	364	-2	363	362	-1	336	347	11
11	PARBHANI	622	647	25	574	602	28	519	522	3	448	460	12
12	LATUR	670	663	-7	646	646	0	593	597	4	530	537	7
13	JALNA	1041	1068	27	972	968	-4	885	892	7	598	651	53
14	NANDED	6329	6576	247	5511	5652	141	5311	5330	19	4383	4592	209
15	AURANGABAD DIV	13716	14141	425	12108	12517	409	11254	11280	26	9126	9571	445
16	RATNAGIRI	119	122	3	87	82	-5	85	77	-8	74	68	-6
17	THANE	317	311	-6	267	256	-11	245	241	-4	235	226	-9
18	RAIGAD	338	349	11	312	313	1	311	311	0	240	285	45
19	SINHDURG	128	158	30	93	111	18	67	75	8	60	61	1
20	PALGHAR	2397	2379	-18	2313	2283	-30	2181	2219	38	581	947	366
21	KONKAN DIV	3299	3319	20	3072	3045	-27	2889	2923	34	1190	1587	397
22	WASHIM	909	912	3	893	895	2	783	779	-4	764	763	-1
23	YAVATMAL	4138	4198	60	3875	3975	100	3786	3792	6	3105	3258	153
24	BULDHANA	2468	2572	104	2206	2273	67	2017	2035	18	1677	1763	86
25	AKOLA	4398	4519	121	3948	4021	73	3752	3788	36	3245	3389	144
26	AMRAVATI	7158	7366	208	6743	6863	120	6030	6164	134	4788	5186	398
27		19071	19567	496	17665	18027	362	16368	16558	190	13579	14359	780
28	WARDHA	1089	1116	27	981	997	16	938	941	3	774	843	69
29	NAGPUR	2543	2668	125	2157	2189	32	1822	1853	31	1099	1203	104
30	GONDIA	2666	2923	257	2263	2321	58	1871	1951	80	747	801	54
31	CHANDRAPUR	2799	2863	64	2576	2619	43	2374	2470	96	1910	2034	124
32	GADCHIROLI	3207	3266	59	3086	3103	17	2744	2864	120	1658	2124	466
33	BHANDARA	5127	5285	158	4156	4507	351	2669	2929	260	1423	1635	212
34	NAGPUR DIV	17431	18121	690	15219	15736	517	12418	13008	590	7611	8640	1029
35	JALGAON	5399	5597	198	4873	4931	58	4624	4593	-31	4114	4137	23
36	AHMEDNAGAR	4456	4799	343	4172	4307	135	3846	3843	-3	3289	3646	357
37	DHULE	3586	3755	169	3500	3483	-17	3344	3363	19	2582	2626	44
38	NASHIK	5516	5664	148	4270	4835	565	3564	3678	114	3226	3348	122
39	NANDURBAR	18277	18950	673	17508	18058	550	13140	15201	2061	10162	10623	461
40	NASHIK DIV	37234	38765	1531	34323	35614	1291	28518	30678	2160	23373	24380	1007
	Total	98343	101500	3157	89325	91917	2592	77933	80824	2891	60667	64368	3701

## Delayed Houses -II as on 01.06.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		31.05.2021	01.06.2021	Achievement	31.05.2021	01.06.2021	Achievement	31.05.2021	01.06.2021	Achievement
1	AKOLA	4867	4867	0	862	862	0	1288	1275	-13
2	AMRAVATI	6321	6321	0	1304	1304	0	2502	2484	-18
3	BULDHANA	2793	2793	0	530	530	0	708	701	-7
4	WASHIM	1156	1156	0	317	317	0	127	124	-3
5	YAVATMAL	3956	3956	0	892	892	0	1156	1150	-6
6	AMRAVATI DIV	19093	19093	0	3905	3905	0	5781	5734	-47
7	AURANGABAD	3692	3692	0	680	680	0	580	573	-7
8	BEED	4496	4496	0	746	746	0	133	132	-1
9	HINGOLI	1303	1303	0	291	291	0	47	44	-3
10	JALNA	1970	1970	0	347	347	0	169	162	-7
11	LATUR	1359	1359	0	308	308	0	70	61	-9
12	NANDED	13721	13721	0	1640	1640	0	386	385	-1
13	OSMANABAD	1064	1064	0	279	279	0	39	36	-3
14	PARBHANI	1277	1277	0	234	234	0	26	26	0
15	AURANGABAD DIV	28882	28882	0	4525	4525	0	1450	1419	-31
16	PALGHAR	839	839	0	523	523	0	828	814	-14
17	RAIGAD	613	613	0	162	162	0	33	33	0
18	RATNAGIRI	354	354	0	37	37	0	95	83	-12
19	SINDHUDURG	276	276	0	54	54	0	46	46	0
20	THANE	285	285	0	86	86	0	54	44	-10
21	KONKAN DIV	2367	2367	0	862	862	0	1056	1020	-36
22	BHANDARA	9194	9194	0	697	697	0	1855	1805	-50
23	CHANDRAPUR	3120	3120	0	685	685	0	1242	1226	-16
24	GADCHIROLI	2433	2433	0	1026	1026	0	720	713	-7
25	GONDIA	8148	8148	0	1869	1869	0	334	318	-16
26	NAGPUR	3536	3536	0	458	458	0	812	782	-30
27	WARDHA	1328	1328	0	140	140	0	422	412	-10
28	NAGPUR DIV	27759	27759	0	4875	4875	0	5385	5256	-129
29	AHMEDNAGAR	6535	6535	0	1131	1131	0	563	557	-6
30	DHULE	5519	5519	0	1436	1436	0	1045	1009	-36
31	JALGAON	11150	11150	0	1326	1326	0	654	605	-49
32	NANDURBAR	6905	6905	0	5571	5571	0	8802	8776	-26
33	NASHIK	6684	6684	0	1570	1570	0	1899	1888	-11
34	NASHIK DIV	36793	36793	0	11034	11034	0	12963	12835	-128
35	KOLHAPUR	2183	2183	0	217	217	0	32	24	-8
36	PUNE	2143	2143	0	432	432	0	226	220	-6
37	SANGLI	3947	3863	-84	370	370	0	123	113	-10
38	SATARA	1109	1109	0	152	152	0	148	148	0
39	SOLAPUR	7840	7840	0	770	770	0	327	325	-2
40	PUNE DIV	17222	17138	-84	1941	1941	0	856	830	-26
<b>Total</b>		<b>132116</b>	<b>132032</b>	<b>-84</b>	<b>27142</b>	<b>27142</b>	<b>0</b>	<b>27491</b>	<b>27094</b>	<b>-397</b>