

Cummulative PMAY-G Progress Report as on 01.03.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			28.02.2021	01.03.2021	Achievement	Remaining	28.02.2021	01.03.2021	Achievement	Remaining	28.02.2021	01.03.2021	Achievement	Remaining
1	THANE	6928	6684	6684	0	244	6604	6604	0	324	5748	5748	0	1180
2	PALGHAR	26178	25764	25764	0	414	25401	25401	0	777	21603	21603	0	4575
3	SINDHUDURG	4219	3627	3627	0	592	3580	3580	0	639	2597	2597	0	1622
4	RAIGAD	8518	7704	7704	0	814	7530	7530	0	988	6019	6022	3	2496
5	RATNAGIRI	7602	6621	6621	0	981	5782	5782	0	1820	3934	3934	0	3668
	KONKAN DIV	53445	50400	50400	0	3045	48897	48897	0	4548	39901	39904	3	13541
6	AURANGABAD	22159	22068	22068	0	91	20274	20274	0	1885	11256	11256	0	10903
7	PARBHANI	7155	6731	6731	0	424	6462	6462	0	693	4021	4021	0	3134
8	OSMANABAD	6183	5295	5295	0	888	5088	5088	0	1095	3370	3375	5	2808
9	BEED	19720	18137	18137	0	1583	16278	16278	0	3442	9188	9190	2	10530
10	LATUR	10968	9246	9246	0	1722	8624	8624	0	2344	6485	6485	0	4483
11	HINGOLI	11258	9084	9084	0	2174	8792	8792	0	2466	6451	6452	1	4806
12	JALNA	13375	11043	11043	0	2332	9961	9961	0	3414	6152	6152	0	7223
13	NANDED	50269	44407	44414	7	5855	38111	38111	0	12158	18912	18913	1	31356
	AURANGABAD DIV	141087	126011	126018	7	15069	113590	113590	0	27497	65835	65844	9	75243
14	KOLHAPUR	15379	13078	13078	0	2301	12542	12542	0	2837	8115	8115	0	7264
15	SATARA	13837	11198	11198	0	2639	9531	9531	0	4306	6525	6525	0	7312
16	SANGLI	20881	15437	15437	0	5444	14080	14080	0	6801	9033	9033	0	11848
17	PUNE	21193	14725	14725	0	6468	13248	13248	0	7945	9072	9096	24	12097
18	SOLAPUR	47494	36023	36030	7	11464	32000	32000	0	15494	19329	19339	10	28155
	PUNE DIV	118784	90461	90468	7	28316	81401	81401	0	37383	52074	52108	34	66676
19	DHULE	48548	46405	46405	0	2143	45447	45447	0	3101	32284	32284	0	16264
20	NASHIK	71063	68392	68392	0	2671	67266	67266	0	3797	50556	50566	10	20497
21	NANDURBAR	105856	99286	99286	0	6570	94499	94499	0	11357	67022	67033	11	38823
22	AHMEDNAGAR	49825	41433	41433	0	8392	40390	40390	0	9435	22815	22827	12	26998
23	JALGAON	72125	53504	53504	0	18621	48238	48238	0	23887	30091	30094	3	42031
	NASHIK DIV	347417	309020	309020	0	38397	295840	295840	0	51577	202768	202804	36	144613
24	GADCHIROLI	22983	21629	21629	0	1354	20271	20271	0	2712	12011	12022	11	10961
25	CHANDRAPUR	31557	28164	28164	0	3393	27039	27039	0	4518	16226	16226	0	15331
26	WARDHA	17452	13009	13014	5	4438	12439	12439	0	5013	7922	7923	1	9529
27	GONDIA	92555	84465	84465	0	8090	76116	76116	0	16439	27028	27031	3	65524
28	NAGPUR	44748	33453	33453	0	11295	26410	26410	0	18338	15497	15531	34	29217
29	BHANDARA	62100	49253	49253	0	12847	43471	43471	0	18629	21639	21647	8	40453
	NAGPUR DIV	271395	229973	229978	5	41417	205746	205746	0	65649	100323	100380	57	171015
30	WASHIM	10802	8627	8627	0	2175	7578	7578	0	3224	5353	5353	0	5449
31	YAVATMAL	40666	38096	38096	0	2570	30690	30690	0	9976	20332	20335	3	20331
32	BULDHANA	29653	23297	23297	0	6356	21653	21653	0	8000	14753	14758	5	14895
33	AKOLA	46183	37345	37345	0	8838	34617	34617	0	11566	20570	20586	16	25597
34	AMRAVATI	92731	63228	63327	99	29404	58188	58188	0	34543	39446	39463	17	53268
	AMRAVATI DIV	220035	170593	170692	99	49343	152726	152726	0	67309	100454	100495	41	119540
	Total	1152163	976458	976576	118	175587	898200	898200	0	253963	561355	561535	180	590628

State Scheme Report Cumulative as on 01.03.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			28-02-2021	01.03.2021	Achievement	Remaining Sanction	28-02-2021	01.03.2021	Achievement	Yet to give 1st Inst	28-02-2021	01.03.2021	Achievement	Incompleted
1	RATNAGIRI	5864	5861	5861	0	3	5824	5824	0	40	4687	4687	0	1177
2	THANE	3500	3490	3490	0	10	3436	3436	0	64	2816	2816	0	684
3	SINHDHURG	1851	1834	1834	0	17	1803	1803	0	48	1483	1483	0	368
4	RAIGAD	3830	3811	3811	0	19	3738	3738	0	92	3079	3079	0	751
5	PALGHAR	6415	6267	6267	0	148	5854	5854	0	561	4119	4119	0	2296
6	KONKAN DIV	21460	21263	21263	0	197	20655	20655	0	805	16184	16184	0	5276
7	SATARA	9559	9526	9526	0	33	9256	9256	0	303	6846	6846	0	2713
8	KOLHAPUR	10919	10838	10838	0	81	10450	10450	0	469	7970	7970	0	2949
9	SOLAPUR	15433	15221	15221	0	212	14502	14502	0	931	11248	11255	7	4178
10	PUNE	10457	9868	9868	0	589	8910	8910	0	1547	6502	6502	0	3955
11	SANGLI	7082	6429	6429	0	653	5878	5878	0	1204	4653	4653	0	2429
12	PUNE DIV	53450	51882	51882	0	1568	48996	48996	0	4454	37219	37226	7	16224
13	WASHIM	7712	7698	7698	0	14	6527	6527	0	1185	4053	4053	0	3659
14	BULDHANA	12190	12057	12057	0	133	11465	11465	0	725	7820	7820	0	4370
15	YAVATMAL	19265	19062	19061	-1	204	17450	17450	0	1815	10492	10493	1	8772
16	AMRAVATI	14486	13968	13968	0	518	12823	12823	0	1663	8469	8470	1	6016
17	AKOLA	14198	13397	13397	0	801	12070	12070	0	2128	6444	6454	10	7744
18	AMRAVATI DIV	67851	66182	66181	-1	1670	60335	60335	0	7516	37278	37290	12	30561
19	DHULE	12351	12211	12211	0	140	11990	11990	0	361	8527	8527	0	3824
20	NANDURBAR	10307	9875	9875	0	432	9658	9658	0	649	6510	6510	0	3797
21	NASHIK	19111	18640	18640	0	471	17572	17572	0	1539	9698	9706	8	9405
22	JALGAON	17383	16640	16640	0	743	13964	13964	0	3419	9498	9500	2	7883
23	AHMEDNAGAR	30450	28396	28396	0	2054	27391	27391	0	3059	17101	17129	28	13321
24	NASHIK DIV	89602	85762	85762	0	3840	80575	80575	0	9027	51334	51372	38	38230
25	WARDHA	8310	8303	8303	0	7	8019	8019	0	291	5247	5247	0	3063
26	NAGPUR	9482	9136	9136	0	346	8716	8716	0	766	6770	6774	4	2708
27	BHANDARA	15386	14477	14477	0	909	13476	13476	0	1910	7620	7621	1	7765
28	GADCHIROLI	11477	10548	10548	0	929	9731	9731	0	1746	5879	5885	6	5592
29	GONDIA	13480	9396	9396	0	4084	8957	8957	0	4523	5436	5438	2	8042
30	CHANDRAPUR	24728	18498	18498	0	6230	17126	17126	0	7602	8750	8750	0	15978
31	NAGPUR DIV	82863	70358	70358	0	12505	66025	66025	0	16838	39702	39715	13	43148
32	PARBHANI	14543	14078	14078	0	465	12479	12479	0	2064	9284	9284	0	5259
33	AURANGABAD	17770	16952	16952	0	818	12439	12439	0	5331	6414	6414	0	11356
34	OSMANABAD	15251	14254	14254	0	997	7497	7497	0	7754	4862	4862	0	10389
35	HINGOLI	9745	8601	8601	0	1144	8470	8470	0	1275	6640	6644	4	3101
36	BEED	13236	11910	11910	0	1326	8758	8758	0	4478	6885	6885	0	6351
37	JALNA	7135	5137	5137	0	1998	5063	5063	0	2072	3438	3438	0	3697
38	LATUR	19992	16222	16222	0	3770	14393	14393	0	5599	11028	11028	0	8964
39	NANDED	17863	12264	12399	135	5464	10010	10010	0	7853	6330	6330	0	11533
40	AURANGABAD DIV	115535	99418	99553	135	15982	79109	79109	0	36426	54881	54885	4	60650
	Total	430761	394865	394999	134	35762	355695	355695	0	75066	236598	236672	74	194089

Delayed Houses-I as on 01.03.2021

Sno	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		28-02-2021	01.03.2021	Achievement	28-02-2021	01.03.2021	Achievement	28-02-2021	01.03.2021	Achievement	28-02-2021	01.03.2021	Achievement
1	KOLHAPUR	1005	1053	48	658	664	6	633	650	17	406	494	88
2	SATARA	808	819	11	742	748	6	705	723	18	371	478	107
3	SOLAPUR	2852	2864	12	2782	2781	-1	2716	2741	25	1714	2321	607
4	SANGLI	1917	1966	49	1811	1839	28	1648	1712	64	1180	1386	206
5	PUNE	1902	2026	124	1817	1808	-9	1615	1704	89	709	1168	459
6	PUNE DIV	8484	8728	244	7810	7840	30	7317	7530	213	4380	5847	1467
7	OSMANABAD	386	387	1	383	385	2	371	379	8	241	310	69
8	LATUR	712	726	14	645	660	15	606	616	10	388	462	74
9	PARBHANI	663	696	33	590	593	3	540	577	37	375	440	65
10	AURANGABAD	2274	2463	189	2066	2070	4	1947	2028	81	988	1137	149
11	HINGOLI	596	639	43	504	505	1	383	478	95	171	221	50
12	JALNA	1222	1244	22	1106	1147	41	881	1005	124	477	487	10
13	BEED	1828	1933	105	1540	1546	6	1297	1464	167	654	714	60
14	NANDED	6167	6344	177	5922	5952	30	5295	5644	349	3719	4405	686
15	AURANGABAD DIV	13848	14432	584	12756	12858	102	11320	12191	871	7013	8176	1163
16	THANE	371	372	1	315	343	28	304	307	3	131	218	87
17	SINDHUDURG	135	167	32	100	113	13	92	98	6	22	86	64
18	RAIGAD	429	430	1	425	426	1	400	411	11	156	161	5
19	RATNAGIRI	157	161	4	151	151	0	131	147	16	40	68	28
20	PALGHAR	2975	2982	7	2795	2901	106	1730	2647	917	475	476	1
21	KONKAN DIV	4067	4112	45	3786	3934	148	2657	3610	953	824	1009	185
22	WASHIM	1014	1022	8	862	862	0	846	855	9	756	815	59
23	BULDHANA	2436	2516	80	2204	2225	21	1992	2133	141	969	1479	510
24	AKOLA	4726	4833	107	4454	4513	59	4013	4305	292	2537	3226	689
25	YAVATMAL	4347	4502	155	4240	4253	13	3833	4132	299	2225	2889	664
26	AMRAVATI	7781	7966	185	6879	7049	170	6263	6599	336	2957	4133	1176
27	AMRAVATI DIV	20304	20839	535	18639	18902	263	16947	18024	1077	9444	12542	3098
28	JALGAON	5637	5896	259	5317	5416	99	4997	5094	97	2396	3560	1164
29	AHMEDNAGAR	5795	5990	195	5286	5275	-11	5103	5208	105	2382	3791	1409
30	NASHIK	5247	5923	676	4330	4455	125	4121	4261	140	3575	3719	144
31	DHULE	4585	4618	33	4370	4447	77	3419	4183	764	2897	3194	297
32	NANDURBAR	19905	20532	627	14839	17237	2398	12178	13346	1168	5704	7699	1995
33	NASHIK DIV	41169	42959	1790	34142	36830	2688	29818	32092	2274	16954	21963	5009
34	WARDHA	1169	1199	30	1103	1120	17	1031	1085	54	447	507	60
35	CHANDRAPUR	3010	3077	67	2739	2876	137	2421	2506	85	883	1017	134
36	GADCHIROLI	3782	3807	25	3329	3495	166	2971	3246	275	1326	1693	367
37	NAGPUR	2789	2882	93	2275	2346	71	1578	1875	297	1042	1120	78
38	BHANDARA	5294	5796	502	3258	3630	372	2392	2725	333	750	974	224
39	GONDIA	8899	9367	468	7159	7570	411	3282	5492	2210	1040	1070	30
40	NAGPUR DIV	24943	26128	1185	19863	21037	1174	13675	16929	3254	5488	6381	893
	Total	112815	117198	4383	96996	101401	4405	81734	90376	8642	44103	55918	11815

Delayed Houses -II as on 01.03.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		28-02-2021	01.03.2021	Achievement	28-02-2021	01.03.2021	Achievement	28-02-2021	01.03.2021	Achievement
1	AKOLA	2424	2424	0	767	767	0	1410	1406	-4
2	AMRAVATI	3720	3720	0	1129	1129	0	2430	2425	-5
3	BULDHANA	1333	1333	0	533	533	0	587	586	-1
4	WASHIM	582	582	0	287	287	0	117	117	0
5	YAVATMAL	2350	2350	0	856	856	0	1235	1234	-1
	AMRAVATI DIV	10409	10409	0	3572	3572	0	5779	5768	-11
6	AURANGABAD	1452	1452	0	494	494	0	538	538	0
7	BEED	1443	1443	0	598	598	0	150	150	0
8	HINGOLI	626	626	0	227	227	0	35	35	0
9	JALNA	764	764	0	315	315	0	220	220	0
10	LATUR	540	540	0	258	258	0	44	44	0
11	NANDED	5329	5329	0	1364	1364	0	410	410	0
12	OSMANABAD	379	379	0	175	175	0	4	4	0
13	PARBHANI	597	597	0	191	191	0	19	19	0
	AURANGABAD DIV	11130	11130	0	3622	3622	0	1420	1420	0
14	PALGHAR	941	941	0	658	658	0	961	961	0
15	RAIGAD	303	303	0	125	125	0	42	42	0
16	RATNAGIRI	63	63	0	11	11	0	65	65	0
17	SINDHUDURG	125	125	0	16	16	0	19	19	0
18	THANE	233	233	0	89	89	0	64	64	0
	KONKAN DIV	1665	1665	0	899	899	0	1151	1151	0
19	BHANDARA	2626	2626	0	416	416	0	1332	1326	-6
20	CHANDRAPUR	1469	1469	0	526	526	0	928	928	0
21	GADCHIROLI	1591	1591	0	974	974	0	623	621	-2
22	GONDIA	4004	4004	0	790	790	0	2602	2601	-1
23	NAGPUR	1780	1780	0	225	225	0	482	475	-7
24	WARDHA	624	624	0	123	123	0	373	373	0
	NAGPUR DIV	12094	12094	0	3054	3054	0	6340	6324	-16
25	AHMEDNAGAR	3711	3711	0	1139	1139	0	1126	1116	-10
26	DHULE	2123	2123	0	1156	1156	0	1027	1027	0
27	JALGAON	4620	4620	0	1019	1019	0	498	498	0
28	NANDURBAR	4899	4899	0	4533	4533	0	8009	8004	-5
29	NASHIK	2539	2539	0	1138	1138	0	1692	1686	-6
	NASHIK DIV	17892	17892	0	8985	8985	0	12352	12331	-21
30	KOLHAPUR	871	871	0	184	184	0	33	33	0
31	PUNE	1238	1238	0	391	391	0	413	399	-14
32	SANGLI	1685	1685	0	314	314	0	104	104	0
33	SATARA	466	466	0	108	108	0	198	198	0
34	SOLAPUR	1883	1883	0	643	643	0	462	459	-3
	PUNE DIV	6143	6143	0	1640	1640	0	1210	1193	-17
	Total	59333	59333	0	21772	21772	0	28252	28187	-65