

Cummulative PMAY-G Progress Report as on 20.02.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			19.02.2021	20.02.2021	Achievement	Remaining	19.02.2021	20.02.2021	Achievement	Remaining	19.02.2021	20.02.2021	Achievement	Remaining
1	THANE	6928	6680	6680	0	248	6596	6603	7	325	5729	5731	2	1197
2	PALGHAR	26178	25764	25764	0	414	25378	25378	0	800	21549	21549	0	4629
3	SINDHUDURG	4220	3623	3623	0	597	3565	3572	7	648	2590	2590	0	1630
4	RAIGAD	8520	7677	7677	0	843	7480	7506	26	1014	6002	6002	0	2518
5	RATNAGIRI	7602	6628	6628	0	974	5732	5751	19	1851	3917	3917	0	3685
	KONKAN DIV	53448	50372	50372	0	3076	48751	48810	59	4638	39787	39789	2	13659
6	AURANGABAD	22159	22068	22068	0	91	20034	20133	99	2026	11209	11213	4	10946
7	PARBHANI	7155	6726	6726	0	429	6409	6455	46	700	4004	4004	0	3151
8	OSMANABAD	6183	5294	5294	0	889	5029	5085	56	1098	3310	3315	5	2868
9	BEED	19720	18126	18126	0	1594	16072	16195	123	3525	9147	9147	0	10573
10	LATUR	10968	9240	9240	0	1728	8591	8594	3	2374	6474	6474	0	4494
11	HINGOLI	11258	9079	9079	0	2179	8578	8695	117	2563	6362	6362	0	4896
12	JALNA	13375	10963	10963	0	2412	9703	9870	167	3505	6130	6133	3	7242
13	NANDED	50269	44260	44306	46	5963	36365	36944	579	13325	18808	18819	11	31450
	AURANGABAD DIV	141087	125756	125802	46	15285	110781	111971	1190	29116	65444	65467	23	75620
14	KOLHAPUR	15379	13070	13070	0	2309	12477	12492	15	2887	8090	8090	0	7289
15	SATARA	13837	11211	11211	0	2626	9457	9501	44	4336	6509	6509	0	7328
16	SANGLI	20881	15382	15382	0	5499	13482	13496	14	7385	8999	9015	16	11866
17	PUNE	21193	14627	14627	0	6566	13006	13013	7	8180	9035	9036	1	12157
18	SOLAPUR	47494	35961	35961	0	11533	31353	31493	140	16001	19251	19263	12	28231
	PUNE DIV	118784	90251	90251	0	28533	79775	79995	220	38789	51884	51913	29	66871
19	DHULE	48746	46404	46398	-6	2348	45015	45221	206	3525	32034	32077	43	16669
20	NASHIK	71063	68358	68358	0	2705	67050	67126	76	3937	50219	50253	34	20810
21	NANDURBAR	106527	99239	99239	0	7288	94263	94327	64	12200	66475	66475	0	40052
22	AHMEDNAGAR	51388	41397	41397	0	9991	40067	40264	197	11124	22351	22357	6	29031
23	JALGAON	72260	53037	53038	1	19222	46600	47429	829	24831	29927	29936	9	42324
24	NASHIK DIV	349984	308435	308430	-5	41554	292995	294367	1372	55617	201006	201098	92	148886
	GADCHIROLI	23230	21621	21621	0	1609	20155	20234	79	2996	11776	11776	0	11454
25	CHANDRAPUR	31660	28045	28045	0	3615	26971	26990	19	4670	16142	16143	1	15517
26	WARDHA	17513	13023	13023	0	4490	12366	12381	15	5132	7880	7881	1	9632
27	GONDIA	92702	84627	84634	7	8068	74339	75144	805	17558	26807	26819	12	65883
28	NAGPUR	44891	33390	33401	11	11490	26155	26302	147	18589	15346	15359	13	29532
29	BHANDARA	62651	48964	48964	0	13687	41642	42208	566	20443	21471	21491	20	41160
	NAGPUR DIV	272647	229670	229688	18	42959	201628	203259	1631	69388	99422	99469	47	173178
30	WASHIM	10832	8620	8620	0	2212	7342	7346	4	3486	5345	5345	0	5487
31	YAVATMAL	40683	38102	38102	0	2581	30414	30523	109	10160	20244	20244	0	20439
32	BULDHANA	29804	23224	23224	0	6580	21071	21297	226	8507	14723	14723	0	15081
33	AKOLA	46248	37202	37202	0	9046	34027	34268	241	11980	20453	20455	2	25793
34	AMRAVATI	92731	62836	62836	0	29895	56854	57522	668	35209	39253	39259	6	53472
	AMRAVATI DIV	220298	169984	169984	0	50314	149708	150956	1248	69342	100018	100026	8	120272
	Total	1156248	974468	974527	59	181721	883638	889358	5720	266890	557561	557762	201	598486

State Scheme Report Cumulative as on 20-02-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			19-02-2021	20-02-2021	Achievement	Remaining Sanction	19-02-2021	20-02-2021	Achievement	Yet to give 1st Inst	19-02-2021	20-02-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5861	5861	0	3	5819	5820	1	44	4682	4684	2	1180
2	THANE	3500	3490	3490	0	10	3432	3432	0	68	2796	2797	1	703
3	SINDHUDURG	1851	1834	1834	0	17	1803	1803	0	48	1480	1480	0	371
4	RAIGAD	3830	3811	3811	0	19	3729	3729	0	101	3068	3068	0	762
5	PALGHAR	6415	6267	6267	0	148	5787	5787	0	628	4105	4105	0	2310
6	KONKAN DIV	21460	21263	21263	0	197	20570	20571	1	889	16131	16134	3	5326
7	SATARA	9559	9526	9526	0	33	9181	9226	45	333	6838	6838	0	2721
8	KOLHAPUR	10919	10838	10838	0	81	10394	10409	15	510	7949	7949	0	2970
9	SOLAPUR	15433	15203	15203	0	230	14453	14470	17	963	11215	11216	1	4217
10	PUNE	10457	9836	9836	0	621	8753	8772	19	1685	6485	6488	3	3969
11	SANGLI	7082	6369	6429	60	653	5784	5805	21	1277	4648	4648	0	2434
12	PUNE DIV	53450	51722	51832	60	1618	48565	48682	117	4768	37135	37139	4	16311
13	WASHIM	7712	7698	7698	0	14	6323	6365	42	1347	4043	4043	0	3669
14	BULDHANA	12190	12051	12051	0	139	11291	11298	7	892	7807	7808	1	4382
15	YAVATMAL	19265	19062	19062	0	203	17389	17390	1	1875	10389	10389	0	8876
16	AMRAVATI	14486	13949	13949	0	537	12557	12612	55	1874	8431	8432	1	6054
17	AKOLA	14198	13397	13397	0	801	11998	12029	31	2169	6385	6388	3	7810
18	AMRAVATI DIV	67851	66157	66157	0	1694	59558	59694	136	8157	37055	37060	5	30791
19	DHULE	12351	12189	12189	0	162	11870	11896	26	455	8469	8471	2	3880
20	NANDURBAR	10307	9875	9875	0	432	9608	9608	0	699	6481	6481	0	3826
21	NASHIK	19111	18580	18582	2	529	17057	17136	79	1975	9599	9610	11	9501
22	JALGAON	17383	16601	16604	3	779	13752	13756	4	3627	9403	9406	3	7977
23	AHMEDNAGAR	30450	28250	28250	0	2200	27083	27113	30	3337	16778	16784	6	13666
24	NASHIK DIV	89602	85495	85500	5	4102	79370	79509	139	10093	50730	50752	22	38850
25	WARDHA	8310	8287	8288	1	22	7947	7948	1	362	5178	5181	3	3129
26	NAGPUR	9482	9136	9136	0	346	8688	8691	3	791	6739	6743	4	2739
27	BHANDARA	15386	14426	14426	0	960	13343	13354	11	2032	7542	7547	5	7839
28	GADCHIROLI	11477	10507	10507	0	970	9501	9501	0	1976	5799	5800	1	5677
29	GONDIA	13480	9396	9396	0	4084	8881	8889	8	4591	5407	5414	7	8066
30	CHANDRAPUR	24728	18359	18359	0	6369	16866	16940	74	7788	8623	8626	3	16102
31	NAGPUR DIV	82863	70111	70112	1	12751	65226	65323	97	17540	39288	39311	23	43552
32	PARBHANI	14543	14045	14045	0	498	12250	12251	1	2292	9269	9270	1	5273
33	AURANGABAD	17770	16866	16866	0	904	11861	11907	46	5863	6386	6389	3	11381
34	HINGOLI	9745	8591	8591	0	1154	8377	8409	32	1336	6578	6578	0	3167
35	BEED	13236	11559	11559	0	1677	8751	8751	0	4485	6872	6872	0	6364
36	JALNA	7135	5136	5136	0	1999	5056	5057	1	2078	3424	3424	0	3711
37	OSMANABAD	15251	12806	12987	181	2264	6792	6797	5	8454	4795	4811	16	10440
38	LATUR	19992	16222	16222	0	3770	14084	14105	21	5887	10979	10980	1	9012
39	NANDED	17863	12007	12007	0	5856	9831	9921	90	7942	6284	6286	2	11577
40	AURANGABAD DIV	115535	97232	97413	181	18122	77002	77198	196	38337	54587	54610	23	60925
	Total	430761	392030	392277	247	38484	350291	350977	686	79784	234926	235006	80	195755

Delayed Houses-I as on 20-02-2021

Sno	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		19-02-2021	20-02-2021	Achievement	19-02-2021	20-02-2021	Achievement	19-02-2021	20-02-2021	Achievement	19-02-2021	20-02-2021	Achievement
1	DHULE	4765	4723	-42	4543	4501	-42	3553	3517	-36	3009	2977	-32
2	NASHIK	5525	5495	-30	4571	4548	-23	4353	4331	-22	3756	3738	-18
3	AHMEDNAGAR	6175	6171	-4	5627	5624	-3	5438	5435	-3	2451	2450	-1
4	JALGAON	5715	5714	-1	5389	5389	0	5064	5064	0	2420	2420	0
5	NANDURBAR	20425	20425	0	15248	15248	0	12537	12537	0	5848	5848	0
6	NASHIK DIV	42605	42528	-77	35378	35310	-68	30945	30884	-61	17484	17433	-51
7	SOLAPUR	2918	2908	-10	2848	2838	-10	2781	2771	-10	1753	1749	-4
8	SANGLI	1928	1921	-7	1821	1815	-6	1657	1651	-6	1183	1180	-3
9	PUNE	1930	1929	-1	1844	1843	-1	1638	1637	-1	716	716	0
10	KOLHAPUR	1021	1021	0	667	667	0	642	642	0	410	410	0
11	SATARA	823	823	0	754	754	0	712	712	0	373	373	0
12	PUNE DIV	8620	8602	-18	7934	7917	-17	7430	7413	-17	4435	4428	-7
13	GONDIA	9086	9076	-10	7325	7315	-10	3384	3378	-6	1050	1050	0
14	BHANDARA	5431	5417	-14	3335	3326	-9	2439	2434	-5	756	756	0
15	NAGPUR	2862	2857	-5	2324	2322	-2	1603	1601	-2	1053	1052	-1
16	CHANDRAPUR	3054	3053	-1	2777	2776	-1	2452	2451	-1	887	887	0
17	WARDHA	1198	1197	-1	1131	1130	-1	1056	1055	-1	453	453	0
18	GADCHIROLI	3981	3981	0	3507	3507	0	3137	3137	0	1370	1370	0
19	NAGPUR DIV	25612	25581	-31	20399	20376	-23	14071	14056	-15	5569	5568	-1
20	NANDED	6224	6217	-7	5978	5972	-6	5342	5336	-6	3746	3741	-5
21	AURANGABAD	2298	2295	-3	2086	2083	-3	1967	1964	-3	994	994	0
22	JALNA	1238	1235	-3	1121	1118	-3	891	888	-3	479	478	-1
23	OSMANABAD	396	395	-1	393	392	-1	381	380	-1	245	245	0
24	BEED	1847	1847	0	1557	1557	0	1309	1309	0	656	656	0
25	HINGOLI	622	622	0	526	526	0	394	394	0	174	174	0
26	LATUR	718	718	0	648	648	0	609	609	0	388	388	0
27	PARBHANI	673	673	0	597	597	0	547	547	0	378	378	0
28	AURANGABAD DIV	14016	14002	-14	12906	12893	-13	11440	11427	-13	7060	7054	-6
29	AMRAVATI	7881	7876	-5	6963	6958	-5	6340	6335	-5	2983	2983	0
30	AKOLA	4812	4810	-2	4537	4535	-2	4086	4085	-1	2579	2579	0
31	BULDHANA	2457	2457	0	2221	2221	0	2009	2009	0	975	975	0
32	WASHIM	1021	1021	0	868	868	0	852	852	0	761	761	0
33	YAVATMAL	4405	4405	0	4296	4296	0	3883	3883	0	2250	2250	0
34	AMRAVATI DIV	20576	20569	-7	18885	18878	-7	17170	17164	-6	9548	9548	0
35	THANE	388	386	-2	331	329	-2	320	318	-2	139	138	-1
36	PALGHAR	3026	3026	0	2842	2842	0	1761	1761	0	478	478	0
37	RAIGAD	440	440	0	435	435	0	410	410	0	158	158	0
38	RATNAGIRI	165	165	0	158	158	0	136	136	0	40	40	0
39	SINDHUDURG	138	138	0	103	103	0	95	95	0	22	22	0
40	KONKAN DIV	4157	4155	-2	3869	3867	-2	2722	2720	-2	837	836	-1
	Total	115586	115437	-149	99371	99241	-130	83778	83664	-114	44933	44867	-66

Delayed Houses -II as on 20-02-2021										
Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		19-02-2021	20-02-2021	Achievement	19-02-2021	20-02-2021	Achievement	19-02-2021	20-02-2021	Achievement
1	AKOLA	2455	2435	-20	784	775	-9	1437	1452	15
2	AMRAVATI	3744	3702	-42	1140	1130	-10	2430	2436	6
3	BULDHANA	1411	1372	-39	559	550	-9	599	599	0
4	WASHIM	596	593	-3	279	278	-1	112	112	0
5	YAVATMAL	2391	2350	-41	867	865	-2	1271	1274	3
	AMRAVATI DIV	10597	10452	-145	3629	3598	-31	5849	5873	24
6	AURANGABAD	1477	1467	-10	495	489	-6	547	544	-3
7	BEED	1451	1448	-3	593	588	-5	151	151	0
8	HINGOLI	584	604	20	237	232	-5	35	35	0
9	JALNA	766	762	-4	322	316	-6	227	225	-2
10	LATUR	540	541	1	261	255	-6	44	44	0
11	NANDED	5403	5383	-20	1382	1364	-18	404	408	4
12	OSMANABAD	394	377	-17	179	176	-3	4	4	0
13	PARBHANI	624	607	-17	195	189	-6	20	20	0
	AURANGABAD DIV	11239	11189	-50	3664	3609	-55	1432	1431	-1
14	PALGHAR	1009	987	-22	705	694	-11	989	990	1
15	RAIGAD	315	308	-7	120	119	-1	41	41	0
16	RATNAGIRI	69	67	-2	11	11	0	69	69	0
17	SINDHUDURG	108	107	-1	19	16	-3	20	20	0
18	THANE	239	237	-2	93	93	0	67	67	0
	KONKAN DIV	1740	1706	-34	948	933	-15	1186	1187	1
19	BHANDARA	2837	2716	-121	433	408	-25	1379	1369	-10
20	CHANDRAPUR	1543	1511	-32	544	540	-4	949	949	0
21	GADCHIROLI	1679	1635	-44	986	969	-17	693	693	0
22	GONDIA	4220	4026	-194	800	780	-20	2599	2635	36
23	NAGPUR	1849	1798	-51	240	234	-6	508	504	-4
24	WARDHA	615	610	-5	125	123	-2	389	389	0
	NAGPUR DIV	12743	12296	-447	3128	3054	-74	6517	6539	22
25	AHMEDNAGAR	3667	3656	-11	1176	1149	-27	1382	1382	0
26	DHULE	2212	2197	-15	1216	1206	-10	1104	1075	-29
27	JALGAON	4605	4522	-83	1044	1029	-15	506	517	11
28	NANDURBAR	4947	4764	-183	4477	4299	-178	7822	7832	10
29	NASHIK	2648	2632	-16	1195	1181	-14	1873	1855	-18
	NASHIK DIV	18079	17771	-308	9108	8864	-244	12687	12661	-26
30	KOLHAPUR	894	880	-14	184	182	-2	35	35	0
31	PUNE	1249	1247	-2	408	406	-2	424	424	0
32	SANGLI	1710	1710	0	334	332	-2	100	98	-2
33	SATARA	475	472	-3	110	110	0	208	209	1
34	SOLAPUR	1912	1906	-6	664	658	-6	504	498	-6
	PUNE DIV	6240	6215	-25	1700	1688	-12	1271	1264	-7
	Total	60638	59629	-1009	22177	21746	-431	28942	28955	13