

Cummulative PMAY-G Progress Report as on 20.1.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			19.1.2021	20.1.2021	Achievement	Remaining	19.1.2021	20.1.2021	Achievement	Remaining	19.1.2021	20.1.2021	Achievement	Remaining
1	THANE	7395	6641	6641	0	754	6474	6474	0	921	5695	5695	0	1700
2	PALGHAR	26966	25759	25759	0	1207	25265	25264	-1	1702	21230	21249	19	5717
3	SINDHUDURG	4947	3551	3553	2	1394	3331	3331	0	1616	2551	2552	1	2395
4	RATNAGIRI	8100	6476	6480	4	1620	5282	5282	0	2818	3876	3879	3	4221
5	RAIGAD	9566	7521	7546	25	2020	7134	7134	0	2432	5944	5949	5	3617
	KONKAN DIV	56974	49948	49979	31	6995	47486	47485	-1	9489	39296	39324	28	17650
6	PARBHANI	7603	6650	6656	6	947	6245	6245	0	1358	3958	3964	6	3639
7	AURANGABAD	23273	22001	21979	-22	1294	19491	19491	0	3782	11094	11098	4	12175
8	OSMANABAD	6632	5234	5234	0	1398	4935	4935	0	1697	3237	3237	0	3395
9	LATUR	11302	9097	9097	0	2205	7991	7991	0	3311	6443	6444	1	4858
10	BEED	20320	17929	17934	5	2386	14996	14996	0	5324	8938	8948	10	11372
11	HINGOLI	11335	8796	8817	21	2518	8128	8128	0	3207	6175	6181	6	5154
12	JALNA	13465	10472	10482	10	2983	8630	8630	0	4835	6029	6035	6	7430
13	NANDED	50791	43024	43059	35	7732	32067	32067	0	18724	18397	18415	18	32376
	AURANGABAD DIV	144721	123203	123258	55	21463	102483	102483	0	42238	64271	64322	51	80399
14	SATARA	14166	11197	11200	3	2966	8942	8942	0	5224	6396	6403	7	7763
15	KOLHAPUR	17047	13081	13081	0	3966	12122	12122	0	4925	8001	8013	12	9034
16	SANGLI	22172	15166	15211	45	6961	11876	11876	0	10296	8896	8902	6	13270
17	PUNE	21818	14486	14486	0	7332	12639	12639	0	9179	8907	8916	9	12902
18	SOLAPUR	49500	35216	35230	14	14270	29071	29071	0	20429	19036	19037	1	30463
	PUNE DIV	124703	89146	89208	62	35495	74650	74650	0	50053	51236	51271	35	73432
19	GADCHIROLI	23746	21510	21511	1	2235	19100	19100	0	4646	11336	11359	23	12387
20	WARDHA	17575	12965	12965	0	4610	11023	11023	0	6552	7785	7788	3	9787
21	CHANDRAPUR	32694	27971	27973	2	4721	26666	26666	0	6028	15987	15992	5	16702
22	GONDIA	92862	81484	81497	13	11365	67317	67317	0	25545	25762	25799	37	67063
23	NAGPUR	45792	32612	32612	0	13180	23884	23884	0	21908	14950	14966	16	30826
24	BHANDARA	63597	47965	47965	0	15632	35774	35774	0	27823	21030	21034	4	42563
	NAGPUR DIV	276266	224507	224523	16	51743	183764	183764	0	92502	96850	96938	88	179328
25	WASHIM	11091	8199	8199	0	2892	6588	6588	0	4503	5274	5275	1	5816
26	YAVATMAL	41521	37661	37716	55	3805	27748	27748	0	13773	20059	20067	8	21454
27	BULDHANA	30604	22036	22036	0	8568	19196	19196	0	11408	14558	14570	12	16034
28	AKOLA	47181	35284	35284	0	11897	30678	30678	0	16503	20071	20081	10	27100
29	AMRAVATI	93272	59211	59216	5	34056	52441	52441	0	40831	38627	38637	10	54635
	AMRAVATI DIV	223669	162391	162451	60	61218	136651	136651	0	87018	98589	98630	41	125039
30	NASHIK	72630	68008	68029	21	4601	65953	65953	0	6677	49497	49529	32	23101
31	DHULE	52614	44922	44922	0	7692	43679	43679	0	8935	31262	31295	33	21319
32	NANDURBAR	111956	98750	98800	50	13156	92959	92959	0	18997	64302	64354	52	47602
33	AHMEDNAGAR	56134	40894	40894	0	15240	38839	38839	0	17295	21871	21931	60	34203
34	JALGAON	75723	51108	51169	61	24554	43416	43416	0	32307	29367	29384	17	46339
	NASHIK DIV	369057	303682	303814	132	65243	284846	284846	0	84211	196299	196493	194	172564
	Total	1195390	952877	953233	356	242157	829880	829879	-1	365511	546541	546978	437	648412

State Scheme Report Cumulative as on dated 20-01-2021														
S.No	District	Target	Sanctions				1st Instalment Paid				Completion			
			19-01-2021	20-01-2021	Achievement	Remaining Sanction	19-01-2021	20-01-2021	Achievement	Yet to give 1st Inst	19-01-2021	20-01-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5861	5861	0	3	5530	5530	0	334	4617	4617	0	1247
2	SINDHUDURG	1851	1834	1834	0	17	1526	1526	0	325	1464	1464	0	387
3	RAIGAD	3830	3803	3803	0	27	3419	3419	0	411	3024	3030	6	800
4	THANE	3500	3459	3459	0	41	3247	3247	0	253	2761	2766	5	734
5	PALGHAR	6415	6178	6177	-1	238	5714	5714	0	701	4015	4017	2	2398
6	KONKAN DIV	21460	21135	21134	-1	326	19436	19436	0	2024	15881	15894	13	5566
7	WASHIM	7712	7698	7698	0	14	5535	5535	0	2177	3924	3925	1	3787
8	BULDHANA	12190	12005	12005	0	185	9212	9212	0	2978	7748	7749	1	4441
9	YAVATMAL	19265	18990	18990	0	275	16624	16624	0	2641	10065	10076	11	9189
10	AMRAVATI	14486	13914	13914	0	572	10804	10804	0	3682	8293	8294	1	6192
11	AKOLA	14198	13397	13397	0	801	9340	9340	0	4858	6154	6179	25	8019
12	AMRAYATI DIV	67851	66094	66094	0	1847	51515	51515	0	16336	36184	36223	39	31628
13	SATARA	9559	9525	9525	0	34	7722	7722	0	1837	6782	6783	1	2776
14	KOLHAPUR	10919	10837	10837	0	82	8894	8894	0	2025	7859	7870	11	3049
15	SOLAPUR	15433	15096	15096	0	337	12798	12798	0	2635	11132	11132	0	4301
16	SANGLI	7082	6316	6316	0	766	5311	5311	0	1771	4631	4631	0	2451
17	PUNE	10457	9265	9329	64	1128	8229	8229	0	2228	6408	6409	1	4048
18	PUNE DIV	53450	51039	51103	64	2347	42954	42954	0	10496	36812	36825	13	16625
19	DHULE	12351	12039	12042	3	309	10663	10663	0	1688	8251	8258	7	4093
20	NANDURBAR	10307	9853	9856	3	451	9222	9222	0	1085	6292	6299	7	4008
21	NASHIK	19111	18258	18258	0	853	14625	14625	0	4486	9423	9425	2	9686
22	JALGAON	17383	16330	16330	0	1053	12503	12504	1	4879	9198	9198	0	8185
23	AHMEDNAGAR	30450	28206	28206	0	2244	23990	23990	0	6460	16433	16469	36	13981
24	NASHIK DIV	89602	84686	84692	6	4910	71003	71004	1	18598	49597	49649	52	39953
25	WARDHA	8310	8299	8299	0	11	7835	7836	1	474	4986	4995	9	3315
26	NAGPUR	9482	9136	9136	0	346	8098	8098	0	1384	6651	6652	1	2830
27	BHANDARA	15386	14400	14400	0	986	12657	12657	0	2729	7387	7394	7	7992
28	GADCHIROLI	11477	10107	10107	0	1370	8806	8806	0	2671	5563	5569	6	5908
29	GONDIA	13480	9365	9365	0	4115	8149	8149	0	5331	5181	5195	14	8285
30	CHANDRAPUR	24728	17421	17512	91	7216	15466	15468	2	9260	8369	8376	7	16352
31	NAGPUR DIV	82863	68728	68819	91	14944	61011	61014	3	21849	38137	38181	44	44682
32	PARBHANI	14543	13641	13700	59	843	10959	10959	0	3584	9195	9196	1	5347
33	HINGOLI	9745	8483	8486	3	1259	7803	7803	0	1942	6449	6457	8	3288
34	AURANGABAD	17770	16494	16494	0	1276	8666	8666	0	9104	6268	6271	3	11499
35	JALNA	7135	5128	5128	0	2007	5036	5036	0	2099	3307	3308	1	3827
36	LATUR	19992	16154	16111	-43	3881	13426	13426	0	6566	10714	10720	6	9272
37	BEED	13236	9039	9039	0	4197	8738	8738	0	4498	6739	6744	5	6492
38	OSMANABAD	15251	8547	8548	1	6703	6012	6012	0	9239	4650	4650	0	10601
39	NANDED	17863	10829	10830	1	7033	9392	9392	0	8471	6099	6101	2	11762
40	AURANGABAD DIV	115535	88315	88336	21	27199	70032	70032	0	45503	53421	53447	26	62088
	Total	430761	379907	380088	181	50673	315951	315955	4	114806	230032	230219	187	200542

Delayed Houses-I as on 20-01-2021													
SNo	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		19-01-2021	20-01-2021	Achievement	19-01-2021	20-01-2021	Achievement	19-01-2021	20-01-2021	Achievement	19-01-2021	20-01-2021	Achievement
1	NASHIK	6151	6097	-54	6004	5950	-54	5802	5755	-47	2335	2328	-7
2	JALGAON	21760	21704	-56	15755	15718	-37	13922	13889	-33	3501	3499	-2
3	DHULE	5281	5249	-32	5074	5042	-32	4831	4799	-32	2619	2600	-19
4	NANDURBAR	5288	5262	-26	5135	5109	-26	4006	3984	-22	805	802	-3
5	AHMEDNAGAR	5907	5895	-12	5697	5686	-11	5394	5387	-7	1893	1890	-3
6	NASHIK DIV	44387	44207	-180	37665	37505	-160	33955	33814	-141	11153	11119	-34
7	WARDHA	4283	4262	-21	3820	3800	-20	3478	3461	-17	1375	1373	-2
8	NAGPUR	9167	9134	-33	7664	7634	-30	3755	3742	-13	1051	1045	-6
9	CHANDRAPUR	2838	2832	-6	2381	2375	-6	1690	1685	-5	1003	1002	-1
10	GADCHIROLI	3119	3114	-5	2847	2842	-5	2547	2543	-4	901	900	-1
11	GONDIA	4418	4416	-2	3463	3461	-2	2631	2629	-2	768	768	0
12	BHANDARA	1243	1240	-3	1178	1177	-1	1108	1107	-1	430	430	0
13	NAGPUR DIV	25068	24998	-70	21353	21289	-64	15209	15167	-42	5528	5518	-10
14	AMRAVATI	2488	2476	-12	2318	2308	-10	2113	2104	-9	789	788	-1
15	BULDHANA	4512	4505	-7	4429	4422	-7	4030	4023	-7	2196	2195	-1
16	YAVATMAL	5022	5014	-8	4821	4813	-8	4359	4353	-6	1985	1984	-1
17	AKOLA	7913	7905	-8	7325	7321	-4	6676	6672	-4	2612	2611	-1
18	WASHIM	1042	1042	0	920	920	0	906	906	0	553	553	0
19	AMRAVATI DIV	20977	20942	-35	19813	19784	-29	18084	18058	-26	8135	8131	-4
20	HINGOLI	6336	6328	-8	6103	6095	-8	5532	5525	-7	3488	3486	-2
21	BEED	1765	1756	-9	1625	1617	-8	1374	1368	-6	648	648	0
22	JALNA	650	644	-6	620	614	-6	577	571	-6	322	319	-3
23	AURANGABAD	627	625	-2	580	578	-2	432	430	-2	163	162	-1
24	LATUR	1297	1292	-5	1176	1171	-5	942	940	-2	487	485	-2
25	NANDED	2175	2172	-3	2126	2124	-2	2015	2014	-1	903	902	-1
26	OSMANABAD	728	728	0	656	656	0	628	628	0	343	343	0
27	PARBHANI	413	413	0	410	410	0	397	397	0	222	222	0
28	AURANGABAD DIV	13991	13958	-33	13296	13265	-31	11897	11873	-24	6576	6567	-9
29	SOLAPUR	820	809	-11	718	708	-10	694	684	-10	290	290	0
30	SATARA	1950	1945	-5	1914	1909	-5	1711	1706	-5	685	684	-1
31	KOLHAPUR	860	855	-5	816	812	-4	785	781	-4	272	272	0
32	PUNE	1935	1933	-2	1861	1859	-2	1696	1694	-2	845	843	-2
33	SANGLI	3067	3066	-1	3026	3025	-1	2956	2955	-1	1065	1065	0
34	PUNE DIV	8632	8608	-24	8335	8313	-22	7842	7820	-22	3157	3154	-3
35	PALGHAR	3330	3310	-20	3103	3083	-20	1954	1945	-9	504	502	-2
36	RAIGAD	192	190	-2	189	187	-2	165	163	-2	15	14	-1
37	SINHDURG	478	476	-2	470	468	-2	449	447	-2	171	171	0
38	RATNAGIRI	146	146	0	112	112	0	101	101	0	11	11	0
39	THANE	392	392	0	359	359	0	352	352	0	146	146	0
40	KONKAN DIV	4538	4514	-24	4233	4209	-24	3021	3008	-13	847	844	-3
	Total	117593	117227	-366	104695	104365	-330	90008	89740	-268	35396	35333	-63

Delayed Houses -II as on 19-01-2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		19-01-2021	20-01-2021	Achievement	19-01-2021	20-01-2021	Achievement	19-01-2021	20-01-2021	Achievement
1	AKOLA	2561	2561	0	802	802	0	1567	1560	-7
2	AMRAVATI	4068	4068	0	1197	1200	3	2560	2562	2
3	BULDHANA	1380	1381	1	545	545	0	599	595	-4
4	WASHIM	641	641	0	311	311	0	133	133	0
5	YAVATMAL	2457	2465	8	865	866	1	1291	1290	-1
	AMRAVATI DIV	11107	11116	9	3720	3724	4	6150	6140	-10
6	AURANGABAD	1497	1497	0	470	470	0	494	492	-2
7	BEED	1462	1462	0	545	550	5	149	147	-2
8	HINGOLI	610	610	0	241	242	1	30	30	0
9	JALNA	771	771	0	319	319	0	250	247	-3
10	LATUR	562	563	1	276	277	1	34	34	0
11	NANDED	5117	5169	52	1421	1425	4	411	409	-2
12	OSMANABAD	363	365	2	188	188	0	5	5	0
13	PARBHANI	628	628	0	192	192	0	22	20	-2
	AURANGABAD DIV	11010	11065	55	3652	3663	11	1395	1384	-11
14	PALGHAR	1140	1139	-1	792	792	0	1152	1140	-12
15	RAIGAD	353	353	0	127	127	0	49	48	-1
16	RATNAGIRI	70	70	0	19	19	0	80	82	2
17	SINHUDDURG	129	129	0	23	23	0	23	23	0
18	THANE	216	216	0	88	88	0	84	84	0
	KONKAN DIV	1908	1907	-1	1049	1049	0	1388	1377	-11
19	BHANDARA	3182	3188	6	387	393	6	1233	1237	4
20	CHANDRAPUR	1624	1624	0	588	588	0	965	963	-2
21	GADCHIROLI	1937	1943	6	1091	1092	1	860	850	-10
22	GONDIA	4859	4982	123	807	838	31	2638	2684	46
23	NAGPUR	2047	2050	3	245	245	0	503	501	-2
24	WARDHA	684	684	0	138	139	1	409	414	5
	NAGPUR DIV	14333	14471	138	3256	3295	39	6608	6649	41
25	AHMEDNAGAR	3592	3593	1	1254	1254	0	1524	1475	-49
26	DHULE	2251	2251	0	1326	1326	0	1324	1306	-18
27	JALGAON	4662	4669	7	1077	1078	1	601	596	-5
28	NANDURBAR	5439	5439	0	5026	5026	0	9198	9157	-41
29	NASHIK	2977	2978	1	1264	1266	2	2067	2049	-18
	NASHIK DIV	18921	18930	9	9947	9950	3	14714	14583	-131
30	KOLHAPUR	983	989	6	206	206	0	45	36	-9
31	PUNE	1287	1287	0	414	414	0	410	410	0
32	SANGLI	1701	1701	0	310	310	0	82	82	0
33	SATARA	513	515	2	119	119	0	255	250	-5
34	SOLAPUR	1914	1914	0	692	703	11	558	572	14
	NASHIK DIV	6398	6406	8	1741	1752	11	1350	1350	0
	Total	63677	63895	218	23365	23433	68	31605	31483	-122

