

## Cummulative PMAY-G Progress Report as on 21.04.2021

S.No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			20.04.2021	21.04.2021	Achievement	Remaining	20.04.2021	21.04.2021	Achievement	Remaining	20.04.2021	21.04.2021	Achievement	Remaining
1	PALGHAR	25719	25687	25687	0	32	25490	25490	0	229	22105	22111	6	3608
2	THANE	6861	6705	6705	0	156	6677	6677	0	184	5832	5832	0	1029
3	RAIGAD	7986	7778	7778	0	208	7711	7711	0	275	6280	6281	1	1705
4	RATNAGIRI	6446	6142	6140	-2	306	5873	5873	0	573	4125	4136	11	2310
5	SINDHUDURG	3994	3654	3657	3	337	3628	3627	-1	367	2730	2734	4	1260
6	KONKAN DIV	51006	49966	49967	1	1039	49379	49378	-1	1628	41072	41094	22	9912
7	AURANGABAD	22158	22123	22124	1	34	20644	20644	0	1514	11846	11869	23	10289
8	PARBHANI	7171	6732	6732	0	439	6534	6534	0	637	4202	4206	4	2965
9	OSMANABAD	6118	5308	5308	0	810	5222	5222	0	896	3515	3515	0	2603
10	BEED	19708	18165	18169	4	1539	17127	17127	0	2581	9722	9723	1	9985
11	LATUR	10968	9256	9257	1	1711	8878	8878	0	2090	6531	6531	0	4437
12	HINGOLI	11060	9321	9321	0	1739	9179	9179	0	1881	6788	6793	5	4267
13	JALNA	13340	11339	11339	0	2001	10654	10654	0	2686	6404	6406	2	6934
14	NANDED	50040	44933	44933	0	5107	41203	41203	0	8837	20141	20162	21	29878
15	AURANGABAD DIV	140563	127177	127183	6	13380	119441	119441	0	21122	69149	69205	56	71358
16	KOLHAPUR	14713	13068	13069	1	1644	12742	12742	0	1971	8718	8719	1	5994
17	SATARA	13563	11197	11198	1	2365	9745	9745	0	3818	7155	7159	4	6404
18	SANGLI	18808	15714	15714	0	3094	14793	14793	0	4015	9190	9190	0	9618
19	PUNE	19633	15112	15112	0	4521	13886	13886	0	5747	9632	9632	0	10001
20	SOLAPUR	45218	36512	36525	13	8693	34000	34000	0	11218	20124	20152	28	25066
21	PUNE DIV	111935	91603	91618	15	20317	85166	85166	0	26769	54819	54852	33	57083
22	GONDIA	82876	82481	82481	0	395	80749	80749	0	2127	63444	63472	28	19404
23	GADCHIROLI	23054	21737	21737	0	1317	21200	21200	0	1854	13094	13135	41	9919
24	WARDHA	16525	12999	12999	0	3526	12859	12859	0	3666	8272	8282	10	8243
25	CHANDRAPUR	32154	28321	28323	2	3831	27563	27563	0	4591	17100	17107	7	15047
26	BHANDARA	56657	51115	51115	0	5542	48476	48476	0	8181	22509	22513	4	34144
27	NAGPUR	40262	32865	32865	0	7397	28293	28293	0	11969	16881	16917	36	23345
28	NAGPUR DIV	251528	229518	229520	2	22008	219140	219140	0	32388	141300	141426	126	110102
29	DHULE	46965	46375	46375	0	590	46158	46158	0	807	33933	33939	6	13026
30	NASHIK	70535	68431	68431	0	2104	67757	67757	0	2778	51763	51771	8	18764
31	NANDURBAR	105751	99502	99502	0	6249	95476	95476	0	10275	68954	68954	0	36797
32	AHMEDNAGAR	48624	41711	41723	12	6901	41187	41187	0	7437	26246	26278	32	22346
33	JALGAON	69194	54053	54055	2	15139	50559	50559	0	18635	31122	31136	14	38058
34	NASHIK DIV	341069	310072	310086	14	30983	301137	301137	0	39932	212018	212078	60	128991
35	WASHIM	10807	8799	8801	2	2006	8209	8209	0	2598	5428	5428	0	5379
36	YAVATMAL	40606	38316	38317	1	2289	33271	33271	0	7335	20977	20986	9	19620
37	BULDHANA	28676	23687	23695	8	4981	22877	22877	0	5799	15006	15022	16	13654
38	AKOLA	44747	37995	37995	0	6752	36488	36488	0	8259	21724	21744	20	23003
39	AMRAVATI	92496	66729	66729	0	25767	62380	62380	0	30116	41268	41347	79	51149
40	AMRAVATI DIV	217332	175526	175537	11	41795	163225	163225	0	54107	104403	104527	124	112805
<b>Total</b>		<b>1113433</b>	<b>983862</b>	<b>983911</b>	<b>49</b>	<b>129522</b>	<b>937488</b>	<b>937487</b>	<b>-1</b>	<b>175946</b>	<b>622761</b>	<b>623182</b>	<b>421</b>	<b>490251</b>

## State Scheme Report Cumulative as on 21-04-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			20-04-2021	21-04-2021	Achievement	Remaining Sanction	20-04-2021	21-04-2021	Achievement	Yet to give 1st Inst	20-04-2021	21-04-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5841	5841	0	23	4790	4790	0	1074
2	SINDHUDURG	1851	1845	1845	0	6	1824	1824	0	27	1528	1530	2	321
3	THANE	3500	3490	3490	0	10	3480	3480	0	20	2884	2887	3	613
4	RAIGAD	3830	3815	3815	0	15	3761	3761	0	69	3139	3139	0	691
5	PALGHAR	6415	6343	6343	0	72	6142	6142	0	273	4406	4408	2	2007
6	KONKAN DIV	21460	21356	21356	0	104	21048	21048	0	412	16747	16754	7	4706
7	SATARA	9559	9544	9544	0	15	9367	9367	0	192	7086	7094	8	2465
8	KOLHAPUR	10919	10843	10843	0	76	10654	10654	0	265	8200	8200	0	2719
9	SOLAPUR	15433	15245	15245	0	188	14757	14757	0	676	11455	11476	21	3957
10	SANGLI	7082	6814	6814	0	268	6266	6266	0	816	4694	4694	0	2388
11	PUNE	10457	9969	9969	0	488	9431	9431	0	1026	6983	6984	1	3473
12	PUNE DIV	53450	52415	52415	0	1035	50475	50475	0	2975	38418	38448	30	15002
13	WASHIM	7712	7699	7699	0	13	7058	7058	0	654	4198	4200	2	3512
14	BULDHANA	12190	12126	12127	1	63	11797	11797	0	393	7948	7951	3	4239
15	YAVATMAL	19265	19082	19082	0	183	18302	18302	0	963	11083	11099	16	8166
16	AMRAVATI	14486	14183	14183	0	303	13475	13475	0	1011	8789	8809	20	5677
17	AKOLA	14198	13609	13609	0	589	13052	13052	0	1146	6833	6850	17	7348
18	AMRAVATI DIV	67851	66699	66700	1	1151	63684	63684	0	4167	38851	38909	58	28942
19	AHMEDNAGAR	28571	28527	28527	0	44	28026	28026	0	545	19114	19134	20	9437
20	DHULE	12351	12231	12231	0	120	12104	12104	0	247	9024	9024	0	3327
21	NASHIK	19111	18739	18739	0	372	18390	18390	0	721	10165	10177	12	8934
22	NANDURBAR	10307	9878	9878	0	429	9753	9753	0	554	6692	6693	1	3614
23	JALGAON	17383	16797	16797	0	586	15550	15550	0	1833	9804	9805	1	7578
24	NASHIK DIV	87723	86172	86172	0	1551	83823	83823	0	3900	54799	54833	34	32890
25	WARDHA	8310	8309	8309	0	1	8182	8182	0	128	5524	5550	26	2760
26	NAGPUR	9482	9136	9136	0	346	8881	8881	0	601	6953	6955	2	2527
27	BHANDARA	15386	14742	14742	0	644	13915	13915	0	1471	7941	7946	5	7440
28	GADCHIROLI	11477	10701	10705	4	772	10400	10400	0	1077	6306	6325	19	5152
29	GONDIA	13480	9568	9568	0	3912	9131	9131	0	4349	7175	7175	0	6305
30	CHANDRAPUR	24728	20358	20358	0	4370	19525	19525	0	5203	9424	9435	11	15293
31	NAGPUR DIV	82863	72814	72818	4	10045	70034	70034	0	12829	43323	43386	63	39477
32	OSMANABAD	15251	14925	14984	59	267	11388	11388	0	3863	4964	4964	0	10287
33	PARBHANI	14543	14215	14215	0	328	13699	13699	0	844	9451	9451	0	5092
34	AURANGABAD	17770	17337	17337	0	433	15614	15614	0	2156	6702	6702	0	11068
35	HINGOLI	9745	8731	8731	0	1014	8663	8663	0	1082	6812	6815	3	2930
36	JALNA	9508	7781	7781	0	1727	5776	5776	0	3732	3609	3609	0	5899
37	LATUR	19992	16268	16304	36	3688	15137	15137	0	4855	11230	11236	6	8756
38	NANDED	17863	14137	14137	0	3726	11737	11737	0	6126	6631	6633	2	11230
39	BEED	16424	12662	12662	0	3762	11113	11113	0	5311	7048	7049	1	9375
40	AURANGABAD DIV	121096	106056	106151	95	14945	93127	93127	0	27969	56447	56459	12	64637
<b>Total</b>		<b>434443</b>	<b>405512</b>	<b>405612</b>	<b>100</b>	<b>28831</b>	<b>382191</b>	<b>382191</b>	<b>0</b>	<b>52252</b>	<b>248585</b>	<b>248789</b>	<b>204</b>	<b>185654</b>

## Delayed Houses-I as on 21-04-2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		20-04-2021	21-04-2021	Achievement	20-04-2021	21-04-2021	Achievement	20-04-2021	21-04-2021	Achievement	20-04-2021	21-04-2021	Achievement
1	AMRAVATI	7390	7363	-27	6835	6816	-19	6370	6351	-19	5030	5019	-11
2	BULDHANA	2391	2377	-14	2193	2179	-14	2058	2051	-7	1717	1712	-5
3	AKOLA	4519	4513	-6	4136	4130	-6	3982	3976	-6	3443	3440	-3
4	WASHIM	961	961	0	909	909	0	814	814	0	793	793	0
5	YAVATMAL	4289	4289	0	4026	4026	0	3954	3954	0	3221	3221	0
6	AMRAVATI DIV	19550	19503	-47	18099	18060	-39	17178	17146	-32	14204	14185	-19
7	AHMEDNAGAR	4603	4597	-6	4143	4138	-5	4050	4047	-3	3426	3424	-2
8	DHULE	3909	3906	-3	3803	3800	-3	3694	3691	-3	2842	2839	-3
9	JALGAON	5594	5587	-7	5114	5111	-3	4943	4940	-3	4394	4391	-3
10	NASHIK	5547	5544	-3	3857	3854	-3	3698	3695	-3	3335	3332	-3
11	NANDURBAR	18854	18854	0	17563	17563	0	12619	12619	0	10484	10484	0
12	NASHIK DIV	38507	38488	-19	34480	34466	-14	29004	28992	-12	24481	24470	-11
13	NAGPUR	2664	2657	-7	2211	2205	-6	1909	1905	-4	1133	1131	-2
14	GADCHIROLI	3280	3273	-7	3161	3156	-5	2817	2814	-3	1727	1724	-3
15	GONDIA	2636	2633	-3	2279	2276	-3	1930	1928	-2	781	779	-2
16	WARDHA	1142	1141	-1	1052	1051	-1	1006	1005	-1	827	827	0
17	BHANDARA	5409	5409	0	3569	3569	0	2809	2809	0	1509	1509	0
18	CHANDRAPUR	2841	2841	0	2680	2680	0	2452	2452	0	1974	1974	0
19	NAGPUR DIV	17972	17954	-18	14952	14937	-15	12923	12913	-10	7951	7944	-7
20	SOLAPUR	2532	2528	-4	2470	2466	-4	2443	2439	-4	2262	2260	-2
21	KOLHAPUR	835	833	-2	588	586	-2	516	514	-2	479	477	-2
22	SATARA	666	664	-2	619	617	-2	596	594	-2	527	526	-1
23	PUNE	1670	1670	0	1493	1493	0	1470	1470	0	1211	1211	0
24	SANGLI	1883	1883	0	1787	1787	0	1722	1722	0	1541	1541	0
25	PUNE DIV	7586	7578	-8	6957	6949	-8	6747	6739	-8	6020	6015	-5
26	PALGHAR	2596	2590	-6	2549	2543	-6	2375	2369	-6	609	609	0
27	RAIGAD	343	343	0	340	340	0	336	336	0	259	259	0
28	RATNAGIRI	111	111	0	101	101	0	101	101	0	87	87	0
29	SINDHUDURG	140	140	0	103	103	0	78	78	0	70	70	0
30	THANE	319	319	0	295	295	0	278	278	0	264	264	0
31	KONKAN DIV	3509	3503	-6	3388	3382	-6	3168	3162	-6	1289	1289	0
32	AURANGABAD	2468	2465	-3	1990	1988	-2	1946	1944	-2	1738	1736	-2
33	NANDED	6027	6026	-1	5603	5602	-1	5398	5397	-1	4467	4466	-1
34	PARBHANI	662	661	-1	571	570	-1	549	548	-1	478	477	-1
35	BEED	1822	1822	0	1536	1536	0	1424	1424	0	1019	1019	0
36	HINGOLI	586	586	0	471	471	0	441	441	0	252	252	0
37	JALNA	1137	1137	0	1064	1064	0	967	967	0	631	631	0
38	LATUR	706	706	0	681	681	0	621	621	0	563	563	0
39	OSMANABAD	375	375	0	374	374	0	371	371	0	343	343	0
40	AURANGABAD DIV	13783	13778	-5	12290	12286	-4	11717	11713	-4	9491	9487	-4
<b>Total</b>		<b>100907</b>	<b>100804</b>	<b>-103</b>	<b>90166</b>	<b>90080</b>	<b>-86</b>	<b>80737</b>	<b>80665</b>	<b>-72</b>	<b>63436</b>	<b>63390</b>	<b>-46</b>

## Delayed Houses -II as on 21.04.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		20.04.2021	21.04.2021	Achievement	20.04.2021	21.04.2021	Achievement	20.04.2021	21.04.2021	Achievement
1	AKOLA	4081	4132	51	736	737	1	1286	1281	-5
2	AMRAVATI	4657	4804	147	1101	1103	2	2336	2325	-11
3	BULDHANA	1775	1903	128	488	489	1	625	616	-9
4	WASHIM	638	640	2	280	285	5	114	114	0
5	YAVATMAL	3160	3172	12	835	836	1	1139	1141	2
6	AMRAVATI DIV	14311	14651	340	3440	3450	10	5500	5477	-23
7	AURANGABAD	3743	3764	21	525	527	2	576	572	-4
8	BEED	3922	3922	0	554	554	0	137	137	0
9	HINGOLI	1045	1051	6	223	223	0	33	33	0
10	JALNA	1478	1524	46	304	306	2	185	185	0
11	LATUR	1087	1088	1	244	244	0	60	60	0
12	NANDED	9989	10118	129	1293	1294	1	357	356	-1
13	OSMANABAD	1067	1070	3	170	170	0	6	6	0
14	PARBHANI	1384	1393	9	174	174	0	24	25	1
15	AURANGABAD DIV	23715	23930	215	3487	3492	5	1378	1374	-4
16	PALGHAR	902	910	8	521	522	1	811	809	-2
17	RAIGAD	522	538	16	106	107	1	34	35	1
18	RATNAGIRI	301	308	7	10	10	0	49	49	0
19	SINDHUDURG	285	285	0	21	21	0	19	22	3
20	THANE	307	307	0	73	73	0	65	65	0
21	KONKAN DIV	2317	2348	31	731	733	2	978	980	2
22	BHANDARA	5521	5789	268	419	424	5	1533	1545	12
23	CHANDRAPUR	3680	3687	7	464	464	0	864	865	1
24	GADCHIROLI	2264	2460	196	814	830	16	551	562	11
25	GONDIA	7908	8206	298	950	978	28	252	256	4
26	NAGPUR	2940	2990	50	259	265	6	570	581	11
27	WARDHA	1170	1174	4	107	107	0	358	356	-2
28	NAGPUR DIV	23483	24306	823	3013	3068	55	4128	4165	37
29	AHMEDNAGAR	7132	7185	53	864	872	8	557	556	-1
30	DHULE	5007	5019	12	1097	1097	0	860	859	-1
31	JALGAON	8688	8832	144	1043	1043	0	595	593	-2
32	NANDURBAR	6542	6548	6	4517	4571	54	8034	8100	66
33	NASHIK	6778	6812	34	1072	1101	29	1521	1522	1
34	NASHIK DIV	34147	34396	249	8593	8684	91	11567	11630	63
35	KOLHAPUR	2375	2411	36	145	146	1	27	27	0
36	PUNE	1847	1852	5	394	396	2	256	256	0
37	SANGLI	2757	2765	8	350	350	0	108	108	0
38	SATARA	933	968	35	106	106	0	109	109	0
39	SOLAPUR	6305	6369	64	558	558	0	310	310	0
40	PUNE DIV	14217	14365	148	1553	1556	3	810	810	0
<b>Total</b>		<b>112190</b>	<b>113996</b>	<b>1806</b>	<b>20817</b>	<b>20983</b>	<b>166</b>	<b>24361</b>	<b>24436</b>	<b>75</b>

