

Cummulative PMAY-G Progress Report as on 21.02.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			20.02.2021	21.02.2021	Achievement	Remaining	20.02.2021	21.02.2021	Achievement	Remaining	20.02.2021	21.02.2021	Achievement	Remaining
1	THANE	6928	6680	6680	0	248	6603	6603	0	325	5731	5732	1	1196
2	PALGHAR	26178	25764	25764	0	414	25378	25378	0	800	21549	21549	0	4629
3	SINDHUDURG	4219	3623	3623	0	596	3572	3572	0	647	2590	2590	0	1629
4	RAIGAD	8518	7677	7676	-1	842	7506	7506	0	1012	6002	6002	0	2516
5	RATNAGIRI	7602	6628	6628	0	974	5751	5751	0	1851	3917	3917	0	3685
	KONKAN DIV	53445	50372	50371	-1	3074	48810	48810	0	4635	39789	39790	1	13655
6	AURANGABAD	22159	22068	22068	0	91	20133	20133	0	2026	11213	11215	2	10944
7	PARBHANI	7155	6726	6726	0	429	6455	6455	0	700	4004	4004	0	3151
8	OSMANABAD	6183	5294	5294	0	889	5085	5085	0	1098	3315	3330	15	2853
9	BEED	19720	18126	18126	0	1594	16195	16195	0	3525	9147	9150	3	10570
10	LATUR	10968	9240	9240	0	1728	8594	8594	0	2374	6474	6474	0	4494
11	HINGOLI	11258	9079	9079	0	2179	8695	8695	0	2563	6362	6367	5	4891
12	JALNA	13375	10963	10963	0	2412	9870	9870	0	3505	6133	6135	2	7240
13	NANDED	50269	44306	44346	40	5923	36944	36944	0	13325	18819	18845	26	31424
	AURANGABAD DIV	141087	125802	125842	40	15245	111971	111971	0	29116	65467	65520	53	75567
14	KOLHAPUR	15379	13070	13070	0	2309	12492	12492	0	2887	8090	8090	0	7289
15	SATARA	13837	11211	11211	0	2626	9501	9501	0	4336	6509	6509	0	7328
16	SANGLI	20881	15382	15382	0	5499	13496	13496	0	7385	9015	9015	0	11866
17	PUNE	21193	14627	14627	0	6566	13013	13013	0	8180	9036	9036	0	12157
18	SOLAPUR	47494	35961	35961	0	11533	31493	31493	0	16001	19263	19264	1	28230
	PUNE DIV	118784	90251	90251	0	28533	79995	79995	0	38789	51913	51914	1	66870
19	DHULE	48548	46398	46398	0	2150	45221	45221	0	3327	32077	32077	0	16471
20	NASHIK	71063	68358	68358	0	2705	67126	67126	0	3937	50253	50302	49	20761
21	NANDURBAR	105856	99239	99215	-24	6641	94327	94327	0	11529	66475	66475	0	39381
22	AHMEDNAGAR	49825	41397	41376	-21	8449	40264	40264	0	9561	22357	22422	65	27403
23	JALGAON	72125	53038	53038	0	19087	47429	47429	0	24696	29936	29942	6	42183
24	NASHIK DIV	347417	308430	308385	-45	39032	294367	294367	0	53050	201098	201218	120	146199
	GADCHIROLI	22983	21621	21611	-10	1372	20234	20234	0	2749	11776	11790	14	11193
25	CHANDRAPUR	31557	28045	28026	-19	3531	26990	26990	0	4567	16143	16146	3	15411
26	WARDHA	17452	13023	13000	-23	4452	12381	12381	0	5071	7881	7886	5	9566
27	GONDIA	92555	84634	84637	3	7918	75144	75144	0	17411	26819	26844	25	65711
28	NAGPUR	44748	33401	33394	-7	11354	26302	26302	0	18446	15359	15376	17	29372
29	BHANDARA	62100	48964	48963	-1	13137	42208	42208	0	19892	21491	21496	5	40604
	NAGPUR DIV	271395	229688	229631	-57	41764	203259	203259	0	68136	99469	99538	69	171857
30	WASHIM	10802	8620	8620	0	2182	7346	7346	0	3456	5345	5345	0	5457
31	YAVATMAL	40666	38102	38100	-2	2566	30523	30523	0	10143	20244	20246	2	20420
32	BULDHANA	29653	23224	23223	-1	6430	21297	21297	0	8356	14723	14723	0	14930
33	AKOLA	46183	37202	37201	-1	8982	34268	34268	0	11915	20455	20458	3	25725
34	AMRAVATI	92731	62836	62938	102	29793	57522	57522	0	35209	39259	39268	9	53463
	AMRAVATI DIV	220035	169984	170082	98	49953	150956	150956	0	69079	100026	100040	14	119995
	Total	1152163	974527	974562	145	177601	889358	889358	0	262805	557762	558020	258	594143

State Scheme Report Cumulative as on 21-02-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			20-02-2021	21-02-2021	Achievement	Remaining Sanction	20-02-2021	21-02-2021	Achievement	Yet to give 1st Inst	20-02-2021	21-02-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5861	5861	0	3	5820	5820	0	44	4684	4684	0	1180
2	THANE	3500	3490	3490	0	10	3432	3432	0	68	2797	2797	0	703
3	SINDHUDURG	1851	1834	1834	0	17	1803	1803	0	48	1480	1480	0	371
4	RAIGAD	3830	3811	3811	0	19	3729	3732	3	98	3068	3068	0	762
5	PALGHAR	6415	6267	6267	0	148	5787	5828	41	587	4105	4105	0	2310
6	KONKAN DIV	21460	21263	21263	0	197	20571	20615	44	845	16134	16134	0	5326
7	SATARA	9559	9526	9526	0	33	9226	9234	8	325	6838	6838	0	2721
8	KOLHAPUR	10919	10838	10838	0	81	10409	10409	0	510	7949	7949	0	2970
9	SOLAPUR	15433	15203	15203	0	230	14470	14470	0	963	11216	11225	9	4208
10	PUNE	10457	9836	9836	0	621	8772	8805	33	1652	6488	6490	2	3967
11	SANGLI	7082	6429	6429	0	653	5805	5844	39	1238	4648	4648	0	2434
12	PUNE DIV	53450	51832	51832	0	1618	48682	48762	80	4688	37139	37150	11	16300
13	WASHIM	7712	7698	7698	0	14	6365	6365	0	1347	4043	4043	0	3669
14	BULDHANA	12190	12051	12051	0	139	11298	11312	14	878	7808	7808	0	4382
15	YAVATMAL	19265	19062	19062	0	203	17390	17405	15	1860	10389	10391	2	8874
16	AMRAVATI	14486	13949	13949	0	537	12612	12619	7	1867	8432	8434	2	6052
17	AKOLA	14198	13397	13397	0	801	12029	12044	15	2154	6388	6389	1	7809
18	AMRAVATI DIV	67851	66157	66157	0	1694	59694	59745	51	8106	37060	37065	5	30786
19	DHULE	12351	12189	12189	0	162	11896	11904	8	447	8471	8472	1	3879
20	NANDURBAR	10307	9875	9875	0	432	9608	9641	33	666	6481	6481	0	3826
21	NASHIK	19111	18582	18582	0	529	17136	17302	166	1809	9610	9615	5	9496
22	JALGAON	17383	16604	16602	-2	781	13756	13817	61	3566	9406	9420	14	7963
23	AHMEDNAGAR	30450	28250	28250	0	2200	27113	27174	61	3276	16784	16796	12	13654
24	NASHIK DIV	89602	85500	85498	-2	4104	79509	79838	329	9764	50752	50784	32	38818
25	WARDHA	8310	8288	8296	8	14	7948	7948	0	362	5181	5183	2	3127
26	NAGPUR	9482	9136	9136	0	346	8691	8693	2	789	6743	6745	2	2737
27	BHANDARA	15386	14426	14426	0	960	13354	13359	5	2027	7547	7557	10	7829
28	GADCHIROLI	11477	10507	10507	0	970	9501	9574	73	1903	5800	5804	4	5673
29	GONDIA	13480	9396	9396	0	4084	8889	8896	7	4584	5414	5416	2	8064
30	CHANDRAPUR	24728	18359	18359	0	6369	16940	16966	26	7762	8626	8632	6	16096
31	NAGPUR DIV	82863	70112	70120	8	12743	65323	65436	113	17427	39311	39337	26	43526
32	PARBHANI	14543	14045	14045	0	498	12251	12251	0	2292	9270	9270	0	5273
33	AURANGABAD	17770	16866	16866	0	904	11907	11907	0	5863	6389	6390	1	11380
34	HINGOLI	9745	8591	8591	0	1154	8409	8425	16	1320	6578	6581	3	3164
35	BEED	13236	11559	11559	0	1677	8751	8751	0	4485	6872	6874	2	6362
36	OSMANABAD	15251	12987	13259	272	1992	6797	6806	9	8445	4811	4811	0	10440
37	JALNA	7135	5136	5136	0	1999	5057	5057	0	2078	3424	3430	6	3705
38	LATUR	19992	16222	16222	0	3770	14105	14112	7	5880	10980	10980	0	9012
39	NANDED	17863	12007	12007	0	5856	9921	9975	54	7888	6286	6293	7	11570
40	AURANGABAD DIV	115535	97413	97685	272	17850	77198	77284	86	38251	54610	54629	19	60906
	Total	430761	392277	392555	278	38206	350977	351680	703	79081	235006	235099	93	195662

Delayed Houses-I as on 21-02-2021

Sno	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		20-02-2021	21-02-2021	Achievement	20-02-2021	21-02-2021	Achievement	20-02-2021	21-02-2021	Achievement	20-02-2021	21-02-2021	Achievement
1	DHULE	4723	4723	0	4501	4501	0	3517	3517	0	2977	2977	0
2	NASHIK	5495	5453	-42	4548	4510	-38	4331	4298	-33	3738	3714	-24
3	JALGAON	5714	5711	-3	5389	5386	-3	5064	5061	-3	2420	2420	0
4	AHMEDNAGAR	6171	6108	-63	5624	5565	-59	5435	5378	-57	2450	2442	-8
5	NANDURBAR	20425	20425	0	15248	15248	0	12537	12537	0	5848	5848	0
6	NASHIK DIV	42528	42420	-108	35310	35210	-100	30884	30791	-93	17433	17401	-32
7	WARDHA	1197	1193	-4	1130	1126	-4	1055	1051	-4	453	452	-1
8	NAGPUR	2857	2849	-8	2322	2314	-8	1601	1598	-3	1052	1049	-3
9	CHANDRAPUR	3053	3051	-2	2776	2774	-2	2451	2449	-2	887	887	0
10	BHANDARA	5417	5412	-5	3326	3322	-4	2434	2430	-4	756	754	-2
11	GADCHIROLI	3981	3974	-7	3507	3501	-6	3137	3131	-6	1370	1370	0
12	GONDIA	9076	9055	-21	7315	7300	-15	3378	3370	-8	1050	1047	-3
13	NAGPUR DIV	25581	25534	-47	20376	20337	-39	14056	14029	-27	5568	5559	-9
14	OSMANABAD	395	392	-3	392	389	-3	380	377	-3	245	243	-2
15	HINGOLI	622	619	-3	526	524	-2	394	393	-1	174	174	0
16	PARBHANI	673	673	0	597	597	0	547	547	0	378	378	0
17	LATUR	718	718	0	648	648	0	609	609	0	388	388	0
18	JALNA	1235	1233	-2	1118	1117	-1	888	888	0	478	478	0
19	BEED	1847	1845	-2	1557	1556	-1	1309	1309	0	656	656	0
20	AURANGABAD	2295	2294	-1	2083	2082	-1	1964	1963	-1	994	994	0
21	NANDED	6217	6203	-14	5972	5958	-14	5336	5324	-12	3741	3737	-4
22	AURANGABAD DIV	14002	13977	-25	12893	12871	-22	11427	11410	-17	7054	7048	-6
23	WASHIM	1021	1021	0	868	868	0	852	852	0	761	761	0
24	BULDHANA	2457	2457	0	2221	2221	0	2009	2009	0	975	975	0
25	YAVATMAL	4405	4404	-1	4296	4295	-1	3883	3882	-1	2250	2249	-1
26	AKOLA	4810	4807	-3	4535	4533	-2	4085	4083	-2	2579	2578	-1
27	AMRAVATI	7876	7875	-1	6958	6957	-1	6335	6334	-1	2983	2983	0
28	AMRAVATI DIV	20569	20564	-5	18878	18874	-4	17164	17160	-4	9548	9546	-2
29	SINDHUDURG	138	138	0	103	103	0	95	95	0	22	22	0
30	RATNAGIRI	165	165	0	158	158	0	136	136	0	40	40	0
31	THANE	386	385	-1	329	328	-1	318	317	-1	138	137	-1
32	RAIGAD	440	440	0	435	435	0	410	410	0	158	158	0
33	PALGHAR	3026	3026	0	2842	2842	0	1761	1761	0	478	478	0
34	KONKAN DIV	4155	4154	-1	3867	3866	-1	2720	2719	-1	836	835	-1
35	KOLHAPUR	1021	1021	0	667	667	0	642	642	0	410	410	0
36	SATARA	823	823	0	754	754	0	712	712	0	373	373	0
37	SANGLI	1921	1921	0	1815	1815	0	1651	1651	0	1180	1180	0
38	PUNE	1929	1929	0	1843	1843	0	1637	1637	0	716	716	0
39	SOLAPUR	2908	2907	-1	2838	2837	-1	2771	2770	-1	1749	1749	0
40	PUNE DIV	8602	8601	-1	7917	7916	-1	7413	7412	-1	4428	4428	0
	Total	115437	115250	-187	99241	99074	-167	83664	83521	-143	44867	44817	-50

Delayed Houses -II as on 21-02-2021										
Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		20-02-2021	21-02-2021	Achievement	20-02-2021	21-02-2021	Achievement	20-02-2021	21-02-2021	Achievement
1	AKOLA	2435	2435	0	775	775	0	1452	1450	-2
2	AMRAVATI	3702	3702	0	1130	1130	0	2436	2436	0
3	BULDHANA	1372	1372	0	550	550	0	599	599	0
4	WASHIM	593	593	0	278	278	0	112	112	0
5	YAVATMAL	2350	2350	0	865	865	0	1274	1273	-1
	AMRAVATI DIV	10452	10452	0	3598	3598	0	5873	5870	-3
6	AURANGABAD	1467	1467	0	489	489	0	544	543	-1
7	BEED	1448	1448	0	588	588	0	151	151	0
8	HINGOLI	604	604	0	232	232	0	35	35	0
9	JALNA	762	762	0	316	316	0	225	224	-1
10	LATUR	541	541	0	255	255	0	44	44	0
11	NANDED	5383	5383	0	1364	1364	0	408	403	-5
12	OSMANABAD	377	377	0	176	176	0	4	4	0
13	PARBHANI	607	607	0	189	189	0	20	20	0
	AURANGABAD DIV	11189	11189	0	3609	3609	0	1431	1424	-7
14	PALGHAR	987	987	0	694	694	0	990	990	0
15	RAIGAD	308	308	0	119	119	0	41	41	0
16	RATNAGIRI	67	67	0	11	11	0	69	69	0
17	SINDHUDURG	107	107	0	16	16	0	20	20	0
18	THANE	237	237	0	93	93	0	67	66	-1
	KONKAN DIV	1706	1706	0	933	933	0	1187	1186	-1
19	BHANDARA	2716	2716	0	408	408	0	1369	1366	-3
20	CHANDRAPUR	1511	1511	0	540	540	0	949	949	0
21	GADCHIROLI	1635	1635	0	969	969	0	693	692	-1
22	GONDIA	4026	4026	0	780	780	0	2635	2619	-16
23	NAGPUR	1798	1798	0	234	234	0	504	502	-2
24	WARDHA	610	610	0	123	123	0	389	387	-2
	NAGPUR DIV	12296	12296	0	3054	3054	0	6539	6515	-24
25	AHMEDNAGAR	3656	3656	0	1149	1149	0	1382	1337	-45
26	DHULE	2197	2197	0	1206	1206	0	1075	1075	0
27	JALGAON	4522	4522	0	1029	1029	0	517	515	-2
28	NANDURBAR	4764	4764	0	4299	4299	0	7832	7832	0
29	NASHIK	2632	2632	0	1181	1181	0	1855	1819	-36
	NASHIK DIV	17771	17771	0	8864	8864	0	12661	12578	-83
30	KOLHAPUR	880	880	0	182	182	0	35	35	0
31	PUNE	1247	1247	0	406	406	0	424	424	0
32	SANGLI	1710	1710	0	332	332	0	98	98	0
33	SATARA	472	472	0	110	110	0	209	209	0
34	SOLAPUR	1906	1906	0	658	658	0	498	498	0
	PUNE DIV	6215	6215	0	1688	1688	0	1264	1264	0
	Total	59629	59629	0	21746	21746	0	28955	28837	-118