

Cumulative PMAY-G Progress Report as on 21.1.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			20.1.2021	21.1.2021	Achievement	Remaining	20.1.2021	21.1.2021	Achievement	Remaining	20.1.2021	21.1.2021	Achievement	Remaining
1	THANE	7395	6641	6641	0	754	6474	6504	30	891	5695	5695	0	1700
2	PALGHAR	26966	25759	25759	0	1207	25264	25264	0	1702	21249	21260	11	5706
3	SINDHUDURG	4947	3553	3553	0	1394	3331	3371	40	1576	2552	2553	1	2394
4	RATNAGIRI	8100	6480	6483	3	1617	5282	5318	36	2782	3879	3881	2	4219
5	RAIGAD	9566	7546	7546	0	2020	7134	7208	74	2358	5949	5952	3	3614
	KONKAN DIV	56974	49979	49982	3	6992	47485	47665	180	9309	39324	39341	17	17633
6	PARBHANI	7603	6656	6659	3	944	6245	6245	0	1358	3964	3965	1	3638
7	AURANGABAD	23273	21979	21983	4	1290	19491	19518	27	3755	11098	11103	5	12170
8	OSMANABAD	6632	5234	5234	0	1398	4935	4935	0	1697	3237	3238	1	3394
9	LATUR	11302	9097	9103	6	2199	7991	8005	14	3297	6444	6450	6	4852
10	BEED	20320	17934	17963	29	2357	14996	15239	243	5081	8948	8949	1	11371
11	HINGOLI	11335	8817	8817	0	2518	8128	8211	83	3124	6181	6188	7	5147
12	JALNA	13465	10482	10486	4	2979	8630	8841	211	4624	6035	6035	0	7430
13	NANDED	50791	43059	43084	25	7707	32067	32495	428	18296	18415	18436	21	32355
	AURANGABAD DIV	144721	123258	123329	71	21392	102483	103489	1006	41232	64322	64364	42	80357
14	SATARA	14166	11200	11202	2	2964	8942	8978	36	5188	6403	6403	0	7763
15	KOLHAPUR	17047	13081	13081	0	3966	12122	12264	142	4783	8013	8022	9	9025
16	SANGLI	22172	15211	15140	-71	7032	11876	12227	351	9945	8902	8905	3	13267
17	PUNE	21818	14486	14489	3	7329	12639	12675	36	9143	8916	8923	7	12895
18	SOLAPUR	49500	35230	35234	4	14266	29071	29482	411	20018	19037	19037	0	30463
	PUNE DIV	124703	89208	89146	-62	35557	74650	75626	976	49077	51271	51290	19	73413
19	GADCHIROLI	23746	21511	21513	2	2233	19100	19180	80	4566	11359	11368	9	12378
20	WARDHA	17575	12965	12965	0	4610	11023	11342	319	6233	7788	7793	5	9782
21	CHANDRAPUR	32694	27973	27993	20	4701	26666	26680	14	6014	15992	15996	4	16698
22	GONDIA	92862	81497	81601	104	11261	67317	68214	897	24648	25799	25817	18	67045
23	NAGPUR	45792	32612	32665	53	13127	23884	24095	211	21697	14966	14977	11	30815
24	BHANDARA	63597	47965	47965	0	15632	35774	36293	519	27304	21034	21051	17	42546
	NAGPUR DIV	276266	224523	224702	179	51564	183764	185804	2040	90462	96938	97002	64	179264
25	WASHIM	11091	8199	8199	0	2892	6588	6655	67	4436	5275	5283	8	5808
26	YAVATMAL	41521	37716	37716	0	3805	27748	27867	119	13654	20067	20071	4	21450
27	BULDHANA	30604	22036	22036	0	8568	19196	19292	96	11312	14570	14585	15	16019
28	AKOLA	47181	35284	35506	222	11675	30678	30882	204	16299	20081	20093	12	27088
29	AMRAVATI	93272	59216	59212	-4	34060	52441	52602	161	40670	38637	38662	25	54610
	AMRAVATI DIV	223669	162451	162669	218	61000	136651	137298	647	86371	98630	98694	64	124975
30	NASHIK	72630	68029	68036	7	4594	65953	66134	181	6496	49529	49548	19	23082
31	DHULE	52614	44922	44922	0	7692	43679	43774	95	8840	31295	31300	5	21314
32	NANDURBAR	111956	98800	98800	0	13156	92959	93230	271	18726	64354	64415	61	47541
33	AHMEDNAGAR	56134	40894	40963	69	15171	38839	38934	95	17200	21931	21935	4	34199
34	JALGAON	75723	51169	51356	187	24367	43416	43761	345	31962	29384	29390	6	46333
	NASHIK DIV	369057	303814	304077	263	64980	284846	285833	987	83224	196493	196588	95	172469
	Total	1195390	953233	953905	672	241485	829879	835715	5836	359675	546978	547279	301	648111

State Scheme Report Cumulative as on 21-01-2021

S.No	District	Target	Sanctions				1st Instalment Paid				Completion			
			20-01-2021	21-01-2021	Achievement	Remaining Sanction	20-01-2021	21-01-2021	Achievement	Yet to give 1st Inst	20-01-2021	21-01-2021	Achievement	Incomplete d
1	RATNAGIRI	5864	5861	5861	0	3	5530	5530	0	334	4617	4617	0	1247
2	SINDHUDURG	1851	1834	1834	0	17	1526	1526	0	325	1464	1467	3	384
3	RAIGAD	3830	3803	3807	4	23	3419	3419	0	411	3030	3036	6	794
4	THANE	3500	3459	3459	0	41	3247	3247	0	253	2766	2766	0	734
5	PALGHAR	6415	6177	6177	0	238	5714	5714	0	701	4017	4021	4	2394
6	KONKAN DIV	21460	21134	21138	4	322	19436	19436	0	2024	15894	15907	13	5553
7	WASHIM	7712	7698	7698	0	14	5535	5535	0	2177	3925	3930	5	3782
8	BULDHANA	12190	12005	12005	0	185	9212	9212	0	2978	7749	7749	0	4441
9	YAVATMAL	19265	18990	18990	0	275	16624	16624	0	2641	10076	10093	17	9172
10	AMRAVATI	14486	13914	13915	1	571	10804	10804	0	3682	8294	8306	12	6180
11	AKOLA	14198	13397	13397	0	801	9340	9340	0	4858	6179	6189	10	8009
12	AMRAVATI DIV	67851	66004	66005	1	1846	51515	51515	0	16336	36223	36267	44	31584
13	SATARA	9559	9525	9525	0	34	7722	7722	0	1837	6783	6784	1	2775
14	KOLHAPUR	10919	10837	10837	0	82	8894	8894	0	2025	7870	7876	6	3043
15	SOLAPUR	15433	15096	15096	0	337	12798	12798	0	2635	11132	11136	4	4297
16	SANGLI	7082	6316	6316	0	766	5311	5311	0	1771	4631	4631	0	2451
17	PUNE	10457	9329	9289	-40	1168	8229	8229	0	2228	6409	6413	4	4044
18	PUNE DIV	53450	51103	51063	-40	2387	42954	42954	0	10496	36825	36840	15	16610
19	DHULE	12351	12042	12088	46	263	10663	10663	0	1688	8258	8266	8	4085
20	NANDURBAR	10307	9856	9856	0	451	9222	9222	0	1085	6299	6302	3	4005
21	NASHIK	19111	18258	18261	3	850	14625	14625	0	4486	9425	9427	2	9684
22	JALGAON	17383	16330	16330	0	1053	12504	12504	0	4879	9198	9200	2	8183
23	AHMEDNAGAR	30450	28206	28206	0	2244	23990	23990	0	6460	16469	16488	19	13962
24	NASHIK DIV	89602	84692	84741	49	4861	71004	71004	0	18598	49649	49683	34	39919
25	WARDHA	8310	8299	8299	0	11	7836	7839	3	471	4995	5001	6	3309
26	NAGPUR	9482	9136	9136	0	346	8098	8098	0	1384	6652	6659	7	2823
27	BHANDARA	15386	14400	14400	0	986	12657	12658	1	2728	7394	7402	8	7984
28	GADCHIROLI	11477	10107	10108	1	1369	8806	8806	0	2671	5569	5577	8	5900
29	GONDIA	13480	9365	9365	0	4115	8149	8151	2	5329	5195	5203	8	8277
30	CHANDRAPUR	24728	17512	17617	105	7111	15468	15469	1	9259	8376	8386	10	16342
31	NAGPUR DIV	82863	68819	68925	106	13938	61014	61021	7	21842	38181	38228	47	44635
32	PARBHANI	14543	13700	13708	8	835	10959	10959	0	3584	9196	9196	0	5347
33	HINGOLI	9745	8486	8486	0	1259	7803	7803	0	1942	6457	6466	9	3279
34	AURANGABAD	17770	16494	16494	0	1276	8666	8666	0	9104	6271	6272	1	11498
35	JALNA	7135	5128	5128	0	2007	5036	5036	0	2099	3308	3313	5	3822
36	LATUR	19992	16111	16118	7	3874	13426	13426	0	6566	10720	10741	21	9251
37	BEED	13236	9039	9038	-1	4198	8738	8738	0	4498	6744	6744	0	6492
38	OSMANABAD	15251	8548	8548	0	6703	6012	6012	0	9239	4650	4656	6	10595
39	NANDED	17863	10830	10832	2	7031	9392	9393	1	8470	6101	6105	4	11758
40	AURANGABAD DIV	115535	88336	88352	16	27183	70032	70033	1	45502	53447	53493	46	62042
	Total	430761	380088	380224	136	50537	315955	315963	8	114798	230219	230418	199	200343

Delayed Houses-I as on 21-01-2021

SNo	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		20-01-2021	21-01-2021	Achievement	20-01-2021	21-01-2021	Achievement	20-01-2021	21-01-2021	Achievement	20-01-2021	21-01-2021	Achievement
1	JALGAON	21704	21650	-54	15718	15689	-29	13889	13866	-23	3499	3493	-6
2	DHULE	5249	5231	-18	5042	5024	-18	4799	4781	-18	2600	2589	-11
3	AHMEDNAGAR	5895	5888	-7	5686	5679	-7	5387	5380	-7	1890	1887	-3
4	NANDURBAR	5262	5254	-8	5109	5102	-7	3984	3977	-7	802	802	0
5	NASHIK	6097	6093	-4	5950	5946	-4	5755	5751	-4	2328	2326	-2
6	NASHIK DIV	44207	44116	-91	37505	37440	-65	33814	33755	-59	11119	11097	-22
7	AKOLA	7905	7877	-28	7321	7293	-28	6672	6647	-25	2611	2603	-8
8	AMRAVATI	2476	2461	-15	2308	2294	-14	2104	2090	-14	788	787	-1
9	YAVATMAL	5014	5006	-8	4813	4805	-8	4353	4346	-7	1984	1983	-1
10	BULDHANA	4505	4501	-4	4422	4418	-4	4023	4019	-4	2195	2194	-1
11	WASHIM	1042	1036	-6	920	916	-4	906	902	-4	553	553	0
12	AMRAVATI DIV	20942	20881	-61	19784	19726	-58	18058	18004	-54	8131	8120	-11
13	GONDIA	4416	4402	-14	3461	3451	-10	2629	2620	-9	768	768	0
14	WARDHA	4262	4253	-9	3800	3791	-9	3461	3453	-8	1373	1372	-1
15	NAGPUR	9134	9121	-13	7634	7621	-13	3742	3735	-7	1045	1045	0
16	BHANDARA	1240	1237	-3	1177	1174	-3	1107	1104	-3	430	429	-1
17	CHANDRAPUR	2832	2822	-10	2375	2369	-6	1685	1683	-2	1002	1001	-1
18	GADCHIROLI	3114	3111	-3	2842	2839	-3	2543	2542	-1	900	900	0
19	NAGPUR DIV	24998	24946	-52	21289	21245	-44	15167	15137	-30	5518	5515	-3
20	HINGOLI	6328	6316	-12	6095	6083	-12	5525	5516	-9	3486	3483	-3
21	OSMANABAD	728	722	-6	656	651	-5	628	623	-5	343	342	-1
22	AURANGABAD	625	622	-3	578	575	-3	430	427	-3	162	161	-1
23	BEED	1756	1755	-1	1617	1616	-1	1368	1367	-1	648	648	0
24	JALNA	644	644	0	614	614	0	571	571	0	319	319	0
25	LATUR	1292	1292	0	1171	1171	0	940	940	0	485	485	0
26	NANDED	2172	2171	-1	2124	2123	-1	2014	2014	0	902	902	0
27	PARBHANI	413	413	0	410	410	0	397	397	0	222	222	0
28	AURANGABAD DIV	13958	13935	-23	13265	13243	-22	11873	11855	-18	6567	6562	-5
29	PALGHAR	3310	3295	-15	3083	3070	-13	1945	1932	-13	502	498	-4
30	SINDHUDURG	476	471	-5	468	463	-5	447	442	-5	171	168	-3
31	RAIGAD	190	189	-1	187	187	0	163	163	0	14	14	0
32	RATNAGIRI	146	145	-1	112	112	0	101	101	0	11	11	0
33	THANE	392	392	0	359	359	0	352	352	0	146	146	0
34	KONKAN DIV	4514	4492	-22	4209	4191	-18	3008	2990	-18	844	837	-7
35	SATARA	1945	1939	-6	1909	1904	-5	1706	1703	-3	684	684	0
36	SOLAPUR	809	804	-5	708	705	-3	684	681	-3	290	288	-2
37	PUNE	1933	1930	-3	1859	1856	-3	1694	1692	-2	843	843	0
38	KOLHAPUR	855	855	0	812	812	0	781	781	0	272	272	0
39	SANGLI	3066	3066	0	3025	3025	0	2955	2955	0	1065	1065	0
40	PUNE DIV	8608	8594	-14	8313	8302	-11	7820	7812	-8	3154	3152	-2
	Total	117227	116964	-263	104365	104147	-218	89740	89553	-187	35333	35283	-50

Delayed Houses -II as on 21-01-2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		20-01-2021	21-01-2021	Achievement	20-01-2021	21-01-2021	Achievement	20-01-2021	21-01-2021	Achievement
1	AKOLA	2561	2547	-14	802	792	-10	1560	1551	-9
2	AMRAVATI	4068	4058	-10	1200	1197	-3	2562	2538	-24
3	BULDHANA	1381	1372	-9	545	540	-5	595	583	-12
4	WASHIM	641	640	-1	311	311	0	133	130	-3
5	YAVATMAL	2465	2454	-11	866	862	-4	1290	1288	-2
	AMRAVATI DIV	11116	11071	-45	3724	3702	-22	6140	6090	-50
6	AURANGABAD	1497	1494	-3	470	470	0	492	492	0
7	BEED	1462	1461	-1	550	550	0	147	147	0
8	HINGOLI	610	607	-3	242	240	-2	30	28	-2
9	JALNA	771	766	-5	319	317	-2	247	247	0
10	LATUR	563	561	-2	277	274	-3	34	34	0
11	NANDED	5169	5134	-35	1425	1402	-23	409	404	-5
12	OSMANABAD	365	365	0	188	188	0	5	5	0
13	PARBHANI	628	628	0	192	192	0	20	20	0
	AURANGABAD DIV	11065	11016	-49	3663	3633	-30	1384	1377	-7
14	PALGHAR	1139	1129	-10	792	790	-2	1140	1132	-8
15	RAIGAD	353	349	-4	127	126	-1	48	46	-2
16	RATNAGIRI	70	69	-1	19	18	-1	82	82	0
17	SINDHUDURG	129	126	-3	23	23	0	23	23	0
18	THANE	216	216	0	88	87	-1	84	84	0
	KONKAN DIV	1907	1889	-18	1049	1044	-5	1377	1367	-10
19	BHANDARA	3188	3139	-49	393	384	-9	1237	1229	-8
20	CHANDRAPUR	1624	1619	-5	588	588	0	963	962	-1
21	GADCHROLI	1943	1933	-10	1092	1087	-5	850	844	-6
22	GONDIA	4982	4896	-86	838	831	-7	2684	2672	-12
23	NAGPUR	2050	2004	-46	245	244	-1	501	500	-1
24	WARDHA	684	679	-5	139	136	-3	414	413	-1
	NAGPUR DIV	14471	14270	-201	3295	3270	-25	6649	6620	-29
25	AHMEDNAGAR	3593	3581	-12	1254	1247	-7	1475	1474	-1
26	DHULE	2251	2225	-26	1326	1311	-15	1306	1300	-6
27	JALGAON	4669	4650	-19	1078	1073	-5	596	592	-4
28	NANDURBAR	5439	5319	-120	5026	4962	-64	9157	9126	-31
29	NASHIK	2978	2902	-76	1266	1252	-14	2049	2034	-15
	NASHIK DIV	18930	18677	-253	9950	9845	-105	14583	14526	-57
30	KOLHAPUR	989	986	-3	206	204	-2	36	36	0
31	PUNE	1287	1271	-16	414	397	-17	410	408	-2
32	SANGLI	1701	1689	-12	310	302	-8	82	82	0
33	SATARA	515	512	-3	119	117	-2	250	250	0
34	SOLAPUR	1914	1907	-7	703	696	-7	572	572	0
	NASHIK DIV	6406	6365	-41	1752	1716	-36	1350	1348	-2
	Total	63895	63288	-607	23433	23210	-223	31483	31328	-155