

Cummulative PMAY-G Progress Report as on 21.03.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			20.03.2021	21.03.2021	Achievement	Remaining	20.03.2021	21.03.2021	Achievement	Remaining	20.03.2021	21.03.2021	Achievement	Remaining
1	PALGHAR	25934	25764	25764	0	170	25418	25419	1	515	21805	21809	4	4125
2	THANE	6917	6688	6688	0	229	6639	6642	3	275	5769	5769	0	1148
3	SINDHUDURG	4011	3639	3639	0	372	3599	3602	3	409	2621	2621	0	1390
4	RAIGAD	8348	7758	7764	6	584	7560	7605	45	743	6077	6077	0	2271
5	RATNAGIRI	7010	6392	6392	0	618	5796	5803	7	1207	3970	3971	1	3039
	KONKAN DIV	52220	50241	50247	6	1973	49012	49071	59	3149	40242	40247	5	11973
6	AURANGABAD	22154	22098	22098	0	56	20358	20424	66	1730	11444	11448	4	10706
7	PARBHANI	7127	6725	6725	0	402	6474	6495	21	632	4059	4059	0	3068
8	OSMANABAD	6118	5302	5302	0	816	5106	5111	5	1007	3423	3425	2	2693
9	BEED	19720	18149	18149	0	1571	16409	16464	55	3256	9385	9385	0	10335
10	LATUR	10968	9246	9246	0	1722	8725	8767	42	2201	6506	6506	0	4462
11	HINGOLI	11256	9169	9214	45	2042	8820	8907	87	2349	6591	6591	0	4665
12	JALNA	13375	11254	11254	0	2121	10035	10167	132	3208	6259	6265	6	7110
13	NANDED	50083	44590	44597	7	5486	39080	39728	648	10355	19530	19564	34	30519
	AURANGABAD DIV	140801	126533	126585	52	14216	115007	116063	1056	24738	67197	67243	46	73558
14	KOLHAPUR	14952	13094	13062	-32	1890	12570	12614	44	2338	8218	8228	10	6724
15	SATARA	13678	11205	11190	-15	2488	9576	9598	22	4080	6583	6583	0	7095
16	SANGLI	19790	15547	15538	-9	4252	14155	14296	141	5494	9101	9101	0	10689
17	PUNE	20764	14761	14748	-13	6016	13362	13485	123	7279	9136	9141	5	11623
18	SOLAPUR	46877	36332	36324	-8	10553	32487	32988	501	13889	19569	19569	0	27308
	PUNE DIV	116061	90939	90862	-77	25199	82150	82981	831	33080	52607	52622	15	63439
19	GADCHIROLI	23175	21664	21664	0	1511	20458	20514	56	2661	12374	12387	13	10788
20	GONDIA	85165	83212	83214	2	1951	76679	77837	1158	7328	33618	35098	1480	50067
21	CHANDRAPUR	31449	28174	28174	0	3275	27136	27226	90	4223	16479	16483	4	14966
22	WARDHA	17452	12987	12987	0	4465	12501	12584	83	4868	8021	8021	0	9431
23	NAGPUR	41976	33174	33172	-2	8804	26682	26992	310	14984	15939	15984	45	25992
24	BHANDARA	59642	50618	50645	27	8997	44548	45076	528	14566	21886	21886	0	37756
	NAGPUR DIV	258859	229829	229856	29	29003	208004	210229	2225	48630	108317	109859	1542	149000
25	DHULE	47291	46387	46387	0	904	45626	45856	230	1435	32680	32683	3	14608
26	NASHIK	70676	68417	68417	0	2259	67388	67524	136	3152	51107	51112	5	19564
27	NANDURBAR	105818	99436	99436	0	6382	94757	95061	304	10757	67949	67997	48	37821
28	AHMEDNAGAR	48679	41524	41524	0	7155	40606	40766	160	7913	23876	23933	57	24746
29	JALGAON	70158	53806	53814	8	16344	48925	49255	330	20903	30320	30330	10	39828
	NASHIK DIV	342622	309570	309578	8	33044	297302	298462	1160	44160	205932	206055	123	136567
30	WASHIM	10802	8757	8757	0	2045	7665	7788	123	3014	5379	5379	0	5423
31	YAVATMAL	40639	38213	38213	0	2426	31210	31725	515	8914	20527	20527	0	20112
32	BULDHANA	29471	23548	23570	22	5901	21979	22197	218	7274	14850	14865	15	14606
33	AKOLA	45443	37593	37593	0	7850	34926	35541	615	9902	20894	20899	5	24544
34	AMRAVATI	92731	64862	64884	22	27847	58830	59576	746	33155	40049	40070	21	52661
	AMRAVATI DIV	219086	172973	173017	44	46069	154610	156827	2217	62259	101699	101740	41	117346
	Total	1129649	980085	980145	139	149504	906085	913633	7548	216016	575994	577766	1772	551883

State Scheme Report Cumulative as on 21-03-2021														
S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			20-03-2021	21-03-2021	Achievement	Remaining Sanction	20-03-2021	21-03-2021	Achievement	Yet to give 1st Inst	20-03-2021	21-03-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5834	5835	1	29	4741	4742	1	1122
2	THANE	3500	3491	3491	0	9	3443	3443	0	57	2836	2836	0	664
3	RAIGAD	3830	3813	3813	0	17	3753	3754	1	76	3094	3094	0	736
4	SINDHUDURG	1851	1834	1834	0	17	1807	1807	0	44	1501	1501	0	350
5	PALGHAR	6415	6267	6267	0	148	5930	5930	0	485	4194	4194	0	2221
6	KONKAN DIV	21460	21268	21268	0	192	20767	20769	2	691	16366	16367	1	5093
7	WASHIM	7712	7698	7698	0	14	6816	6818	2	894	4132	4137	5	3575
8	BULDHANA	12190	12081	12082	1	108	11657	11665	8	525	7892	7893	1	4297
9	YAVATMAL	19265	19068	19068	0	197	17958	17959	1	1306	10711	10711	0	8554
10	AMRAVATI	14486	14079	14079	0	407	13174	13202	28	1284	8605	8609	4	5877
11	AKOLA	14198	13584	13584	0	614	12474	12529	55	1669	6612	6616	4	7582
12	AMRAVATI DIV	67851	66510	66511	1	1340	62079	62173	94	5678	37952	37966	14	29885
13	SATARA	9559	9526	9526	0	33	9301	9304	3	255	6894	6894	0	2665
14	KOLHAPUR	10919	10841	10841	0	78	10558	10564	6	355	8012	8029	17	2890
15	SOLAPUR	15433	15234	15234	0	199	14671	14677	6	756	11314	11314	0	4119
16	PUNE	10457	9888	9888	0	569	9170	9175	5	1282	6554	6555	1	3902
17	SANGLI	7082	6451	6451	0	631	5959	5959	0	1123	4665	4665	0	2417
18	PUNE DIV	53450	51940	51940	0	1510	49659	49679	20	3771	37439	37457	18	15993
19	DHULE	12351	12218	12218	0	133	12079	12080	1	271	8659	8659	0	3692
20	NASHIK	19111	18692	18692	0	419	17918	17961	43	1150	9893	9897	4	9214
21	NANDURBAR	10307	9878	9878	0	429	9735	9735	0	572	6595	6598	3	3709
22	JALGAON	17383	16714	16714	0	669	14695	14787	92	2596	9656	9661	5	7722
23	AHMEDNAGAR	30450	28425	28425	0	2025	27760	27799	39	2651	17937	17971	34	12479
24	NASHIK DIV	89602	85927	85927	0	3675	82187	82362	175	7240	52740	52786	46	36816
25	WARDHA	8310	8309	8309	0	1	8091	8091	0	219	5346	5348	2	2962
26	NAGPUR	9482	9136	9136	0	346	8799	8803	4	679	6838	6841	3	2641
27	BHANDARA	15386	14653	14653	0	733	13693	13699	6	1687	7732	7735	3	7651
28	GADCHIROLI	11477	10625	10625	0	852	10154	10156	2	1321	6073	6078	5	5399
29	GONDIA	13480	9527	9527	0	3953	9035	9044	9	4436	5834	5879	45	7601
30	CHANDRAPUR	24728	19484	19564	80	5164	18168	18180	12	6548	8994	8996	2	15732
31	NAGPUR DIV	82863	71734	71814	80	11049	67940	67973	33	14890	40817	40877	60	41986
32	PARBHANI	14543	14209	14209	0	334	13313	13374	61	1169	9323	9323	0	5220
33	BEED	13236	12666	12666	0	570	9703	9703	0	3533	6946	6946	0	6290
34	AURANGABAD	17770	17193	17193	0	577	14132	14288	156	3482	6507	6509	2	11261
35	OSMANABAD	15251	14555	14578	23	673	9182	9207	25	6044	4920	4920	0	10331
36	HINGOLI	9745	8636	8647	11	1098	8531	8533	2	1212	6717	6717	0	3028
37	JALNA	7135	5706	5706	0	1429	5237	5237	0	1898	3518	3521	3	3614
38	LATUR	19992	16226	16226	0	3766	14813	14825	12	5167	11122	11122	0	8870
39	NANDED	17863	13488	13488	0	4375	10907	10961	54	6902	6507	6511	4	11352
40	AURANGABAD DIV	115535	102679	102713	34	12822	85818	86128	310	29407	55560	55569	9	59966
Total		430761	400058	400173	115	30588	368450	369084	634	61677	240874	241022	148	189739

Delayed Houses-I as on 21-03-2021

Sno	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		20-03-2021	21-03-2021	Achievement	20-03-2021	21-03-2021	Achievement	20-03-2021	21-03-2021	Achievement	20-03-2021	21-03-2021	Achievement
1	GONDIA	6510	6094	-416	5185	4927	-258	3657	3487	-170	935	900	-35
2	GADCHIROLI	3574	3565	-9	3283	3275	-8	3049	3041	-8	1606	1601	-5
3	NAGPUR	2733	2720	-13	2244	2233	-11	1795	1791	-4	1080	1079	-1
4	CHANDRAPUR	2959	2957	-2	2772	2770	-2	2423	2421	-2	1001	1001	0
5	BHANDARA	5601	5601	0	3506	3506	0	2639	2639	0	956	956	0
6	WARDHA	1163	1163	0	1089	1089	0	1057	1057	0	495	495	0
7	NAGPUR DIV	22540	22100	-440	18079	17800	-279	14620	14436	-184	6073	6032	-41
8	AHMEDNAGAR	5402	5375	-27	4779	4753	-26	4714	4688	-26	3469	3448	-21
9	NANDURBAR	19655	19612	-43	16502	16468	-34	12729	12712	-17	7353	7337	-16
10	NASHIK	5453	5447	-6	4076	4070	-6	3888	3883	-5	3386	3382	-4
11	DHULE	4404	4404	0	4244	4244	0	3997	3997	0	3051	3051	0
12	JALGAON	5795	5795	0	5332	5332	0	5026	5026	0	3524	3524	0
13	NASHIK DIV	40709	40633	-76	34933	34867	-66	30354	30306	-48	20783	20742	-41
14	BULDHANA	2449	2437	-12	2171	2163	-8	2080	2072	-8	1440	1436	-4
15	AMRAVATI	7692	7683	-9	6834	6827	-7	6399	6395	-4	4017	4013	-4
16	AKOLA	4635	4632	-3	4331	4328	-3	4130	4129	-1	3113	3113	0
17	WASHIM	999	999	0	848	848	0	842	842	0	802	802	0
18	YAVATMAL	4376	4376	0	4148	4148	0	4030	4030	0	2829	2829	0
19	AMRAVATI DIV	20151	20127	-24	18332	18314	-18	17481	17468	-13	12201	12193	-8
20	NANDED	6065	6056	-9	5697	5689	-8	5406	5398	-8	4257	4253	-4
21	JALNA	1173	1170	-3	1079	1076	-3	954	951	-3	474	473	-1
22	AURANGABAD	2402	2399	-3	2017	2016	-1	1975	1974	-1	1120	1119	-1
23	OSMANABAD	381	380	-1	379	378	-1	374	373	-1	308	307	-1
24	BEED	1892	1892	0	1518	1518	0	1439	1439	0	711	711	0
25	HINGOLI	592	592	0	470	470	0	445	445	0	212	212	0
26	LATUR	717	717	0	652	652	0	611	611	0	459	459	0
27	PARBHANI	684	684	0	584	584	0	568	568	0	432	432	0
28	AURANGABAD DIV	13906	13890	-16	12396	12383	-13	11772	11759	-13	7973	7966	-7
29	PUNE	1997	1992	-5	1784	1780	-4	1681	1677	-4	1164	1161	-3
30	KOLHAPUR	983	980	-3	620	619	-1	606	605	-1	459	458	-1
31	SANGLI	1929	1929	0	1807	1807	0	1689	1689	0	1372	1372	0
32	SATARA	796	796	0	727	727	0	706	706	0	468	468	0
33	SOLAPUR	2712	2712	0	2633	2633	0	2596	2596	0	2210	2210	0
34	PUNE DIV	8417	8409	-8	7571	7566	-5	7278	7273	-5	5673	5669	-4
35	RATNAGIRI	146	145	-1	136	135	-1	132	131	-1	59	59	0
36	PALGHAR	2806	2806	0	2726	2726	0	2486	2486	0	465	465	0
37	RAIGAD	402	402	0	398	398	0	384	384	0	156	156	0
38	SINDHUDURG	151	151	0	100	100	0	86	86	0	75	75	0
39	THANE	353	353	0	326	326	0	291	291	0	207	207	0
40	KONKAN DIV	3858	3857	-1	3686	3685	-1	3379	3378	-1	962	962	0
Total		109581	109016	-565	94997	94615	-382	84884	84620	-264	53665	53564	-101

Delayed Houses -II as on 21.03.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		20.03.2021	21.03.2021	Achievement	20.03.2021	21.03.2021	Achievement	20.03.2021	21.03.2021	Achievement
1	AKOLA	3002	2921	-81	794	767	-27	1383	1383	0
2	AMRAVATI	4327	4116	-211	1165	1146	-19	2386	2381	-5
3	BULDHANA	1572	1493	-79	540	532	-8	622	612	-10
4	WASHIM	571	558	-13	288	284	-4	113	113	0
5	YAVATMAL	2342	2299	-43	861	853	-8	1190	1190	0
6	AMRAVATI DIV	11814	11387	-427	3648	3582	-66	5694	5679	-15
7	AURANGABAD	4253	3934	-319	516	501	-15	563	559	-4
8	BEED	1446	1421	-25	589	574	-15	149	149	0
9	HINGOLI	786	771	-15	226	224	-2	36	36	0
10	JALNA	842	821	-21	331	322	-9	200	199	-1
11	LATUR	539	535	-4	255	251	-4	49	49	0
12	NANDED	6179	6070	-109	1382	1334	-48	356	354	-2
13	OSMANABAD	782	769	-13	170	165	-5	5	5	0
14	PARBHANI	602	582	-20	188	180	-8	22	22	0
15	AURANGABAD DIV	15429	14903	-526	3657	3551	-106	1380	1373	-7
16	PALGHAR	1050	1031	-19	681	667	-14	887	887	0
17	RAIGAD	477	466	-11	130	124	-6	39	39	0
18	RATNAGIRI	254	209	-45	13	11	-2	61	60	-1
19	SINDHUDURG	182	167	-15	20	19	-1	18	18	0
20	THANE	365	337	-28	94	92	-2	66	66	0
21	KONKAN DIV	2328	2210	-118	938	913	-25	1071	1070	-1
22	BHANDARA	3090	2906	-184	476	441	-35	1444	1444	0
23	CHANDRAPUR	4343	3985	-358	526	507	-19	887	885	-2
24	GADCHIROLI	1534	1483	-51	935	911	-24	580	580	0
25	GONDIA	9257	7303	-1954	888	793	-95	1119	975	-144
26	NAGPUR	2203	2002	-201	257	241	-16	517	508	-9
27	WARDHA	676	637	-39	125	117	-8	364	364	0
28	NAGPUR DIV	21103	18316	-2787	3207	3010	-197	4911	4756	-155
29	AHMEDNAGAR	5405	5156	-249	1169	1090	-79	844	825	-19
30	DHULE	4484	4314	-170	1166	1114	-52	942	942	0
31	JALGAON	6337	6152	-185	1072	1023	-49	525	525	0
32	NANDURBAR	6857	6296	-561	4511	4242	-269	7737	7708	-29
33	NASHIK	6819	6417	-402	1221	1120	-101	1541	1536	-5
34	NASHIK DIV	29902	28335	-1567	9139	8589	-550	11589	11536	-53
35	KOLHAPUR	1942	1835	-107	185	175	-10	30	30	0
36	PUNE	1261	1236	-25	435	421	-14	446	442	-4
37	SANGLI	1759	1728	-31	339	328	-11	103	103	0
38	SATARA	496	491	-5	112	112	0	201	201	0
39	SOLAPUR	2149	2093	-56	635	600	-35	393	393	0
40	PUNE DIV	7607	7383	-224	1706	1636	-70	1173	1169	-4
Total		88183	82534	-5649	22295	21281	-1014	25818	25583	-235