

Cummulative PMAY-G Progress Report as on 22.02.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			21.02.2021	22.02.2021	Achievement	Remaining	21.02.2021	22.02.2021	Achievement	Remaining	21.02.2021	22.02.2021	Achievement	Remaining
1	THANE	6928	6680	6680	0	248	6603	6604	1	324	5732	5732	0	1196
2	PALGHAR	26178	25764	25764	0	414	25378	25401	23	777	21549	21549	0	4629
3	SINHUURG	4219	3623	3626	3	593	3572	3576	4	643	2590	2590	0	1629
4	RAIGAD	8518	7676	7676	0	842	7506	7519	13	999	6002	6008	6	2510
5	RATNAGIRI	7602	6628	6628	0	974	5751	5775	24	1827	3917	3917	0	3685
	KONKAN DIV	53445	50371	50374	3	3071	48810	48875	65	4570	39790	39796	6	13649
6	AURANGABAD	22159	22068	22068	0	91	20133	20216	83	1943	11215	11219	4	10940
7	PARBHANI	7155	6726	6726	0	429	6455	6461	6	694	4004	4005	1	3150
8	OSMANABAD	6183	5294	5294	0	889	5085	5085	0	1098	3330	3330	0	2853
9	BEED	19720	18126	18126	0	1594	16195	16227	32	3493	9150	9157	7	10563
10	LATUR	10968	9240	9240	0	1728	8594	8599	5	2369	6474	6474	0	4494
11	HINGOLI	11258	9079	9079	0	2179	8695	8730	35	2528	6367	6373	6	4885
12	JALNA	13375	10963	10993	30	2382	9870	9927	57	3448	6135	6135	0	7240
13	NANDED	50269	44346	44390	44	5879	36944	37531	587	12738	18845	18854	9	31415
	AURANGABAD DIV	141087	125842	125916	74	15171	111971	112776	805	28311	65520	65547	27	75540
14	KOLHAPUR	15379	13070	13070	0	2309	12492	12535	43	2844	8090	8096	6	7283
15	SATARA	13837	11211	11211	0	2626	9501	9518	17	4319	6509	6509	0	7328
16	SANGLI	20881	15382	15382	0	5499	13496	13509	13	7372	9015	9015	0	11866
17	PUNE	21193	14627	14627	0	6566	13013	13027	14	8166	9036	9036	0	12157
18	SOLAPUR	47494	35961	35961	0	11533	31493	31770	277	15724	19264	19266	2	28228
	PUNE DIV	118784	90251	90251	0	28533	79995	80359	364	38425	51914	51922	8	66862
19	DHULE	48548	46398	46398	0	2150	45221	45347	126	3201	32077	32088	11	16460
20	NASHIK	71063	68358	68349	-9	2714	67126	67238	112	3825	50302	50305	3	20758
21	NANDURBAR	105856	99215	99215	0	6641	94327	94361	34	11495	66475	66488	13	39368
22	AHMEDNAGAR	49825	41376	41376	0	8449	40264	40292	28	9533	22422	22438	16	27387
23	JALGAON	72125	53038	53116	78	19009	47429	47653	224	24472	29942	29956	14	42169
24	NASHIK DIV	347417	308385	308454	69	38963	294367	294891	524	52526	201218	201275	57	146142
	GADCHIROLI	22983	21611	21611	0	1372	20234	20257	23	2726	11790	11794	4	11189
25	CHANDRAPUR	31557	28026	28026	0	3531	26990	27009	19	4548	16146	16146	0	15411
26	WARDHA	17452	13000	13000	0	4452	12381	12391	10	5061	7886	7888	2	9564
27	GONDIA	92555	84637	84639	2	7916	75144	75748	604	16807	26844	26850	6	65705
28	NAGPUR	44748	33394	33394	0	11354	26302	26342	40	18406	15376	15389	13	29359
29	BHANDARA	62100	48963	48963	0	13137	42208	42823	615	19277	21496	21503	7	40597
	NAGPUR DIV	271395	229631	229633	2	41762	203259	204570	1311	66825	99538	99570	32	171825
30	WASHIM	10802	8620	8620	0	2182	7346	7468	122	3334	5345	5345	0	5457
31	YAVATMAL	40666	38100	38100	0	2566	30523	30587	64	10079	20246	20247	1	20419
32	BULDHANA	29653	23223	23224	1	6429	21297	21404	107	8249	14723	14723	0	14930
33	AKOLA	46183	37201	37201	0	8982	34268	34505	237	11678	20458	20464	6	25719
34	AMRAVATI	92731	62938	62943	5	29788	57522	57934	412	34797	39268	39272	4	53459
	AMRAVATI DIV	220035	170082	170088	6	49947	150956	151898	942	68137	100040	100051	11	119984
	Total	1152163	974562	974716	154	177447	889358	893369	4011	258794	558020	558161	141	594002

State Scheme Report Cumulative as on 22-02-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			21-02-2021	22-02-2021	Achievement	Remaining Sanction	21-02-2021	22-02-2021	Achievement	Yet to give 1st Inst	21-02-2021	22-02-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5861	5861	0	3	5820	5821	1	43	4684	4684	0	1180
2	THANE	3500	3490	3490	0	10	3432	3432	0	68	2797	2797	0	703
3	SINDHUDURG	1851	1834	1834	0	17	1803	1803	0	48	1480	1481	1	370
4	RAIGAD	3830	3811	3811	0	19	3732	3732	0	98	3068	3068	0	762
5	PALGHAR	6415	6267	6267	0	148	5828	5831	3	584	4105	4105	0	2310
6	KONKAN DIV	21460	21263	21263	0	197	20615	20619	4	841	16134	16135	1	5325
7	SATARA	9559	9526	9526	0	33	9234	9235	1	324	6838	6838	0	2721
8	KOLHAPUR	10919	10838	10838	0	81	10409	10410	1	509	7949	7949	0	2970
9	SOLAPUR	15433	15203	15203	0	230	14470	14479	9	954	11225	11227	2	4206
10	PUNE	10457	9836	9836	0	621	8805	8827	22	1630	6490	6490	0	3967
11	SANGLI	7082	6429	6429	0	653	5844	5850	6	1232	4648	4648	0	2434
12	PUNE DIV	53450	51832	51832	0	1618	48762	48801	39	4649	37150	37152	2	16298
13	WASHIM	7712	7698	7698	0	14	6365	6381	16	1331	4043	4043	0	3669
14	BULDHANA	12190	12051	12051	0	139	11312	11318	6	872	7808	7808	0	4382
15	YAVATMAL	19265	19062	19062	0	203	17405	17423	18	1842	10391	10395	4	8870
16	AMRAVATI	14486	13949	13949	0	537	12619	12654	35	1832	8434	8436	2	6050
17	AKOLA	14198	13397	13397	0	801	12044	12051	7	2147	6389	6392	3	7806
18	AMRAVATI DIV	67851	66157	66157	0	1694	59745	59827	82	8024	37065	37074	9	30777
19	DHULE	12351	12189	12189	0	162	11904	11914	10	437	8472	8473	1	3878
20	NANDURBAR	10307	9875	9875	0	432	9641	9658	17	649	6481	6481	0	3826
21	NASHIK	19111	18582	18582	0	529	17302	17371	69	1740	9615	9617	2	9494
22	JALGAON	17383	16602	16607	5	776	13817	13890	73	3493	9420	9438	18	7945
23	AHMEDNAGAR	30450	28250	28250	0	2200	27174	27239	65	3211	16796	16814	18	13636
24	NASHIK DIV	89602	85498	85503	5	4099	79838	80072	234	9530	50784	50823	39	38779
25	WARDHA	8310	8296	8296	0	14	7948	7975	27	335	5183	5192	9	3118
26	NAGPUR	9482	9136	9136	0	346	8693	8694	1	788	6745	6747	2	2735
27	BHANDARA	15386	14426	14426	0	960	13359	13370	11	2016	7557	7564	7	7822
28	GADCHIROLI	11477	10507	10507	0	970	9574	9619	45	1858	5804	5806	2	5671
29	GONDIA	13480	9396	9396	0	4084	8896	8919	23	4561	5416	5416	0	8064
30	CHANDRAPUR	24728	18359	18359	0	6369	16966	17035	69	7693	8632	8633	1	16095
31	NAGPUR DIV	82863	70120	70120	0	12743	65436	65612	176	17251	39337	39358	21	43505
32	PARBHANI	14543	14045	14045	0	498	12251	12266	15	2277	9270	9270	0	5273
33	AURANGABAD	17770	16866	16866	0	904	11907	12010	103	5760	6390	6390	0	11380
34	HINGOLI	9745	8591	8591	0	1154	8425	8449	24	1296	6581	6593	12	3152
35	BEED	13236	11559	11559	0	1677	8751	8753	2	4483	6874	6874	0	6362
36	OSMANABAD	15251	13259	13446	187	1805	6806	6810	4	8441	4811	4811	0	10440
37	JALNA	7135	5136	5136	0	1999	5057	5057	0	2078	3430	3431	1	3704
38	LATUR	19992	16222	16222	0	3770	14112	14146	34	5846	10980	10980	0	9012
39	NANDED	17863	12007	12121	114	5742	9975	9982	7	7881	6293	6296	3	11567
40	AURANGABAD DIV	115535	97685	97986	301	17549	77284	77473	189	38062	54629	54645	16	60890
	Total	430761	392555	392861	306	37900	351680	352404	724	78357	235099	235187	88	195574

Delayed Houses-I as on 22-02-2021

Sno	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		21-02-2021	22-02-2021	Achievement	21-02-2021	22-02-2021	Achievement	21-02-2021	22-02-2021	Achievement	21-02-2021	22-02-2021	Achievement
1	NANDURBAR	20425	20412	-13	15248	15236	-12	12537	12525	-12	5848	5844	-4
2	AHMEDNAGAR	6108	6097	-11	5565	5556	-9	5378	5369	-9	2442	2438	-4
3	JALGAON	5711	5708	-3	5386	5383	-3	5061	5058	-3	2420	2417	-3
4	NASHIK	5453	5451	-2	4510	4508	-2	4298	4296	-2	3714	3712	-2
5	DHULE	4723	4719	-4	4501	4498	-3	3517	3516	-1	2977	2976	-1
6	NASHIK DIV	42420	42387	-33	35210	35181	-29	30791	30764	-27	17401	17387	-14
7	NANDED	6203	6196	-7	5958	5951	-7	5324	5317	-7	3737	3732	-5
8	AURANGABAD	2294	2293	-1	2082	2081	-1	1963	1962	-1	994	993	-1
9	BEED	1845	1843	-2	1556	1554	-2	1309	1308	-1	656	656	0
10	PARBHANI	673	672	-1	597	596	-1	547	546	-1	378	378	0
11	HINGOLI	619	617	-2	524	524	0	393	393	0	174	174	0
12	JALNA	1233	1232	-1	1117	1116	-1	888	888	0	478	478	0
13	LATUR	718	718	0	648	648	0	609	609	0	388	388	0
14	OSMANABAD	392	392	0	389	389	0	377	377	0	243	243	0
15	AURANGABAD DIV	13977	13963	-14	12871	12859	-12	11410	11400	-10	7048	7042	-6
16	GADCHIROLI	3974	3970	-4	3501	3497	-4	3131	3127	-4	1370	1368	-2
17	BHANDARA	5412	5406	-6	3322	3321	-1	2430	2429	-1	754	754	0
18	GONDIA	9055	9050	-5	7300	7295	-5	3370	3369	-1	1047	1047	0
19	WARDHA	1193	1192	-1	1126	1125	-1	1051	1050	-1	452	452	0
20	CHANDRAPUR	3051	3051	0	2774	2774	0	2449	2449	0	887	887	0
21	NAGPUR	2849	2845	-4	2314	2311	-3	1598	1598	0	1049	1049	0
22	NAGPUR DIV	25534	25514	-20	20337	20323	-14	14029	14022	-7	5559	5557	-2
23	AKOLA	4807	4801	-6	4533	4527	-6	4083	4079	-4	2578	2576	-2
24	YAVATMAL	4404	4403	-1	4295	4294	-1	3882	3881	-1	2249	2249	0
25	AMRAVATI	7875	7874	-1	6957	6957	0	6334	6334	0	2983	2983	0
26	BULDHANA	2457	2457	0	2221	2221	0	2009	2009	0	975	975	0
27	WASHIM	1021	1021	0	868	868	0	852	852	0	761	761	0
28	AMRAVATI DIV	20564	20556	-8	18874	18867	-7	17160	17155	-5	9546	9544	-2
29	RAIGAD	440	437	-3	435	433	-2	410	408	-2	158	157	-1
30	PALGHAR	3026	3026	0	2842	2842	0	1761	1761	0	478	478	0
31	RATNAGIRI	165	165	0	158	158	0	136	136	0	40	40	0
32	SINDHUDURG	138	138	0	103	103	0	95	95	0	22	22	0
33	THANE	385	385	0	328	328	0	317	317	0	137	137	0
34	KONKAN DIV	4154	4151	-3	3866	3864	-2	2719	2717	-2	835	834	-1
35	SOLAPUR	2907	2905	-2	2837	2835	-2	2770	2768	-2	1749	1749	0
36	KOLHAPUR	1021	1017	-4	667	667	0	642	642	0	410	410	0
37	PUNE	1929	1929	0	1843	1843	0	1637	1637	0	716	716	0
38	SANGLI	1921	1921	0	1815	1815	0	1651	1651	0	1180	1180	0
39	SATARA	823	823	0	754	754	0	712	712	0	373	373	0
40	PUNE DIV	8601	8595	-6	7916	7914	-2	7412	7410	-2	4428	4428	0
	Total	115250	115166	-84	99074	99008	-66	83521	83468	-53	44817	44792	-25

Delayed Houses -II as on 22-02-2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		21-02-2021	22-02-2021	Achievement	21-02-2021	22-02-2021	Achievement	21-02-2021	22-02-2021	Achievement
1	AKOLA	2435	2408	-27	775	764	-11	1450	1446	-4
2	AMRAVATI	3702	3671	-31	1130	1120	-10	2436	2435	-1
3	BULDHANA	1372	1366	-6	550	547	-3	599	599	0
4	WASHIM	593	584	-9	278	277	-1	112	112	0
5	YAVATMAL	2350	2346	-4	865	865	0	1273	1272	-1
	AMRAVATI DIV	10452	10375	-77	3598	3573	-25	5870	5864	-6
6	AURANGABAD	1467	1460	-7	489	487	-2	543	542	-1
7	BEED	1448	1443	-5	588	586	-2	151	150	-1
8	HINGOLI	604	597	-7	232	225	-7	35	35	0
9	JALNA	762	758	-4	316	313	-3	224	224	0
10	LATUR	541	540	-1	255	254	-1	44	44	0
11	NANDED	5383	5351	-32	1364	1354	-10	403	403	0
12	OSMANABAD	377	377	0	176	175	-1	4	4	0
13	PARBHANI	607	606	-1	189	188	-1	20	20	0
	AURANGABAD DIV	11189	11132	-57	3609	3582	-27	1424	1422	-2
14	PALGHAR	987	949	-38	694	675	-19	990	990	0
15	RAIGAD	308	302	-6	119	118	-1	41	40	-1
16	RATNAGIRI	67	63	-4	11	11	0	69	69	0
17	SINHDURG	107	128	21	16	16	0	20	20	0
18	THANE	237	233	-4	93	87	-6	66	66	0
	KONKAN DIV	1706	1675	-31	933	907	-26	1186	1185	-1
19	BHANDARA	2716	2643	-73	408	407	-1	1366	1365	-1
20	CHANDRAPUR	1511	1494	-17	540	534	-6	949	949	0
21	GADCHIROLI	1635	1607	-28	969	979	10	692	721	29
22	GONDIA	4026	3892	-134	780	761	-19	2619	2620	1
23	NAGPUR	1798	1792	-6	234	230	-4	502	498	-4
24	WARDHA	610	610	0	123	123	0	387	386	-1
	NAGPUR DIV	12296	12038	-258	3054	3034	-20	6515	6539	24
25	AHMEDNAGAR	3656	3644	-12	1149	1142	-7	1337	1329	-8
26	DHULE	2197	2169	-28	1206	1174	-32	1075	1077	2
27	JALGAON	4522	4501	-21	1029	1021	-8	515	517	2
28	NANDURBAR	4764	4715	-49	4299	4274	-25	7832	7821	-11
29	NASHIK	2632	2540	-92	1181	1162	-19	1819	1818	-1
	NASHIK DIV	17771	17569	-202	8864	8773	-91	12578	12562	-16
30	KOLHAPUR	880	874	-6	182	177	-5	35	34	-1
31	PUNE	1247	1238	-9	406	401	-5	424	424	0
32	SANGLI	1710	1705	-5	332	329	-3	98	101	3
33	SATARA	472	466	-6	110	107	-3	209	209	0
34	SOLAPUR	1906	1896	-10	658	641	-17	498	498	0
	PUNE DIV	6215	6179	-36	1688	1655	-33	1264	1266	2
	Total	59629	58968	-661	21746	21524	-222	28837	28838	-1