

Cumulative PMAY-G Progress Report as on 22.1.2021

S.No	District	Target	Sanctions				1st Instalment Paid				Completion			
			21.1.2021	22.1.2021	Achievement	Remaining	21.1.2021	22.1.2021	Achievement	Remaining	21.1.2021	22.1.2021	Achievement	Remaining
1	THANE	7395	6641	6641	0	754	6504	6560	56	835	5695	5695	0	1700
2	PALGHAR	26966	25759	25759	0	1207	25264	25264	0	1702	21260	21266	6	5700
3	SINDHUDURG	4947	3553	3553	0	1394	3371	3388	17	1559	2553	2558	5	2389
4	RATNAGIRI	8100	6483	6483	0	1617	5318	5397	79	2703	3881	3886	5	4214
5	RAIGAD	9566	7546	7546	0	2020	7208	7211	3	2355	5952	5952	0	3614
	KONKAN DIV	56974	49982	49982	0	6992	47665	47820	155	9154	39341	39357	16	17617
6	PARBHANI	7603	6659	6659	0	944	6245	6245	0	1358	3965	3966	1	3637
7	AURANGABAD	23273	21983	22014	31	1259	19518	19529	11	3744	11103	11107	4	12166
8	OSMANABAD	6632	5234	5235	1	1397	4935	4963	28	1669	3238	3238	0	3394
9	LATUR	11302	9103	9115	12	2187	8005	8046	41	3256	6450	6453	3	4849
10	BEED	20320	17963	17963	0	2357	15239	15247	8	5073	8949	8949	0	11371
11	HINGOLI	11335	8817	8817	0	2518	8211	8222	11	3113	6188	6195	7	5140
12	JALNA	13465	10486	10486	0	2979	8841	8878	37	4587	6035	6035	0	7430
13	NANDED	50791	43084	43149	65	7642	32495	32554	59	18237	18436	18447	11	32344
	AURANGABAD DIV	144721	123329	123438	109	21283	103489	103684	195	41037	64364	64390	26	80331
14	SATARA	14166	11202	11202	0	2964	8978	8978	0	5188	6403	6404	1	7762
15	KOLHAPUR	17047	13081	13081	0	3966	12264	12290	26	4757	8022	8023	1	9024
16	SANGLI	22172	15140	15140	0	7032	12227	12611	384	9561	8905	8906	1	13266
17	PUNE	21818	14489	14489	0	7329	12675	12705	30	9113	8923	8923	0	12895
18	SOLAPUR	49500	35234	35250	16	14250	29482	29628	146	19872	19037	19039	2	30461
	PUNE DIV	124703	89146	89162	16	35541	75626	76212	586	48491	51290	51295	5	73408
19	GADCHIROLI	23746	21513	21518	5	2228	19180	19196	16	4550	11368	11373	5	12373
20	WARDHA	17575	12965	12985	20	4590	11342	11479	137	6096	7793	7797	4	9778
21	CHANDRAPUR	32694	27993	27999	6	4695	26680	26750	70	5944	15996	16002	6	16692
22	GONDIA	92862	81601	81588	-13	11274	68214	68398	184	24464	25817	25847	30	67015
23	NAGPUR	45792	32665	32665	0	13127	24095	24267	172	21525	14977	14998	21	30794
24	BHANDARA	63597	47965	47969	4	15628	36293	36572	279	27025	21051	21077	26	42520
	NAGPUR DIV	276266	224702	224724	22	51542	185804	186662	858	89604	97002	97094	92	179172
25	WASHIM	11091	8199	8199	0	2892	6655	6655	0	4436	5283	5283	0	5808
26	YAVATMAL	41521	37716	37780	64	3741	27867	28030	163	13491	20071	20079	8	21442
27	BULDHANA	30604	22036	22040	4	8564	19292	19335	43	11269	14585	14592	7	16012
28	AKOLA	47181	35506	35506	0	11675	30882	31052	170	16129	20093	20099	6	27082
29	AMRAVATI	93272	59212	59368	156	33904	52602	52828	226	40444	38662	38681	19	54591
	AMRAVATI DIV	223669	162669	162893	224	60776	137298	137900	602	85769	98694	98734	40	124935
30	NASHIK	72630	68036	68096	60	4534	66134	66172	38	6458	49548	49580	32	23050
31	DHULE	52614	44922	44924	2	7690	43774	43839	65	8775	31300	31324	24	21290
32	NANDURBAR	111956	98800	98801	1	13155	93230	93466	236	18490	64415	64469	54	47487
33	AHMEDNAGAR	56134	40963	41010	47	15124	38934	39042	108	17092	21935	21953	18	34181
34	JALGAON	75723	51356	51420	64	24303	43761	44299	538	31424	29390	29419	29	46304
	NASHIK DIV	369057	304077	304251	174	64806	285833	286818	985	82239	196588	196745	157	172312
	TOTAL	1195390	953905	954450	545	240940	835715	839096	3381	356294	547279	547615	336	647775

State Scheme Report Cumulative As on 22-01-2021														
S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			21-01-2021	22-01-2021	Achievement	Remaining Sanction	21-01-2021	22-01-2021	Achievement	Yet to give 1st Inst	21-01-2021	22-01-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5861	5861	0	3	5530	5530	0	334	4617	4624	7	1240
2	SINDHUDURG	1851	1834	1834	0	17	1526	1526	0	325	1467	1467	0	384
3	RAIGAD	3830	3807	3807	0	23	3419	3419	0	411	3036	3036	0	794
4	THANE	3500	3459	3461	2	39	3247	3247	0	253	2766	2767	1	733
5	PALGHAR	6415	6177	6196	19	219	5714	5714	0	701	4021	4025	4	2390
6	KONKAN DIV	21460	21138	21159	21	301	19436	19436	0	2024	15907	15919	12	5541
7	WASHIM	7712	7698	7698	0	14	5535	5535	0	2177	3930	3931	1	3781
8	BULDHANA	12190	12005	12005	0	185	9212	9212	0	2978	7749	7753	4	4437
9	YAVATMAL	19265	18990	18991	1	274	16624	16626	2	2639	10093	10103	10	9162
10	AMRAVATI	14486	13915	13916	1	570	10804	10804	0	3682	8306	8312	6	6174
11	AKOLA	14198	13397	13397	0	801	9340	9340	0	4858	6189	6193	4	8005
12	AMRAVATI DIV	67851	66005	66007	2	1844	51515	51517	2	16334	36267	36292	25	31559
13	SATARA	9559	9525	9525	0	34	7722	7722	0	1837	6784	6784	0	2775
14	KOLHAPUR	10919	10837	10837	0	82	8894	8894	0	2025	7876	7877	1	3042
15	SOLAPUR	15433	15096	15096	0	337	12798	12798	0	2635	11136	11139	3	4294
16	SANGLI	7082	6316	6316	0	766	5311	5311	0	1771	4631	4631	0	2451
17	PUNE	10457	9289	9341	52	1116	8229	8229	0	2228	6413	6413	0	4044
18	PUNE DIV	53450	51063	51115	52	2335	42954	42954	0	10496	36840	36844	4	16606
19	DHULE	12351	12088	12170	82	181	10663	10663	0	1688	8266	8273	7	4078
20	NANDURBAR	10307	9856	9857	1	450	9222	9222	0	1085	6302	6311	9	3996
21	NASHIK	19111	18261	18309	48	802	14625	14625	0	4486	9427	9431	4	9680
22	JALGAON	17383	16330	16330	0	1053	12504	12504	0	4879	9200	9206	6	8177
23	AHMEDNAGAR	30450	28206	28210	4	2240	23990	23990	0	6460	16488	16499	11	13951
24	NASHIK DIV	89602	84741	84876	135	4726	71004	71004	0	18598	49683	49720	37	39882
25	WARDHA	8310	8299	8299	0	11	7839	7839	0	471	5001	5022	21	3288
26	NAGPUR	9482	9136	9136	0	346	8098	8098	0	1384	6659	6662	3	2820
27	BHANDARA	15386	14400	14400	0	986	12658	12658	0	2728	7402	7407	5	7979
28	GADCHIROLI	11477	10108	10110	2	1367	8806	8806	0	2671	5577	5582	5	5895
29	GONDIA	13480	9365	9365	0	4115	8151	8151	0	5329	5203	5218	15	8262
30	CHANDRAPUR	24728	17617	17742	125	6986	15469	15469	0	9259	8386	8407	21	16321
31	NAGPUR DIV	82863	68925	69052	127	13811	61021	61021	0	21842	38228	38298	70	44565
32	PARBHANI	14543	13708	13743	35	800	10959	10959	0	3584	9196	9197	1	5346
33	HINGOLI	9745	8486	8486	0	1259	7803	7803	0	1942	6466	6468	2	3277
34	AURANGABAD	17770	16494	16494	0	1276	8666	8666	0	9104	6272	6278	6	11492
35	JALNA	7135	5128	5128	0	2007	5036	5036	0	2099	3313	3313	0	3822
36	LATUR	19992	16118	16118	0	3874	13426	13426	0	6566	10741	10751	10	9241
37	BEED	13236	9038	9038	0	4198	8738	8738	0	4498	6744	6752	8	6484
38	OSMANABAD	15251	8548	8554	6	6697	6012	6012	0	9239	4656	4665	9	10586
39	NANDED	17863	10832	10832	0	7031	9393	9393	0	8470	6105	6112	7	11751
40	AURANGABA D DIV	115535	88352	88393	41	27142	70033	70033	0	45502	53493	53536	43	61999
	Total	430761	380224	380602	378	50159	315963	315965	2	114796	230418	230609	191	200152

Delayed Houses-I as on 22-01-2021

SNo	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		21-01-2021	22-01-2021	Achievement	21-01-2021	22-01-2021	Achievement	21-01-2021	22-01-2021	Achievement	21-01-2021	22-01-2021	Achievement
		1	JALGAON	21650	21603	-47	15689	15650	-39	13866	13828	-38	3493
2	DHULE	5231	5207	-24	5024	5000	-24	4781	4757	-24	2589	2577	-12
3	AHMEDNAGAR	5888	5863	-25	5679	5655	-24	5380	5359	-21	1887	1883	-4
4	NANDURBAR	5254	5237	-17	5102	5085	-17	3977	3961	-16	802	802	0
5	NASHIK	6093	6078	-15	5946	5933	-13	5751	5739	-12	2326	2323	-3
6	NASHIK DIV	44116	43988	-128	37440	37323	-117	33755	33644	-111	11097	11072	-25
7	GONDIA	4402	4382	-20	3451	3434	-17	2620	2605	-15	768	763	-5
8	NAGPUR	9121	9095	-26	7621	7596	-25	3735	3725	-10	1045	1038	-7
9	GADCHIROLI	3111	3105	-6	2839	2833	-6	2542	2536	-6	900	898	-2
10	CHANDRAPUR	2822	2809	-13	2369	2358	-11	1683	1678	-5	1001	1000	-1
11	WARDHA	4253	4246	-7	3791	3784	-7	3453	3448	-5	1372	1372	0
12	BHANDARA	1237	1233	-4	1174	1170	-4	1104	1101	-3	429	428	-1
13	NAGPUR DIV	24946	24870	-76	21245	21175	-70	15137	15093	-44	5515	5499	-16
14	AKOLA	7877	7869	-8	7293	7285	-8	6647	6640	-7	2603	2602	-1
15	BULDHANA	4501	4495	-6	4418	4413	-5	4019	4014	-5	2194	2193	-1
16	YAVATMAL	5006	5001	-5	4805	4800	-5	4346	4342	-4	1983	1983	0
17	AMRAVATI	2461	2460	-1	2294	2293	-1	2090	2089	-1	787	787	0
18	WASHIM	1036	1036	0	916	916	0	902	902	0	553	553	0
19	AMRAVATI DIV	20881	20861	-20	19726	19707	-19	18004	17987	-17	8120	8118	-2
20	HINGOLI	6316	6308	-8	6083	6076	-7	5516	5511	-5	3483	3481	-2
21	NANDED	2171	2168	-3	2123	2120	-3	2014	2011	-3	902	901	-1
22	OSMANABAD	722	719	-3	651	648	-3	623	620	-3	342	342	0
23	AURANGABAD	622	619	-3	575	573	-2	427	426	-1	161	161	0
24	BEED	1755	1755	0	1616	1616	0	1367	1367	0	648	648	0
25	JALNA	644	644	0	614	614	0	571	571	0	319	319	0
26	LATUR	1292	1292	0	1171	1171	0	940	940	0	485	485	0
27	PARBHANI	413	413	0	410	410	0	397	397	0	222	222	0
28	AURANGABAD DIV	13935	13918	-17	13243	13228	-15	11855	11843	-12	6562	6559	-3
29	PALGHAR	3295	3289	-6	3070	3064	-6	1932	1927	-5	498	497	-1
30	RAIGAD	189	184	-5	187	183	-4	163	159	-4	14	14	0
31	RATNAGIRI	145	143	-2	112	110	-2	101	101	0	11	11	0
32	SINDHUDURG	471	471	0	463	463	0	442	442	0	168	168	0
33	THANE	392	392	0	359	359	0	352	352	0	146	146	0
34	KONKAN DIV	4492	4479	-13	4191	4179	-12	2990	2981	-9	837	836	-1
35	SANGLI	3066	3064	-2	3025	3023	-2	2955	2953	-2	1065	1064	-1
36	SOLAPUR	804	803	-1	705	704	-1	681	680	-1	288	288	0
37	KOLHAPUR	855	855	0	812	812	0	781	781	0	272	272	0
38	PUNE	1930	1930	0	1856	1856	0	1692	1692	0	843	843	0
39	SATARA	1939	1939	0	1904	1904	0	1703	1703	0	684	684	0
40	PUNE DIV	8594	8591	-3	8302	8299	-3	7812	7809	-3	3152	3151	-1
	TOTAL	116964	116707	-257	104147	103911	-236	89553	89357	-196	35283	35235	-48

Delayed Houses -II as on 22-01-2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		21-01-2021	22-01-2021	Achievement	21-01-2021	22-01-2021	Achievement	21-01-2021	22-01-2021	Achievement
1	AKOLA	2547	2528	-19	792	794	2	1551	1554	3
2	AMRAVATI	4058	4027	-31	1197	1188	-9	2538	2541	3
3	BULDHANA	1372	1380	8	540	545	5	583	602	19
4	WASHIM	640	640	0	311	311	0	130	130	0
5	YAVATMAL	2454	2446	-8	862	859	-3	1288	1286	-2
	AMRAVATI DIV	11071	11021	-50	3702	3697	-5	6090	6113	23
6	AURANGABAD	1494	1496	2	470	474	4	492	491	-1
7	BEED	1461	1454	-7	550	549	-1	147	147	0
8	HINGOLI	607	600	-7	240	239	-1	28	28	0
9	JALNA	766	765	-1	317	316	-1	247	247	0
10	LATUR	561	561	0	274	274	0	34	34	0
11	NANDED	5134	5179	45	1402	1409	7	404	405	1
12	OSMANABAD	365	363	-2	188	186	-2	5	5	0
13	PARBHANI	628	628	0	192	192	0	20	20	0
	AURANGABAD DIV	11016	11046	30	3633	3639	6	1377	1377	0
14	PALGHAR	1129	1111	-18	790	778	-12	1132	1132	0
15	RAIGAD	349	349	0	126	126	0	46	46	0
16	RATNAGIRI	69	65	-4	18	16	-2	82	77	-5
17	SINDHUDURG	126	124	-2	23	23	0	23	22	-1
18	THANE	216	216	0	87	87	0	84	84	0
	KONKAN DIV	1889	1865	-24	1044	1030	-14	1367	1361	-6
19	BHANDARA	3139	3123	-16	384	378	-6	1229	1215	-14
20	CHANDRAPUR	1619	1609	-10	588	580	-8	962	958	-4
21	GADCHIROLI	1933	1919	-14	1087	1087	0	844	842	-2
22	GONDIA	4896	4812	-84	831	819	-12	2672	2659	-13
23	NAGPUR	2004	2001	-3	244	250	6	500	510	10
24	WARDHA	679	669	-10	136	135	-1	413	412	-1
	NAGPUR DIV	14270	14133	-137	3270	3249	-21	6620	6596	-24
25	AHMEDNAGAR	3581	3628	47	1247	1243	-4	1474	1475	1
26	DHULE	2225	2213	-12	1311	1285	-26	1300	1298	-2
27	JALGAON	4650	4612	-38	1073	1045	-28	592	574	-18
28	NANDURBAR	5319	5180	-139	4962	4720	-242	9126	9088	-38
29	NASHIK	2902	2891	-11	1252	1246	-6	2034	2014	-20
	NASHIK DIV	18677	18524	-153	9845	9539	-306	14526	14449	-77
30	KOLHAPUR	986	982	-4	204	204	0	36	35	-1
31	PUNE	1271	1270	-1	397	399	2	408	414	6
32	SANGLI	1689	1703	14	302	306	4	82	83	1
33	SATARA	512	512	0	117	117	0	250	250	0
34	SOLAPUR	1907	1906	-1	696	705	9	572	580	8
	NASHIK DIV	6365	6373	8	1716	1731	15	1348	1362	14
	Total	63288	62962	-326	23210	22885	-325	31328	31258	-70