

Cumulative PMAY-G Progress Report as on 22-05-2021

Sr. No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			21.05.2021	22.05.2021	Achievement	Remaining	21.05.2021	22.05.2021	Achievement	Remaining	21.05.2021	22.05.2021	Achievement	Remaining
1	PALGHAR	25716	25687	25687	0	29	25534	25534	0	182	22360	22377	17	3339
2	THANE	6758	6706	6706	0	52	6683	6683	0	75	5935	5940	5	818
3	RATNAGIRI	6157	6084	6084	0	73	5885	5885	0	272	4295	4297	2	1860
4	RAIGAD	7983	7782	7782	0	201	7706	7706	0	277	6481	6499	18	1484
5	SINDHUDURG	3994	3661	3661	0	333	3639	3639	0	355	2864	2869	5	1125
6	KONKAN DIV	50608	49920	49920	0	688	49447	49447	0	1161	41935	41982	47	8626
7	AURANGABAD	22138	22111	22111	0	27	20741	20741	0	1397	12501	12619	118	9519
8	PARBHANI	7171	6752	6752	0	419	6567	6567	0	604	4427	4427	0	2744
9	OSMANABAD	6118	5308	5308	0	810	5225	5225	0	893	3579	3579	0	2539
10	HINGOLI	10628	9405	9405	0	1223	9256	9256	0	1372	6992	7000	8	3628
11	BEED	19705	18204	18206	2	1499	17245	17245	0	2460	9929	9965	36	9740
12	LATUR	10968	9259	9259	0	1709	8901	8901	0	2067	6595	6610	15	4358
13	JALNA	13338	11405	11417	12	1921	10806	10806	0	2532	6543	6549	6	6789
14	NANDED	50033	45065	45065	0	4968	41472	41472	0	8561	20961	20997	36	29036
15	AURANGABAD DIV	140099	127509	127523	14	12576	120213	120213	0	19886	71527	71746	219	68353
16	KOLHAPUR	14591	13026	13030	4	1561	12717	12717	0	1874	8885	8894	9	5697
17	SATARA	13483	11193	11193	0	2290	9772	9772	0	3711	7255	7263	8	6220
18	SANGLI	18698	15743	15743	0	2955	15142	15142	0	3556	9269	9269	0	9429
19	PUNE	19092	15249	15250	1	3842	14072	14072	0	5020	9798	9809	11	9283
20	SOLAPUR	44779	36622	36622	0	8157	34295	34295	0	10484	20894	20900	6	23879
21	PUNE DIV	110643	91833	91838	5	18805	85998	85998	0	24645	56101	56135	34	54508
22	GONDIA	82511	82510	82510	0	1	81068	81068	0	1443	63865	63870	5	18641
23	GADCHIROLI	23043	21788	21788	0	1255	21365	21365	0	1678	13614	13624	10	9419
24	WARDHA	16296	13045	13045	0	3251	12950	12950	0	3346	8619	8643	24	7653
25	CHANDRAPUR	32078	28303	28304	1	3774	27619	27619	0	4459	17613	17679	66	14399
26	BHANDARA	56408	51210	51217	7	5191	49083	49083	0	7325	23068	23088	20	33320
27	NAGPUR	40145	32833	32833	0	7312	28577	28577	0	11568	17856	18021	165	22124
28	NAGPUR DIV	250481	229689	229697	8	20784	220662	220662	0	29819	144635	144925	290	105556
29	DHULE	46953	46384	46384	0	569	46185	46185	0	768	34561	34600	39	12353
30	NASHIK	70516	68430	68432	2	2084	67801	67801	0	2715	52161	52193	32	18323
31	NANDURBAR	105751	99502	99502	0	6249	95574	95574	0	10177	69485	69555	70	36196
32	AHMEDNAGAR	48381	41730	41721	-9	6660	41310	41310	0	7071	27001	27029	28	21352
33	JALGAON	68094	54327	54346	19	13748	51013	51013	0	17081	32057	32099	42	35995
34	NASHIK DIV	339695	310373	310385	12	29310	301883	301883	0	37812	215265	215476	211	124219
35	WASHIM	10807	8839	8839	0	1968	8292	8292	0	2515	5540	5540	0	5267
36	YAVATMAL	40436	38376	38381	5	2055	34147	34147	0	6289	21605	21640	35	18796
37	BULDHANA	28347	23757	23757	0	4590	23159	23159	0	5188	15119	15139	20	13208
38	AKOLA	44572	38179	38179	0	6393	36977	36977	0	7595	22551	22621	70	21951
39	AMRAVATI	92368	67589	67589	0	24779	63958	63958	0	28410	42493	42617	124	49751
40	AMRAVATI DIV	216530	176740	176745	5	39785	166533	166533	0	49997	107308	107557	249	108973
Total		1108056	986064	986108	44	121948	944736	944736	0	163320	636771	637821	1050	470235

State Scheme Report Cumulative as on 22-05-2021

Sr. No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			21-05-2021	22-05-2021	Achievement	Remaining Sanction	21-05-2021	22-05-2021	Achievement	Yet to give 1st Inst	21-05-2021	22-05-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5839	5839	0	25	4820	4820	0	1044
2	SINDHUDURG	1851	1845	1845	0	6	1837	1837	0	14	1547	1548	1	303
3	THANE	3500	3490	3490	0	10	3482	3482	0	18	3005	3007	2	493
4	RAIGAD	3830	3814	3814	0	16	3767	3767	0	63	3205	3208	3	622
5	PALGHAR	6415	6343	6343	0	72	6273	6278	5	137	4602	4611	9	1804
6	KONKAN DIV	21460	21355	21355	0	105	21198	21203	5	257	17179	17194	15	4266
7	SATARA	9559	9544	9544	0	15	9373	9373	0	186	7146	7146	0	2413
8	KOLHAPUR	10919	10843	10843	0	76	10677	10678	1	241	8268	8271	3	2648
9	SOLAPUR	15433	15249	15249	0	184	14790	14790	0	643	11637	11637	0	3796
10	SANGLI	7082	6827	6827	0	255	6310	6326	16	756	4712	4712	0	2370
11	PUNE	10457	9981	9986	5	471	9498	9498	0	959	7057	7060	3	3397
12	PUNE DIV	53450	52444	52449	5	1001	50648	50665	17	2785	38820	38826	6	14624
13	WASHIM	7712	7705	7705	0	7	7151	7159	8	553	4276	4278	2	3434
14	BULDHANA	12190	12124	12124	0	66	11848	11854	6	336	7987	8008	21	4182
15	YAVATMAL	19265	19098	19098	0	167	18441	18445	4	820	11455	11471	16	7794
16	AMRAVATI	14486	14199	14199	0	287	13625	13630	5	856	9097	9118	21	5368
17	AKOLA	14198	13651	13651	0	547	13170	13171	1	1027	7066	7081	15	7117
18	AMRAVATI DIV	67851	66777	66777	0	1074	64235	64259	24	3592	39881	39956	75	27895
19	AHMEDNAGAR	28571	28534	28534	0	37	28087	28088	1	483	19478	19489	11	9082
20	DHULE	12351	12252	12252	0	99	12128	12136	8	215	9174	9200	26	3151
21	JALGAON	17383	17211	17211	0	172	15631	15662	31	1721	10009	10022	13	7361
22	NASHIK	19111	18755	18756	1	355	18429	18433	4	678	10384	10412	28	8699
23	NANDURBAR	10307	9878	9878	0	429	9754	9754	0	553	6755	6770	15	3537
24	NASHIK DIV	87723	86630	86631	1	1092	84029	84073	44	3650	55800	55893	93	31830
25	WARDHA	8310	8310	8310	0	0	8198	8204	6	106	5676	5680	4	2630
26	NAGPUR	9482	9144	9144	0	338	8895	8896	1	586	7077	7086	9	2396
27	BHANDARA	15386	14770	14770	0	616	13957	13957	0	1429	8057	8062	5	7324
28	GADCHIROLI	11477	10800	10800	0	677	10496	10513	17	964	6472	6480	8	4997
29	GONDIA	13480	9569	9569	0	3911	9155	9155	0	4325	7242	7245	3	6235
30	CHANDRAPUR	24728	20549	20553	4	4175	19664	19722	58	5006	9685	9701	16	15027
31	NAGPUR DIV	82863	73142	73146	4	9717	70365	70447	82	12416	44209	44254	45	38609
32	OSMANABAD	15251	15172	15178	6	73	11832	11899	67	3352	5008	5008	0	10243
33	PARBHANI	14543	14257	14257	0	286	13783	13790	7	753	9603	9606	3	4937
34	AURANGABAD	17770	17375	17375	0	395	16000	16028	28	1742	6958	6991	33	10779
35	HINGOLI	9745	9126	9126	0	619	8764	8766	2	979	6935	6939	4	2806
36	JALNA	9508	8110	8214	104	1294	6077	6125	48	3383	3720	3732	12	5776
37	LATUR	19992	16935	17069	134	2923	15265	15292	27	4700	11367	11374	7	8618
38	BEED	16424	13246	13246	0	3178	11313	11358	45	5066	7111	7124	13	9300
39	NANDED	17863	14538	14540	2	3323	12221	12280	59	5583	6740	6745	5	11118
40	AURANGABAD DIV	121096	108759	109005	246	12091	95255	95538	283	25558	57442	57519	77	63577
Total		434443	409107	409363	256	25080	385730	386185	455	48258	253331	253642	311	180801

Delayed Houses-I as on 22.05.2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		21-05-2021	22-05-2021	Achievement	21-05-2021	22-05-2021	Achievement	21-05-2021	22-05-2021	Achievement	21-05-2021	22-05-2021	Achievement
		1	NANDURBAR	18618	18558	-60	17842	17785	-57	13362	13325	-37	10341
2	DHULE	3762	3750	-12	3672	3661	-11	3509	3498	-11	2701	2692	-9
3	NASHIK	5619	5602	-17	4350	4333	-17	3620	3609	-11	3278	3268	-10
4	JALGAON	5634	5623	-11	5074	5066	-8	4820	4812	-8	4273	4267	-6
5	AHMEDNAGAR	4537	4532	-5	4243	4238	-5	3906	3901	-5	3334	3330	-4
6	NASHIK DIV	38170	38065	-105	35181	35083	-98	29217	29145	-72	23927	23868	-59
7	AMRAVATI	7291	7257	-34	6864	6833	-31	6133	6105	-28	4859	4841	-18
8	AKOLA	4514	4503	-11	4043	4033	-10	3838	3828	-10	3312	3304	-8
9	YAVATMAL	4204	4200	-4	3924	3921	-3	3835	3832	-3	3140	3138	-2
10	WASHIM	917	917	0	901	901	0	786	786	0	767	767	0
11	BULDHANA	2501	2500	-1	2233	2233	0	2036	2036	0	1691	1691	0
12	AMRAVATI DIV	19427	19377	-50	17965	17921	-44	16628	16587	-41	13769	13741	-28
13	NAGPUR	2687	2658	-29	2266	2246	-20	1888	1871	-17	1111	1108	-3
14	CHANDRAPUR	2887	2873	-14	2655	2641	-14	2445	2435	-10	1942	1936	-6
15	BHANDARA	5541	5533	-8	4493	4486	-7	2823	2821	-2	1493	1491	-2
16	WARDHA	1110	1109	-1	1000	999	-1	953	952	-1	785	784	-1
17	GONDIA	2792	2791	-1	2372	2371	-1	1970	1969	-1	772	772	0
18	GADCHIROLI	3235	3233	-2	3110	3109	-1	2764	2764	0	1670	1670	0
19	NAGPUR DIV	18252	18197	-55	15896	15852	-44	12843	12812	-31	7773	7761	-12
20	NANDED	6402	6387	-15	5566	5554	-12	5361	5350	-11	4415	4407	-8
21	AURANGABAD	2459	2450	-9	2054	2047	-7	1880	1875	-5	1674	1670	-4
22	JALNA	1133	1130	-3	1053	1051	-2	959	957	-2	632	630	-2
23	BEED	1849	1846	-3	1645	1643	-2	1394	1392	-2	991	990	-1
24	HINGOLI	585	582	-3	500	498	-2	431	430	-1	246	245	-1
25	OSMANABAD	371	371	0	368	368	0	365	365	0	338	338	0
26	PARBHANI	631	631	0	583	583	0	528	528	0	456	456	0
27	LATUR	699	699	0	672	672	0	617	617	0	550	550	0
28	AURANGABAD DIV	14129	14096	-33	12441	12416	-25	11535	11514	-21	9302	9286	-16
29	PUNE	1706	1695	-11	1450	1441	-9	1397	1389	-8	1156	1150	-6
30	KOLHAPUR	841	835	-6	726	721	-5	486	484	-2	452	450	-2
31	SATARA	671	670	-1	631	630	-1	596	595	-1	519	519	0
32	SOLAPUR	2477	2476	-1	2444	2443	-1	2387	2386	-1	2210	2209	-1
33	SANGLI	2038	2038	0	1811	1811	0	1720	1720	0	1526	1526	0
34	PUNE DIV	7733	7714	-19	7062	7046	-16	6586	6574	-12	5863	5854	-9
35	PALGHAR	2461	2452	-9	2377	2368	-9	2235	2228	-7	592	591	-1
36	THANE	331	327	-4	279	276	-3	254	251	-3	243	240	-3
37	SINDHUDURG	135	133	-2	95	94	-1	69	68	-1	62	61	-1
38	RATNAGIRI	121	121	0	89	89	0	87	87	0	76	76	0
39	RAIGAD	347	347	0	318	318	0	317	317	0	245	245	0
40	KONKAN DIV	3395	3380	-15	3158	3145	-13	2962	2951	-11	1218	1213	-5
Total		101106	100829	-277	91703	91463	-240	79771	79583	-188	61852	61723	-129

Delayed Houses -II as on 22.05.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		21.05.2021	22.05.2021	Achievement	21.05.2021	22.05.2021	Achievement	21.05.2021	22.05.2021	Achievement
1	AKOLA	4640	4694	54	790	801	11	1297	1293	-4
2	AMRAVATI	5865	5886	21	1220	1237	17	2441	2436	-5
3	BULDHANA	2411	2553	142	490	508	18	668	692	24
4	WASHIM	1007	1048	41	297	297	0	123	124	1
5	YAVATMAL	3599	3657	58	831	833	2	1124	1132	8
6	AMRAVATI DIV	17522	17838	316	3628	3676	48	5653	5677	24
7	AURANGABAD	3599	3636	37	597	598	1	593	589	-4
8	BEED	4359	4396	37	655	674	19	134	133	-1
9	HINGOLI	1236	1265	29	260	263	3	45	45	0
10	JALNA	1886	1889	3	324	328	4	203	203	0
11	LATUR	1272	1279	7	268	268	0	85	87	2
12	NANDED	12371	12764	393	1506	1525	19	382	386	4
13	OSMANABAD	1052	1054	2	248	251	3	18	19	1
14	PARBHANI	1268	1269	1	208	216	8	24	24	0
15	AURANGABAD DIV	27043	27552	509	4066	4123	57	1484	1486	2
16	PALGHAR	829	829	0	498	501	3	820	834	14
17	RAIGAD	584	593	9	124	126	2	35	34	-1
18	RATNAGIRI	339	342	3	26	29	3	73	84	11
19	SINDHUDURG	265	267	2	38	39	1	28	29	1
20	THANE	271	271	0	79	79	0	58	55	-3
21	KONKAN DIV	2288	2302	14	765	774	9	1014	1036	22
22	BHANDARA	7904	8099	195	559	565	6	1859	1888	29
23	CHANDRAPUR	3044	3046	2	551	562	11	1065	1084	19
24	GADCHIROLI	2303	2308	5	894	912	18	621	636	15
25	GONDIA	7695	7821	126	1567	1600	33	343	346	3
26	NAGPUR	3368	3372	4	394	403	9	783	769	-14
27	WARDHA	1273	1295	22	110	120	10	387	392	5
28	NAGPUR DIV	25587	25941	354	4075	4162	87	5058	5115	57
29	AHMEDNAGAR	6326	6358	32	933	955	22	546	551	5
30	DHULE	5347	5415	68	1261	1289	28	975	1024	49
31	JALGAON	10108	10304	196	1169	1191	22	665	670	5
32	NANDURBAR	6678	6763	85	5038	5214	176	8542	8565	23
33	NASHIK	6573	6582	9	1363	1390	27	1725	1788	63
34	NASHIK DIV	35032	35422	390	9764	10039	275	12453	12598	145
35	KOLHAPUR	2165	2167	2	186	188	2	40	38	-2
36	PUNE	1902	2052	150	401	416	15	223	222	-1
37	SANGLI	3353	3683	330	346	350	4	120	120	0
38	SATARA	1072	1078	6	133	136	3	129	133	4
39	SOLAPUR	7263	7377	114	605	628	23	310	311	1
40	PUNE DIV	15755	16357	602	1671	1718	47	822	824	2
Total		123227	125412	2185	23969	24492	523	26484	26736	252