

Cumulative PMAY-G Progress Report as on 23.04.2021

S.No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			22.04.2021	23.04.2021	Achievement	Remaining	22.04.2021	23.04.2021	Achievement	Remaining	22.04.2021	23.04.2021	Achievement	Remaining
1	PALGHAR	25717	25687	25687	0	30	25490	25490	0	227	22111	22113	2	3604
2	RATNAGIRI	6235	6140	6140	0	95	5873	5873	0	362	4137	4151	14	2084
3	THANE	6856	6705	6705	0	151	6677	6677	0	179	5838	5839	1	1017
4	RAIGAD	7986	7778	7778	0	208	7712	7712	0	274	6285	6286	1	1700
5	SINDHUDURG	3994	3657	3657	0	337	3628	3628	0	366	2734	2737	3	1257
	KONKAN DIV	50788	49967	49967	0	821	49380	49380	0	1408	41105	41126	21	9662
6	AURANGABAD	22158	22124	22124	0	34	20645	20645	0	1513	11894	11903	9	10255
7	PARBHANI	7171	6732	6732	0	439	6536	6536	0	635	4210	4214	4	2957
8	OSMANABAD	6118	5308	5308	0	810	5222	5222	0	896	3515	3516	1	2602
9	BEED	19708	18169	18169	0	1539	17128	17128	0	2580	9724	9724	0	9984
10	LATUR	10968	9257	9257	0	1711	8882	8882	0	2086	6531	6534	3	4434
11	HINGOLI	11056	9321	9321	0	1735	9179	9179	0	1877	6803	6803	0	4253
12	JALNA	13340	11339	11342	3	1998	10684	10684	0	2656	6409	6419	10	6921
13	NANDED	50040	44933	44933	0	5107	41206	41206	0	8834	20163	20173	10	29867
	AURANGABAD DIV	140559	127183	127186	3	13373	119482	119482	0	21077	69249	69286	37	71273
14	KOLHAPUR	14712	13069	13069	0	1643	12742	12742	0	1970	8719	8733	14	5979
15	SATARA	13549	11198	11198	0	2351	9745	9745	0	3804	7159	7159	0	6390
16	SANGLI	18791	15714	15714	0	3077	14793	14793	0	3998	9191	9191	0	9600
17	PUNE	19454	15110	15128	18	4326	13886	13886	0	5568	9632	9638	6	9816
18	SOLAPUR	44880	36525	36525	0	8355	34001	34001	0	10879	20162	20183	21	24697
	PUNE DIV	111386	91616	91634	18	19752	85167	85167	0	26219	54863	54904	41	56482
19	GONDIA	82586	82481	82481	0	105	80757	80757	0	1829	63473	63484	11	19102
20	GADCHIROLI	23052	21737	21726	-11	1326	21200	21200	0	1852	13139	13170	31	9882
21	WARDHA	16392	13001	13001	0	3391	12859	12859	0	3533	8282	8286	4	8106
22	CHANDRAPUR	32149	28323	28323	0	3826	27564	27564	0	4585	17109	17117	8	15032
23	BHANDARA	56556	51115	51116	1	5440	48662	48662	0	7894	22516	22528	12	34028
24	NAGPUR	40200	32865	32865	0	7335	28327	28327	0	11873	16950	16986	36	23214
	NAGPUR DIV	250935	229522	229512	-10	21423	219369	219369	0	31566	141469	141571	102	109364
25	DHULE	46957	46375	46375	0	582	46160	46160	0	797	33945	33984	39	12973
26	NASHIK	70520	68431	68431	0	2089	67759	67759	0	2761	51777	51785	8	18735
27	NANDURBAR	105751	99502	99502	0	6249	95476	95476	0	10275	68954	68961	7	36790
28	AHMEDNAGAR	48612	41722	41722	0	6890	41190	41190	0	7422	26303	26340	37	22272
29	JALGAON	68865	54057	54057	0	14808	50570	50570	0	18295	31153	31256	103	37609
	NASHIK DIV	340705	310087	310087	0	30618	301155	301155	0	39550	212132	212326	194	128379
30	WASHIM	10807	8801	8801	0	2006	8209	8209	0	2598	5428	5428	0	5379
31	YAVATMAL	40606	38317	38324	7	2282	33295	33295	0	7311	20988	20999	11	19607
32	BULDHANA	28597	23695	23695	0	4902	22906	22906	0	5691	15022	15029	7	13568
33	AKOLA	44704	37995	38005	10	6699	36564	36564	0	8140	21775	21806	31	22898
34	AMRAVATI	92441	66729	66842	113	25599	62442	62442	0	29999	41376	41482	106	50959
	AMRAVATI DIV	217155	175537	175667	130	41488	163416	163416	0	53739	104589	104744	155	112411
	Total	1111528	983912	984053	141	127475	937969	937969	0	173559	623407	623957	550	487571

State Scheme Report Cumulative as on 23-04-2021

Sr. No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			22-04-2021	23-04-2021	Achievement	Remaining Sanction	22-04-2021	23-04-2021	Achievement	Yet to give 1st Inst	22-04-2021	23-04-2021	Achievement	Incompleted
			1	RATNAGIRI	5864	5863	5863	0	1	5841	5841	0	23	4790
2	SINDHUDURG	1851	1845	1845	0	6	1824	1824	0	27	1530	1530	0	321
3	THANE	3500	3490	3490	0	10	3480	3480	0	20	2892	2892	0	608
4	RAIGAD	3830	3815	3815	0	15	3761	3761	0	69	3139	3145	6	685
5	PALGHAR	6415	6343	6343	0	72	6142	6142	0	273	4408	4412	4	2003
6	KONKAN DIV	21460	21356	21356	0	104	21048	21048	0	412	16759	16773	14	4687
7	SATARA	9559	9544	9544	0	15	9367	9367	0	192	7094	7094	0	2465
8	KOLHAPUR	10919	10843	10843	0	76	10654	10660	6	259	8200	8203	3	2716
9	SOLAPUR	15433	15245	15245	0	188	14757	14757	0	676	11476	11482	6	3951
10	SANGLI	7082	6814	6814	0	268	6266	6266	0	816	4694	4694	0	2388
11	PUNE	10457	9969	9969	0	488	9431	9431	0	1026	6984	6985	1	3472
12	PUNE DIV	53450	52415	52415	0	1035	50475	50481	6	2969	38448	38458	10	14992
13	WASHIM	7712	7699	7699	0	13	7058	7058	0	654	4200	4200	0	3512
14	BULDHANA	12190	12127	12127	0	63	11797	11797	0	393	7951	7951	0	4239
15	YAVATMAL	19265	19082	19082	0	183	18302	18302	0	963	11099	11099	0	8166
16	AMRAVATI	14486	14183	14183	0	303	13475	13475	0	1011	8809	8809	0	5677
17	AKOLA	14198	13609	13609	0	589	13052	13052	0	1146	6850	6850	0	7348
18	AMRAVATI DIV	67851	66700	66700	0	1151	63684	63684	0	4167	38909	38909	0	28942
19	AHMEDNAGAR	28571	28527	28527	0	44	28026	28026	0	545	19134	19148	14	9423
20	DHULE	12351	12231	12255	24	96	12104	12104	0	247	9024	9035	11	3316
21	JALGAON	17383	16797	17105	308	278	15550	15552	2	1831	9805	9815	10	7568
22	NASHIK	19111	18739	18739	0	372	18390	18390	0	721	10177	10181	4	8930
23	NANDURBAR	10307	9878	9878	0	429	9753	9753	0	554	6693	6693	0	3614
24	NASHIK DIV	87723	86172	86504	332	1219	83823	83825	2	3898	54833	54872	39	32851
25	WARDHA	8310	8309	8309	0	1	8182	8182	0	128	5550	5550	0	2760
26	NAGPUR	9482	9136	9136	0	346	8881	8881	0	601	6955	6955	0	2527
27	BHANDARA	15386	14742	14742	0	644	13915	13915	0	1471	7946	7946	0	7440
28	GADCHIROLI	11477	10705	10705	0	772	10400	10400	0	1077	6325	6325	0	5152
29	GONDIA	13480	9568	9568	0	3912	9131	9131	0	4349	7175	7175	0	6305
30	CHANDRAPUR	24728	20358	20358	0	4370	19525	19525	0	5203	9435	9435	0	15293
31	NAGPUR DIV	82863	72818	72818	0	10045	70034	70034	0	12829	43386	43386	0	39477
32	OSMANABAD	15251	14984	14984	0	267	11388	11388	0	3863	4964	4964	0	10287
33	PARBHANI	14543	14215	14215	0	328	13699	13699	0	844	9451	9451	0	5092
34	AURANGABAD	17770	17337	17332	-5	438	15614	15619	5	2151	6702	6716	14	11054
35	HINGOLI	9745	8731	8731	0	1014	8663	8663	0	1082	6815	6815	0	2930
36	JALNA	9508	7781	7781	0	1727	5776	5776	0	3732	3609	3609	0	5899
37	LATUR	19992	16304	16304	0	3688	15137	15137	0	4855	11236	11236	0	8756
38	NANDED	17863	14137	14137	0	3726	11737	11737	0	6126	6633	6633	0	11230
39	BEED	16424	12662	12662	0	3762	11113	11113	0	5311	7049	7049	0	9375
40	AURANGABAD DIV	121096	106151	106146	-5	14950	93127	93132	5	27964	56459	56473	14	64623
Total		434443	405612	405939	327	28504	382191	382204	13	52239	248794	248871	77	185572

Delayed Houses-I as on 23-04-2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		22-04-2021	23-04-2021	Achievement	22-04-2021	23-04-2021	Achievement	22-04-2021	23-04-2021	Achievement	22-04-2021	23-04-2021	Achievement
		1	WASHIM	961	961	0	909	909	0	814	814	0	793
2	BULDHANA	2377	2377	0	2179	2179	0	2051	2051	0	1712	1712	0
3	YAVATMAL	4289	4289	0	4026	4026	0	3954	3954	0	3221	3221	0
4	AKOLA	4494	4494	0	4112	4112	0	3959	3959	0	3423	3423	0
5	AMRAVATI	7344	7344	0	6798	6798	0	6336	6336	0	5009	5009	0
6	AMRAVATI DIV	19465	19465	0	18024	18024	0	17114	17114	0	14158	14158	0
7	OSMANABAD	375	375	0	374	374	0	371	371	0	343	343	0
8	HINGOLI	586	586	0	471	471	0	441	441	0	252	252	0
9	PARBHANI	661	661	0	570	570	0	548	548	0	477	477	0
10	LATUR	706	706	0	681	681	0	621	621	0	563	563	0
11	JALNA	1135	1135	0	1063	1063	0	966	966	0	631	631	0
12	BEED	1822	1822	0	1536	1536	0	1424	1424	0	1019	1019	0
13	AURANGABAD	2462	2462	0	1986	1986	0	1942	1942	0	1734	1734	0
14	NANDED	6025	6025	0	5601	5601	0	5396	5396	0	4465	4465	0
15	AURANGABAD DIV	13772	13772	0	12282	12282	0	11709	11709	0	9484	9484	0
16	RATNAGIRI	110	110	0	100	100	0	100	100	0	86	86	0
17	SINDHUDURG	140	140	0	103	103	0	78	78	0	70	70	0
18	THANE	316	316	0	292	292	0	275	275	0	262	262	0
19	RAIGAD	343	343	0	340	340	0	336	336	0	259	259	0
20	PALGHAR	2590	2590	0	2543	2543	0	2369	2369	0	609	609	0
21	KONKAN DIV	3499	3499	0	3378	3378	0	3158	3158	0	1286	1286	0
22	WARDHA	1141	1141	0	1051	1051	0	1005	1005	0	827	827	0
23	NAGPUR	2654	2654	0	2202	2202	0	1902	1902	0	1129	1129	0
24	GONDIA	2632	2632	0	2276	2276	0	1928	1928	0	779	779	0
25	CHANDRAPUR	2841	2841	0	2680	2680	0	2452	2452	0	1974	1974	0
26	GADCHIROLI	3270	3270	0	3153	3153	0	2811	2811	0	1721	1721	0
27	BHANDARA	5409	5409	0	3569	3569	0	2809	2809	0	1509	1509	0
28	NAGPUR DIV	17947	17947	0	14931	14931	0	12907	12907	0	7939	7939	0
29	DHULE	3906	3906	0	3800	3800	0	3691	3691	0	2839	2839	0
30	NASHIK	5542	5542	0	3852	3852	0	3693	3693	0	3330	3330	0
31	AHMEDNAGAR	4590	4590	0	4132	4132	0	4041	4041	0	3420	3420	0
32	JALGAON	5586	5586	0	5110	5110	0	4939	4939	0	4390	4390	0
33	NANDURBAR	18854	18854	0	17563	17563	0	12619	12619	0	10484	10484	0
34	NASHIK DIV	38478	38478	0	34457	34457	0	28983	28983	0	24463	24463	0
35	KOLHAPUR	833	833	0	586	586	0	514	514	0	477	477	0
36	SATARA	664	664	0	617	617	0	594	594	0	526	526	0
37	PUNE	1670	1670	0	1493	1493	0	1470	1470	0	1211	1211	0
38	SANGLI	1882	1882	0	1786	1786	0	1721	1721	0	1540	1540	0
39	SOLAPUR	2528	2528	0	2466	2466	0	2439	2439	0	2260	2260	0
40	PUNE DIV	7577	7577	0	6948	6948	0	6738	6738	0	6014	6014	0
	Total	100738	100738	0	90020	90020	0	80609	80609	0	63344	63344	0

Delayed Houses -II as on 23.04.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		22.04.2021	23.04.2021	Achievement	22.04.2021	23.04.2021	Achievement	22.04.2021	23.04.2021	Achievement
1	AKOLA	4200	4200	0	737	737	0	1266	1266	0
2	AMRAVATI	4820	4820	0	1113	1113	0	2324	2324	0
3	BULDHANA	2032	2032	0	488	488	0	619	619	0
4	WASHIM	737	737	0	285	285	0	116	116	0
5	YAVATMAL	3197	3197	0	827	827	0	1143	1143	0
6	AMRAVATI DIV	14986	14986	0	3450	3450	0	5468	5468	0
7	AURANGABAD	3820	3820	0	526	526	0	570	570	0
8	BEED	4118	4118	0	559	559	0	137	137	0
9	HINGOLI	1085	1085	0	223	223	0	33	33	0
10	JALNA	1558	1558	0	304	304	0	185	185	0
11	LATUR	1157	1157	0	245	245	0	64	64	0
12	NANDED	10118	10118	0	1302	1302	0	361	361	0
13	OSMANABAD	1049	1049	0	173	173	0	6	6	0
14	PARBHANI	1363	1363	0	172	172	0	25	25	0
15	AURANGABAD DIV	24268	24268	0	3504	3504	0	1381	1381	0
16	PALGHAR	915	915	0	524	524	0	810	810	0
17	RAIGAD	533	533	0	108	108	0	35	35	0
18	RATNAGIRI	325	325	0	10	10	0	48	48	0
19	SINDHUDURG	284	284	0	21	21	0	23	23	0
20	THANE	307	307	0	73	73	0	62	62	0
21	KONKAN DIV	2364	2364	0	736	736	0	978	978	0
22	BHANDARA	5834	5834	0	419	419	0	1545	1545	0
23	CHANDRAPUR	3567	3567	0	455	455	0	867	867	0
24	GADCHIROLI	2464	2464	0	837	837	0	562	562	0
25	GONDIA	8175	8175	0	993	993	0	257	257	0
26	NAGPUR	3014	3014	0	278	278	0	580	580	0
27	WARDHA	1263	1263	0	109	109	0	362	362	0
28	NAGPUR DIV	24317	24317	0	3091	3091	0	4173	4173	0
29	AHMEDNAGAR	7193	7193	0	855	855	0	553	553	0
30	DHULE	5022	5022	0	1075	1075	0	871	871	0
31	JALGAON	8790	8790	0	1035	1035	0	593	593	0
32	NANDURBAR	6546	6546	0	4568	4568	0	8100	8100	0
33	NASHIK	6781	6781	0	1083	1083	0	1521	1521	0
34	NASHIK DIV	34332	34332	0	8616	8616	0	11638	11638	0
35	KOLHAPUR	2415	2415	0	146	146	0	28	28	0
36	PUNE	1868	1868	0	405	405	0	259	259	0
37	SANGLI	2765	2765	0	350	350	0	107	107	0
38	SATARA	971	971	0	106	106	0	109	109	0
39	SOLAPUR	6371	6371	0	568	568	0	310	310	0
40	PUNE DIV	14390	14390	0	1575	1575	0	813	813	0
Total		114657	114657	0	20972	20972	0	24451	24451	0

