

Cummulative PMAY-G Progress Report as on 23.02.2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			22.02.2021	23.02.2021	Achievement	Remaining	22.02.2021	23.02.2021	Achievement	Remaining	22.02.2021	23.02.2021	Achievement	Remaining
1	THANE	6928	6680	6680	0	248	6604	6604	0	324	5732	5739	7	1189
2	PALGHAR	26178	25764	25764	0	414	25401	25401	0	777	21549	21557	8	4621
3	SINDHUDURG	4219	3626	3627	1	592	3576	3576	0	643	2590	2590	0	1629
4	RAIGAD	8518	7676	7682	6	836	7519	7519	0	999	6008	6010	2	2508
5	RATNAGIRI	7602	6628	6628	0	974	5775	5775	0	1827	3917	3925	8	3677
	KONKAN DIV	53445	50374	50381	7	3064	48875	48875	0	4570	39796	39821	25	13624
6	AURANGABAD	22159	22068	22068	0	91	20216	20216	0	1943	11219	11227	8	10932
7	PARBHANI	7155	6726	6726	0	429	6461	6461	0	694	4005	4008	3	3147
8	OSMANABAD	6183	5294	5294	0	889	5085	5085	0	1098	3330	3335	5	2848
9	BEED	19720	18126	18126	0	1594	16227	16227	0	3493	9157	9162	5	10558
10	LATUR	10968	9240	9242	2	1726	8599	8599	0	2369	6474	6475	1	4493
11	HINGOLI	11258	9079	9079	0	2179	8730	8730	0	2528	6373	6377	4	4881
12	JALNA	13375	10993	10998	5	2377	9927	9927	0	3448	6135	6140	5	7235
13	NANDED	50269	44390	44392	2	5877	37531	37531	0	12738	18854	18874	20	31395
	AURANGABAD DIV	141087	125916	125925	9	15162	112776	112776	0	28311	65547	65598	51	75489
14	KOLHAPUR	15379	13070	13078	8	2301	12535	12535	0	2844	8096	8102	6	7277
15	SATARA	13837	11211	11211	0	2626	9518	9518	0	4319	6509	6516	7	7321
16	SANGLI	20881	15382	15382	0	5499	13509	13509	0	7372	9015	9015	0	11866
17	PUNE	21193	14627	14684	57	6509	13027	13027	0	8166	9036	9059	23	12134
18	SOLAPUR	47494	35961	35965	4	11529	31770	31770	0	15724	19266	19289	23	28205
	PUNE DIV	118784	90251	90320	69	28464	80359	80359	0	38425	51922	51981	59	66803
19	DHULE	48548	46398	46391	-7	2157	45347	45347	0	3201	32088	32146	58	16402
20	NASHIK	71063	68349	68349	0	2714	67238	67238	0	3825	50305	50348	43	20715
21	NANDURBAR	105856	99215	99215	0	6641	94361	94361	0	11495	66488	66570	82	39286
22	AHMEDNAGAR	49825	41376	41377	1	8448	40292	40292	0	9533	22438	22497	59	27328
23	JALGAON	72125	53116	53189	73	18936	47653	47653	0	24472	29956	29986	30	42139
	NASHIK DIV	347417	308454	308521	67	38896	294891	294891	0	52526	201275	201547	272	145870
24	GADCHIROLI	22983	21611	21611	0	1372	20257	20257	0	2726	11794	11815	21	11168
25	CHANDRAPUR	31557	28026	28026	0	3531	27009	27009	0	4548	16146	16155	9	15402
26	WARDHA	17452	13000	13001	1	4451	12391	12391	0	5061	7888	7891	3	9561
27	GONDIA	92555	84639	84640	1	7915	75748	75748	0	16807	26850	26869	19	65686
28	NAGPUR	44748	33394	33434	40	11314	26342	26342	0	18406	15389	15404	15	29344
29	BHANDARA	62100	48963	49129	166	12971	42823	42823	0	19277	21503	21506	3	40594
	NAGPUR DIV	271395	229633	229841	208	41554	204570	204570	0	66825	99570	99640	70	171755
30	WASHIM	10802	8620	8622	2	2180	7468	7468	0	3334	5345	5347	2	5455
31	YAVATMAL	40666	38100	38097	-3	2569	30587	30587	0	10079	20247	20270	23	20396
32	BULDHANA	29653	23224	23224	0	6429	21404	21404	0	8249	14723	14731	8	14922
33	AKOLA	46183	37201	37204	3	8979	34505	34505	0	11678	20464	20487	23	25696
34	AMRAVATI	92731	62943	63033	90	29698	57934	57934	0	34797	39272	39314	42	53417
	AMRAVATI DIV	220035	170088	170180	92	49855	151898	151898	0	68137	100051	100149	98	119886
	Total	1152163	974716	975168	452	176995	893369	893369	0	258794	558161	558736	575	593427

State Scheme Report Cumulative as on 23-02-2021

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			22-02-2021	23-02-2021	Achievement	Remaining Sanction	22-02-2021	23-02-2021	Achievement	Yet to give 1st Inst	22-02-2021	23-02-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5861	5861	0	3	5821	5821	0	43	4684	4685	1	1179
2	THANE	3500	3490	3490	0	10	3432	3432	0	68	2797	2800	3	700
3	SINDHUDURG	1851	1834	1834	0	17	1803	1803	0	48	1481	1481	0	370
4	RAIGAD	3830	3811	3811	0	19	3732	3732	0	98	3068	3069	1	761
5	PALGHAR	6415	6267	6267	0	148	5831	5831	0	584	4105	4105	0	2310
6	KONKAN DIV	21460	21263	21263	0	197	20619	20619	0	841	16135	16140	5	5320
7	SATARA	9559	9526	9526	0	33	9235	9235	0	324	6838	6842	4	2717
8	KOLHAPUR	10919	10838	10838	0	81	10410	10410	0	509	7949	7949	0	2970
9	SOLAPUR	15433	15203	15217	14	216	14479	14479	0	954	11227	11228	1	4205
10	PUNE	10457	9836	9836	0	621	8827	8827	0	1630	6490	6494	4	3963
11	SANGLI	7082	6429	6429	0	653	5850	5850	0	1232	4648	4649	1	2433
12	PUNE DIV	53450	51832	51846	14	1604	48801	48801	0	4649	37152	37162	10	16288
13	WASHIM	7712	7698	7698	0	14	6381	6381	0	1331	4043	4045	2	3667
14	BULDHANA	12190	12051	12051	0	139	11318	11318	0	872	7808	7809	1	4381
15	YAVATMAL	19265	19062	19062	0	203	17423	17423	0	1842	10395	10416	21	8849
16	AMRAVATI	14486	13949	13949	0	537	12654	12654	0	1832	8436	8452	16	6034
17	AKOLA	14198	13397	13397	0	801	12051	12051	0	2147	6392	6405	13	7793
18	AMRAVATI DIV	67851	66157	66157	0	1694	59827	59827	0	8024	37074	37127	53	30724
19	DHULE	12351	12189	12190	1	161	11914	11914	0	437	8473	8483	10	3868
20	NANDURBAR	10307	9875	9875	0	432	9658	9658	0	649	6481	6494	13	3813
21	NASHIK	19111	18582	18582	0	529	17371	17371	0	1740	9617	9631	14	9480
22	JALGAON	17383	16607	16643	36	740	13890	13890	0	3493	9438	9472	34	7911
23	AHMEDNAGAR	30450	28250	28250	0	2200	27239	27239	0	3211	16814	16867	53	13583
24	NASHIK DIV	89602	85503	85540	37	4062	80072	80072	0	9530	50823	50947	124	38655
25	WARDHA	8310	8296	8303	7	7	7975	7975	0	335	5192	5201	9	3109
26	NAGPUR	9482	9136	9136	0	346	8694	8694	0	788	6747	6750	3	2732
27	BHANDARA	15386	14426	14477	51	909	13370	13370	0	2016	7564	7566	2	7820
28	GADCHIROLI	11477	10507	10513	6	964	9619	9619	0	1858	5806	5813	7	5664
29	GONDIA	13480	9396	9396	0	4084	8919	8919	0	4561	5416	5421	5	8059
30	CHANDRAPUR	24728	18359	18359	0	6369	17035	17035	0	7693	8633	8657	24	16071
31	NAGPUR DIV	82863	70120	70184	64	12679	65612	65612	0	17251	39358	39408	50	43455
32	PARBHANI	14543	14045	14049	4	494	12266	12266	0	2277	9270	9273	3	5270
33	AURANGABAD	17770	16866	16866	0	904	12010	12010	0	5760	6390	6396	6	11374
34	HINGOLI	9745	8591	8591	0	1154	8449	8449	0	1296	6593	6593	0	3152
35	OSMANABAD	15251	13446	13836	390	1415	6810	6810	0	8441	4811	4830	19	10421
36	BEED	13236	11559	11559	0	1677	8753	8753	0	4483	6874	6875	1	6361
37	JALNA	7135	5136	5136	0	1999	5057	5057	0	2078	3431	3433	2	3702
38	LATUR	19992	16222	16222	0	3770	14146	14146	0	5846	10980	10983	3	9009
39	NANDED	17863	12121	12121	0	5742	9982	9982	0	7881	6296	6300	4	11563
40	AURANGABAD DIV	115535	97986	98380	394	17155	77473	77473	0	38062	54645	54683	38	60852
Total		430761	392861	393370	509	37391	352404	352404	0	78357	235187	235467	280	195294

Delayed Houses-I as on 23-02-2021

Sno	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		22-02-2021	23-02-2021	Achievement	22-02-2021	23-02-2021	Achievement	22-02-2021	23-02-2021	Achievement	22-02-2021	23-02-2021	Achievement
1	AHMEDNAGAR	6097	6044	-53	5556	5504	-52	5369	5320	-49	2438	2429	-9
2	NASHIK	5451	5412	-39	4508	4472	-36	4296	4261	-35	3712	3687	-25
3	NANDURBAR	20412	20340	-72	15236	15199	-37	12525	12492	-33	5844	5824	-20
4	DHULE	4719	4681	-38	4498	4463	-35	3516	3489	-27	2976	2960	-16
5	JALGAON	5708	5690	-18	5383	5366	-17	5058	5041	-17	2417	2411	-6
6	NASHIK DIV	42387	42167	-220	35181	35004	-177	30764	30603	-161	17387	17311	-76
7	SOLAPUR	2905	2883	-22	2835	2813	-22	2768	2746	-22	1749	1729	-20
8	PUNE	1929	1910	-19	1843	1824	-19	1637	1619	-18	716	712	-4
9	KOLHAPUR	1017	1012	-5	667	662	-5	642	637	-5	410	408	-2
10	SATARA	823	816	-7	754	750	-4	712	709	-3	373	373	0
11	SANGLI	1921	1921	0	1815	1815	0	1651	1651	0	1180	1180	0
12	PUNE DIV	8595	8542	-53	7914	7864	-50	7410	7362	-48	4428	4402	-26
13	AMRAVATI	7874	7851	-23	6957	6939	-18	6334	6318	-16	2983	2979	-4
14	AKOLA	4801	4784	-17	4527	4510	-17	4079	4064	-15	2576	2568	-8
15	YAVATMAL	4403	4392	-11	4294	4283	-11	3881	3871	-10	2249	2246	-3
16	BULDHANA	2457	2453	-4	2221	2219	-2	2009	2007	-2	975	975	0
17	WASHIM	1021	1020	-1	868	868	0	852	852	0	761	761	0
18	AMRAVATI DIV	20556	20500	-56	18867	18819	-48	17155	17112	-43	9544	9529	-15
19	GADCHIROLI	3970	3954	-16	3497	3484	-13	3127	3114	-13	1368	1361	-7
20	CHANDRAPUR	3051	3044	-7	2774	2767	-7	2449	2442	-7	887	887	0
21	GONDIA	9050	9033	-17	7295	7284	-11	3369	3364	-5	1047	1046	-1
22	NAGPUR	2845	2838	-7	2311	2307	-4	1598	1595	-3	1049	1048	-1
23	WARDHA	1192	1190	-2	1125	1123	-2	1050	1048	-2	452	452	0
24	BHANDARA	5406	5403	-3	3321	3321	0	2429	2429	0	754	754	0
25	NAGPUR DIV	25514	25462	-52	20323	20286	-37	14022	13992	-30	5557	5548	-9
26	PALGHAR	3026	3020	-6	2842	2836	-6	1761	1755	-6	478	476	-2
27	THANE	385	379	-6	328	323	-5	317	312	-5	137	136	-1
28	RATNAGIRI	165	162	-3	158	155	-3	136	133	-3	40	40	0
29	RAIGAD	437	435	-2	433	431	-2	408	406	-2	157	157	0
30	SINDHUDURG	138	138	0	103	103	0	95	95	0	22	22	0
31	KONKAN DIV	4151	4134	-17	3864	3848	-16	2717	2701	-16	834	831	-3
32	NANDED	6196	6189	-7	5951	5944	-7	5317	5313	-4	3732	3730	-2
33	AURANGABAD	2293	2288	-5	2081	2078	-3	1962	1959	-3	993	992	-1
34	BEED	1843	1840	-3	1554	1552	-2	1308	1306	-2	656	655	-1
35	LATUR	718	717	-1	648	647	-1	609	608	-1	388	388	0
36	PARBHANI	672	671	-1	596	595	-1	546	545	-1	378	377	-1
37	HINGOLI	617	617	0	524	524	0	393	393	0	174	174	0
38	JALNA	1232	1231	-1	1116	1115	-1	888	888	0	478	478	0
39	OSMANABAD	392	392	0	389	389	0	377	377	0	243	243	0
40	AURANGABAD DIV	13963	13945	-18	12859	12844	-15	11400	11389	-11	7042	7037	-5
	Total	115166	114750	-416	99008	98665	-343	83468	83159	-309	44792	44658	-134

Delayed Houses -II as on 23-02-2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		22-02-2021	23-02-2021	Achievement	22-02-2021	23-02-2021	Achievement	22-02-2021	23-02-2021	Achievement
1	AKOLA	2408	2408	0	764	764	0	1446	1434	-12
2	AMRAVATI	3671	3673	2	1120	1120	0	2435	2418	-17
3	BULDHANA	1366	1366	0	547	547	0	599	597	-2
4	WASHIM	584	584	0	277	277	0	112	112	0
5	YAVATMAL	2346	2346	0	865	866	1	1272	1262	-10
	AMRAVATI DIV	10375	10377	2	3573	3574	1	5864	5823	-41
6	AURANGABAD	1460	1460	0	487	487	0	542	539	-3
7	BEED	1443	1443	0	586	586	0	150	149	-1
8	HINGOLI	597	597	0	225	225	0	35	35	0
9	JALNA	758	758	0	313	313	0	224	224	0
10	LATUR	540	540	0	254	254	0	44	44	0
11	NANDED	5351	5358	7	1354	1354	0	403	402	-1
12	OSMANABAD	377	377	0	175	175	0	4	4	0
13	PARBHANI	606	606	0	188	188	0	20	19	-1
	AURANGABAD DIV	11132	11139	7	3582	3582	0	1422	1416	-6
14	PALGHAR	949	949	0	675	675	0	990	986	-4
15	RAIGAD	302	302	0	118	118	0	40	40	0
16	RATNAGIRI	63	63	0	11	11	0	69	67	-2
17	SINDHUDURG	128	128	0	16	16	0	20	20	0
18	THANE	233	233	0	87	87	0	66	62	-4
	KONKAN DIV	1675	1675	0	907	907	0	1185	1175	-10
19	BHANDARA	2643	2643	0	407	407	0	1365	1365	0
20	CHANDRAPUR	1494	1494	0	534	534	0	949	943	-6
21	GADCHIROLI	1607	1607	0	979	979	0	721	716	-5
22	GONDIA	3892	3892	0	761	761	0	2620	2613	-7
23	NAGPUR	1792	1792	0	230	230	0	498	496	-2
24	WARDHA	610	610	0	123	123	0	386	384	-2
	NAGPUR DIV	12038	12038	0	3034	3034	0	6539	6517	-22
25	AHMEDNAGAR	3644	3644	0	1142	1142	0	1329	1290	-39
26	DHULE	2169	2169	0	1174	1174	0	1077	1052	-25
27	JALGAON	4501	4501	0	1021	1021	0	517	515	-2
28	NANDURBAR	4715	4715	0	4274	4274	0	7821	7776	-45
29	NASHIK	2540	2540	0	1162	1162	0	1818	1791	-27
	NASHIK DIV	17569	17569	0	8773	8773	0	12562	12424	-138
30	KOLHAPUR	874	872	-2	177	177	0	34	34	0
31	PUNE	1238	1238	0	401	401	0	424	410	-14
32	SANGLI	1705	1705	0	329	329	0	101	101	0
33	SATARA	466	466	0	107	107	0	209	204	-5
34	SOLAPUR	1896	1896	0	641	641	0	498	477	-21
	PUNE DIV	6179	6177	-2	1655	1655	0	1266	1226	-40
	Total	58968	58975	7	21524	21525	1	28838	28581	-257