

Cumulative PMAY-G Progress Report as on 23.1.2021

S.No.	Division	District	Target	Sanctions				1st Instalment Paid				Completion			
				22.1.2021	23.1.2021	Achievement	Remaining	22.1.2021	23.1.2021	Achievement	Remaining	22.1.2021	23.1.2021	Achievement	Remaining
1	KONKAN	THANE	7395	6641	6641	0	754	6560	6560	0	835	5695	5695	0	1700
2	KONKAN	PALGHAR	26966	25759	25759	0	1207	25264	25264	0	1702	21266	21267	1	5699
3	KONKAN	SINHUUR	4947	3553	3591	38	1356	3388	3388	0	1559	2558	2558	0	2389
4	KONKAN	RATNAGIRI	8100	6483	6483	0	1617	5397	5397	0	2703	3886	3886	0	4214
5	KONKAN	RAIGAD	9566	7546	7555	9	2011	7211	7211	0	2355	5952	5952	0	3614
	KONKAN DIV		56974	49982	50029	47	6945	47820	47820	0	9154	39357	39358	1	17616
6	AURANGABAD	PARBHANI	7603	6659	6665	6	938	6245	6245	0	1358	3966	3966	0	3637
7	AURANGABAD	AURANGABAD	23273	22014	22047	33	1226	19529	19529	0	3744	11107	11110	3	12163
8	AURANGABAD	OSMANABAD	6632	5235	5235	0	1397	4963	4963	0	1669	3238	3241	3	3391
9	AURANGABAD	LATUR	11302	9115	9144	29	2158	8046	8046	0	3256	6453	6454	1	4848
10	AURANGABAD	BEED	20320	17963	17963	0	2357	15247	15247	0	5073	8949	8949	0	11371
11	AURANGABAD	HINGOLI	11335	8817	8817	0	2518	8222	8222	0	3113	6195	6199	4	5136
12	AURANGABAD	JALNA	13465	10486	10486	0	2979	8878	8878	0	4587	6035	6037	2	7428
13	AURANGABAD	NANDED	50791	43149	43166	17	7625	32554	32554	0	18237	18447	18449	2	32342
	AURANGABAD DIV		144721	123438	123523	85	21198	103684	103684	0	41037	64390	64405	15	80316
14	PUNE	SATARA	14166	11202	11205	3	2961	8978	8978	0	5188	6404	6405	1	7761
15	PUNE	KOLHAPUR	17047	13081	13081	0	3966	12290	12290	0	4757	8023	8024	1	9023
16	PUNE	SANGLI	22172	15140	15137	-3	7035	12611	12611	0	9561	8906	8906	0	13266
17	PUNE	PUNE	21818	14489	14489	0	7329	12705	12705	0	9113	8923	8923	0	12895
18	PUNE	SOLAPUR	49500	35250	35259	9	14241	29628	29628	0	19872	19039	19040	1	30460
	PUNE DIV		124703	89162	89171	9	35532	76212	76212	0	48491	51295	51298	3	73405
19	NAGPUR	GADCHIROLI	23746	21518	21522	4	2224	19196	19196	0	4550	11373	11377	4	12369
20	NAGPUR	WARDHA	17575	12985	13003	18	4572	11479	11479	0	6096	7797	7799	2	9776
21	NAGPUR	CHANDRAPUR	32694	27999	28006	7	4688	26750	26750	0	5944	16002	16010	8	16684
22	NAGPUR	GONDIA	92862	81588	81609	21	11253	68398	68398	0	24464	25847	25874	27	66988
23	NAGPUR	NAGPUR	45792	32665	32665	0	13127	24267	24267	0	21525	14998	15006	8	30786
24	NAGPUR	BHANDARA	63597	47969	47988	19	15609	36572	36572	0	27025	21077	21078	1	42519
	NAGPUR DIV		276266	224724	224793	69	51473	186662	186662	0	89604	97094	97144	50	179122
25	AMRAVATI	WASHIM	11091	8199	8199	0	2892	6655	6655	0	4436	5283	5283	0	5808
26	AMRAVATI	YAVATMAL	41521	37780	37778	-2	3743	28030	28030	0	13491	20079	20085	6	21436
27	AMRAVATI	BULDHANA	30604	22040	22146	106	8458	19335	19335	0	11269	14592	14595	3	16009
28	AMRAVATI	AKOLA	47181	35506	35599	93	11582	31052	31052	0	16129	20099	20106	7	27075
29	AMRAVATI	AMRAVATI	93272	59368	59395	27	33877	52828	52828	0	40444	38681	38708	27	54564
	AMRAVATI DIV		223669	162893	163117	224	60552	137900	137900	0	85769	98734	98777	43	124892
30	NASHIK	NASHIK	72630	68096	68105	9	4525	66172	66172	0	6458	49580	49604	24	23026
31	NASHIK	DHULE	52614	44924	44962	38	7652	43839	43839	0	8775	31324	31353	29	21261
32	NASHIK	NANDURBAR	111956	98801	98864	63	13092	93466	93466	0	18490	64469	64505	36	47451
33	NASHIK	AHMEDNAGAR	56134	41010	41024	14	15110	39042	39042	0	17092	21953	21963	10	34171
34	NASHIK	JALGAON	75723	51420	51464	44	24259	44299	44299	0	31424	29419	29432	13	46291
	NASHIK DIV		369057	304251	304419	168	64638	286818	286818	0	82239	196745	196857	112	172200
		Total	1195390	954450	955052	602	240338	839096	839096	0	356294	547615	547839	224	647551

State Scheme Report Cumulative														
S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			22-01-2021	23-01-2021	Achievement	Remaining Sanction	22-01-2021	23-01-2021	Achievement	Yet to give 1st Inst	22-01-2021	23-01-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5861	5861	0	3	5530	5530	0	334	4624	4624	0	1240
2	SINDHUDURG	1851	1834	1834	0	17	1526	1526	0	325	1467	1467	0	384
3	RAIGAD	3830	3807	3806	-1	24	3419	3419	0	411	3036	3036	0	794
4	THANE	3500	3461	3461	0	39	3247	3247	0	253	2767	2770	3	730
5	PALGHAR	6415	6196	6196	0	219	5714	5714	0	701	4025	4027	2	2388
6	KONKAN DIV	21460	21159	21158	-1	302	19436	19436	0	2024	15919	15924	5	5536
7	WASHIM	7712	7698	7698	0	14	5535	5535	0	2177	3931	3932	1	3780
8	BULDHANA	12190	12005	12005	0	185	9212	9212	0	2978	7753	7758	5	4432
9	YAVATMAL	19265	18991	18991	0	274	16626	16626	0	2639	10103	10109	6	9156
10	AMRAVATI	14486	13916	13917	1	569	10804	10804	0	3682	8312	8315	3	6171
11	AKOLA	14198	13397	13397	0	801	9340	9340	0	4858	6193	6201	8	7997
12	AMRAVATI DIV	67851	66007	66008	1	1843	51517	51517	0	16334	36292	36315	23	31536
13	SATARA	9559	9525	9525	0	34	7722	7722	0	1837	6784	6784	0	2775
14	KOLHAPUR	10919	10837	10837	0	82	8894	8894	0	2025	7877	7881	4	3038
15	SOLAPUR	15433	15096	15096	0	337	12798	12798	0	2635	11139	11140	1	4293
16	SANGLI	7082	6316	6316	0	766	5311	5311	0	1771	4631	4631	0	2451
17	PUNE	10457	9341	9342	1	1115	8229	8229	0	2228	6413	6419	6	4038
18	PUNE DIV	53450	51115	51116	1	2334	42954	42954	0	10496	36844	36855	11	16595
19	DHULE	12351	12170	12173	3	178	10663	10663	0	1688	8273	8283	10	4068
20	NANDURBAR	10307	9857	9857	0	450	9222	9222	0	1085	6311	6311	0	3996
21	NASHIK	19111	18309	18309	0	802	14625	14625	0	4486	9431	9437	6	9674
22	JALGAON	17383	16330	16342	12	1041	12504	12504	0	4879	9206	9210	4	8173
23	AHMEDNAGAR	30450	28210	28231	21	2219	23990	23990	0	6460	16499	16511	12	13939
24	NASHIK DIV	89602	84876	84912	36	4690	71004	71004	0	18598	49720	49752	32	39850
25	WARDHA	8310	8299	8299	0	11	7839	7839	0	471	5022	5032	10	3278
26	NAGPUR	9482	9136	9136	0	346	8098	8098	0	1384	6662	6664	2	2818
27	BHANDARA	15386	14400	14400	0	986	12658	12658	0	2728	7407	7408	1	7978
28	GADCHIROLI	11477	10110	10171	61	1306	8806	8806	0	2671	5582	5590	8	5887
29	GONDIA	13480	9365	9365	0	4115	8151	8151	0	5329	5218	5226	8	8254
30	CHANDRAPUR	24728	17742	17806	64	6922	15469	15469	0	9259	8407	8418	11	16310
31	NAGPUR DIV	82863	69052	69177	125	13686	61021	61021	0	21842	38298	38338	40	44525
32	PARBHANI	14543	13743	13743	0	800	10959	10959	0	3584	9197	9197	0	5346
33	HINGOLI	9745	8486	8486	0	1259	7803	7803	0	1942	6468	6471	3	3274
34	AURANGABAD	17770	16494	16494	0	1276	8666	8666	0	9104	6278	6285	7	11485
35	JALNA	7135	5128	5128	0	2007	5036	5036	0	2099	3313	3316	3	3819
36	LATUR	19992	16118	16200	82	3792	13426	13426	0	6566	10751	10760	9	9232
37	BEED	13236	9038	9038	0	4198	8738	8738	0	4498	6752	6754	2	6482
38	OSMANABAD	15251	8554	8605	51	6646	6012	6015	3	9236	4665	4672	7	10579
39	NANDED	17863	10832	10967	135	6896	9393	9393	0	8470	6112	6113	1	11750
40	AURANGABAD DIV	115535	88393	88661	268	26874	70033	70036	3	45499	53536	53568	32	61967
	Total	430761	380602	381032	430	49729	315965	315968	3	114793	230609	230752	143	200009

Delayed Houses-I as on 23-01-2021

SNo	District	Houses not completed even after 6			Houses not completed even after 9			Houses not completed even after 12			Houses not completed even after 18		
		Months after receiving First Installment			Months after receiving First Installment			Months after receiving First Installment			Months after receiving First Installment		
		22-01-2021	23-01-2021	Achievement	22-01-2021	23-01-2021	Achievement	22-01-2021	23-01-2021	Achievement	22-01-2021	23-01-2021	Achievement
1	JALGAON	21603	21571	-32	15650	15622	-28	13828	13804	-24	3487	3485	-2
2	NANDURBAR	5237	5211	-26	5085	5059	-26	3961	3943	-18	802	800	-2
3	DHULE	5207	5195	-12	5000	4990	-10	4757	4748	-9	2577	2575	-2
4	NASHIK	6078	6070	-8	5933	5925	-8	5739	5731	-8	2323	2322	-1
5	AHMEDNAGAR	5863	5857	-6	5655	5650	-5	5359	5354	-5	1883	1882	-1
6	NASHIK DIV	43988	43904	-84	37323	37246	-77	33644	33580	-64	11072	11064	-8
7	NAGPUR	9095	9076	-19	7596	7579	-17	3725	3711	-14	1038	1037	-1
8	GADCHIROLI	3105	3097	-8	2833	2825	-8	2536	2528	-8	898	898	0
9	CHANDRAPUR	2809	2804	-5	2358	2353	-5	1678	1675	-3	1000	998	-2
10	BHANDARA	1233	1231	-2	1170	1168	-2	1101	1099	-2	428	427	-1
11	WARDHA	4246	4244	-2	3784	3782	-2	3448	3446	-2	1372	1371	-1
12	GONDIA	4382	4381	-1	3434	3434	0	2605	2605	0	763	763	0
13	NAGPUR DIV	24870	24833	-37	21175	21141	-34	15093	15064	-29	5499	5494	-5
14	AKOLA	7869	7849	-20	7285	7265	-20	6640	6625	-15	2602	2600	-2
15	YAVATMAL	5001	4994	-7	4800	4793	-7	4342	4336	-6	1983	1981	-2
16	BULDHANA	4495	4489	-6	4413	4407	-6	4014	4009	-5	2193	2192	-1
17	AMRAVATI	2460	2459	-1	2293	2293	0	2089	2089	0	787	787	0
18	WASHIM	1036	1036	0	916	916	0	902	902	0	553	553	0
19	AMRAVATI DIV	20861	20827	-34	19707	19674	-33	17987	17961	-26	8118	8113	-5
20	AURANGABAD	619	617	-2	573	571	-2	426	424	-2	161	161	0
21	LATUR	1292	1290	-2	1171	1169	-2	940	938	-2	485	485	0
22	NANDED	2168	2166	-2	2120	2118	-2	2011	2009	-2	901	901	0
23	HINGOLI	6308	6307	-1	6076	6075	-1	5511	5510	-1	3481	3481	0
24	OSMANABAD	719	718	-1	648	647	-1	620	619	-1	342	341	-1
25	PARBHANI	413	411	-2	410	408	-2	397	396	-1	222	222	0
26	BED	1755	1755	0	1616	1616	0	1367	1367	0	648	648	0
27	JALNA	644	644	0	614	614	0	571	571	0	319	319	0
28	AURANGABAD	13918	13908	-10	13228	13218	-10	11843	11834	-9	6559	6558	-1
29	SANGLI	3064	3063	-1	3023	3022	-1	2953	2952	-1	1064	1063	-1
30	KOLHAPUR	855	854	-1	812	812	0	781	781	0	272	272	0
31	PUNE	1930	1930	0	1856	1856	0	1692	1692	0	843	843	0
32	SATARA	1939	1939	0	1904	1904	0	1703	1703	0	684	684	0
33	SOLAPUR	803	803	0	704	704	0	680	680	0	288	288	0
34	PUNE DIV	8591	8589	-2	8299	8298	-1	7809	7808	-1	3151	3150	-1
35	PALGHAR	3289	3288	-1	3064	3063	-1	1927	1927	0	497	497	0
36	RAIGAD	184	184	0	183	183	0	159	159	0	14	14	0
37	RATNAGIRI	143	143	0	110	110	0	101	101	0	11	11	0
38	SINDHURG	471	471	0	463	463	0	442	442	0	168	168	0
39	THANE	392	392	0	359	359	0	352	352	0	146	146	0
40	KONKAN DIV	4479	4478	-1	4179	4178	-1	2981	2981	0	836	836	0
	Total	116707	116539	-168	103911	103755	-156	89357	89228	-129	35235	35215	-20

Delayed Houses -II as on 23-01-2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		22-01-2021	23-01-2021	Achievement	22-01-2021	23-01-2021	Achievement	22-01-2021	23-01-2021	Achievement
1	AKOLA	2528	2528	-19	794	794	2	1554	1547	3
2	AMRAVATI	4027	4027	-31	1188	1188	-9	2541	2528	3
3	BULDHANA	1380	1380	8	545	545	5	602	600	19
4	WASHIM	640	640	0	311	311	0	130	130	0
5	YAVATMAL	2446	2446	-8	859	859	-3	1286	1281	-2
	AMRAVATI DIV	11021	11021	-50	3697	3697	-5	6113	6086	23
6	AURANGABAD	1496	1496	2	474	474	4	491	491	-1
7	BEED	1454	1454	-7	549	549	-1	147	147	0
8	HINGOLI	600	600	-7	239	239	-1	28	28	0
9	JALNA	765	765	-1	316	316	-1	247	246	0
10	LATUR	561	561	0	274	274	0	34	34	0
11	NANDED	5179	5179	45	1409	1409	7	405	404	1
12	OSMANABAD	363	363	-2	186	186	-2	5	5	0
13	PARBHANI	628	628	0	192	192	0	20	20	0
	AURANGABAD DIV	11046	11046	30	3639	3639	6	1377	1375	0
14	PALGHAR	1111	1111	-18	778	778	-12	1132	1131	0
15	RAIGAD	349	349	0	126	126	0	46	46	0
16	RATNAGIRI	65	65	-4	16	16	-2	77	77	-5
17	SINDHUDURG	124	124	-2	23	23	0	22	22	-1
18	THANE	216	216	0	87	87	0	84	84	0
	KONKAN DIV	1865	1865	-24	1030	1030	-14	1361	1360	-6
19	BHANDARA	3123	3123	-16	378	378	-6	1215	1215	-14
20	CHANDRAPUR	1609	1609	-10	580	580	-8	958	951	-4
21	GADCHIROLI	1919	1919	-14	1087	1087	0	842	841	-2
22	GONDIA	4812	4812	-84	819	819	-12	2659	2642	-13
23	NAGPUR	2001	2001	-3	250	250	6	510	507	10
24	WARDHA	669	669	-10	135	135	-1	412	411	-1
	NAGPUR DIV	14133	14133	-137	3249	3249	-21	6596	6567	-24
25	AHMEDNAGAR	3628	3628	47	1243	1243	-4	1475	1469	1
26	DHULE	2213	2213	-12	1285	1285	-26	1298	1281	-2
27	JALGAON	4612	4612	-38	1045	1045	-28	574	569	-18
28	NANDURBAR	5180	5180	-139	4720	4720	-242	9088	9056	-38
29	NASHIK	2891	2891	-11	1246	1246	-6	2014	2002	-20
	NASHIK DIV	18524	18524	-153	9539	9539	-306	14449	14377	-77
30	KOLHAPUR	982	982	-4	204	204	0	35	35	-1
31	PUNE	1270	1270	-1	399	399	2	414	414	6
32	SANGLI	1703	1703	14	306	306	4	83	83	1
33	SATARA	512	512	0	117	117	0	250	250	0
34	SOLAPUR	1906	1906	-1	705	705	9	580	580	8
	NASHIK DIV	6373	6373	8	1731	1731	15	1362	1362	14
	Total	62962	62962	-326	22885	22885	-325	31258	31127	-70