

Cummulative PMAY-G Progress Report as on 24.04.2021

Sr. No.	District	Target (PWL)	Sanctions				1st Instalment Paid				Completion			
			23.04.2021	24.04.2021	Achievement	Remaining	23.04.2021	24.04.2021	Achievement	Remaining	23.04.2021	24.04.2021	Achievement	Remaining
1	PALGHAR	25717	25687	25687	0	30	25490	25490	0	227	22113	22114	1	3603
2	RATNAGIRI	6235	6140	6140	0	95	5873	5873	0	362	4151	4158	7	2077
3	THANE	6856	6705	6705	0	151	6677	6677	0	179	5839	5839	0	1017
4	RAIGAD	7986	7778	7781	3	205	7712	7712	0	274	6286	6288	2	1698
5	SINHUDDURG	3994	3657	3657	0	337	3628	3628	0	366	2737	2742	5	1252
6	KONKAN DIV	50788	49967	49970	3	818	49380	49380	0	1408	41126	41141	15	9647
7	AURANGABAD	22158	22124	22124	0	34	20645	20645	0	1513	11903	11923	20	10235
8	PARBHANI	7171	6732	6732	0	439	6536	6536	0	635	4214	4214	0	2957
9	OSMANABAD	6118	5308	5308	0	810	5222	5222	0	896	3516	3516	0	2602
10	BEED	19708	18169	18175	6	1533	17128	17128	0	2580	9724	9724	0	9984
11	LATUR	10968	9257	9257	0	1711	8882	8882	0	2086	6534	6534	0	4434
12	HINGOLI	11056	9321	9321	0	1735	9179	9179	0	1877	6803	6806	3	4250
13	JALNA	13340	11342	11342	0	1998	10684	10684	0	2656	6419	6430	11	6910
14	NANDED	50040	44933	44933	0	5107	41206	41206	0	8834	20173	20175	2	29865
15	AURANGABAD DIV	140559	127186	127192	6	13367	119482	119482	0	21077	69286	69322	36	71237
16	KOLHAPUR	14712	13069	13069	0	1643	12742	12742	0	1970	8733	8736	3	5976
17	SATARA	13549	11198	11199	1	2350	9745	9745	0	3804	7159	7174	15	6375
18	SANGLI	18791	15714	15740	26	3051	14793	14793	0	3998	9191	9222	31	9569
19	PUNE	19454	15128	15130	2	4324	13886	13886	0	5568	9638	9638	0	9816
20	SOLAPUR	44880	36525	36525	0	8355	34001	34001	0	10879	20183	20266	83	24614
21	PUNE DIV	111386	91634	91663	29	19723	85167	85167	0	26219	54904	55036	132	56350
22	GONDIA	82586	82481	82507	26	79	80757	80757	0	1829	63484	63488	4	19098
23	GADCHIROLI	23052	21726	21726	0	1326	21200	21200	0	1852	13170	13177	7	9875
24	WARDHA	16392	13001	13001	0	3391	12859	12859	0	3533	8286	8294	8	8098
25	CHANDRAPUR	32149	28323	28323	0	3826	27564	27564	0	4585	17117	17122	5	15027
26	BHANDARA	56556	51116	51116	0	5440	48662	48662	0	7894	22528	22533	5	34023
27	NAGPUR	40200	32865	32867	2	7333	28327	28327	0	11873	16986	17007	21	23193
28	NAGPUR DIV	250935	229512	229540	28	21395	219369	219369	0	31566	141571	141621	50	109314
29	DHULE	46957	46375	46375	0	582	46160	46160	0	797	33984	33988	4	12969
30	NASHIK	70520	68431	68431	0	2089	67759	67759	0	2761	51785	51792	7	18728
31	NANDURBAR	105751	99502	99502	0	6249	95476	95476	0	10275	68961	68993	32	36758
32	AHMEDNAGAR	48612	41722	41722	0	6890	41190	41190	0	7422	26340	26368	28	22244
33	JALGAON	68865	54057	54066	9	14799	50570	50570	0	18295	31256	31291	35	37574
34	NASHIK DIV	340705	310087	310096	9	30609	301155	301155	0	39550	212326	212432	106	128273
35	WASHIM	10807	8801	8801	0	2006	8209	8209	0	2598	5428	5436	8	5371
36	YAVATMAL	40606	38324	38324	0	2282	33295	33295	0	7311	20999	21011	12	19595
37	BULDHANA	28597	23695	23698	3	4899	22906	22906	0	5691	15029	15038	9	13559
38	AKOLA	44704	38005	38017	12	6687	36564	36564	0	8140	21806	21853	47	22851
39	AMRAVATI	92441	66842	66846	4	25595	62442	62442	0	29999	41482	41519	37	50922
40	AMRAVATI DIV	217155	175667	175686	19	41469	163416	163416	0	53739	104744	104857	113	112298
Total		1111528	984053	984147	94	127381	937969	937969	0	173559	623957	624409	452	487119

State Scheme Report Cumulative as on 24-04-2021

Sr. No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			23-04-2021	24-04-2021	Achievement	Remaining Sanction	23-04-2021	24-04-2021	Achievement	Yet to give 1st Inst	23-04-2021	24-04-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5841	5841	0	23	4794	4797	3	1067
2	SINDHUDURG	1851	1845	1845	0	6	1824	1824	0	27	1530	1530	0	321
3	THANE	3500	3490	3490	0	10	3480	3480	0	20	2892	2892	0	608
4	RAIGAD	3830	3815	3815	0	15	3761	3761	0	69	3145	3145	0	685
5	PALGHAR	6415	6343	6343	0	72	6142	6142	0	273	4412	4413	1	2002
6	KONKAN DIV	21460	21356	21356	0	104	21048	21048	0	412	16773	16777	4	4683
7	SATARA	9559	9544	9544	0	15	9367	9367	0	192	7094	7094	0	2465
8	KOLHAPUR	10919	10843	10843	0	76	10660	10660	0	259	8203	8215	12	2704
9	SOLAPUR	15433	15245	15245	0	188	14757	14757	0	676	11482	11505	23	3928
10	SANGLI	7082	6814	6827	13	255	6266	6266	0	816	4694	4696	2	2386
11	PUNE	10457	9969	9975	6	482	9431	9431	0	1026	6985	6991	6	3466
12	PUNE DIV	53450	52415	52434	19	1016	50481	50481	0	2969	38458	38501	43	14949
13	WASHIM	7712	7699	7699	0	13	7058	7058	0	654	4200	4200	0	3512
14	BULDHANA	12190	12127	12126	-1	64	11797	11797	0	393	7951	7955	4	4235
15	YAVATMAL	19265	19082	19082	0	183	18302	18305	3	960	11099	11111	12	8154
16	AMRAVATI	14486	14183	14183	0	303	13475	13477	2	1009	8809	8862	53	5624
17	AKOLA	14198	13609	13609	0	589	13052	13052	0	1146	6850	6864	14	7334
18	AMRAVATI DIV	67851	66700	66699	-1	1152	63684	63689	5	4162	38909	38992	83	28859
19	AHMEDNAGAR	28571	28527	28527	0	44	28026	28026	0	545	19148	19174	26	9397
20	DHULE	12351	12255	12255	0	96	12104	12104	0	247	9035	9036	1	3315
21	JALGAON	17383	17105	17105	0	278	15552	15552	0	1831	9815	9824	9	7559
22	NASHIK	19111	18739	18750	11	361	18390	18390	0	721	10181	10193	12	8918
23	NANDURBAR	10307	9878	9878	0	429	9753	9753	0	554	6693	6693	0	3614
24	NASHIK DIV	87723	86504	86515	11	1208	83825	83825	0	3898	54872	54920	48	32803
25	WARDHA	8310	8309	8309	0	1	8182	8182	0	128	5550	5558	8	2752
26	NAGPUR	9482	9136	9136	0	346	8881	8881	0	601	6955	6974	19	2508
27	BHANDARA	15386	14742	14742	0	644	13915	13915	0	1471	7946	7946	0	7440
28	GADCHIROLI	11477	10705	10705	0	772	10400	10400	0	1077	6325	6325	0	5152
29	GONDIA	13480	9568	9568	0	3912	9131	9131	0	4349	7175	7175	0	6305
30	CHANDRAPUR	24728	20358	20358	0	4370	19525	19525	0	5203	9435	9435	0	15293
31	NAGPUR DIV	82863	72818	72818	0	10045	70034	70034	0	12829	43386	43413	27	39450
32	OSMANABAD	15251	14984	14988	4	263	11388	11388	0	3863	4964	4965	1	10286
33	PARBHANI	14543	14215	14215	0	328	13699	13699	0	844	9451	9455	4	5088
34	AURANGABAD	17770	17332	17332	0	438	15619	15619	0	2151	6716	6718	2	11052
35	HINGOLI	9745	8731	8731	0	1014	8663	8663	0	1082	6815	6815	0	2930
36	JALNA	9508	7781	7943	162	1565	5776	5776	0	3732	3609	3614	5	5894
37	LATUR	19992	16304	16304	0	3688	15137	15137	0	4855	11236	11249	13	8743
38	NANDED	17863	14137	14172	35	3691	11737	11747	10	6116	6633	6636	3	11227
39	BEED	16424	12662	12700	38	3724	11113	11113	0	5311	7049	7070	21	9354
40	AURANGABAD DIV	121096	106146	106385	239	14711	93132	93142	10	27954	56473	56522	49	64574
Total		434443	405939	406207	268	28236	382204	382219	15	52224	248871	249125	254	185318

Delayed Houses-I as on 24-04-2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		23-04-2021	24-04-2021	Achievement	23-04-2021	24-04-2021	Achievement	23-04-2021	24-04-2021	Achievement	23-04-2021	24-04-2021	Achievement
		1	AMRAVATI	7344	7299	-45	6798	6757	-41	6336	6297	-39	5009
2	AKOLA	4494	4478	-16	4112	4101	-11	3959	3948	-11	3423	3413	-10
3	YAVATMAL	4289	4275	-14	4026	4015	-11	3954	3943	-11	3221	3213	-8
4	BULDHANA	2377	2370	-7	2179	2174	-5	2051	2046	-5	1712	1708	-4
5	WASHIM	961	959	-2	909	908	-1	814	814	0	793	793	0
6	AMRAVATI DIV	19465	19381	-84	18024	17955	-69	17114	17048	-66	14158	14105	-53
7	JALGAON	5586	5558	-28	5110	5087	-23	4939	4918	-21	4390	4380	-10
8	AHMEDNAGAR	4590	4567	-23	4132	4115	-17	4041	4025	-16	3420	3406	-14
9	NANDURBAR	18854	18828	-26	17563	17541	-22	12619	12607	-12	10484	10477	-7
10	DHULE	3906	3896	-10	3800	3791	-9	3691	3682	-9	2839	2832	-7
11	NASHIK	5542	5533	-9	3852	3848	-4	3693	3689	-4	3330	3326	-4
12	NASHIK DIV	38478	38382	-96	34457	34382	-75	28983	28921	-62	24463	24421	-42
13	SANGLI	1882	1872	-10	1786	1776	-10	1721	1714	-7	1540	1534	-6
14	SOLAPUR	2528	2520	-8	2466	2460	-6	2439	2433	-6	2260	2254	-6
15	KOLHAPUR	833	825	-8	586	580	-6	514	510	-4	477	473	-4
16	PUNE	1670	1668	-2	1493	1491	-2	1470	1468	-2	1211	1209	-2
17	SATARA	664	663	-1	617	616	-1	594	593	-1	526	525	-1
18	PUNE DIV	7577	7548	-29	6948	6923	-25	6738	6718	-20	6014	5995	-19
19	NAGPUR	2654	2642	-12	2202	2193	-9	1902	1893	-9	1129	1127	-2
20	BHANDARA	5409	5406	-3	3569	3567	-2	2809	2807	-2	1509	1507	-2
21	GONDIA	2632	2630	-2	2276	2274	-2	1928	1926	-2	779	778	-1
22	WARDHA	1141	1139	-2	1051	1049	-2	1005	1003	-2	827	825	-2
23	CHANDRAPUR	2841	2840	-1	2680	2679	-1	2452	2451	-1	1974	1973	-1
24	GADCHIROLI	3270	3265	-5	3153	3148	-5	2811	2810	-1	1721	1720	-1
25	NAGPUR DIV	17947	17922	-25	14931	14910	-21	12907	12890	-17	7939	7930	-9
26	JALNA	1135	1124	-11	1063	1053	-10	966	958	-8	631	629	-2
27	AURANGABAD	2462	2460	-2	1986	1984	-2	1942	1940	-2	1734	1732	-2
28	PARBHANI	661	659	-2	570	568	-2	548	546	-2	477	475	-2
29	BEED	1822	1822	0	1536	1536	0	1424	1424	0	1019	1019	0
30	HINGOLI	586	585	-1	471	471	0	441	441	0	252	252	0
31	LATUR	706	703	-3	681	679	-2	621	621	0	563	563	0
32	NANDED	6025	6024	-1	5601	5601	0	5396	5396	0	4465	4465	0
33	OSMANABAD	375	375	0	374	374	0	371	371	0	343	343	0
34	AURANGABAD DIV	13772	13752	-20	12282	12266	-16	11709	11697	-12	9484	9478	-6
35	PALGHAR	2590	2589	-1	2543	2542	-1	2369	2368	-1	609	609	0
36	RAIGAD	343	342	-1	340	339	-1	336	335	-1	259	258	-1
37	RATNAGIRI	110	109	-1	100	99	-1	100	99	-1	86	85	-1
38	SINHDURG	140	139	-1	103	102	-1	78	77	-1	70	69	-1
39	THANE	316	316	0	292	292	0	275	275	0	262	262	0
40	KONKAN DIV	3499	3495	-4	3378	3374	-4	3158	3154	-4	1286	1283	-3
Total		100738	100480	-258	90020	89810	-210	80609	80428	-181	63344	63212	-132

Delayed Houses -II as on 24.04.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		23.04.2021	24.04.2021	Achievement	23.04.2021	24.04.2021	Achievement	23.04.2021	24.04.2021	Achievement
1	AKOLA	4200	4214	14	737	738	1	1266	1266	0
2	AMRAVATI	4820	4853	33	1113	1130	17	2324	2309	-15
3	BULDHANA	2032	2036	4	488	488	0	619	614	-5
4	WASHIM	737	745	8	285	286	1	116	118	2
5	YAVATMAL	3197	3197	0	827	827	0	1143	1134	-9
6	AMRAVATI DIV	14986	15045	59	3450	3469	19	5468	5441	-27
7	AURANGABAD	3820	3846	26	526	534	8	570	570	0
8	BEED	4118	4120	2	559	563	4	137	137	0
9	HINGOLI	1085	1087	2	223	224	1	33	33	0
10	JALNA	1558	1592	34	304	306	2	185	179	-6
11	LATUR	1157	1171	14	245	245	0	64	63	-1
12	NANDED	10118	10144	26	1302	1306	4	361	361	0
13	OSMANABAD	1049	1051	2	173	180	7	6	6	0
14	PARBHANI	1363	1363	0	172	173	1	25	25	0
15	AURANGABAD DIV	24268	24374	106	3504	3531	27	1381	1374	-7
16	PALGHAR	915	922	7	524	532	8	810	817	7
17	RAIGAD	533	535	2	108	108	0	35	34	-1
18	RATNAGIRI	325	334	9	10	11	1	48	50	2
19	SINDHUDURG	284	289	5	21	22	1	23	22	-1
20	THANE	307	307	0	73	73	0	62	62	0
21	KONKAN DIV	2364	2387	23	736	746	10	978	985	7
22	BHANDARA	5834	5855	21	419	425	6	1545	1558	13
23	CHANDRAPUR	3567	3567	0	455	457	2	867	868	1
24	GADCHIROLI	2464	2490	26	837	842	5	562	564	2
25	GONDIA	8175	8219	44	993	1011	18	257	257	0
26	NAGPUR	3014	3105	91	278	285	7	580	587	7
27	WARDHA	1263	1269	6	109	109	0	362	361	-1
28	NAGPUR DIV	24317	24505	188	3091	3129	38	4173	4195	22
29	AHMEDNAGAR	7193	7193	0	855	856	1	553	541	-12
30	DHULE	5022	5022	0	1075	1079	4	871	869	-2
31	JALGAON	8790	8808	18	1035	1044	9	593	580	-13
32	NANDURBAR	6546	6582	36	4568	4587	19	8100	8113	13
33	NASHIK	6781	6781	0	1083	1083	0	1521	1516	-5
34	NASHIK DIV	34332	34386	54	8616	8649	33	11638	11619	-19
35	KOLHAPUR	2415	2430	15	146	152	6	28	27	-1
36	PUNE	1868	1890	22	405	406	1	259	258	-1
37	SANGLI	2765	2797	32	350	350	0	107	106	-1
38	SATARA	971	973	2	106	106	0	109	109	0
39	SOLAPUR	6371	6402	31	568	569	1	310	307	-3
40	PUNE DIV	14390	14492	102	1575	1583	8	813	807	-6
Total		114657	115189	532	20972	21107	135	24451	24421	-30