

**Cummulative PMAY-G Progress Report as on 24.02.2021**

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			23.02.2021	24.02.2021	Achievement	Remaining	23.02.2021	24.02.2021	Achievement	Remaining	23.02.2021	24.02.2021	Achievement	Remaining
1	THANE	6928	6680	6680	0	248	6604	6604	0	324	5739	5739	0	1189
2	PALGHAR	26178	25764	25764	0	414	25401	25401	0	777	21557	21565	8	4613
3	SINDHUDURG	4219	3627	3627	0	592	3576	3576	0	643	2590	2590	0	1629
4	RAIGAD	8518	7682	7683	1	835	7519	7519	0	999	6010	6011	1	2507
5	RATNAGIRI	7602	6628	6629	1	973	5775	5775	0	1827	3925	3928	3	3674
	<b>KONKAN DIV</b>	<b>53445</b>	<b>50381</b>	<b>50383</b>	<b>2</b>	<b>3062</b>	<b>48875</b>	<b>48875</b>	<b>0</b>	<b>4570</b>	<b>39821</b>	<b>39833</b>	<b>12</b>	<b>13612</b>
6	AURANGABAD	22159	22068	22068	0	91	20216	20216	0	1943	11227	11228	1	10931
7	PARBHANI	7155	6726	6731	5	424	6461	6461	0	694	4008	4008	0	3147
8	OSMANABAD	6183	5294	5295	1	888	5085	5085	0	1098	3335	3345	10	2838
9	BEED	19720	18126	18135	9	1585	16227	16227	0	3493	9162	9170	8	10550
10	LATUR	10968	9242	9245	3	1723	8599	8599	0	2369	6475	6480	5	4488
11	HINGOLI	11258	9079	9079	0	2179	8730	8730	0	2528	6377	6388	11	4870
12	JALNA	13375	10998	11003	5	2372	9927	9927	0	3448	6140	6144	4	7231
13	NANDED	50269	44392	44392	0	5877	37531	37531	0	12738	18874	18879	5	31390
	<b>AURANGABAD DIV</b>	<b>141087</b>	<b>125925</b>	<b>125948</b>	<b>23</b>	<b>15139</b>	<b>112776</b>	<b>112776</b>	<b>0</b>	<b>28311</b>	<b>65598</b>	<b>65642</b>	<b>44</b>	<b>75445</b>
14	KOLHAPUR	15379	13078	13078	0	2301	12535	12535	0	2844	8102	8106	4	7273
15	SATARA	13837	11211	11211	0	2626	9518	9518	0	4319	6516	6523	7	7314
16	SANGLI	20881	15382	15382	0	5499	13509	13509	0	7372	9015	9015	0	11866
17	PUNE	21193	14684	14705	21	6488	13027	13027	0	8166	9059	9059	0	12134
18	SOLAPUR	47494	35965	36036	71	11458	31770	31770	0	15724	19289	19291	2	28203
	<b>PUNE DIV</b>	<b>118784</b>	<b>90320</b>	<b>90412</b>	<b>92</b>	<b>28372</b>	<b>80359</b>	<b>80359</b>	<b>0</b>	<b>38425</b>	<b>51981</b>	<b>51994</b>	<b>13</b>	<b>66790</b>
19	DHULE	48548	46391	46391	0	2157	45347	45347	0	3201	32146	32191	45	16357
20	NASHIK	71063	68349	68350	1	2713	67238	67238	0	3825	50348	50384	36	20679
21	NANDURBAR	105856	99215	99225	10	6631	94361	94361	0	11495	66570	66645	75	39211
22	AHMEDNAGAR	49825	41377	41387	10	8438	40292	40292	0	9533	22497	22571	74	27254
23	JALGAON	72125	53189	53429	240	18696	47653	47653	0	24472	29986	30035	49	42090
	<b>NASHIK DIV</b>	<b>347417</b>	<b>308521</b>	<b>308782</b>	<b>261</b>	<b>38635</b>	<b>294891</b>	<b>294891</b>	<b>0</b>	<b>52526</b>	<b>201547</b>	<b>201826</b>	<b>279</b>	<b>145591</b>
24	GADCHIROLI	22983	21611	21614	3	1369	20257	20257	0	2726	11815	11865	50	11118
25	CHANDRAPUR	31557	28026	28076	50	3481	27009	26997	-12	4560	16155	16177	22	15380
26	WARDHA	17452	13001	13001	0	4451	12391	12391	0	5061	7891	7894	3	9558
27	GONDIA	92555	84640	84635	-5	7920	75748	75748	0	16807	26869	26902	33	65653
28	NAGPUR	44748	33434	33434	0	11314	26342	26342	0	18406	15404	15431	27	29317
29	BHANDARA	62100	49129	49129	0	12971	42823	42823	0	19277	21506	21527	21	40573
	<b>NAGPUR DIV</b>	<b>271395</b>	<b>229841</b>	<b>229889</b>	<b>48</b>	<b>41506</b>	<b>204570</b>	<b>204558</b>	<b>-12</b>	<b>66837</b>	<b>99640</b>	<b>99796</b>	<b>156</b>	<b>171599</b>
30	WASHIM	10802	8622	8627	5	2175	7468	7468	0	3334	5347	5350	3	5452
31	YAVATMAL	40666	38097	38097	0	2569	30587	30587	0	10079	20270	20280	10	20386
32	BULDHANA	29653	23224	23233	9	6420	21404	21404	0	8249	14731	14733	2	14920
33	AKOLA	46183	37204	37204	0	8979	34505	34505	0	11678	20487	20505	18	25678
34	AMRAVATI	92731	63033	63033	0	29698	57934	57934	0	34797	39314	39332	18	53399
	<b>AMRAVATI DIV</b>	<b>220035</b>	<b>170180</b>	<b>170194</b>	<b>14</b>	<b>49841</b>	<b>151898</b>	<b>151898</b>	<b>0</b>	<b>68137</b>	<b>100149</b>	<b>100200</b>	<b>51</b>	<b>119835</b>
	<b>Total</b>	<b>1152163</b>	<b>975168</b>	<b>975608</b>	<b>440</b>	<b>176555</b>	<b>893369</b>	<b>893357</b>	<b>-12</b>	<b>258806</b>	<b>558736</b>	<b>559291</b>	<b>555</b>	<b>592872</b>

State Scheme Report Cumulative as on 24-02-2021														
S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			23-02-2021	24-02-2021	Achievement	Remaining Sanction	23-02-2021	24-02-2021	Achievement	Yet to give 1st Inst	23-02-2021	24-02-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5861	5861	0	3	5821	5821	0	43	4685	4686	1	1178
2	THANE	3500	3490	3490	0	10	3432	3432	0	68	2800	2802	2	698
3	SINDHUDURG	1851	1834	1834	0	17	1803	1803	0	48	1481	1481	0	370
4	RAIGAD	3830	3811	3811	0	19	3732	3732	0	98	3069	3072	3	758
5	PALGHAR	6415	6267	6267	0	148	5831	5831	0	584	4105	4109	4	2306
6	KONKAN DIV	21460	21263	21263	0	197	20619	20619	0	841	16140	16150	10	5310
7	SATARA	9559	9526	9526	0	33	9235	9235	0	324	6842	6843	1	2716
8	KOLHAPUR	10919	10838	10838	0	81	10410	10410	0	509	7949	7954	5	2965
9	SOLAPUR	15433	15217	15219	2	214	14479	14480	1	953	11228	11230	2	4203
10	PUNE	10457	9836	9836	0	621	8827	8829	2	1628	6494	6494	0	3963
11	SANGLI	7082	6429	6429	0	653	5850	5850	0	1232	4649	4650	1	2432
12	PUNE DIV	53450	51846	51848	2	1602	48801	48804	3	4646	37162	37171	9	16279
13	WASHIM	7712	7698	7698	0	14	6381	6385	4	1327	4045	4046	1	3666
14	BULDHANA	12190	12051	12057	6	133	11318	11318	0	872	7809	7812	3	4378
15	YAVATMAL	19265	19062	19062	0	203	17423	17423	0	1842	10416	10427	11	8838
16	AMRAVATI	14486	13949	13949	0	537	12654	12683	29	1803	8452	8459	7	6027
17	AKOLA	14198	13397	13397	0	801	12051	12051	0	2147	6405	6418	13	7780
18	AMRAVATI DIV	67851	66157	66163	6	1688	59827	59860	33	7991	37127	37162	35	30689
19	DHULE	12351	12190	12190	0	161	11914	11916	2	435	8483	8494	11	3857
20	NANDURBAR	10307	9875	9875	0	432	9658	9658	0	649	6494	6496	2	3811
21	NASHIK	19111	18582	18582	0	529	17371	17377	6	1734	9631	9648	17	9463
22	JALGAON	17383	16643	16646	3	737	13890	13897	7	3486	9472	9474	2	7909
23	AHMEDNAGAR	30450	28250	28340	90	2110	27239	27254	15	3196	16867	16916	49	13534
24	NASHIK DIV	89602	85540	85633	93	3969	80072	80102	30	9500	50947	51028	81	38574
25	WARDHA	8310	8303	8303	0	7	7975	7975	0	335	5201	5219	18	3091
26	NAGPUR	9482	9136	9136	0	346	8694	8701	7	781	6750	6753	3	2729
27	BHANDARA	15386	14477	14477	0	909	13370	13427	57	1959	7566	7588	22	7798
28	GADCHIROLI	11477	10513	10525	12	952	9619	9622	3	1855	5813	5829	16	5648
29	GONDIA	13480	9396	9396	0	4084	8919	8920	1	4560	5421	5424	3	8056
30	CHANDRAPUR	24728	18359	18422	63	6306	17035	17041	6	7687	8657	8688	31	16040
31	NAGPUR DIV	82863	70184	70259	75	12604	65612	65686	74	17177	39408	39501	93	43362
32	PARBHANI	14543	14049	14067	18	476	12266	12277	11	2266	9273	9273	0	5270
33	AURANGABAD	17770	16866	16943	77	827	12010	12010	0	5760	6396	6398	2	11372
34	HINGOLI	9745	8591	8591	0	1154	8449	8452	3	1293	6593	6609	16	3136
35	OSMANABAD	15251	13836	14015	179	1236	6810	6815	5	8436	4830	4845	15	10406
36	BEED	13236	11559	11586	27	1650	8753	8753	0	4483	6875	6882	7	6354
37	JALNA	7135	5136	5136	0	1999	5057	5061	4	2074	3433	3435	2	3700
38	LATUR	19992	16222	16222	0	3770	14146	14146	0	5846	10983	11009	26	8983
39	NANDED	17863	12121	12121	0	5742	9982	9982	0	7881	6300	6305	5	11558
40	AURANGABAD DIV	115535	98380	98681	301	16854	77473	77496	23	38039	54683	54756	73	60779
	<b>Total</b>	<b>430761</b>	<b>393370</b>	<b>393847</b>	<b>477</b>	<b>36914</b>	<b>352404</b>	<b>352567</b>	<b>163</b>	<b>78194</b>	<b>235467</b>	<b>235768</b>	<b>301</b>	<b>194993</b>

**Delayed Houses-I as on 24-02-2021**

Sno	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		23-02-2021	24-02-2021	Achievement	23-02-2021	24-02-2021	Achievement	23-02-2021	24-02-2021	Achievement	23-02-2021	24-02-2021	Achievement
1	AHMEDNAGAR	6044	5984	-60	5504	5450	-54	5320	5266	-54	2429	2418	-11
2	NANDURBAR	20340	20268	-72	15199	15143	-56	12492	12443	-49	5824	5802	-22
3	NASHIK	5412	5386	-26	4472	4447	-25	4261	4236	-25	3687	3665	-22
4	DHULE	4681	4644	-37	4463	4429	-34	3489	3468	-21	2960	2939	-21
5	JALGAON	5690	5667	-23	5366	5344	-22	5041	5021	-20	2411	2401	-10
6	NASHIK DIV	42167	41949	-218	35004	34813	-191	30603	30434	-169	17311	17225	-86
7	GADCHIROLI	3954	3909	-45	3484	3444	-40	3114	3078	-36	1361	1349	-12
8	GONDIA	9033	9009	-24	7284	7262	-22	3364	3347	-17	1046	1043	-3
9	BHANDARA	5403	5385	-18	3321	3308	-13	2429	2418	-11	754	753	-1
10	CHANDRAPUR	3044	3031	-13	2767	2757	-10	2442	2433	-9	887	884	-3
11	NAGPUR	2838	2813	-25	2307	2291	-16	1595	1588	-7	1048	1046	-2
12	WARDHA	1190	1188	-2	1123	1121	-2	1048	1046	-2	452	452	0
13	NAGPUR DIV	25462	25335	-127	20286	20183	-103	13992	13910	-82	5548	5527	-21
14	AMRAVATI	7851	7837	-14	6939	6925	-14	6318	6304	-14	2979	2975	-4
15	AKOLA	4784	4771	-13	4510	4498	-12	4064	4055	-9	2568	2561	-7
16	YAVATMAL	4392	4385	-7	4283	4276	-7	3871	3867	-4	2246	2246	0
17	WASHIM	1020	1017	-3	868	865	-3	852	849	-3	761	759	-2
18	BULDHANA	2453	2453	0	2219	2219	0	2007	2007	0	975	975	0
19	AMRAVATI DIV	20500	20463	-37	18819	18783	-36	17112	17082	-30	9529	9516	-13
20	JALNA	1231	1227	-4	1115	1111	-4	888	885	-3	478	478	0
21	BEED	1840	1838	-2	1552	1550	-2	1306	1304	-2	655	655	0
22	NANDED	6189	6186	-3	5944	5941	-3	5313	5311	-2	3730	3728	-2
23	HINGOLI	617	616	-1	524	523	-1	393	392	-1	174	173	-1
24	AURANGABAD	2288	2288	0	2078	2078	0	1959	1959	0	992	992	0
25	LATUR	717	715	-2	647	647	0	608	608	0	388	388	0
26	OSMANABAD	392	392	0	389	389	0	377	377	0	243	243	0
27	PARBHANI	671	671	0	595	595	0	545	545	0	377	377	0
28	AURANGABAD DIV	13945	13933	-12	12844	12834	-10	11389	11381	-8	7037	7034	-3
29	PALGHAR	3020	3012	-8	2836	2831	-5	1755	1750	-5	476	476	0
30	RAIGAD	435	434	-1	431	430	-1	406	405	-1	157	156	-1
31	RATNAGIRI	162	159	-3	155	153	-2	133	132	-1	40	40	0
32	SINHUDDURG	138	138	0	103	103	0	95	95	0	22	22	0
33	THANE	379	379	0	323	323	0	312	312	0	136	136	0
34	KONKAN DIV	4134	4122	-12	3848	3840	-8	2701	2694	-7	831	830	-1
35	SATARA	816	810	-6	750	744	-6	709	707	-2	373	373	0
36	KOLHAPUR	1012	1011	-1	662	661	-1	637	636	-1	408	407	-1
37	SOLAPUR	2883	2882	-1	2813	2812	-1	2746	2745	-1	1729	1728	-1
38	PUNE	1910	1910	0	1824	1824	0	1619	1619	0	712	712	0
39	SANGLI	1921	1921	0	1815	1815	0	1651	1651	0	1180	1180	0
40	PUNE DIV	8542	8534	-8	7864	7856	-8	7362	7358	-4	4402	4400	-2
	<b>Total</b>	<b>114750</b>	<b>114336</b>	<b>-414</b>	<b>98665</b>	<b>98309</b>	<b>-356</b>	<b>83159</b>	<b>82859</b>	<b>-300</b>	<b>44658</b>	<b>44532</b>	<b>-126</b>

Delayed Houses -II as on 24-02-2021										
Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		23-02-2021	24-02-2021	Achievement	23-02-2021	24-02-2021	Achievement	23-02-2021	24-02-2021	Achievement
1	AKOLA	2408	2408	0	764	764	0	1434	1424	-10
2	AMRAVATI	3673	3673	0	1120	1120	0	2418	2409	-9
3	BULDHANA	1366	1366	0	547	547	0	597	597	0
4	WASHIM	584	584	0	277	277	0	112	111	-1
5	YAVATMAL	2346	2346	0	866	866	0	1262	1258	-4
	AMRAVATI DIV	10377	10377	0	3574	3574	0	5823	5799	-24
6	AURANGABAD	1460	1460	0	487	487	0	539	539	0
7	BEED	1443	1443	0	586	586	0	149	148	-1
8	HINGOLI	597	597	0	225	225	0	35	35	0
9	JALNA	758	758	0	313	313	0	224	221	-3
10	LATUR	540	540	0	254	254	0	44	43	-1
11	NANDED	5358	5358	0	1354	1354	0	402	402	0
12	OSMANABAD	377	377	0	175	175	0	4	4	0
13	PARBHANI	606	606	0	188	188	0	19	19	0
	AURANGABAD DIV	11139	11139	0	3582	3582	0	1416	1411	-5
14	PALGHAR	949	949	0	675	675	0	986	982	-4
15	RAIGAD	302	302	0	118	118	0	40	40	0
16	RATNAGIRI	63	63	0	11	11	0	67	65	-2
17	SINDHUDURG	128	128	0	16	16	0	20	20	0
18	THANE	233	233	0	87	87	0	62	62	0
	KONKAN DIV	1675	1675	0	907	907	0	1175	1169	-6
19	BHANDARA	2643	2643	0	407	407	0	1365	1351	-14
20	CHANDRAPUR	1494	1494	0	534	534	0	943	936	-7
21	GADCHIROLI	1607	1607	0	979	979	0	716	693	-23
22	GONDIA	3892	3892	0	761	761	0	2613	2592	-21
23	NAGPUR	1792	1792	0	230	230	0	496	486	-10
24	WARDHA	610	610	0	123	123	0	384	382	-2
	NAGPUR DIV	12038	12038	0	3034	3034	0	6517	6440	-77
25	AHMEDNAGAR	3644	3644	0	1142	1142	0	1290	1246	-44
26	DHULE	2169	2169	0	1174	1174	0	1052	1037	-15
27	JALGAON	4501	4501	0	1021	1022	1	515	513	-2
28	NANDURBAR	4715	4715	0	4274	4274	0	7776	7720	-56
29	NASHIK	2540	2540	0	1162	1162	0	1791	1767	-24
	NASHIK DIV	17569	17569	0	8773	8774	1	12424	12283	-141
30	KOLHAPUR	872	872	0	177	177	0	34	34	0
31	PUNE	1238	1238	0	401	401	0	410	410	0
32	SANGLI	1705	1705	0	329	329	0	101	102	1
33	SATARA	466	466	0	107	107	0	204	198	-6
34	SOLAPUR	1896	1896	0	641	641	0	477	476	-1
	PUNE DIV	6177	6177	0	1655	1655	0	1226	1220	-6
	<b>Total</b>	<b>58975</b>	<b>58975</b>	<b>0</b>	<b>21525</b>	<b>21526</b>	<b>1</b>	<b>28581</b>	<b>28322</b>	<b>-259</b>