

**Cummulative PMAY-G Progress Report as on 24.03.2021**

S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			23.03.2021	24.03.2021	Achievement	Remaining	23.03.2021	24.03.2021	Achievement	Remaining	23.03.2021	24.03.2021	Achievement	Remaining
1	PALGHAR	25848	25736	25736	0	112	25419	25426	7	422	21821	21840	19	4008
2	THANE	6917	6688	6688	0	229	6642	6664	22	253	5770	5775	5	1142
3	SINDHUDURG	4003	3639	3639	0	364	3606	3613	7	390	2623	2626	3	1377
4	RAIGAD	8318	7764	7783	19	535	7604	7633	29	685	6085	6092	7	2226
5	RATNAGIRI	6974	6393	6393	0	581	5804	5813	9	1161	3977	3978	1	2996
6	KONKAN DIV	52060	50220	50239	19	1821	49075	49149	74	2911	40276	40311	35	11749
7	AURANGABAD	22154	22098	22095	-3	59	20428	20467	39	1687	11466	11472	6	10682
8	PARBHANI	7140	6725	6734	9	406	6495	6507	12	633	4064	4069	5	3071
9	OSMANABAD	6118	5302	5304	2	814	5114	5160	46	958	3434	3436	2	2682
10	BEED	19720	18149	18153	4	1567	16465	16753	288	2967	9423	9423	0	10297
11	LATUR	10968	9246	9246	0	1722	8767	8782	15	2186	6506	6511	5	4457
12	HINGOLI	11191	9214	9214	0	1977	8907	8979	72	2212	6599	6600	1	4591
13	JALNA	13375	11257	11268	11	2107	10168	10333	165	3042	6276	6278	2	7097
14	NANDED	50083	44622	44670	48	5413	39762	40104	342	9979	19622	19690	68	30393
15	AURANGABAD DIV	140749	126613	126684	71	14065	116106	117085	979	23664	67390	67479	89	73270
16	KOLHAPUR	14781	13053	13053	0	1728	12614	12633	19	2148	8268	8284	16	6497
17	SATARA	13597	11190	11192	2	2405	9601	9639	38	3958	6613	6631	18	6966
18	SANGLI	19324	15532	15521	-11	3803	14296	14338	42	4986	9105	9120	15	10204
19	PUNE	20378	14772	14792	20	5586	13485	13558	73	6820	9180	9182	2	11196
20	SOLAPUR	46428	36314	36316	2	10112	33059	33209	150	13219	19591	19609	18	26819
21	PUNE DIV	114508	90861	90874	13	23634	83055	83377	322	31131	52757	52826	69	61682
22	GADCHIROLI	23175	21686	21688	2	1487	20515	20835	320	2340	12434	12464	30	10711
23	GONDIA	84892	83190	83083	-107	1809	77917	78838	921	6054	37153	38096	943	46796
24	CHANDRAPUR	31449	28175	28180	5	3269	27227	27334	107	4115	16512	16546	34	14903
25	WARDHA	17276	12987	12987	0	4289	12590	12648	58	4628	8043	8044	1	9232
26	BHANDARA	58871	50720	50851	131	8020	45178	46205	1027	12666	21912	21934	22	36937
27	NAGPUR	41045	33028	32978	-50	8067	27061	27591	530	13454	16036	16054	18	24991
28	NAGPUR DIV	256708	229786	229767	-19	26941	210488	213451	2963	43257	112090	113138	1048	143570
29	DHULE	47291	46378	46378	0	913	45863	45962	99	1329	32746	32809	63	14482
30	NASHIK	70676	68418	68418	0	2258	67536	67596	60	3080	51159	51188	29	19488
31	NANDURBAR	105818	99457	99483	26	6335	95061	95102	41	10716	68151	68318	167	37500
32	AHMEDNAGAR	48676	41544	41568	24	7108	40789	40936	147	7740	24062	24176	114	24500
33	JALGAON	70158	53884	53888	4	16270	49341	49622	281	20536	30345	30356	11	39802
34	NASHIK DIV	342619	309681	309735	54	32884	298590	299218	628	43401	206463	206847	384	135772
35	WASHIM	10802	8757	8757	0	2045	7810	7988	178	2814	5384	5384	0	5418
36	YAVATMAL	40639	38215	38215	0	2424	31729	32153	424	8486	20552	20571	19	20068
37	BULDHANA	29471	23569	23573	4	5898	22215	22392	177	7079	14867	14874	7	14597
38	AKOLA	44968	37592	37592	0	7376	35549	35788	239	9180	20953	20973	20	23995
39	AMRAVATI	92730	64979	64979	0	27751	59643	60456	813	32274	40126	40172	46	52558
40	AMRAVATI DIV	218610	173112	173116	4	45494	156946	158777	1831	59833	101882	101974	92	116636
<b>Total</b>		<b>1125254</b>	<b>980273</b>	<b>980415</b>	<b>142</b>	<b>144839</b>	<b>914260</b>	<b>921057</b>	<b>6797</b>	<b>204197</b>	<b>580858</b>	<b>582575</b>	<b>1717</b>	<b>542679</b>

State Scheme Report Cumulative as on 24-03-2021														
S.No.	District	Target	Sanctions				1st Instalment Paid				Completion			
			23-03-2021	24-03-2021	Achievement	Remaining Sanction	23-03-2021	24-03-2021	Achievement	Yet to give 1st Inst	23-03-2021	24-03-2021	Achievement	Incompleted
1	RATNAGIRI	5864	5863	5863	0	1	5836	5836	0	28	4742	4744	2	1120
2	THANE	3500	3491	3491	0	9	3443	3443	0	57	2837	2842	5	658
3	RAIGAD	3830	3813	3813	0	17	3754	3756	2	74	3095	3095	0	735
4	SINDHUDURG	1851	1834	1834	0	17	1807	1808	1	43	1507	1508	1	343
5	PALGHAR	6415	6267	6267	0	148	5930	5930	0	485	4205	4229	24	2186
6	KONKAN DIV	21460	21268	21268	0	192	20770	20773	3	687	16386	16418	32	5042
7	WASHIM	7712	7698	7698	0	14	6857	6857	0	855	4145	4145	0	3567
8	BULDHANA	12190	12082	12082	0	108	11678	11678	0	512	7894	7894	0	4296
9	YAVATMAL	19265	19068	19068	0	197	18005	18005	0	1260	10743	10743	0	8522
10	AMRAVATI	14486	14079	14079	0	407	13235	13235	0	1251	8620	8620	0	5866
11	AKOLA	14198	13584	13584	0	614	12831	12831	0	1367	6626	6626	0	7572
12	AMRAVATI DIV	67851	66511	66511	0	1340	62606	62606	0	5245	38028	38028	0	29823
13	SATARA	9559	9526	9526	0	33	9328	9328	0	231	6895	6901	6	2658
14	KOLHAPUR	10919	10843	10843	0	76	10570	10572	2	347	8054	8060	6	2859
15	SOLAPUR	15433	15233	15233	0	200	14686	14690	4	743	11326	11332	6	4101
16	PUNE	10457	9888	9888	0	569	9206	9212	6	1245	6575	6583	8	3874
17	SANGLI	7082	6451	6451	0	631	6064	6065	1	1017	4665	4665	0	2417
18	PUNE DIV	53450	51941	51941	0	1509	49854	49867	13	3583	37515	37541	26	15909
19	DHULE	12351	12221	12221	0	130	12081	12081	0	270	8683	8699	16	3652
20	NASHIK	19111	18692	18692	0	419	17965	17971	6	1140	9920	9931	11	9180
21	NANDURBAR	10307	9878	9878	0	429	9735	9735	0	572	6601	6601	0	3706
22	JALGAON	17383	16723	16724	1	659	14836	14836	0	2547	9674	9681	7	7702
23	AHMEDNAGAR	30450	28424	28429	5	2021	27854	27860	6	2590	18048	18088	40	12362
24	NASHIK DIV	89602	85938	85944	6	3658	82471	82483	12	7119	52926	53000	74	36602
25	WARDHA	8310	8309	8309	0	1	8100	8100	0	210	5368	5368	0	2942
26	NAGPUR	9482	9136	9136	0	346	8822	8822	0	660	6851	6851	0	2631
27	BHANDARA	15386	14670	14670	0	716	13710	13710	0	1676	7757	7757	0	7629
28	GADCHIROLI	11477	10625	10625	0	852	10165	10165	0	1312	6094	6094	0	5383
29	GONDIA	13480	9527	9527	0	3953	9058	9058	0	4422	5964	5964	0	7516
30	CHANDRAPUR	24728	19685	19685	0	5043	18330	18330	0	6398	9034	9034	0	15694
31	NAGPUR DIV	82863	71952	71952	0	10911	68185	68185	0	14678	41068	41068	0	41795
32	PARBHANI	14543	14210	14210	0	333	13452	13466	14	1077	9326	9326	0	5217
33	AURANGABAD	17770	17214	17215	1	555	14382	14382	0	3388	6516	6519	3	11251
34	BEED	13236	12666	12666	0	570	9796	9796	0	3440	6955	6955	0	6281
35	OSMANABAD	15251	14578	14578	0	673	9455	9455	0	5796	4925	4925	0	10326
36	HINGOLI	9745	8647	8647	0	1098	8544	8544	0	1201	6720	6720	0	3025
37	JALNA	7135	5721	5721	0	1414	5241	5241	0	1894	3538	3538	0	3597
38	LATUR	19992	16226	16226	0	3766	14865	14865	0	5127	11128	11128	0	8864
39	NANDED	17863	13523	13528	5	4335	11020	11020	0	6843	6538	6538	0	11325
40	AURANGABAD DIV	115535	102785	102791	6	12744	86755	86769	14	28766	55646	55649	3	59886
Total		430761	400395	400407	12	30354	370641	370683	42	60078	241569	241704	135	189057

## Delayed Houses-I as on 24-03-2021

Sr.No.	District	Houses not completed even after 6 Months after receiving First Installment			Houses not completed even after 9 Months after receiving First Installment			Houses not completed even after 12 Months after receiving First Installment			Houses not completed even after 18 Months after receiving First Installment		
		23-03-2021	24-03-2021	Achievement	23-03-2021	24-03-2021	Achievement	23-03-2021	24-03-2021	Achievement	23-03-2021	24-03-2021	Achievement
		1	GONDIA	5682	5416	-266	4602	4371	-231	3284	3086	-198	883
2	BHANDARA	5579	5559	-20	3490	3477	-13	2624	2614	-10	956	954	-2
3	GADCHHOLI	3526	3516	-10	3240	3231	-9	3008	2999	-9	1585	1581	-4
4	CHANDRAPUR	2946	2937	-9	2759	2751	-8	2411	2404	-7	998	996	-2
5	NAGPUR	2701	2699	-2	2216	2214	-2	1778	1776	-2	1075	1074	-1
6	WARDHA	1160	1159	-1	1086	1085	-1	1054	1053	-1	495	494	-1
7	NAGPUR DIV	21594	21286	-308	17393	17129	-264	14159	13932	-227	5992	5948	-44
8	NANDURBAR	19463	19282	-181	16335	16171	-164	12603	12458	-145	7260	7224	-36
9	AHMEDNAGAR	5331	5286	-45	4715	4679	-36	4651	4616	-35	3422	3406	-16
10	DHULE	4375	4347	-28	4216	4189	-27	3969	3945	-24	3028	3011	-17
11	NASHIK	5415	5391	-24	4047	4024	-23	3860	3838	-22	3361	3340	-21
12	JALGAON	5790	5789	-1	5328	5327	-1	5023	5022	-1	3521	3521	0
13	NASHIK DIV	40374	40095	-279	34641	34390	-251	30106	29879	-227	20592	20502	-90
14	YAVATMAL	4365	4350	-15	4140	4127	-13	4022	4009	-13	2824	2819	-5
15	AMRAVATI	7663	7648	-15	6810	6797	-13	6378	6366	-12	4003	4001	-2
16	AKOLA	4604	4592	-12	4304	4294	-10	4106	4098	-8	3103	3098	-5
17	BULDHANA	2435	2431	-4	2162	2158	-4	2071	2067	-4	1436	1433	-3
18	WASHIM	995	995	0	845	845	0	839	839	0	800	800	0
19	AMRAVATI DIV	20062	20016	-46	18261	18221	-40	17416	17379	-37	12166	12151	-15
20	KOLHAPUR	969	948	-21	615	602	-13	601	590	-11	454	447	-7
21	SATARA	793	783	-10	724	717	-7	704	697	-7	467	464	-3
22	SOLAPUR	2699	2692	-7	2620	2613	-7	2583	2576	-7	2202	2198	-4
23	SANGLI	1926	1920	-6	1804	1800	-4	1686	1682	-4	1372	1369	-3
24	PUNE	1964	1963	-1	1754	1753	-1	1654	1653	-1	1152	1152	0
25	PUNE DIV	8351	8306	-45	7517	7485	-32	7228	7198	-30	5647	5630	-17
26	NANDED	6034	6015	-19	5669	5652	-17	5379	5362	-17	4242	4231	-11
27	PARBHANI	684	681	-3	584	581	-3	568	565	-3	432	429	-3
28	AURANGABAD	2393	2391	-2	2011	2010	-1	1969	1968	-1	1119	1119	0
29	LATUR	717	716	-1	652	651	-1	611	610	-1	459	459	0
30	BEED	1883	1883	0	1511	1511	0	1433	1433	0	710	710	0
31	HINGOLI	591	591	0	470	470	0	445	445	0	212	212	0
32	JALNA	1163	1163	0	1069	1069	0	944	944	0	473	473	0
33	OSMANABAD	380	380	0	378	378	0	373	373	0	307	307	0
34	AURANGABAD DIV	13845	13820	-25	12344	12322	-22	11722	11700	-22	7954	7940	-14
35	PALGHAR	2796	2777	-19	2717	2698	-19	2478	2463	-15	464	463	-1
36	RAIGAD	400	399	-1	396	395	-1	382	381	-1	155	154	-1
37	THANE	352	351	-1	325	324	-1	291	290	-1	207	206	-1
38	RATNAGIRI	144	144	0	134	134	0	130	130	0	59	59	0
39	SINHDURG	151	149	-2	100	98	-2	86	86	0	75	75	0
40	KONKAN DIV	3843	3820	-23	3672	3649	-23	3367	3350	-17	960	957	-3
	<b>Total</b>	<b>108069</b>	<b>107343</b>	<b>-726</b>	<b>93828</b>	<b>93196</b>	<b>-632</b>	<b>83998</b>	<b>83438</b>	<b>-560</b>	<b>53311</b>	<b>53128</b>	<b>-183</b>

### Delayed Houses -II as on 24.03.2021

Sr. No.	District	No. of beneficiaries yet to receive 2nd installment even after passing of 90 days from the date of receipt of 1st Installment			No. of beneficiaries yet to receive 3rd installment even after passing of 90 days from the date of receipt of 2nd Installment			No. of incomplete houses even after passing of 90 days from the date of receipt of 3rd Installment		
		23.03.2021	24.03.2021	Achievement	23.03.2021	24.03.2021	Achievement	23.03.2021	24.03.2021	Achievement
1	AKOLA	3100	3246	146	777	764	-13	1380	1374	-6
2	AMRAVATI	4178	4104	-74	1147	1117	-30	2383	2388	5
3	BULDHANA	1488	1425	-63	534	519	-15	614	613	-1
4	WASHIM	555	549	-6	287	282	-5	113	114	1
5	YAVATMAL	2299	2290	-9	860	843	-17	1188	1176	-12
6	AMRAVATI DIV	11620	11614	-6	3605	3525	-80	5678	5665	-13
7	AURANGABAD	3929	3787	-142	499	493	-6	556	564	8
8	BEED	1850	2014	164	582	557	-25	146	150	4
9	HINGOLI	767	783	16	224	219	-5	36	36	0
10	JALNA	819	807	-12	322	311	-11	195	195	0
11	LATUR	535	529	-6	251	251	0	49	48	-1
12	NANDED	6136	6089	-47	1330	1281	-49	348	341	-7
13	OSMANABAD	783	784	1	165	162	-3	5	5	0
14	PARBHANI	574	611	37	179	178	-1	22	22	0
15	AURANGABAD DIV	15393	15404	11	3552	3452	-100	1357	1361	4
16	PALGHAR	1031	1070	39	668	656	-12	883	873	-10
17	RAIGAD	464	444	-20	125	114	-11	40	42	2
18	RATNAGIRI	211	207	-4	11	10	-1	60	60	0
19	SINDHUDURG	167	152	-15	19	17	-2	18	17	-1
20	THANE	337	364	27	92	87	-5	66	68	2
21	KONKAN DIV	2210	2237	27	915	884	-31	1067	1060	-7
22	BHANDARA	2891	2746	-145	450	438	-12	1442	1476	34
23	CHANDRAPUR	4025	3888	-137	507	489	-18	879	875	-4
24	GADCHIROLI	1483	1397	-86	913	844	-69	567	569	2
25	GONDIA	7402	6517	-885	797	751	-46	841	739	-102
26	NAGPUR	2050	2028	-22	242	244	2	509	532	23
27	WARDHA	667	662	-5	117	114	-3	364	366	2
28	NAGPUR DIV	18518	17238	-1280	3026	2880	-146	4602	4557	-45
29	AHMEDNAGAR	5158	4996	-162	1096	1047	-49	820	811	-9
30	DHULE	4555	4480	-75	1142	1101	-41	961	944	-17
31	JALGAON	6268	6172	-96	1030	1003	-27	528	528	0
32	NANDURBAR	6296	6103	-193	4242	4143	-99	7639	7521	-118
33	NASHIK	6331	6477	146	1114	1097	-17	1526	1526	0
34	NASHIK DIV	28608	28228	-380	8624	8391	-233	11474	11330	-144
35	KOLHAPUR	2017	2036	19	178	171	-7	30	28	-2
36	PUNE	1231	1214	-17	422	413	-9	428	430	2
37	SANGLI	1727	1767	40	329	335	6	101	105	4
38	SATARA	491	474	-17	116	114	-2	200	194	-6
39	SOLAPUR	2091	2188	97	600	593	-7	383	382	-1
40	PUNE DIV	7557	7679	122	1645	1626	-19	1142	1139	-3
<b>Total</b>		<b>83906</b>	<b>82400</b>	<b>-1506</b>	<b>21367</b>	<b>20758</b>	<b>-609</b>	<b>25320</b>	<b>25112</b>	<b>-208</b>